

Mount Polly Mine

Tailing Storage Facility Embankment – Stage 7 (2011)
CONSTRUCTION DAILY REPORT

Page 1



DAILY REPORT NO.: TSF11-07-12
AMEC PROJECT NO.: VM00560

HOURS WORKED: 7:00am to 5:00am (10 hours) **WEATHER: 16° C Overcast in the morning then rain in late afternoon**

DESCRIPTION OF WORK PERFORMED TODAY

Construction Activities

Zone F – Main:

- Corner 3 stockpile material, 3 dump trucks, 1 loader and 1 grader are utilized for placement of filter
- Filter line was established & painted from **Stn 15+80 to 27+25** (including main & south
- Material **placed** and **leveled** between **Stn. 15+80 to 23+50** Elv. **958.6m** (including main & south corner)
- Prior to material placement the grade was prepped by grader

Zone S – Perimeter:

- Perimeter borrow material, 3 scrapers, 1 excavator, and 1 grader are utilized for placement of core till, and compacted by a 10 ton vibratory smooth drum
- Material **placed** and **compacted** between **Stn. 30+50 to 35+25** up to a compacted elevation of about **958.4m (lift 2)**
- Downstream toe slope stakes were established between **Stn. 39+00 to 43+25** to an elevation of **958.3m (lift 1)**
- Prior to placing the surface was scarified and watered

Zone F – Perimeter:

- Crest cut line was established from **Stn. 27+80 to 31+25**

Compaction Testing

None

Material Testing

None

Instrumentation Monitoring

None

REMARKS (Delays, interruptions, extra work activities, unusual occurrences, etc. relevant to today's work)

- 1 scraper down
- excavated muddy material from corner 2 and filled with filter ** (see pictures)
- Peterson contracting stopped placing till around 2:00pm due to rain



DAILY REPORT NO.: TSF11-07-12
AMEC PROJECT NO.: VM00560

CRITICAL INFORMATION

None

Field Inspector Arthur Collier

Signature

11/07/12

Date

AMEC Rep. Dmitri Ostritchenko

Signature

Date

MPMC Rep. Luke Moger

Signature

Date



Acceptable Filter material



Laying filter around 18+00



Preparation around 45+00



**Excavated then packed area on corner 2