

copy D.P 2  
 HB 5  
 TI 4  
 RM 3  
 CC 1

**MOUNT POLLEY MINING CORPORATION  
 MOUNT POLLEY MINE  
 TAILINGS STORAGE FACILITY**

**REPORT ON STAGE 3C CONSTRUCTION  
 (REF.NO. VA101-1/5-2)**

Rev. No.	Revision	Date	Approved
0	Issued in Final	September 23, 2005	HB

***Knight Piésold Ltd.***

Suite 1400  
 750 West Pender Street  
 Vancouver, British Columbia  
 Canada V6C 2T8

Telephone: (604) 685-0543

Facsimile: (604) 685-0147

E-mail: [kpl@knightpiesold.com](mailto:kpl@knightpiesold.com)

***Knight Piésold***  
 CONSULTING

**Knight Piésold**  
CONSULTING

**TRANSMITTAL**

Suite 1400 - 750 West Pender Street  
Vancouver, B.C. V6C 2T8  
Telephone: 604.685.0543  
Fax: 604.685.0147

TO: Mt. Polley Mining Corp.      DATE: Sept 27/05      OUR REF: VA101-1/5-A.01  
CONT. NO: V5-0992

ATTENTION: Ron Martel      RE: Mt. Polley Mine


WE ARE SENDING YOU     Attached     Under separate cover via \_\_\_\_\_  
the following items:

- Print(s)     Reproducibles     Letter(s)     Specifications     Disk(s)  
 Report(s)     Shop Drawings     Other \_\_\_\_\_

NO.	DESCRIPTION
Copy Nos. 1-5	Report on Stage 3C Construction (Ref. No. VA101-1/5-2, Rev 0), dated Sept 23/05

REMARKS:

Copy To: \_\_\_\_\_  
\_\_\_\_\_

Signed:   
Les Galbraith

**MOUNT POLLEY MINING CORPORATION  
MOUNT POLLEY MINE  
TAILINGS STORAGE FACILITY**

**REPORT ON STAGE 3C CONSTRUCTION  
(REF.NO. VA101-1/5-2)**

**EXECUTIVE SUMMARY**

The Mount Polley gold and copper mine is owned by Mount Polley Mining Corporation (MPMC). Mount Polley Mine started production in 1997 and had milled approximately 27.5 million tonnes of ore prior to stopping production in October 2001. Mount Polley Mining Corporation commenced upgrading the mine facilities in the second half of 2004, which included increasing the elevation of the Tailings Storage Facility embankments from an elevation of 942.5m to 944.0m. This construction program (Stage 3C) is the final part of a tailings embankment raise previously permitted by the Ministry of Energy and Mines. Stage 3C of the Mount Polley Mine Tailings Storage Facility was constructed between August 2004 and March 2005 and involved placing a 1.50 m cap on the existing crest of 942.5 m. This report documents the Stage 3C construction program for the TSF.

Knight Piésold was been involved with Mount Polley Mine since 1989 and has provided the detailed design, construction supervision, site investigation work, quality assurance/quality control (QA/QC), technical specifications, and contract documents for all stages of the Tailings Storage Facility construction programs. Knight Piésold also provided the design, technical specifications, construction supervision and the quality assurance/quality control (QA/QC) services for the Stage 3C construction program, which included a review of the instrumentation and monitoring records.

The results of the technical supervision and QA/QC testwork indicate that the fill materials placed and compacted on the tailings embankments were within the required material specifications and were in accordance with the modified Stage 3C design of the TSF. The results of the instrumentation monitoring show that no unexpected or anomalous pore pressures were observed in the vibrating wire piezometers and there have been no significant deviations in the inclinometer casings since their installation in 2001. No new instrumentation was installed during the Stage 3C construction program.

The monitoring frequency of the vibrating wire piezometers, inclinometers, and survey monuments following the Stage 3C construction program should be completed as outlined in the Operations and Maintenance Manual. The tailings pond elevation should also be monitored on a regular basis to ensure that the stormwater and freeboard requirements are not infringed upon during operations.

MOUNT POLLEY MINING CORPORATION  
MOUNT POLLEY MINE  
TAILINGS STORAGE FACILITY

REPORT ON STAGE 3C CONSTRUCTION  
(REF.NO. VA101-1/5-2)

TABLE OF CONTENTS

	PAGE
EXECUTIVE SUMMARY.....	i
TABLE OF CONTENTS .....	i
SECTION 1.0 - INTRODUCTION .....	1
1.1    PROJECT DESCRIPTION .....	1
1.2    SCOPE OF REPORT .....	1
SECTION 2.0 - STAGE 3C CONSTRUCTION PROGRAM .....	3
2.1    GENERAL.....	3
2.2    QUALITY ASSURANCE/QUALITY CONTROL.....	4
2.3    STAGE 3C EARTHWORKS .....	4
2.3.1    GENERAL.....	4
2.3.2    ZONE S.....	5
2.3.3    ZONE F.....	6
2.3.4    ZONE T.....	6
2.3.5    ZONE C .....	7
2.4    INSTRUMENTATION MONITORING.....	7
2.4.1    GENERAL.....	7
2.4.2    VIBRATING WIRE PIEZOMETERS .....	7
2.4.3    SLOPE INCLINOMETERS .....	7
2.4.4    SURVEY MONUMENTS .....	8
2.4.5    DESIGN MODIFICATIONS .....	8
SECTION 3.0 - SUMMARY AND RECOMENDATIONS .....	9
SECTION 4.0 - CERTIFICATION .....	10

TABLES

Table 2.1 Rev 0	Zone S Control Samples - Summary
Table 2.2 Rev 0	Zone S Record Samples - Summary

## FIGURES

Figure 2.1 Rev 0	Zone S Control Samples – Gradation Curves
Figure 2.2 Rev 0	Zone S Record Samples – Gradation Curves
Figure 2.3 Rev 0	Zone S Record Samples – Dry Density/Percent Compaction
Figure 2.4 Rev 0	Zone S Record Samples – Moisture Content
Figure 2.5 Rev 0	Zone S Records Tests – Dry Density
Figure 2.6 Rev 0	Zone S Records Tests - Percent Compaction
Figure 2.7 Rev 0	Zone S Records Tests - Moisture Content
Figure 2.8 Rev 0	Zone S Records Tests – Deviation from Optimum Moisture Content
Figure 2.9 Rev 0	Zone F Control Samples – Gradation Curves
Figure 2.10 Rev 0	Zone F Record Samples – Gradation Curves
Figure 2.11 Rev 0	Zone T Control Samples – Gradation Curves
Figure 2.12 Rev 0	Zone T Record Samples – Gradation Curves
Figure 2.13 Rev 0	Zone C Record Samples – Gradation Curves

## DRAWINGS

Drawing VA101-1/5-100 Rev 2	Overall Site Plan
Drawing VA101-1/5-102 Rev 2	General Arrangement
Drawing VA101-1/5-104 Rev 2	Material Specifications
Drawing VA101-1/5-120 Rev 2	Stage 3C Perimeter Embankment - Plan
Drawing VA101-1/5-125 Rev 2	Stage 3C Perimeter Embankment – Sections
Drawing VA101-1/5-127 Rev 2	Stage 3C Perimeter Embankment – Transition Zone Details
Drawing VA101-1/5-130 Rev 2	Stage 3C South Embankment – Plan and Section
Drawing VA101-1/5-210 Rev 2	Stage 3C Main Embankment - Plan
Drawing VA101-1/5-215 Rev 2	Stage 3C Main Embankment – Section and Detail
Drawing VA101-1/5-250 Rev 0	Stage 3C Main Embankment – Instrumentation Plan
Drawing VA101-1/5-252 Rev 0	Stage 3C Perimeter Embankment – Instrumentation Plan
Drawing VA101-1/5-254 Rev 0	Stage 3C South Embankment – Instrumentation Plan
Drawing VA101-1/5-256 Rev 0	Stage 3C Tailings Embankment Instrumentation – Summary of Installation and Typical Details
Drawing VA101-1/5-258 Rev 0	Stage 3C Tailings Embankment Instrumentation – Sections – Sheet 1 of 2
Drawing VA101-1/5-259 Rev 0	Stage 3C Tailings Embankment Instrumentation – Sections – Sheet 2 of 2

## APPENDICES

APPENDIX A	Laboratory Tests Results
APPENDIX B	Instrumentation
APPENDIX C	Nuclear Densometer Results
APPENDIX D	Photographs

**MOUNT POLLEY MINING CORPORATION  
MOUNT POLLEY MINE  
TAILINGS STORAGE FACILITY**

**REPORT ON STAGE 3C CONSTRUCTION  
(REF.NO. VA101-1/5-2)**

**SECTION 1.0 - INTRODUCTION**

**1.1 PROJECT DESCRIPTION**

The Mount Polley gold and copper mine is owned by Mount Polley Mining Corporation (MPMC). It is located 56 kilometres northeast of Williams Lake, in central British Columbia. The project site is accessible by paved road from Williams Lake to Morehead Lake and then by gravel road for the final 12 km. Mount Polley Mine started production in 1997 and had milled approximately 27.5 million tonnes of ore prior to stopping production in October 2001. Mount Polley Mining Corporation commenced upgrading the mine facilities in the second half of 2004 and started production again in March 2005. The upgrading of the mine facilities included increasing the elevation of the Tailings Storage Facility (TSF) embankments from an elevation of 942.5m to 944.0m. An overall site plan of the Mount Polley Mine is shown on Drawing 100.

Knight Piésold Ltd. was originally engaged by Imperial Metals Corporation to provide engineering services for the design of the Tailings Storage Facility in 1989. Over the period since, Knight Piésold Ltd. has provided the following services:

- Detailed design of all stages of the Tailings Storage Facility and Ancillary Works completed to date.
- Preparation of contract documents and technical specifications for all stages of the Tailings Storage Facility construction to date.
- Construction supervision and quality assurance/quality control (QA/QC) for all stages of the Tailings Storage Facility completed to date.
- Site investigations and evaluations for engineering design and construction materials suitability.
- Consulting services on all aspects of the operation and monitoring of the Tailings Storage Facility.

Knight Piésold Ltd. provided the design, technical specifications, construction supervision and the quality assurance/quality control (QA/QC) services for the Stage 3C construction program. Knight Piésold Ltd. also reviewed the instrumentation and monitoring records during the Stage 3C construction program.

**1.2 SCOPE OF REPORT**

This report documents the Stage 3C construction program for the TSF. The report includes a discussion of the construction methods used to complete the work, the results of quality

assurance tests, a review of the instrumentation monitoring results, and the results of the site investigation work completed during the construction program. The report also includes a set of "As -Built" drawings corresponding to Stage 3C construction program.

## SECTION 2.0 - STAGE 3C CONSTRUCTION PROGRAM

### 2.1 GENERAL

The Stage 3C construction program at Mount Polley Mine commenced in August 2004 and was completed at the end of March 2005. This construction program was the final part of a tailings embankment raise previously permitted by the Ministry of Energy and Mines. The construction program initially involved raising the TSF embankments from elevation 942.5 m to 945 m, however, the design crest elevation was modified to elevation 944 m to reflect changes in the mill start-up date.

The general arrangement of the TSF is shown on Drawing 102. The material specifications are shown on Drawing 104. The Stage 3C Main Embankment Plan and Sections and Details are shown on Drawings 210 and 215 respectively. The Stage 3C Perimeter Embankment Plan and Section and Detail are shown on Drawings 120 and 125 respectively. The Main and Perimeter Embankment transition zone is shown on Drawing 127. The Stage 3C South Embankment Plan and Sections and Details are shown on Drawing 130. Select photographs of the construction program are included in Appendix D.

The main components of the TSF are as follows:

- The TSF embankments, which incorporate the following zones and materials:
  - Zone S - Core zone - fine grained glacial till.
  - Zone CS - Upstream shell - cycloned or spigotted tailings sand.
  - Zone B - Embankment shell zones - fine grained glacial till.
  - Zone F - Filter, drainage zones, and chimney drain - processed gravel and sand.
  - Zone T - Transition filter zone - select well-graded fine-grained rockfill.
  - Zone C - Downstream shell zone – rockfill.
  - Zone U – Upstream shell zone – parameters vary depending on material availability.
- A low permeability basin liner (natural and constructed), which covers the base of the entire facility, at a nominal depth of at least 2 m. The low permeability basin liner has proven to be effective in minimizing seepage from the TSF as there have been no indications of adverse water quality reporting to the groundwater monitoring wells.
- Embankment drainage provisions which include foundation drains, upstream toe drains, and chimney, longitudinal and outlet drains. The embankments drains have been incorporated into the design of the TSF to facilitate drainage of the tailings mass, dewater the foundation soils, and to control the phreatic surface within the embankments.
- Seepage collection ponds located downstream of the Main and Perimeter Embankments. These ponds were excavated in low permeability soils and store water collected from the embankment drains and from local runoff.
- Instrumentation in the tailings, earthfill embankments and embankment foundations. This includes vibrating wire piezometers, survey monuments, and slope inclinometers.
- A system of groundwater quality monitoring wells installed around the TSF.



The Stage 3C construction program was limited to raising the TSF embankments to an elevation of 944 m, which involved placing a 1.50 m cap on the existing crest of 942.5 m. The existing vibrating wire piezometers and inclinometers were monitored during the program but no new instrumentation was installed.

## 2.2 QUALITY ASSURANCE/QUALITY CONTROL

Knight Piésold provided the Stage 3C design for the Tailings Embankments, prepared the Technical Specifications, provided technical assistance and performed quality assurance/quality control (QA/QC) testing during the construction Program. Key items addressed by Knight Piésold Ltd. included:

- Foundation inspection and approval prior to fill placement.
- Assessment of borrow material suitability.
- Inspection of fill placement procedures.
- In-situ testing of placed and compacted fill for moisture content and density.
- Collection and testing of Control and Record samples.
- Instrumentation monitoring.

Knight Piésold worked under the overall management and administration of MPMC. Peterson Construction and MPMC completed the construction work. The QA/QC procedures were similar to previous construction programs at the TSF. Material samples collected for laboratory testing during the construction program included Control and Record samples. The Control tests were carried out on materials collected from the borrow areas or from source locations to determine their suitability for use in the work. Record tests were performed on materials after placement and compaction to document the level of workmanship achieved and to ensure that the design objectives were met. The Control and Record test results are presented in Appendix A.

The Stage 3C construction program extended through the winter months of 2004/2005. The portion of the construction program that was completed during freezing conditions was monitored carefully by Knight Piésold to ensure that the work was carried out in accordance with the Technical Specifications.

## 2.3 STAGE 3C EARTHWORKS

### 2.3.1 GENERAL

Earthworks for the Stage 3C Tailings Storage Facility construction program comprised the following zones and materials:

- Zone S - fine grained glacial till.
- Zone F - processed gravel and sand filter.
- Zone T - select rockfill transition zone.
- Zone C - rockfill zone.

The material specifications for the fill materials are shown on Drawing 104. The fill materials are discussed in the following sections.

### 2.3.2 ZONE S

Zone S forms the low permeability core and seal zones for the Main, Perimeter and South Embankments. The material used in Zone S was fine grained glacial till from Borrow Area No. 2, 4, and 5, which are located downstream of the left (East) abutment of the Main Embankment, at the north end of the TSF and at the west end of the TSF, respectively. The Control tests results for the Zone S material are presented in Appendix A and summarized on Table 2.1. The results of the Control tests particle size analyses on the Zone S material are shown on Figure 2.1.

The Specification for Zone S material required placement and compaction in maximum 300 mm thick horizontal lifts. The compaction specification was 95 percent of the Standard Proctor maximum dry density. Each lift of Zone S was tested and approved prior to the placement of the subsequent lift. Areas that failed to meet the compaction requirements were re-compacted until the minimum compaction requirements were met. Material that did not meet the compaction requirements was typically too wet for use as construction material and was pushed upstream of the crest onto the tailings beach.

Record tests on the compacted Zone S fill included the following:

- Moisture Content (ASTM D2216).
- Particle Size Distribution (ASTM D422).
- Laboratory Compaction (ASTM D698).
- Specific Gravity (ASTM D854).
- Atterberg Limits (ASTM D4318).
- Field Density by Nuclear Methods (ASTM D2922).
- Field Moisture Content by Nuclear Methods (ASTM D3017).

A total of six Zone S Record samples were collected and tested during the Stage 3C construction program. The Record test results indicate that the Zone S material is typically silty sand with some gravel and some clay. The gradation curves of the Zone S Record Tests are shown on Figure 2.2. The moisture content of the Record Samples ranged from 11.2 to 15.9 percent, with an average of 12.6 percent. The Standard Proctor Maximum Dry Density ranged from 1,948 to 2,092 kg/m<sup>3</sup>, with an average of 2,040 kg/m<sup>3</sup>. The plastic limits ranged from 14.5 to 18 percent, with an average of 15.7 percent. The liquid limits ranged from 24 to 32 percent, with an average of 26 percent. The plasticity index ranged from 9.0 to 14 percent, with an average of 10.3 percent. The field density and moisture content tests for the Zone S Record tests are shown on Figures 2.3 and 2.4 respectively. Specific gravity tests were completed on five record samples. The median result was 2.62, which is consistent with values measured on similar materials during previous construction programs. All of the Zone S Record test results were within the specified limits for the material.

An additional 359 field density and moisture content tests were performed on the Zone S material using a nuclear densometer to assess the compacted density and moisture

content. The compacted dry density ranged from 1,674 to 2,191 kg/m<sup>3</sup>, with an average of 2,029 kg/m<sup>3</sup>, with the compacted moisture content ranging from 7.2 to 15.7%, with an average of 11.1%. The percent compaction as compared to the Standard Proctor maximum dry density ranged from 88.5 to 108.5%, with an average of 99.5%. Compacted material that failed to meet the compaction requirements were re-compacted until the minimum compaction requirements were met or the material was removed from the dam. The compacted dry density results are shown on Figure 2.5, with the percent compaction results shown on Figure 2.6. The compacted moisture content results are shown on Figure 2.7, with the deviation from the Standard Proctor optimum moisture content results shown on Figure 2.8. The nuclear densometer results are presented in Appendix C.

### 2.3.3 ZONE F

The Zone F material forms the filter zone immediately downstream of Zone S on the Main and Perimeter Embankments. The material used in Zone F was mine waste rock that was processed at the millsite using the primary crusher. The Zone F Control tests gradation curves are shown on Figure 2.9.

The Specification for Zone F called for placement and compaction in maximum 600 mm thick horizontal lifts. The Zone F fill placement was carefully monitored to ensure that segregation did not occur. Compaction was achieved with a hand-operated vibrating compactor or with tamping/compacting of the filter material with the excavators bucket at every intermediate lift. The third lift was compacted with a Bomag 10 tonne vibratory smooth drum compactor.

Record tests on Zone F consisted of Particle Size Distribution tests (ASTM D422). A total of sixteen (16) particle size distribution tests were completed on Zone F. These tests showed that Zone F consists of sand and gravel with less than 10% fines. Five of the Zone F test results fell outside of the specified coarse limit basically due to dry screen test method rather than the more accurate wet screen analysis. All the wet screen tests on sampled filter specimens fall between the required gradation limits as shown on Figure 2.10.

### 2.3.4 ZONE T

Zone T is a transition zone immediately downstream of Zone F in the Main and Perimeter Embankments and immediately downstream of Zone S at the South Embankment. The material used in Zone T was select rockfill quarried from the Rock Borrow. The Zone T Control tests gradation curves are shown on Figure 2.11.

The Specification for Zone T required placement and compaction in maximum 600 mm thick horizontal lifts. Fill placement was carefully monitored to ensure that segregation did not occur. Compaction was achieved with a 10 tonne vibratory smooth drum roller.

Record tests on Zone T consisted of Particle Size Distribution tests (ASTM D422). A total of eight (8) Zone T samples were tested for particle size distribution. These tests showed that Zone T consists of gravel with some sand and trace cobbles and fines. Gradation curves are shown on Figure 2.12. All of the Zone T record test results fell inside the specified limits.

### 2.3.5 ZONE C

Zone C is a rockfill zone immediately downstream of Zone T in the Main and Perimeter Embankments. The material used in Zone C was rockfill quarried from the Rock Borrow.

The Specification for Zone C called for placement and compaction in maximum 1000 mm thick horizontal lifts. This was followed and compaction was achieved with a 10 ton vibratory smooth drum roller.

Record tests on Zone C consisted of Particle Size Distribution tests (ASTM D422). A total of two (2) Record Tests were completed on Zone C. The results showed that Zone C is a cobbly gravel material with some boulders and sand. All of the test results were within the specified limits for Zone C. Gradation curves are shown on Figure 2.13.

## 2.4 INSTRUMENTATION MONITORING

### 2.4.1 GENERAL

Instrumentation planning and installation had been carried out during the earlier stages of construction and no further instrumentation was installed during Stage 3C construction program.

### 2.4.2 VIBRATING WIRE PIEZOMETERS

A total of 56 vibrating wire piezometers have been installed at the TSF along eight planes designated as Monitoring Plans A to H. The piezometer locations are shown on Drawings 250, 252, 254, 256, 258 and 259. The piezometers are grouped into tailings, foundation, embankment fill and drain piezometers. The piezometers were discussed in detail in the Knight Piésold Ltd. "Report on 2004 Annual Inspection, (Ref. No. VA101-01/7-1). The piezometers were measured on a weekly basis by MPMC during the Stage 3C construction program. No unexpected or anomalous pore pressures were observed while monitoring the vibrating wire piezometers during the construction program. The timeline plots for the piezometers are included in Appendix B.

### 2.4.3 SLOPE INCLINOMETERS

The two slope inclinometers installed at the toe of the Main Embankment in July 2001 were read during the construction program to monitor any movement in the Main Embankment and the underlying lacustrine unit. A 'poor-boy' monitoring rod was also constructed and used twice a month during the construction program to ensure that

casing deformation due to soil movement associated with settlement or instability could be identified.

The results of the inclinometer readings and 'poor-boy' measurements indicate that there have not been any significant deviations in the inclinometers since their installation in 2001, and there were no measurable impacts on the inclinometers resulting from the Stage 3C construction program. The results of the inclinometer readings are shown in Appendix B.

#### 2.4.4 SURVEY MONUMENTS

Six survey monuments were installed on the Stage 3B embankment crest following the 2001 construction. MPMC has reported that the initial survey of the monuments in 2001 was not closed properly, resulting in inconsistent surveys since their installation. New survey monuments will be installed on the embankment crests during the Stage 4 construction program, scheduled for the spring of 2005.

#### 2.4.5 DESIGN MODIFICATIONS

Knight Piésold Ltd. employs a strict procedure for making design modifications (changes or substitutions) in the field. All design change requests are submitted in writing by the Resident Engineer to the Knight Piésold Ltd. Vancouver Office for review and evaluation. If approved by the Project Principal, the design change request is forwarded to the Owner and Contractor in a formal, written decision.

The design modification implemented during the Stage 3C construction program involved reducing the design crest elevation from an elevation of 945 m to 944 m to reflect changes in the mill start-up date. The reduced elevation of the TSF embankments will not impact the stormwater storage and freeboard requirements.

### SECTION 3.0 - SUMMARY AND RECOMENDATIONS

Stage 3C of the Mount Polley Mine Tailings Storage Facility was constructed between August 2004 and March 2005. The Stage 3C construction program was limited to raising the TSF embankments to an elevation of 944 m, which involved placing a 1.50 m cap on the existing crest of 942.5 m. The construction program initially involved raising the TSF embankments to elevation 945 m, however, the Stage 3C crest elevation was modified to elevation 944 m to reflect changes in the mill start-up date. No new instrumentation was installed during the Stage 3C construction program.

Technical supervision of the work included QA/QC testing and monitoring the existing vibrating wire piezometers and inclinometers. The QA/QC testing included collecting and testing Record samples of the placed and compacted material, and testing the compacted density and moisture content of the Zone S material using a nuclear densometer. The results of the QA/QC testwork indicate that the fill materials placed and compacted on the tailings embankments were within the required material specifications and were in accordance with the modified Stage 3C design of the TSF.


The piezometers were measured on a weekly basis by MPMC and the inclinometers were measured twice a month using a "poor boy" probe. The inclinometers were also read using a SINCO inclinometer probe to provide a more detailed assessment of any significant deviations in the inclinometer casing since their installation in 2001. The results of the instrumentation monitoring show that no unexpected or anomalous pore pressures were observed while monitoring the vibrating wire piezometers and there were no measurable impacts on the inclinometers during the construction program.

The vibrating wire piezometers, inclinometers, and survey monuments should be read continually throughout the year as outlined in the Operations and Maintenance Manual.

The TSF is required to have sufficient live storage capacity for containment of runoff from the 24-hour PMP, in addition to regular inflows from other precipitation runoff, including the spring freshet, while maintaining the minimum freeboard requirements. The tailings pond elevation should be monitored on a regular basis to ensure that the stormwater and freeboard requirements are not infringed upon during operations.

**SECTION 4.0 - CERTIFICATION**

This report was prepared and approved by the undersigned.



Prepared by:

Les Galbraith, P.Eng.  
Senior Engineer

Approved by:

A handwritten signature in cursive script, appearing to read "K. Brouwer".

Ken J. Brouwer, P.Eng.  
Managing Director

This report was prepared by Knight Piésold Ltd. for the account of Mount Polley Mining Corporation. The material in it reflects Knight Piésold's best judgement in light of the information available to it at the time of preparation. Any use which a third party makes of this report, or any reliance on or decisions to be made based on it, is the responsibility of such third parties. Knight Piésold Ltd. accepts no responsibility for damages, if any, suffered by any third party as a result of decisions made or actions, based on this report. This numbered report is a controlled document. Any reproductions of this report are uncontrolled and may not be the most recent revision.

TABLE 2.1

MOUNT POLLEY MINING CORPORATION  
MOUNT POLLEY MINE  
STAGE 3C CONSTRUCTION PROGRAM

ZONE S CONTROL SAMPLES - SUMMARY

Print: 22-Sep-05 1:25 PM  
Revised: 31-Mar-05

M:\1101\100001\105\VA\Report\Report 2\_Stage 3C Construction\Tables\Lab Test Summary.xls\Control

Sample No.	Atterberg Limits			MC	Grain Size Analysis				Clay	Standard Proctor				MC
	L.L. (%)	P.L. (%)	P.I. (%)		M.C. (%)	Gravel	Sand	Silt		Clay	Uncorrected	Corrected	Difference for Optimum (%)	
					> #4 (%)	#4 to #200 (%)	#200 to .002 (%)	< .002 (%)	Max D.D. (kg/m <sup>3</sup> )	Opt. M.C. (%)	Max D.D. (kg/m <sup>3</sup> )	Opt. M.C. (%)		
C-ZS-1	32	16.5	15.5	13.5	4.1	50.3	43.6	2	1870	14.5	1892	14.0	-0.5	
C-ZS-2	29	15.5	13.5	14.7	6.9	38.9	43.2	11	1860	14.0	1895	13.2	1.5	
C-ZS-3	23	15.0	8	8.6	22.8	38	25.6	13.6	2040	11.5	2152	9.1	-0.5	
C-ZS-4	14.5	6.0	8.5	10	24.4	35.3	26.5	13.8	1980	12.0	2103	9.3	0.7	
C-ZS-5	NA	NA	NA	11.4	15.7	55	20.3	9	2040	10.0	2107	8.7	2.7	
C-ZS-6	23	14.0	9	8.6	27.9	34.3	25.8	12	2080	10.5	2212	7.9	0.7	
C-ZS-7	25.5	16.0	9.5	11.4	17.9	36.2	29.9	16	2030	11.5	2119	9.6	1.8	
C-ZS-8	24.5	14.5	10	12.7	29.1	36.9	22	12	2030	11.0	2112	9.4	3.3	
C-ZS-9	26	15.5	10.5	13.2	2.6	36.4	39.8	21.2	1950	12.5	1967	12.1	1.1	
C-ZS-10	25	12.0	13	9.7	12.7	34.6	36.2	16.5	1990	12.0	2081	10.0	-0.3	
C-ZS-11	23.5	14.5	9	13.6	14.7	32.2	35.6	17.5	1970	12.0	2097	9.4	4.2	
AVERAGE	24.6	14.0	10.7	11.6	16.3	38.9	31.7	13.1	1985	12.0	2067	10.2	1.3	
MAXIMUM	32.0	16.5	15.5	14.7	29.1	55.0	43.6	21.2	2080	14.5	2212	14.0	4.2	
MINIMUM	14.5	6.0	8.0	8.6	2.6	32.2	20.3	2.0	1860	10.0	1892	7.9	-0.5	



TABLE 2.2

MOUNT POLLEY MINING CORPORATION  
MOUNT POLLEY MINE  
STAGE 3C CONSTRUCTION PROGRAM


ZONE S RECORD SAMPLES - SUMMARY

Print: 22-Sep-05 1:25 PM  
Revised: 31-Mar-05

M:\1101\00001\05\VA\Report\Report 2\_Stage 3C Construction\Tables\Lab Test Summary.xls\Record

Sample No.	Atterberg Limits			MC	Grain Size Analysis					Standard Proctor				MC
	L.L. (%)	P.L. (%)	P.I. (%)		Gravel	Sand	Silt	Clay	Uncorrected	Corrected	Difference for Optimum (%)			
R-ZS-1	32.0	18.0	14.0	15.9	3.3	36.8	38.6	21.3	1930	14.0	1948	13.6	2.3	
R-ZS-2	25.0	16.0	9.0	13.7	5.1	36.5	58.4		2010	11.5	2035	11.0	2.7	
R-ZS-3	26.0	16.0	10.0	12.3	13.7	42.5	33.6	10.2	1950	13.5	2018	11.9	0.4	
R-ZS-4	24.5	14.5	10.0	11.2	15.9	40.2	27.4	16.5	2012	11.3	2092	9.7	1.5	
R-ZS-5	24.5	14.5	10.0	11.2	17.5	34.4	30.5	17.6	1970	12.5	2059	10.6	0.6	
R-ZS-6	24.0	15.0	9.0	11.5	9.5	44.6	45.9		2040	12.0	2085	11.0	0.5	
AVERAGE	26.0	15.7	10.3	12.6	10.8	39.2	39.1	16.4	1985	12	2040	11.3	1.3	
MAXIMUM	32.0	18.0	14.0	15.9	17.5	44.6	58.4	21.3	2040	14.0	2092	13.6	2.7	
MINIMUM	24.0	14.5	9.0	11.2	3.3	34.4	27.4	10.2	1930	11.3	1948	9.7	0.4	

M:\10100001105\A\Report\Report 2 - Stage 3C Construction\Figures\Figs 2.1.xls SUMMARY



Rev. 0. - Issued for Report

**Knight Piésold**  
 CONSULTING


PROJECT NO. VA 101-1/5  
 REF. NO. 2  
 REV. 0

FIGURE 2.1

ZONE S CONTROL SAMPLES  
 GRADATION CURVES

MOUNT POLLEY MINING CORPORATION  
 MOUNT POLLEY MINE

M:\101\0000105\AI\Report\Report\_2\_Stage 3C Construction\Figures\Figs 2.2.xls Summary



MOUNT POLLEY MINING CORPORATION  
 MOUNT POLLEY MINE

**ZONE S RECORD SAMPLES  
 GRADATION CURVES**


*Knight Piesold*  
 CONSULTING

PROJECT NO. VA101-15  
 REF. NO. 2  
 REV. 0

**FIGURE 2.2**

Rev. 0. - Issued for Report

M:\101\00001\05\A\Report\Report 2\_Stage 3C Construction\Figures\Figs 2.3 - 2.8.xls Fig 2.3




**Notes:**

1. The Maximum Dry Density obtained from Standard Proctor Test (ASTM D698).

MOUNT POLLEY MINING CORPORATION	
MOUNT POLLEY MINE	
ZONE S RECORD SAMPLES	
DRY DENSITY/PERCENT COMPACTION	
<b>Knight Piésold</b> CONSULTING	
PROJECT NO. VA101-1/5	REF. 2
REV. 0	FIGURE 2.3


Rev. 0. - Issued for Report



MOUNT POLLEY MINING CORPORATION	
MOUNT POLLEY MINE	
ZONE S RECORD SAMPLES MOISTURE CONTENT	
<b><i>Knight Piésold</i></b> CONSULTING	
PROJECT NO. VA101-1/5	REF. 2
	REV. 0
FIGURE 2.4	

Notes:  
 1. The Optimum Moisture content obtained from Standard Proctor Test (ASTM D698).


Rev. 0. - Issued for Report




COMPACTED DRY DENSITY (kg/cubic metre)

Notes:

1. The compacted dry density was measured using a nuclear densometer.


MOUNT POLLEY MINING CORPORATION	
MOUNT POLLEY MINE	
ZONE S RECORD TESTS	
DRY DENSITY	
PROJECT NO.	REF. REV
VA101-1/5	2 0
	
FIGURE 2.5	



COMPACTION (%)

Notes:  
 1. The field dry density was measured using a nuclear densometer. The nuclear densometer test results compared to Zone S control and record tests for comparison.

MOUNT POLLEY MINING CORPORATION	
MOUNT POLLEY MINE	
ZONE S RECORD TESTS PERCENT COMPACTION	
<b>Knight Piésold</b> CONSULTING	
PROJECT VA101-1/S	REF. 2
REV. 0	FIGURE 2.6



FIELD MOISTURE CONTENT (%) RECORD TESTS


Notes:  
 1. The compacted moisture content was measured using a nuclear densometer.

MOUNT POLLEY MINING CORPORATION	
MOUNT POLLEY MINE	
ZONE S RECORD TESTS MOISTURE CONTENT	
PROJECT NO. NA101-1/5	REV. REF. 2 0
<b>Knight Piésold</b> CONSULTING	
FIGURE 2.7	

Rev. 0. - Issued for Report




M:\1101\00001105\A\Report\Report 2\_Stage 3C Construction\Figures\Figs 2.3 - 2.8.xls FIG 2.8




DEVIATION FROM OPTIMUM MOISTURE CONTENT (%)

Notes:  
 1. The Optimum Moisture Content refers to the Standard Proctor Optimum Moisture Content.  
 2. The compacted moisture content was measured using a nuclear densometer. The nuclear densometer test results compared to Standard Proctor Optimum Moisture Content for comparison.

MOUNT POLLEY MINING CORPORATION	
MOUNT POLLEY MINE	
ZONE 5 RECORD TESTS	
DEVIATION FROM OPTIMUM	
MOISTURE CONTENT	
PROJECT VA101-1/5	REV 2 0
<b>Knight Piésold</b> CONSULTING	
FIGURE 2.8	




MOUNT POLLEY MINING CORPORATION	
MOUNT POLLEY MINE	
ZONE F CONTROL SAMPLES GRADATION CURVES	
<b>Knight Piesold</b> CONSULTING	PROJECT NO. VA101-1/5 REF. NO. 2 REV. 0
FIGURE 2.9	




Rev. 0. - Issued for Report

MOUNT POLLEY MINING CORPORATION	
MOUNT POLLEY MINE	
ZONE F RECORD SAMPLES GRADATION CURVES	
PROJECT NO. VA 101-1/5	REF. NO.   REV. 2   0
<b>Knight Piésold</b> CONSULTING	
FIGURE 2.10	



M:\1101\00001105\A\Report\Report 2\_Stage 3C Construction\Figures\Figs 2.12.xls SUMMARY



MOUNT POLLEY MINING CORPORATION  
 MOUNT POLLEY MINE

**ZONE T RECORD SAMPLES  
 GRADATION CURVES**


*Knight Piesold*  
 CONSULTING

PROJECT NO.	REF. NO.	REV.
VA101-1/5	2	0

**FIGURE 2.12**

Rev. 0 - Issued for Report

M:\110100001\05\A\Report\Report\_2\_Stage 3C Construction\Figures\Figs 2.13.xls SUMMARY



MOUNT POLLEY MINING CORPORATION  
 MOUNT POLLEY MINE


ZONE C RECORD SAMPLES  
 GRADATION CURVES

**Knight Piesold**  
 CONSULTING

PROJECT NO. VA101-1/5  
 REF. NO. 2  
 REV. 0



FIGURE 2.13

Rev. 0 - Issued for Report



**NOTES**

1. Open Pits and Waste Dumps are shown in their final configurations.
2. Topography at TSF generated from points and break lines sent from MPNC in July 1999. The topography outside the TSF area is from 1997 flyover. UTM, NAD83, ZONE 10.
3. Stage 3C crest El. 944.0.



**Knicht Piesold**  
CONSULTING

**MOUNT POLLEY MINING CORPORATION**

**MOUNT POLLEY MINE**


**TAILINGS STORAGE FACILITY**  
**STAGE 3C TAILINGS EMBANKMENT**  
**OVERALL SITE PLAN**

PROJECT/ASSIGNMENT NO. **VA101-1/5** DRAWING NO. **100** REVISION **2**

REV.	DATE	DESCRIPTION	DESIGN	DRAWN	CHK'D	APP'D
2	15AUG'05	AS-BUILT	FE	NSD		
1	27AUG'04	ISSUED FOR CONSTRUCTION	FE	WAL		KJB
0	31MAY'04	ISSUED FOR STAGE 3C TENDER	FE	TAM	BB	KJB

REF. FILE: 1010099\_Stage3C


CAD FILE: \\101\0000\105\VA\Stage3C\Drawings\1001\_100\_1-100\_000\_Plot\_1-(P5). Sep 19 2005 10:10 AM VANCOUVER B.C.



EMBANKMENT SETTING OUT POINTS			
Point	Northing	Eastng	Chainage
S1	5 818 626.163	594 249.555	5+00.00
S4A	5 818 243.621	595 227.361	15+49.97
S4B	5 818 246.923	595 251.497	15+77.87
S4	5 818 238.539	595 240.350	15+63.92
S5A	5 818 951.971	596 188.906	27+50.83
S5B	5 818 986.958	596 193.873	28+00.78
S5	5 818 966.983	596 208.866	27+75.80
S6	5 819 304.035	595 955.881	31+97.23
S7	5 819 939.748	595 010.249	43+36.69
S8	5 820 053.034	594 396.471	49+60.83

**NOTES**


1. Topography at TSF generated from points and break lines sent from MPMC in July 1999. The topography outside the TSF area is from 1997 flyover. UTM, NAD83, Zone 10.
2. Stage 3C crest El. 944.0.



DRG. NO.	DESCRIPTION	REV.	DATE	DESCRIPTION	DESIGN	DRAWN	CHK'D	APP'D
120	T.S.F. - STAGE 3C PERIMETER EMBANKMENT - PLAN							
210	T.S.F. - STAGE 3C MAIN EMBANKMENT - PLAN							
130	T.S.F. - STAGE 3C SOUTH EMBANKMENT - PLAN AND SECTION							
REFERENCE DRAWINGS								

REVISIONS								
REV.	DATE	DESCRIPTION	DESIGN	DRAWN	CHK'D	APP'D	REV.	DATE
1	15AUG'05	AS-BUILT	FE	NSD				
2	27AUG'04	ISSUED FOR CONSTRUCTION	FE	WAL	MW	KJB		
0	31MAY'04	ISSUED FOR STAGE 3C TENDER	FE	TAM	BB	KJB		

REVISIONS								
REV.	DATE	DESCRIPTION	DESIGN	DRAWN	CHK'D	APP'D	REV.	DATE
			FE	NSD				
			FE	WAL	MW	KJB		
			FE	TAM	BB	KJB		



**Knight Piésold**  
CONSULTING

**MOUNT POLLEY MINING CORPORATION**

**MOUNT POLLEY MINE**





**TAILINGS STORAGE FACILITY**  
**STAGE 3C TAILINGS EMBANKMENT**  
**GENERAL ARRANGEMENT**

PROJECT/ASSIGNMENT NO. **VA101-1/5**      DRAWING NO. **102**      REVISION **2**

REF. FILE: TSP099, STAGE 3C

CAD FILE: M:\101\00001\051\A\Kest\Draws\102\_102\_1-5000\_Plan\_1-1(FPS)\_Sheet\_15\_2005.dwg






ZONE	MATERIAL TYPE	LOCATION	PLACEMENT AND COMPACTION REQUIREMENTS
S	Glacial till	Core Zone	Placed, moisture conditioned and spread in maximum 300 mm thick layers (after compaction). Vibratory compaction to 95% of Standard Proctor maximum dry density or as approved by the Engineer.
C	Rock	Shell Zone	Placed and spread in maximum 1000 mm thick layers and compacted with minimum 4 passes of 10 ton smooth drum vibratory roller, or as approved by the Engineer.
T	Rock	Transition Zone/ Confining Berm	Placed and spread in maximum 600 mm thick layers and compacted with minimum 4 passes of 10 ton smooth drum vibratory roller, or as approved by the Engineer.
F	Filter sand	Chimney Drain	Placed and spread in maximum 600 mm thick layers and compacted with minimum 4 passes of 10 ton smooth drum vibratory roller, or as approved by the Engineer.
CS	Cyclone Sand, Mechanically placed	Shell Zone	Placed, moisture conditioned and spread in maximum 500 mm thick layers (after compaction). Vibratory compaction to 95% of Standard Proctor Maximum Dry Density, or as approved by the Engineer.
CBL	Random Rockfill	Coarse Bearing Layer	End dumped and spread as required for trafficability and fill placement.
-	Glacial till, glaciolacustrine material	Basin Liner	Placed and spread in maximum 150 mm thick lifts. Compacted to 92% of the Standard Proctor Maximum Dry Density, or as approved by the Engineer.
-	Glacial till, glaciolacustrine or granular material	Basin Liner Frost Protection	Placed and spread in maximum 300 mm thick lift. Compaction as directed by the Engineer.

REF. NO.	DESCRIPTION
215	TSF - STAGE 3C MAIN EMBANKMENT - SECTION
130	TSF - STAGE 3C SOUTH EMBANKMENT - PLAN AND SECTION
0	REFERENCE DRAWINGS

REV.	DATE	DESCRIPTION	DESIGN	DRAWN	CHK'D	APP'D
2	15AUG'05	AS-BUILT	FE	NSD	JA	KJB
1	27AUG'04	ISSUED FOR CONSTRUCTION	FE	WAL	MW	KJB
0	31MAY'04	ISSUED FOR STAGE 3C TENDER	FE	TAM	BB	KJB

REV.	DATE	DESCRIPTION	DESIGN	DRAWN	CHK'D	APP'D
2	15AUG'05	AS-BUILT	FE	NSD	JA	KJB
1	27AUG'04	ISSUED FOR CONSTRUCTION	FE	WAL	MW	KJB
0	31MAY'04	ISSUED FOR STAGE 3C TENDER	FE	TAM	BB	KJB



**Knight Piésold**  
CONSULTING



**MOUNT POLLEY MINING CORPORATION**

**MOUNT POLLEY MINE**

**TAILINGS STORAGE FACILITY  
STAGE 3C TAILINGS EMBANKMENT  
MATERIAL SPECIFICATIONS**

PROJECT/ASSIGNMENT NO. <b>VA101-1/5</b>	DRAWING NO. <b>104</b>	REVISION <b>2</b>
--	---------------------------	----------------------

CAD FILE: M:\101\100001\05\VA101-1\04.dwg  
 1=1 Plot 1=1 Sept 19 2005 lam  
 VANCOUVER B.C.



Foundation preparation in Stage 3C footprint to El. 944

Borrow Area No. 4  
Cycloned Sand Stockpile

Borrow Area No. 4

Perimeter Embankment  
Seepage Collection Pond  
Seepage Recycle Sump

Drain Monitoring Sump

Trial Downstream  
Cycloned Sand Berm

Stage 3C Perimeter  
Embankment Crest El. 944

Final Toe

Existing Drainage Ditch

Potential Topsoil Stockpile

Existing U/S  
Toe Drain  
Outlet Pipe

DETAIL A/127

Existing Zone T  
Road

DETAIL B/127

Pipe Stub from Main Embankment Upstream Toe  
Drain to be capped, covered and compacted with  
tailings sand or Zone S Material

Tailings and Reclaim Water  
Pond assumed El. 941.1

Perimeter  
Embankment


Main  
Embankment  
see Dwg. 210

Upstream Toe Drain  
Pipe to be realigned  
by MPMC in order to  
facilitate closure  
grouting if required

EMBANKMENT SETTING OUT POINTS			
Point	Northing	Easting	Chainage
S1	5 818 626.163	594 249.555	5+00.00
S4A	5 818 243.621	595 227.361	15+49.97
S4B	5 818 246.923	595 251.497	15+77.87
S4	5 818 238.539	595 240.350	15+63.92
S5A	5 818 951.971	596 188.906	27+50.83
S5B	5 818 986.958	596 193.873	28+00.78
S5	5 818 966.983	596 208.866	27+75.80
S6	5 819 304.035	595 955.881	31+97.23
S7	5 819 939.748	595 010.249	43+36.69
S8	5 820 053.034	594 396.471	49+60.83

NOTES

- Chainage defined by Setting Out Point S1 at Ch. 5+00.
- Stripping and clearing required 5 m beyond toe of embankments.
- Topography at TSF generated from points and break lines sent from MPMC in July 1999. The Topography outside the TSF area is from 1997 flyover.



REF FILE: TOPOPP, STAGE3C

DRG. NO.	DESCRIPTION	REV.	DATE	DESIGN	DRAWN	CHK'D	APP'D
127	TSF - STAGE 3C PERIMETER EMBANKMENT-TRANSITION ZONE DETAILS						
210	TSF - STAGE 3C MAIN EMBANKMENT - PLAN						
125	TSF - STAGE 3C PERIMETER EMBANKMENT - SECTIONS						
REFERENCE DRAWINGS							

REV.	DATE	DESCRIPTION	DESIGN	DRAWN	CHK'D	APP'D
2	15AUG'05	AS-BUILT	FE	NSD	JH	UB
1	27AUG'04	ISSUED FOR CONSTRUCTION	FE	WAL	JWN	KJB
0	31MAY'04	ISSUED FOR STAGE 3C TENDER	FE	TAM	BB	KJB
REVISIONS						

REV.	DATE	DESCRIPTION	DESIGN	DRAWN	CHK'D	APP'D
2	15AUG'05	AS-BUILT	FE	NSD	JH	UB
1	27AUG'04	ISSUED FOR CONSTRUCTION	FE	WAL	JWN	KJB
0	31MAY'04	ISSUED FOR STAGE 3C TENDER	FE	TAM	BB	KJB
REVISIONS						

PROFESSIONAL ENGINEER  
L. GALBRAITH  
PROV. OF ONTARIO  
No. 1203

**Knights Piesold CONSULTING**

MOUNT POLLEY MINING CORPORATION






MOUNT POLLEY MINE

TAILINGS STORAGE FACILITY  
STAGE 3C PERIMETER EMBANKMENT  
PLAN

PROJECT/ASSIGNMENT NO. VA101-1/5  
DRAWING NO. 120  
REVISION 2

**NOTES**


1. Fill placement rates to be monitored by the Engineer. Placement rates modified if excess pore pressures observed in fill or foundation piezometers.
2. All dimensions in millimetres with elevations in metres, unless noted otherwise.
3. Pipe stub from Main Embankment Upstream Toe Drain to be capped, covered and compacted with tailings or Zone S material.
4. Sections outlined in bold indicate Stage JC construction.
5. Stage JC crest El. 944.0.



DRG. NO.	DESCRIPTION	REV.	DATE	DESIGN	DRAWN	CHK'D	APP'D
120	TSF - STAGE JC - PERIMETER EMBANKMENT - PLAN						
104	TSF - STAGE JC - MATERIAL SPECIFICATIONS						
REFERENCE DRAWINGS							

REV.	DATE	DESCRIPTION	DESIGN	DRAWN	CHK'D	APP'D
REVISIONS						

REV.	DATE	DESCRIPTION	DESIGN	DRAWN	CHK'D	APP'D
2	15AUG'05	AS-BUILT	FE	NSD	HW	KJB
1	27AUG'04	ISSUED FOR CONSTRUCTION	FE	WAL	HW	KJB
0	31MAY'04	ISSUED FOR STAGE JC TENDER	FE	TAM	BB	KJB
REVISIONS						




**Knight Piésold**  
CONSULTING

**MOUNT POLLEY MINING CORPORATION**


**MOUNT POLLEY MINE**

**TAILINGS STORAGE FACILITY**  
**STAGE 3C PERIMETER EMBANKMENT**  
**SECTIONS**

PROJECT/ASSIGNMENT NO.	DRAWING NO.	REVISION
VA101-1/5	125	2




**DETAIL A/120**  
TRANSITION AT SETTING OUT POINT S6



**DETAIL B/120**  
TRANSITION TO MAIN EMBANKMENT

**NOTE**

- 1. Stage 3C crest El. 944.0.



210	TSF - STAGE 3C MAIN EMBANKMENT - PLAN
125	TSF - STAGE 3C PERIMETER EMBANKMENT - SECTIONS
120	TSF - STAGE 3C PERIMETER EMBANKMENT - PLAN
DRG. NO.	DESCRIPTION
REFERENCE DRAWINGS	

REV.	DATE	DESCRIPTION	DESIGN	DRAWN	CHK'D	APP'D
REVISIONS						

2	15AUG'05	AS-BUILT	FE	NSD		
1	27AUG'04	ISSUED FOR CONSTRUCTION	FE	WAL	MP	KJB
0	31MAY'04	ISSUED FOR STAGE 3C TENDER	FE	TAM	BB	KJB
REV.	DATE	DESCRIPTION	DESIGN	DRAWN	CHK'D	APP'D
REVISIONS						

PROFESSIONAL ENGINEER  
PROVINCE OF  
**L.J. GALBRAITH**  
25493  
L.M.A. (B.C.)  
SINCE 1988

**Knight Piésold**  
CONSULTING

**MOUNT POLLEY MINING CORPORATION**


**MOUNT POLLEY MINE**

**TAILINGS STORAGE FACILITY**  
**STAGE 3C PERIMETER EMBANKMENT**  
**TRANSITION ZONES DETAILS**

PROJECT/ASSIGNMENT NO. **VA101-1/5** DRAWING NO. **127** REVISION **2**



REF. FILE: Stage 3C

VA101-1/5 (P2) Aug 8, 2005 rd



**NOTES**

1. All dimensions in millimeters and elevations in metres, unless noted otherwise.
2. Topography at TSF generated from points and break lines sent from MPMC in July 1999. The Topography outside the TSF area is from 1997 flyover.
3. For Zone Materials Specifications and legend, see Drg. 104.
4. Stripping and clearing required for 5 m beyond toe of embankment.
5. Sections outlined in bold indicate Stage 3C construction.
6. Stage 3C crest El. 944.0.



**DISCLAIMER**  
 THIS DRAWING WAS PREPARED BY KNIGHT PIESOLD LTD FOR THE ACCOUNT OF THE CLIENT LISTED ON THIS DRAWING. THE MATERIAL ON IT REFLECTS KNIGHT PIESOLD'S BEST JUDGEMENT IN THE LIGHT OF THE INFORMATION AVAILABLE TO IT AT THE TIME OF PREPARATION. ANY USE WHICH A THIRD PARTY MAKES OF THIS DRAWING OR ANY RELIANCE ON OR DECISIONS TO BE MADE BASED ON IT, ARE THE RESPONSIBILITY OF SUCH THIRD PARTIES. KNIGHT PIESOLD ACCEPTS NO RESPONSIBILITY FOR DAMAGES, IF ANY, SUFFERED BY THE THIRD PARTY AS A RESULT OF DECISIONS MADE OR ACTIONS BASED ON THIS DRAWING. COPIES RESULTING FROM ELECTRONIC TRANSFER OR REPRODUCTION OF THIS DRAWING ARE UNCONTROLLED AND MAY NOT BE THE MOST RECENT VERSION OF THIS DRAWING.

**PROFESSIONAL ENGINEER**  
 PROVINCE OF BRITISH COLUMBIA  
 L.J. GALBRAITH  
 25403  
 01/09/05

**Knights Piesold CONSULTING**

**MOUNT POLLEY MINING CORPORATION**

**MOUNT POLLEY MINE**

**TAILINGS STORAGE FACILITY**  
**STAGE 3C SOUTH EMBANKMENT**  
**PLAN AND SECTION**

PROJECT/ASSIGNMENT NO. **VA101-1/5**      DRAWING NO. **130**      REVISION **2**


DRG. NO.	DESCRIPTION	REV.	DATE	DESIGN	DRAWN	CHK'D	APP'D
210	TSF - STAGE 3C MAIN EMBANKMENT - PLAN						
120	TSF - STAGE 3C PERIMETER EMBANKMENT - PLAN						
104	TSF - STAGE 3C TAILINGS EMBANKMENT - MATERIALS SPECS.						
REFERENCE DRAWINGS							

REV.	DATE	DESCRIPTION	DESIGN	DRAWN	CHK'D	APP'D
2	15AUG'05	AS-BUILT	FE	NSD		
1	27AUG'04	ISSUED FOR CONSTRUCTION	FE	WAL	MW	KJB
0	31MAY'04	ISSUED FOR STAGE 3C TENDER	FE	TAM	BB	KJB
REVISIONS						


REV.	DATE	DESCRIPTION	DESIGN	DRAWN	CHK'D	APP'D
2	15AUG'05	AS-BUILT	FE	NSD		
1	27AUG'04	ISSUED FOR CONSTRUCTION	FE	WAL	MW	KJB
0	31MAY'04	ISSUED FOR STAGE 3C TENDER	FE	TAM	BB	KJB
REVISIONS						

XREF FILE: TOP099; STAGE3C

C:\P\FILE: M:\1\101\00001\05\A\Drawn\Drawn\130\130 - 1-1506 Rev. 1-1-0506 Sept. 13 2005 lam



- NOTES**
- Chainage defined by Setting Out Point S1 at Ch. 5+00.
  - Topography was provided by MPMC on May 29/98. File: TSFBSP12.dwg UTM, NAD 83, Zone 10.
  - Tailings pipeworks not shown for clarity.
  - Stage 3C crest El. 944.0.



DISCLAIMER  
 THIS DRAWING WAS PREPARED BY KNIGHT PIESOLD LTD. FOR THE ACCOUNT OF THE CLIENT LISTED ON THIS DRAWING. THE MATERIAL ON IT REFLECTS KNIGHT PIESOLD'S BEST JUDGEMENT IN THE LIGHT OF THE INFORMATION AVAILABLE TO IT AT THE TIME OF PREPARATION AND USE HEREIN A THIRD PARTY MAKES OF THIS DRAWING OR ANY RELIANCE ON OR DECISIONS TO BE MADE BASED ON IT, ARE THE RESPONSIBILITY OF SUCH THIRD PARTIES. KNIGHT PIESOLD ACCEPTS NO RESPONSIBILITY FOR DAMAGES, IF ANY, SUFFERED BY THE THIRD PARTY AS A RESULT OF DECISIONS MADE OR ACTIONS BASED ON THIS DRAWING, COPIES RESULTING FROM ELECTRONIC TRANSFER OR REPRODUCTION OF THIS DRAWING ARE UNCONTROLLED AND MAY NOT BE THE MOST RECENT REVISION OF THIS DRAWING.

PROFESSIONAL ENGINEER  
 PROVINCE OF BRITISH COLUMBIA  
 L.J. GALBRAITH  
 25493

**Knicht Piesold CONSULTING**

MOUNT POLLEY MINING CORPORATION

MOUNT POLLEY MINE

TAILINGS STORAGE FACILITY  
 STAGE 3C MAIN EMBANKMENT  
 PLAN


PROJECT/ASSIGNMENT NO. VA101-1/5  
 DRAWING NO. 210  
 REVISION 2

DRG. NO.	DESCRIPTION	REV.	DATE	DESIGN	DRAWN	CHK'D	APP'D
120	TSF - STAGE 3C PERIMETER EMBANKMENT - PLAN						
215	TSF - STAGE 3C MAIN EMBANKMENT - SECTION AND DETAIL						
130	TSF - STAGE 3C SOUTH EMBANKMENT - PLAN AND DETAILS						
REFERENCE DRAWINGS							


REV.	DATE	DESCRIPTION	DESIGN	DRAWN	CHK'D	APP'D
2	15AUG'05	AS-BUILT	FE	NSD		
1	27AUG'04	ISSUED FOR CONSTRUCTION	FE	WAL		
0	31MAY'04	ISSUED FOR STAGE 3C TENDER	FE	TAM		
REVISIONS						

REV.	DATE	DESCRIPTION	DESIGN	DRAWN	CHK'D	APP'D
2	15AUG'05	AS-BUILT	FE	NSD		
1	27AUG'04	ISSUED FOR CONSTRUCTION	FE	WAL		
0	31MAY'04	ISSUED FOR STAGE 3C TENDER	FE	TAM		
REVISIONS						

REF FILE: Topogr, Stage 3C





SECTION  $\frac{1}{210}$   
Scale A



DETAIL A  
Scale B

NOTES

1. For zone material specifications and legend see Drg. 104.
2. All dimensions in millimetres and elevations in metres, unless noted otherwise.
3. Zone S to minimum 6 m width at El. 944. Zone F and Zone T to be extended in future construction programs.
4. Zone F and T placed to El. 944.
5. Minimum lines and grades shown. Lines and grades may be extended upstream and downstream during Stage 3C construction.
6. Stage 3C crest El. 944.0.



**Knicht Piésold**  
CONSULTING

MOUNT POLLEY MINING CORPORATION  
MOUNT POLLEY MINE

TAILINGS STORAGE FACILITY  
STAGE 3C MAIN EMBANKMENT  
SECTION AND DETAIL



PROJECT/ASSIGNMENT NO. VA101-1/5	DRAWING NO. 215	REVISION 2
-------------------------------------	--------------------	---------------

210	TSF - STAGE 3C - MAIN EMBANKMENT - PLAN	REV.	DATE	DESCRIPTION	DESIGN	DRAWN	CHK'D	APP'D
104	TSF - STAGE 3C - MATERIALS SPECIFICATIONS							
REFERENCE DRAWINGS		REVISIONS						

2	15AUG'05	AS-BUILT	FE	NSD	KJB
1	27AUG'04	ISSUED FOR CONSTRUCTION	FE	WAL	KJB
0	31MAY'04	ISSUED FOR STAGE 3C TENDER	FE	TAM	KJB
REVISIONS		REVISIONS			

REF. FILE: 1-250



W:\CADD\REF\1-250\100001\05\VA101-1\115\115.dwg 1-250 Plot 1-1 (P6) Aug 5, 2005, nd



- NOTES**
1. See Drg. No. 101-1/5-256 for Summary of Instrumentation Installations, Typical Details and General Notes.
  2. All dimensions in millimetres with elevations in metres, unless noted otherwise.
  3. Piezometers are vibrating wire type, SINCA Model 52611030 and RST Model 45005-0100 with a pressure rating of 100 psi or equivalent, connected to a readout panel via standard non-vented direct burial cable.
  4. No work was completed at the Main Embankment during Stage 3B construction.
  5. Stage 3C crest El. 944.0.

- LEGEND**
- ⊗ GW96-9 Groundwater Monitoring Well
  - ▲ A1-PE1-01 Previously installed Piezometer
  - △ A2-PE2-06 New Stage 3 Piezometer
  - ◇ A2-SM-01 New Embankment Survey Monument
  - ◆ S101-1 Slope Inclinometer

DRG. NO.	DESCRIPTION	REV.	DATE	DESCRIPTION	DESIGN	DRAWN	CHK'D	APP'D
259	STAGE 3C TAILINGS EMBANKMENT - INSTRUMENTATION - SECTIONS - SHEET 2 OF 2							
258	STAGE 3C TAILINGS EMBANKMENT - INSTRUMENTATION - SECTIONS - SHEET 1 OF 2							
256	STAGE 3C TAILINGS EMBANKMENT - INSTRUMENTATION - SUMMARY OF INSTALLATION AND TYPICAL DETAILS							
254	STAGE 3C SOUTH EMBANKMENT - INSTRUMENTATION - PLAN							
252	STAGE 3C PERIMETER EMBANKMENT - INSTRUMENTATION - PLAN							
REFERENCE DRAWINGS					REVISIONS			



**Knight Piésold**  
CONSULTING

**MOUNT POLLEY MINING CORPORATION**

**MOUNT POLLEY MINE**

**TAILINGS STORAGE FACILITY**  
**STAGE 3C MAIN EMBANKMENT**  
**INSTRUMENTATION**  
**PLAN**



PROJECT/ASSIGNMENT NO.	DRAWING NO.	REVISION
VA101-1/5	250	0

REV.	DATE	DESCRIPTION	DESIGN	DRAWN	CHK'D	APP'D
0	15 AUG '05	AS-BUILT	FE	NSD	HA	CLB
REVISIONS			REVISIONS			

REF. FILE: T-04029, Stage3C

Dwg File: M:\1\01\00001\05\VA\Inst\Draw\252\252.dwg Date: 15/08/2005 14:28:00







- LEGEND**
- GW96-9 Groundwater Monitoring Well
  - ▲ A1-PE1-01 Previously installed Piezometer
  - △ A2-PE2-06 New Stage 3 Piezometer
  - ◇ A2-SM-01 New Embankment Survey Monument

- NOTES**
1. Chainage defined by Setting Out Point S1 at Ch. 5+00.
  2. Topography generated from points and break lines provided by MPMC on July 20, 1999. Topography outside the TSF area is from 1997 flyover.
  3. See Drg. No. 101-1/5-256 for Summary of Instrumentation Installations, Typical Details and General Notes.
  4. All dimensions in millimetres with elevations in metres, unless noted otherwise.
  5. Piezometers are vibrating wire type, SINCA Model 52611030 and RST Model 45005-0100 with a pressure rating of 100 psi or equivalent, connected to a readout panel via standard non-vented direct burial cable.
  6. Stage 3C crest El. 944.0.

259	TSF - STAGE 3 TAILINGS EMBANKMENT - INSTRUMENTATION - SECTIONS - SHEET 2 OF 2
258	TSF - STAGE 3 TAILINGS EMBANKMENT - INSTRUMENTATION - SECTIONS - SHEET 1 OF 2
250	TSF - STAGE 3 MAIN EMBANKMENT - INSTRUMENTATION - PLAN
DWG. NO.	DESCRIPTION
REFERENCE DRAWINGS	

REV.	DATE	DESCRIPTION	DESIGN	DRAWN	CHK'D	APP'D
REVISIONS						

0	15AUG'05	AS-BUILT	FE	NSD		
REV.	DATE	DESCRIPTION	DESIGN	DRAWN	CHK'D	APP'D
REVISIONS						



**Knicht Piésold CONSULTING**

**MOUNT POLLEY MINING CORPORATION**


**MOUNT POLLEY MINE**

**TAILINGS STORAGE FACILITY**  
**STAGE 3C PERIMETER EMBANKMENT**  
**INSTRUMENTATION PLAN**

PROJECT/ASSIGNMENT NO.	DRAWING NO.	REVISION
VA101-1/5	252	0

XREF FILE: Topo99, Stack99, Stage3C

DWG. FILE: M:\101\0000\1051\Asst\Draws\252\252.dwg Plot 1 (P1) 1:2500 Aug 8 2005 km




**LEGEND**

- ⊗ GW96-9 Groundwater Monitoring Well
- ▲ A1-PE1-01 Previously installed Piezometer
- △ A2-PE2-06 New Stage 3 Piezometer
- ◇ A2-SM-01 New Embankment Survey Monument

**NOTES**


1. See Drg. No. 101-1/5-256 for Summary of Instrumentation Installations, Typical Details and General Notes.
2. All dimensions in millimetres with elevations in metres, unless noted otherwise.
3. No work was completed at the South Embankment during Stage 3B construction.
4. Piezometers are vibrating wire type, SINCA Model 52611030 and RST Model 45005-0100 with a pressure rating of 100 psi or equivalent, connected to a readout panel via standard non-vented direct burial cable.
5. Stage 3C crest El. 945.0.



DRG. NO.	DESCRIPTION	REV.	DATE	DESCRIPTION	DESIGN	DRAWN	CHK'D	APP'D
259	STAGE 3C TAILINGS EMBANKMENT - INSTRUMENTATION SECTIONS - SHEET 2 OF 2							
256	STAGE 3C TAILINGS EMBANKMENT - INSTRUMENTATION - SUMMARY OF INSTALLATION AND TYPICAL DETAILS							
250	STAGE 3C MAIN EMBANKMENT - INSTRUMENTATION - PLAN							

REV.	DATE	DESCRIPTION	DESIGN	DRAWN	CHK'D	APP'D

REV.	DATE	DESCRIPTION	DESIGN	DRAWN	CHK'D	APP'D
0	15AUG'05	AS-BUILT	FE	NSD		



**Knicht Piesold**  
CONSULTING

**MOUNT POLLEY MINING CORPORATION**

**MOUNT POLLEY MINE**




**TAILINGS STORAGE FACILITY  
STAGE 3C SOUTH EMBANKMENT  
INSTRUMENTATION  
PLAN**

PROJECT/ASSIGNMENT NO. <b>VA101-1/5</b>	DRAWING NO. <b>254</b>	REVISION <b>0</b>
--	---------------------------	----------------------

XREF FILE: TOP099, STAGE3C

CAD FILE: \\1\01\00001\USA\A\Work\Draw\254\254.dwg Plot: 1=1000 Plot 1=1000 Date: 19 2005 10:58





**LEGEND**

- ▲ A1-PE1-01 Previously installed Piezometer
- △ A2-PE2-05 New Stage 3 Piezometer
- ◇ A2-SM-01 New Embankment Survey Monument
- ◆ SI01-1 Slope Inclinometer

**NOTES**

1. Piezometers are vibrating wire type, SINCA Model 52611030 and RST Model 45005-0100 with a pressure rating of 100 psi or equivalent, connected to a readout panel via standard non-vented direct burial cable.
2. Piezometer leads extended as directed by the Engineer.
3. Zone fill materials and drain pipes not shown in drawing for clarity. For Details see Drg. 215.
4. See Drg. No. 101-1/5-256 for Summary of Instrumentation Installations, Typical Details and General Notes.
5. All dimensions in millimetres with elevations in metres, unless noted otherwise.
6. No work was completed at the Main Embankment during Stage 3B construction.
7. Stage 3C crest El. 944.0.




DISCLAIMER  
THIS DRAWING HAS BEEN PREPARED BY KNIGHT PIESOLD LTD. FOR THE ACCOUNT OF THE CLIENT LISTED ON THIS DRAWING. THE MATERIAL ON IT REFLECTS KNIGHT PIESOLD'S BEST JUDGEMENT IN THE LIGHT OF THE INFORMATION AVAILABLE TO IT AT THE TIME OF PREPARATION. ANY USE WHICH A THIRD PARTY MAKES OF THIS DRAWING, OR ANY RELIANCE ON OR DECISIONS TO BE MADE BASED ON IT, ARE THE RESPONSIBILITY OF SUCH THIRD PARTY. KNIGHT PIESOLD ACCEPTS NO RESPONSIBILITY FOR DAMAGES, IF ANY, SUFFERED BY THE THIRD PARTY AS A RESULT OF DECISIONS MADE OR ACTIONS BASED ON THIS DRAWING. COPIES RESULTING FROM ELECTRONIC TRANSFER OR REPRODUCTION OF THIS DRAWING ARE UNCONTROLLED AND MAY NOT BE THE MOST RECENT REVISION OF THIS DRAWING.

**Knights Piesold**  
CONSULTING

MOUNT POLLEY MINING CORPORATION

MOUNT POLLEY MINE

TAILINGS STORAGE FACILITY  
STAGE 3C TAILINGS EMBANKMENT  
INSTRUMENTATION  
SECTIONS - SHEET 1 OF 2



PROJECT/ASSIGNMENT NO.	DRAWING NO.	REVISION
VA101-1/5	258	0






259	STAGE 3C TAILINGS EMBANKMENT - INSTRUMENTATION - SECTIONS 2 OF 2
256	STAGE 3C TAILINGS EMBANKMENT - INSTRUMENTATION - SUMMARY OF INSTALLATION & TYPICAL DETAILS
250	STAGE 3C MAIN EMBANKMENT - INSTRUMENTATION - PLAN
DRG. NO.	DESCRIPTION
REFERENCE DRAWINGS	

REV.	DATE	DESCRIPTION	DESIGN	DRAWN	CHK'D	APP'D
REVISIONS						

Q	15AUG'05	AS-BUILT	FE	NSO	APP'D	
REV.	DATE	DESCRIPTION	DESIGN	DRAWN	CHK'D	APP'D
REVISIONS						

REF FILE -

VANCOUVER B.C. CAD FILE: M:\1\101\00001\05\VA\Inst\05\258\258.dwg 1:500 PLOT 1-1(PDF) Aug 8 2005 11:48:41 AM





**NOTES**

1. Piezometers are vibrating wire type, SINCA Model 52611030 and RST Model 45005-0100 with a pressure rating of 100 psi or equivalent, connected to a readout panel via standard non-vented direct burial cable.
2. Piezometer leads extended as directed by the Engineer.
3. Zone fill materials and drain pipes not shown in drawing for clarity. For Details see Drg. 215.
4. See Drg. No. 101-1/5-256 for Summary of Instrumentation Installations, Typical Details and General Notes.
5. All dimensions in millimetres with elevations in metres, unless noted otherwise.
6. No work was completed at the Main and South Embankments during Stage 3B construction.
7. Stage 3C crest El. 944.0.

**LEGEND**

- ▲ A1-PE1-01 Previously installed Piezometer
- △ A2-PE2-08 New Stage 3 Piezometer
- ◇ A2-SM-01 New Embankment Survey Monument



**Knights Piésold**  
CONSULTING

**MOUNT POLLEY MINING CORPORATION**

**MOUNT POLLEY MINE**

**TAILINGS STORAGE FACILITY**  
**STAGE 3C TAILINGS EMBANKMENT**  
**INSTRUMENTATION**  
**SECTIONS - SHEET 2 OF 2**

PROJECT/ASSIGNMENT NO. **VA101-1/5** DRAWING NO. **259** REVISION **0**

256	STAGE 3C TAILINGS EMBANKMENT - INSTRUMENTATION - SUMMARY OF INSTALLATION & TYPICAL DETAILS
254	STAGE 3C SOUTH EMBANKMENT - INSTRUMENTATION - PLAN
252	STAGE 3C PERIMETER EMBANKMENT - INSTRUMENTATION - PLAN
250	STAGE 3C MAIN EMBANKMENT - INSTRUMENTATION - PLAN
REF. NO.	DESCRIPTION
REFERENCE DRAWINGS	


REV.	DATE	DESCRIPTION	DESIGN	DRAWN	CHK'D	APP'D
REVISIONS						

REV.	DATE	DESCRIPTION	DESIGN	DRAWN	CHK'D	APP'D
0	15AUG'05	AS-BUILT	FE	NSD		
REVISIONS						

**APPENDIX A**

**LABORATORY TESTS RESULTS**

(Pages A-1 to A-71)



PROJECT NO. K 1587  
 CLIENT Mount Polley Mine Attn: Knight  
 c.c. Knight Piesold

TO  
 Mount Polley Mine Attn: Knight  
 Piesold  
 P.O Box 12  
 Likely, BC  
 VOL -1N0


ATTN: Art Fryc @ 250-790-2268

PROJECT Construction Program - Mount Polley Mine  
 Testing Services

CONTRACTOR

PROCTOR NO. 1 NO. OF TRIALS 4 DATE RECEIVED 2004.Aug.27 DATE SAMPLED 2004.Aug.27

INSITU MOISTURE N/A %	COMPACTION STANDARD Standard Proctor,
SAMPLED BY Client	ASTM D698
TESTED BY NDS	COMPACTION PROCEDURE A: 101.6mm Mold,
SUPPLIER	Passing 4.75mm
SOURCE C-ZS-1	RAMMER TYPE Manual
MATERIAL IDENTIFICATION	PREPARATION MOIST
MAJOR COMPONENT Glacial Till	OVERSIZE CORRECTION METHOD ASTM 4718
SIZE	RETAINED 4.75mm SCREEN 3.8 %
DESCRIPTION Gravelly	OVERSIZE SPECIFIC GRAVITY 2.65
ROCK TYPE	



TRIAL NUMBER	WET DENSITY (kg/m3)	DRY DENSITY (kg/m3)	MOISTURE CONTENT (%)
1	1922	1752	9.7
2	2032	1814	12.0
3	2112	1865	13.8
4	2099	1809	16.0

ZERO AIR VOIDS CURVE FOR ESTIMATED SPECIFIC GRAVITY OF 2.65	MAXIMUM DRY DENSITY (kg/m3)	OPTIMUM MOISTURE CONTENT (%)
CALCULATED	1870	14.5
OVERSIZE CORRECTED	1892	14.0

COMMENTS



**GeoNorth Engineering Ltd.**

1301 Kallihor Road Prince George, BC V2L 5S8

Phone (250)564-4304; fax (250)564-9323

PROJECT NO. K 1587

CLIENT Mount Polley Mine Attn: Knight  
 c.c. Knight

TO  
 Mount Polley Mine Attn: Knight  
 Piesold  
 P.O Box 12  
 Likely, BC  
 VOL -1N0

ATTN: Arl Frye @ 250-790-2268


PROJECT Construction Program - Mount Polley Mine  
 Testing Services

CONTRACTOR

SIEVE TEST NO. 1 DATE RECEIVED 2004. Aug. 27 DATE TESTED 2004. Sep. 15 DATE SAMPLED 2004. Aug. 27

SUPPLIER  
 SOURCE C-2S-1  
 SPECIFICATION  
 MATERIAL TYPE Glacial Till

SAMPLED IN 01-01L  
 TESTED BY MDS  
 TEST METHOD WASHED



GRAVEL SIZES	PERCENT PASSING	GRADATION LIMITS
3" 75 mm		
2" 50 mm		
1 1/2" 37.5 mm		
1" 25 mm	100.0	
3/4" 19 mm	98.2	
1/2" 12.5 mm	97.8	
3/8" 9.5 mm	97.5	

SAND SIZES AND TEST	PERCENT PASSING	GRADATION LIMITS
No. 4 4.75 mm	95.9	
No. 10 2.0 mm	91.9	
No. 20 0.85 mm	87.5	
No. 40 0.425 mm	83.0	
No. 60 0.25 mm	74.4	
No. 100 0.15 mm	69.9	
No. 200 0.075 mm	45.6	

COMMENTS

# Hydrometer Analysis

## GeoNorth Engineering

Test Designation: ASTM D-422

Client: Mount Polley Attn: Knight Plesold

Project Name: Construction Program Mount Polley

Source/Location: C-ZS-1

Sample #: \_\_\_\_\_

Tested By: NDS

Date Sampled: August 27, 2004

Date Received: August 27, 2004

Checked By: \_\_\_\_\_

Date Tested: Sept 3, 2004

Project #: K-1587

Type: Glacial Till

Time: \_\_\_\_\_

Depth: \_\_\_\_\_


Hole #: \_\_\_\_\_

Starting Wt. (g)	% #10	Elapsed Time (min)	Reaching R	Temp (°C)	K	Corr. Reading R'	W (cm)	SQRT (L/W) (min)	D (mm)	N (%)	N (%>#10)						
40.0	0.919	0.5	23.0	20.0	0.01367	19.35	14.290	5.346	0.075	43.4	44.5						
40.0	0.919	1	22.0	20.0	0.01367	16.35	14.784	3.845	0.053	40.9	37.6						
40.0	0.919	2	20.0	20.0	0.01367	14.35	15.114	2.749	0.038	35.9	33.0						
40.0	0.919	4	19.0	20.0	0.01367	13.35	14.145	1.880	0.026	33.4	30.7						
40.0	0.919	8	16.5	20.0	0.01367	10.85	14.555	1.349	0.018	27.1	24.9						
40.0	0.919	15	15.0	20.0	0.01367	9.35	14.802	0.993	0.014	23.4	21.5						
40.0	0.919	30	14.0	20.0	0.01367	8.35	14.966	0.706	0.010	20.9	19.2						
40.0	0.919	60	11.5	20.0	0.01367	5.85	15.376	0.506	0.007	14.6	13.4						
40.0	0.919	120	9.0	20.0	0.01367	3.35	15.787	0.363	0.005	8.4	7.7						
40.0	0.919	240	7.0	20.0	0.01367	1.35	16.115	0.259	0.004	3.4	3.1						
40.0	0.919	1365	6.0	20.0	0.01367	0.35	16.280	0.109	0.001	0.9	0.8						
40.0	0.919																
Hydrometer #: _____											Amount						
Density of Solids: _____																	
Description of Sample: _____																	
Hydrometer Sieve Analysis																	
Sieve No.	Weight Retained	Total Wt. Finer Than	% Finer Than	% Finer Than Orig. Samp.	Sieve Analysis			Initial Moisture Content									
					Sieve No.	Weight Retained	Total Wt. Passing	% Finer Than Orig. Samp.	Tare No.	Wet Wt. & Tare	Dry Wt. & Tare	Water Wt.	Tare Wt.	Wt. of Dry Soil = W	Moisture Content = W	Dry Wt. of Sample from Initial Moisture = (100 x Wet Soil Wt.) / (100 + Initial Moisture) =	
10					38.1												
20					25.4												
40					19.0												
60					12.5												
100					9.5												
200					4.75												
Pan					10												
Total																	
Unwashed Wt. =																	
Tare =																	

A-3

# GRAIN SIZE CURVE

LAB ORDER NO.	K1527
CLIENT	MT POLLEN
SAMPLE	MTAL: KNIGHT PIEROLS
SOURCE	C-29
HOLE	DEPTH
TECHNICIAN	DATE REC'D 08.27
	DATE TESTED 09.03



MM.	_____
MM.	_____
MM.	_____
D <sub>50</sub>	_____
D <sub>60</sub>	_____
D <sub>100</sub>	_____
C <sub>u</sub>	_____
C <sub>c</sub>	_____


GRAIN SIZE

REMARKS: Sample # C-291  
 Specific Gravity = 2.656  
 Absorption = 2.03%

NOTE: UNITED SOIL CLASSIFICATION SYSTEM

A-4

MOUNT POLLEY MINE ATTN: KNIGHT RESOLD; ATTN ART FRYE @ 250 790 2268



A-5

SCALE: N.T.S.		DATE: 2004/09/03
PROJECT NO: K-1587		DRAWING NO. 1587-B1
MOUNT POLLEY MINE ATTN: KNIGHT RESOLD ATTERBERG LIMITS OF C-ZS 1		
<b>GEONORTH ENGINEERING LTD.</b> 1301 Kelfisher Road, Tel. (250) 564-4304 Prince George, B.C., V2L 5S8, Fax (250) 564-9323		

**MOISTURE - DENSITY  
RELATIONSHIP REPORT**

PROJECT NO. K 1587

CLIENT Mount Polley Mine Attn: Knight  
c.c. Knight

TO  
Mount Polley Mine Attn: Knight  
Piésold  
P.O Box 12  
Likely, BC  
VOL -1N0

ATTN: Art Frye @ 250-790-2268

PROJECT Construction Program - Mount Polley Mine  
Testing Services

CONTRACTOR


PROCTOR NO. 2

NO. OF TRIALS 4

DATE RECEIVED 2004. Aug.

DATE SAMPLED 2004. Aug. 27

INSITU MOISTURE	N/A %	COMPACTION STANDARD	Standard Proctor,
SAMPLED BY	Client		ASTM D698
TESTED BY	NDS	COMPACTION PROCEDURE	200.6mm Mold,
SUPPLIER			rammer 4.75mm
SOURCE	C-ZS-2	RAMMER TYPE	12.5kg
MATERIAL IDENTIFICATION		PREPARATION	100%
MAJOR COMPONENT	Glacial Till	OVERSIZE CORRECTION METHOD	ASTM D4718
SIZE		RETAINED 4.75mm SCREEN	100%
DESCRIPTION	Gravelly	OVERSIZE SPECIFIC GRAVITY	2.60
ROCK TYPE			



TRIAL NUMBER	WET DENSITY (kg/m³)	DRY DENSITY (kg/m³)	MOISTURE CONTENT (%)
1	1910	1801	11.1
2	1910	1848	12.8
3	1910	1835	16.0
4	1910	1763	17.6

ZERO AIR VOLUME CURVE FOR ESTIMATED SPECIFIC GRAVITY OF 2.60	MAXIMUM DRY DENSITY (kg/m³)	OPTIMUM MOISTURE CONTENT (%)
CALCULATED	1860	14.0
OVERSIZE CORRECTED	1895	13.2

COMMENTS

**GeoNorth Engineering Ltd.**

1301 Kellihor Road Prince George, BC V2L5S8

Phone (250)564-4304; fax (250)564-9323

PROJECT NO. K 1567  
CLIENT Mount Polley Mine Attn: Knight  
C.C. Knight

TO  
Mount Polley Mine Attn: Knight  
Piesold  
P.O. Box 12  
Likely, BC  
VOL. -1N0


ATTN: Art Frye @ 250-790-2268

PROJECT Construction Program - Mount Polley Mine  
Testing Services  
CONTRACTOR

SIEVE TEST NO. 2      DATE RECEIVED 2004.Aug.27      DATE TESTED 2004.Sep.02      DATE SAMPLED 2004.Aug.27

SUPPLIER  
SOURCE C-ZS-2  
SPECIFICATION  
MATERIAL TYPE Glacial Till

SAMPLE  
TESTED  
TEST METHOD



GRAVEL SIZES	PERCENT PASSING	GRADATION LIMITS
3" 75 mm		
2" 50 mm		
1 1/2" 37.5 mm	100.0	
1" 25 mm	98.2	
3/4" 19 mm	97.5	
1/2" 12.5 mm	96.4	
3/8" 9.5 mm	95.6	

SAND SIZES AND SIEVES	PERCENT PASSING	GRADATION LIMITS
No. 4 4.75 mm	95.6	
No. 10 2.0 mm	95.6	
No. 20 0.85 mm	95.6	
No. 40 0.425 mm	82.4	
No. 60 0.25 mm	76.5	
No. 100 0.15 mm	67.4	
No. 200 0.075 mm	54.2	

COMMENTS

A-7

# Hydrometer Analysis

## GeoNorth Engineering

Test Designation: ASTM D-422

Client: Mount Polley Attn: Knight Piesold

Project Name: Construction Program Mount Polley

Source/Location: C-ZS-2

Date: Sept 3, 2004  
 Project #: K-1587  
 Type: Glacial Till  
 Time:  
 Checked By:  
 Date Tested: 09/03/04

Sample #	Test #	Hole #	Depth
40.0	0.897	20.0	23.89
40.0	0.897	20.0	21.85
40.0	0.897	20.0	20.35
40.0	0.897	20.0	19.35
40.0	0.897	20.0	17.35
40.0	0.897	20.0	16.35
40.0	0.897	20.0	15.35
40.0	0.897	20.0	14.35
40.0	0.897	20.0	12.35
40.0	0.897	20.0	10.85
40.0	0.897	20.0	9.35


Hydrometer #: \_\_\_\_\_  
 Density of Solids: \_\_\_\_\_  
 Description of Sample: \_\_\_\_\_  
 Graduate #: \_\_\_\_\_  
 Dispersing Agent: \_\_\_\_\_  
 Amount: \_\_\_\_\_

Sieve No.	Hydrometer Sieve Analysis			Sieve Analysis			Initial Moisture Content
	Weight Retained	% Finer Than	% Finer Than Orig. Samp.	Weight Retained	Total Wt. Passing	% Finer Than Orig. Samp.	
10				38.1			Tare No.
20				25.4			Wet Wt. & Tare
40				19.0			Dry Wt. & Tare
60				12.5			Water Wt.
100				9.5			Tare Wt.
200				4.75			Wt. of Dry Soil
Pan				10			Moisture Content
Total				Total =			Dry Wt. of Sample from Initial Moisture
Unwashed Wt. =							=W
Tare =							%
							=(100xWet Soil Wt.)/(100 + Initial Moisture) =

A-8

# GRAIN SIZE CURVE

LAB ORDER NO. KISE 1  
 CLIENT MT. POLLEY MINE ADJ. KNIGHT RESID  
 SAMPLE \_\_\_\_\_  
 SOURCE C-25-2  
 HOLE \_\_\_\_\_ DEPTH \_\_\_\_\_ DATE REC'D 08.27  
 TECHNICIAN NS DATE TESTED 09.08



D <sub>10</sub>	mm	_____
D <sub>30</sub>	mm	_____
D <sub>60</sub>	mm	_____
C <sub>u</sub>		_____
C <sub>c</sub>		_____

GRAIN SIZE

REMARKS: Sample # C-25-2  
 Specific Gravity = 2.588  
 Absorption = 3.13%

NOTE: UNIFIED SOIL CLASSIFICATION SYSTEM


PERCENT FINER THAN

PLATE \_\_\_\_\_

A-9



ATTN: ART FRAE @ 250 790-2268



<p><b>SCALE:</b> N.T.S.</p> <p><b>PROJECT NO:</b> K-1587</p>	<p><b>DATE:</b> 2004/09/03</p>
	<p><b>DRAWING NO:</b> 1587-02</p>
<p><b>MOUNT POLLEY MINE</b> <b>ATTN: KNIGHT PIESOLD</b> <b>ATTERBERG LIMITS OF C-ZS 2</b></p>	
<p><b>GEONORTH ENGINEERING LTD.</b> 1301 Kelliker Road, Tel. (250) 564-4304 Prince George, B.C., V2L 5S8, Fax (250) 564-9323</p>	

**GeoNorth Engineering Ltd.**

1301 Kallihor Road Prince George, BC V2L5S8

Phone (250)564-4304; fax (250)564-9323

**MOISTURE - DENSITY  
RELATIONSHIP REPORT**

PROJECT NO. K 1587

CLIENT Mount Polley Mine Attn: Knight  
c.c. Knight Piesold

TO  
Mount Polley Mine Attn: Knight  
Piesold  
P.O Box 12  
Likely, BC  
VOL -1N0

ATTN: Art Frye @ 250-790-2268

PROJECT Construction Program - Mount Polley Mine  
Testing Services

CONTRACTOR

PROCTOR NO. 3


NO. OF TRIALS 4

DATE RECEIVED 2004.Sep.07 DATE SAMPLED 2004.Sep.02

INSITU MOISTURE N/A %  
SAMPLED BY MW/LJG  
TESTED BY NDS  
SUPPLIER  
SOURCE C-ZS-3

MATERIAL IDENTIFICATION  
MAJOR COMPONENT TILL  
SIZE  
DESCRIPTION CLAY/SILTY  
ROCK TYPE

COMPACTION STANDARD Standard Proctor,  
ASTM D698  
COMPACTION PROCEDURE n. 101.6mm Mold,  
Passing 4.75mm  
RAMMER TYPE  
PREPARATION moist  
OVERSIZE CORRECTION METHOD 100 - 718  
RETAINED 4.75mm SCREEN 23.7 %  
OVERSIZE SPECIFIC GRAVITY 2.15



TRIAL NUMBER	WET DENSITY (kg/m <sup>3</sup> )	DRY DENSITY (kg/m <sup>3</sup> )	MOISTURE CONTENT (%)
1	2095	1945	8.9
2	2152	2034	10.7
3	2115	1964	13.3
4	2095	1867	14.3

ZERO AIR VOIDS CURVE FOR ESTIMATED SPECIFIC GRAVITY OF 2.75	MAXIMUM DRY DENSITY (kg/m <sup>3</sup> )	OPTIMUM MOISTURE CONTENT (%)
CALCULATED	2040	11.5
OVERSIZE CORRECTED	2152	9.1

COMMENTS  
SPECIFIC GRAVITY = 2.651

### GeoNorth Engineering Ltd.

### SIEVE ANALYSIS REPORT 10 20 40 60 SERIES

1301 Kelliher Road Prince George, BC V2L5S8

Phone (250)564-4304; fax (250)564-9323

PROJECT NO. K 1587

CLIENT Mount Polley Mine Attn: Knight  
c.c. Knight

TO  
Mount Polley Mine Attn: Knight  
Picsoled  
P.O Box 12  
Likely, BC  
VOL -1N0


ATTN: Art. Frye @ 250-790-2268

PROJECT Construction Program - Mount Polley Mine  
Testing Services

CONTRACTOR

SIEVE TEST NO. 3      DATE RECEIVED 2004.Sep.07      DATE TESTED 2004.Sep.14      DATE SAMPLED 2004.Sep.02

SUPPLIER	C-ZS-3	SAMPLED BY	BW/JLG
SOURCE		TESTED BY	DES
SPECIFICATION		TEST METHOD	WASHED
MATERIAL TYPE	BULK TILL		



GRAVEL SIZES	PERCENT PASSING	GRADATION LIMITS
3" 75 mm	100.0	
2" 50 mm	98.4	
1 1/2" 37.5 mm	97.0	
1" 25 mm	93.7	
3/4" 19 mm	91.7	
1/2" 12.5 mm	88.0	
3/8" 9.5 mm	84.7	

SAND SIZES AND SIZES	PERCENT PASSING	GRADATION LIMITS
No. 4 4.75 mm	77.2	
No. 10 2.0 mm	71.3	
No. 20 0.85 mm	66.3	
No. 40 0.425 mm	62.0	
No. 60 0.25 mm	56.0	
No. 100 0.15 mm	47.9	
No. 200 0.075 mm	39.2	

COMMENTS  
LOCATION = TP-04-BAZ-8  
CHAINAGE = WOODED AREA BEHIND BAZ

A-12

# Hydrometer Analysis

## GeoNorth Engineering

Test Designation: ASTM D-422  
 Client: Mount Polley Attn: Knight Plesold  
 Project Name: Construction Program Mount Polley  
 Source/Location: C-ZS-3

Date: Sept 14, 2004  
 Project #: K-1587  
 Type: Bulk Till  
 Time:  
 Checked By:  
 Date Tested:

Sample #	Test #	Hole #	Depth
Sampled By: Client	Tested By: NDS		
Date Sampled: 09/09/04	Date Received: 09/07/04		


Hydrometer #	Density of Solids	Description of Sample	Hydrometer Sieve Analysis			Sieve Analysis			Initial Moisture Content	
			Total Wt. Finer Than	% Finer Than	% Finer Than Orig. Samp.	Weight Retained	Total Wt. Passing	% Finer Than Orig. Samp.	Tare No.	Initial Moisture Content
40.0	0.713	0.5	20.0	18.0	19.65	14.24	3.37	49.1	35.0	
40.0	0.713	1	24.5	18.0	18.15	14.488	3.806	45.4	32.4	
40.0	0.713	2	23.0	18.0	16.65	14.735	2.714	41.6	29.7	
40.0	0.713	4	22.0	18.0	15.65	13.767	1.855	39.1	27.9	
40.0	0.713	8	20.5	18.0	14.15	14.014	1.324	35.4	25.2	
40.0	0.713	15	20.0	18.0	13.65	14.096	0.969	34.1	24.3	
40.0	0.713	30	18.5	18.0	12.15	14.342	0.691	30.4	21.7	
40.0	0.713	60	17.0	18.0	10.65	14.588	0.493	26.6	19.0	
40.0	0.713	120	16.0	18.0	9.65	14.752	0.351	24.1	17.2	
40.0	0.713	240	15.0	18.0	8.65	14.917	0.249	21.6	15.4	
40.0	0.713	480	14.0	18.0	7.65	15.081	0.177	19.1	13.6	
0.0	0.000	0	0.0	0.0	0.0000	0.000	#DIV/0!	#DIV/0!	#DIV/0!	
Hydrometer #:			Graduate #:			Dispersing Agent:			Amount:	

Hydrometer Sieve Analysis			Sieve Analysis			Initial Moisture Content	
Seive No.	Weight Retained	% Finer Than	Seive No.	Weight Retained	Total Wt. Passing	% Finer Than Orig. Samp.	Tare No.
10			38.1				Wet Wt. & Tare
20			25.4				Dry Wt. & Tare
40			19.0				Water Wt.
60			12.5				Tare Wt.
100			9.5				Wt. of Dry Soil
200			4.75				Moisture Content
Pan			10				Dry Wt. of Sample from Initial Moisture
Total							
Unwashed Wt. =							
Tare =			Total =				

Wt. Passing #200 =

=(100xWet Soil Wt.)/(100 + Initial Moisture) =

A-14



<p><b>GEONORTH ENGINEERING LTD.</b>          1301 Kelliker Road, Tel. (250) 564-4304          Prince George, B.C., V2L 5S8, Fax (250) 564-9323</p>		<p><b>MOUNT POLLEY MINE</b>  <b>ATTN: KNIGHT PIESOLD</b>  <b>ATTERBERG LIMITS OF C-ZS 3</b></p>	
SCALE:	N.T.S.	DATE:	2004/09/14
PROJECT NO:	K-1587	DRAWING NO.	1587-B3

**GeoNorth Engineering Ltd.**

1301 Kelliher Road Prince George, BC V2L5S8

Phone (250)564-4304; fax (250)564-9323

**MOISTURE - DENSITY  
RELATIONSHIP REPORT**

PROJECT NO. K 1587

CLIENT Mount Polley Mine Attn: Knight  
c.c. Knight Piesold

TO  
Mount Polley Mine Attn: Knight  
Piesold  
P.O. Box 12  
Likely, BC  
VOL -1N0

ATTN: Art Frye @ 250-790-2268

PROJECT Construction Program - Mount Polley Mine  
Testing Services

CONTRACTOR

PROCTOR NO. 4

NO. OF TRIALS 4

DATE RECEIVED 2004.Sep.07 DATE SAMPLED 2004.Sep.02

INSITU MOISTURE N/A %

SAMPLED BY MW/LJG

TESTED BY NDS

SUPPLIER

SOURCE C-ZS-4

MATERIAL IDENTIFICATION

MAJOR COMPONENT FILL

SIZE

DESCRIPTION CLAY/SILTY

ROCK TYPE

COMPACTION STANDARD

Standard Proctor,

ASTM D698

COMPACTION PROCEDURE

101.6mm Mold,

Passing 4.75mm

RAMMER TYPE

Normal

PREPARATION

As Recd

OVERSIZE CORRECTION METHOD


ASTM 4718

RETAINED 4.75mm SCREEN

100%

OVERSIZE SPECIFIC GRAVITY

2.65



TRIAL NUMBER	WET DENSITY (kg/m <sup>3</sup> )	DRY DENSITY (kg/m <sup>3</sup> )	MOISTURE CONTENT (%)
1	1810	1798	7.2
2	1890	1871	8.9
3	1980	1966	11.0
4	2000	1911	13.8

ZERO AIR VOIDS CURVE FOR ESTIMATED SPECIFIC GRAVITY OF 2.65	MAXIMUM DRY DENSITY (kg/m <sup>3</sup> )	OPTIMUM MOISTURE CONTENT (%)
CALCULATED	1980	12.0
OVERSIZE CORRECTED	2103	9.3

COMMENTS

SPECIFIC GRAVITY = 2.605

**GeoNorth Engineering Ltd.**

1301 Kelliher Road Prince George, BC V2L5S8

Phone (250)564-4304; fax (250)564-9323

**SIEVE ANALYSIS REPORT**  
**10 20 40 60 SERIES**

PROJECT NO. K 1587

CLIENT MOUNT POLLEY Mine Attn: Knight  
 C.C. Knight

TO  
 Mount Polley Mine Attn: Knight  
 Piesold  
 P.O Box 12  
 Likely, BC  
 VOL -1N0


ATTN: Art Frye @ 250-790-2268

PROJECT Construction Program - Mount Polley Mine  
 Testing Services

CONTRACTOR

SIEVE TEST NO. 4 DATE RECEIVED 2004.Sep.07 DATE TESTED 2004.Sep.07 DATE SAMPLED 2004.Sep.02

SUPPLIER SOURCE C-ZS-4 SAMPLE NO. 10/LJG  
 TESTED BY. NDS  
 SPECIFICATION MATERIAL TYPE BULK TILL TEST METHOD WASHED



GRAVEL SIZES	PERCENT PASSING	GRADATION LIMITS
3" 75 mm	100.0	
2" 50 mm	97.4	
1 1/2" 37.5 mm	94.9	
1" 25 mm	92.9	
3/4" 19 mm	90.8	
1/2" 12.5 mm	85.6	
3/8" 9.5 mm	82.2	

SAND SIZES AND FINES	PERCENT PASSING	GRADATION LIMITS
No. 4 4.75 mm	75.6	
No. 10 2.00 mm	72.0	
No. 20 0.85 mm	67.6	
No. 40 0.425 mm	63.6	
No. 60 0.25 mm	57.9	
No. 100 0.15 mm	50.3	
No. 200 0.075 mm	40.3	

COMMENTS

LOCATION = TP-04-BAZ-10  
 CHAINAGE = ALONG ROAD b/w BAZ AND OLD HA

# Hydrometer Analysis

# GeoNorth Engineering

Test Designation: ASTM D-422

Client: Mount Polley Altn: Knight Piesold  
 Project Name: Construction Program Mount Polley  
 Source/Location: C-ZS-4  
 Date: Sept 14 2004  
 Project #: K-1587  
 Type: Bulk Till  
 Time:  
 Checked By:  
 Date Tested: 09.13.04

Starting Wt. (g)	% #10	Elapsed Time (min)	Reading R	Temp (°C)	K	Corr. Reading R'	Zr (mm)	SOFT(Zr/D) (min)	U (%)	N (%)	N' (%)
40.0	0.720	0.5	26.0	18.0	0.01401	19.65	14.241	5.337	0.075	49.1	35.4
40.0	0.720	1	24.5	18.0	0.01401	18.15	14.488	3.806	0.053	45.4	32.7
40.0	0.720	2	23.0	18.0	0.01401	16.65	14.735	2.714	0.038	41.6	30.0
40.0	0.720	4	22.0	18.0	0.01401	15.65	13.767	1.855	0.026	39.1	28.2
40.0	0.720	8	20.5	18.0	0.01401	14.15	14.014	1.324	0.019	35.4	25.5
40.0	0.720	15	20.0	18.0	0.01401	13.65	14.096	0.969	0.014	34.1	24.6
40.0	0.720	30	18.5	18.0	0.01401	12.15	14.342	0.691	0.010	30.4	21.9
40.0	0.720	60	17.0	18.0	0.01401	10.65	14.588	0.493	0.007	26.6	19.2
40.0	0.720	120	16.0	18.0	0.01401	9.65	14.752	0.351	0.005	24.1	17.4
40.0	0.720	240	15.0	18.0	0.01401	8.65	14.917	0.249	0.003	21.6	15.6
40.0	0.720	480	14.0	18.0	0.01401	7.65	15.081	0.177	0.002	19.1	13.8
40.0	0.720	1440	0.0	0.0	0.00000	0	16.337	0.107	0.000	0.0	0.0


Hydrometer #: \_\_\_\_\_  
 Density of Solids: \_\_\_\_\_  
 Description of Sample: \_\_\_\_\_  
 Dispersing Agent: \_\_\_\_\_  
 Amount: \_\_\_\_\_

Hydrometer Sieve Analysis				Sieve Analysis			Initial Moisture Content	
Sieve No.	Weight Retained	Total Wt. Finer Than	% Finer Than Orig. Samp.	Seive No.	Weight Retained	Total Wt. Passing	% Finer Than Orig. Samp.	Tare No.
10				38.1				
20				25.4				
40				19.0				
60				12.5				
100				9.5				
200				4.75				
Pan				10				
Total								
Unwashed Wt. =								
Tare =								
Wt. Passing #200 =				Total =				
Wt. Retained #200 =								
Initial Moisture Content								
Wet Wt. & Tare								
Dry Wt. & Tare								
Water Wt.								
Tare Wt.								
Wt. of Dry Soil								
Moisture Content								
Dry Wt. of Sample from Initial Moisture								
=(100xWet Soil Wt.)/(100 + Initial Moisture) =								

A-17



A-18



<b>GEONORTH ENGINEERING LTD.</b> 1301 Kalthar Road, Tel. (250) 564-4304 Prince George, B.C., V2L 5S8, Fax (250) 564-9323	<b>MOUNT POLLEY MINE</b> <b>ATTN: KNIGHT PIESOLD</b> <b>ATTERBERG LIMITS OF C-ZS 4</b>		SCALE: N.T.S. PROJECT NO: X-1587	DATE: 2004/09/14 DRAWING NO: 1587-B4
	GEONORTH ENGINEERING LTD.			

**GeoNorth Engineering Ltd.**

1301 Kelliher Road Prince George, BC V2L5S8

Phone (250)564-4304; fax (250)564-9323

**MOISTURE - DENSITY  
RELATIONSHIP REPORT**

PROJECT NO. K 1587

CLIENT Mount Polley Mine Attn: Knight  
c.c. Knight

TO  
Mount Polley Mine Attn: Knight  
Piesold  
P.O Box 12  
Likely, BC  
VOL -1N0

ATTN: Art Frye @ 250-790-2268

PROJECT Construction Program - Mount Polley Mine  
Testing Services

CONTRACTOR

PROCTOR NO. 5


NO. OF TRIALS 4

DATE RECEIVED 2004.Sep.02

SAMPLED 2004.Sep.02

INSITU MOISTURE N/A %  
SAMPLED BY MW/LJG  
TESTED BY NDS  
SUPPLIER  
SOURCE C-WS-5  
MATERIAL IDENTIFICATION  
MAJOR COMPONENT TILL  
SIZE  
DESCRIPTION SILTY  
ROCK TYPE

COMPACTION STANDARD Standard Proctor,  
ASTM D698  
COMPACTION PROCEDURE 100mm Mold,  
Blow 25 times, 4.75mm  
RAMMER TYPE  
PREPARATION  
OVERSIZE CORRECTION METHOD  
RETAINED 4.75mm SCREEN  
OVERSIZE SPECIFIC GRAVITY



TRIAL NUMBER	MOISTURE CONTENT (%)	DRY DENSITY (kg/m <sup>3</sup> )	MOISTURE CONTENT (%)
1	7.3	1941	7.3
2	9.2	2027	9.2
3	11.4	2018	11.4
4	13.0	1938	13.0

ZERO AIR VOLUME (M <sub>v</sub> )	MAXIMUM DRY DENSITY (kg/m <sup>3</sup> )	OPTIMUM MOISTURE CONTENT (%)
FOR ESTIMATION OF 2.65		
CALCULATED	2040	10.0
OVERSIZE CORRECTED	2107	8.7

COMMENTS  
SPECIFIC GRAVITY = 2.597

**GeoNorth Engineering Ltd.**

**SIEVE ANALYSIS REPORT**

1301 Kelliher Road Prince George, BC V2L5S8

10 20 40 60 SERIES

Phone (250)564-4304; fax (250)564-9323

PROJECT NO. K 1587

CLIENT Mount Polley Mine Attn: Knight  
c.c. Knight Wesold

TO  
Mount Polley Mine Attn: Knight  
Picsold  
P.O Box 12  
Likely, BC  
VOL -1N0

ATTN: Art Frye @ 250-790-2268


PROJECT Construction Program - Mount Polley Mine  
Testing Services

CONTRACTOR

SIEVE TEST NO. 5      DATE RECEIVED 2004.Sep.07      DATE TESTED 2004.Sep.07      DATE SAMPLED 2004.Sep.02

SUPPLIER  
SOURCE C-ZS-5  
SPECIFICATION  
MATERIAL TYPE BULK TILL

SAMPLED BY MW/LJG  
TESTED BY ADS  
TEST METHOD WASHED



GRAVEL SIZES	PERCENT PASSING	GRADATION LIMITS
3"      75      mm		
2"      50      mm	100.0	
1 1/2" 37.5   mm	98.9	
1"      25      mm	97.4	
3/4"   19      mm	95.4	
1/2"   12.5   mm	92.4	
3/8"   9.5      mm	90.0	

SAND SIZES AND FINES	PERCENT PASSING	GRADATION LIMITS
No. 4      4.75 mm	84.3	
No. 10     2.00 mm	79.6	
No. 20     0.85 mm	74.5	
No. 40     0.425 mm	69.0	
No. 60     0.25 mm	60.3	
No. 100    0.15 mm	46.6	
No. 200    0.075 mm	29.3	

COMMENTS  
LOCATION - TP-04-HAZ-12  
CHAINAGE = ALONG ROAD b/w OLD BA AND BAZ

A-20

# Hydrometer Analysis

## GeoNorth Engineering

Test Designation: ASTM D-422

Client: Mount Polley Altn: Knight Piesold

Project Name: Construction Program Mount Polley

Source Location: C-ZS-5

Sample #: Test #5

Sampled By: Client

Date Sampled: 09-02-04

Tested By: NDS

Date Tested: 09-07-04

Checked By:

Date Tested: 09-13-04

Time:

Depth:

Hole #:

Tested By: NDS

Date Received: 09-07-04

Checked By:

Date Tested: 09-13-04

Time:

Depth:

Hole #:

Tested By: NDS

Date Received: 09-07-04

Checked By:

Date Tested: 09-13-04

Time:

Depth:

Hole #:

Tested By: NDS

Date Received: 09-07-04

Checked By:

Date Tested: 09-13-04

Time:

Depth:

Hole #:

Tested By: NDS

Date Received: 09-07-04

Checked By:

Date Tested: 09-13-04

Time:

Depth:


Hole #:

Tested By: NDS

A-21

Starting Wt. (g)	Elapsed Time (min)	Reading R	Temp (°C)	K	Corr. Reading R'	Z <sub>s</sub> (cm)	SU <sub>R</sub> T (Z <sub>s</sub> ) (mm)	D (mm)	N (%)	N <sub>s</sub> % #10
40.0	0.796	0.5	20.0	0.01384	14	15.171	5.508	0.076	35.0	27.9
40.0	0.796	1	17.5	0.01384	11.5	15.583	3.948	0.055	28.8	22.9
40.0	0.796	2	15.5	0.01384	9.5	15.912	2.821	0.039	23.8	18.9
40.0	0.796	4	15.0	0.01384	9	14.859	1.927	0.027	22.5	17.9
40.0	0.796	8	14.0	0.01384	8	15.023	1.370	0.019	20.0	15.9
40.0	0.796	15	13.5	0.01384	7.5	15.106	1.004	0.014	18.8	14.9
40.0	0.796	30	12.5	0.01384	6.5	15.270	0.713	0.010	16.3	12.9
40.0	0.796	60	12.0	0.01384	6	15.352	0.506	0.007	15.0	11.9
40.0	0.796	120	11.5	0.01384	5.5	15.434	0.359	0.005	13.8	10.9
40.0	0.796	240	11.0	0.01384	5	15.516	0.254	0.004	12.5	10.0
40.0	0.796	480	10.0	0.01384	4	15.680	0.181	0.003	10.0	8.0
0.0	0.000	1440	0.0	0.00000	0	0.000	0.000	0.000	#DIV/0!	#DIV/0!
Hydrometer #:		Graduate #:		Dispersing Agent:		Amount:				
Density of Solids:										
Description of Sample:										
Hydrometer Sieve Analysis						Sieve Analysis				
Seive No.	Weight Retained	Total Wt. Finer Than	% Finer Than	% Finer Than Orig Smp.	Seive No.	Weight Retained	Total Wt. Passing	% Finer Than Orig Smp.	Initial Moisture Content	
10					38.1				Tare No.	
20					25.4				Wet Wt. & Tare	
40					19.0				Dry Wt. & Tare	
60					12.5				Water Wt.	
100					9.5				Tare Wt.	
200					4.75				Wt. of Dry Soil Moisture Content	=W %
Pan					10				Dry Wt. of Sample from Initial Moisture	
Total										
Unwashed Wt. =										
Tare =					Total =					
										= (100 x Wet Soil Wt.) / (100 + Initial Moisture) =

A-22



<b>GEONORTH ENGINEERING LTD.</b> 1301 Keilther Road, Tel. (250) 564-4304 Prince George, B.C., V2L 5S8, Fax (250) 564-9323		<b>MOUNT POLLEY MINE</b> <b>ATTN: KNIGHT PIESOLD</b> <b>ATTERBERG LIMITS OF C-ZS 5</b>	
SCALE:	N.T.S.	DATE:	2004/09/14
PROJECT NO:	K-1567	DRAWING NO.	587-B5

**GeoNorth Engineering Ltd.**

**SIEVE ANALYSIS REPORT  
10 20 40 60 SERIES**

1301 Kelliher Road Prince George, BC V2L5S8  
Phone (250)564-4304; fax (250)564-9323

PROJECT NO. K 1587

CLIENT Mount Polley Mine Attn: Knight  
c.c. Knight Piesold

TO  
Mount Polley Mine Attn: Knight  
Piesold  
P.O Box 12  
Likely, BC  
VOL -1NO


ATTN: Art Frye @ 250-790-2268

PROJECT Construction Program - Mount Polley Mine  
Testing Services

CONTRACTOR

SIEVE TEST NO. 6      DATE RECEIVED 2004.Sep.09      DATE TESTED 2004.Sep.15      DATE SAMPLED 2004.Sep.02

SUPPLIER  
SOURCE C-28-6  
SPECIFICATION  
MATERIAL TYPE HULK TILL  
SAMPLED BY .../LOG  
TESTED BY ...  
TEST METHOD WASHED



GRAVEL SIZES	PERCENT PASSING	GRADATION LIMITS
3" 75 mm	100.0	
2" 50 mm	98.1	
1 1/2" 37.5 mm	92.8	
1" 25 mm	89.7	
3/4" 19 mm	86.3	
1/2" 12.5 mm	81.7	
3/8" 9.5 mm	78.7	

SAND SIZES AND FINES	PERCENT PASSING	GRADATION LIMITS
No. 4 4.75 mm	72.1	
No. 10 2.00 mm	67.1	
No. 20 850 µm	62.6	
No. 40 425 µm	58.0	
No. 60 250 µm	52.2	
No. 100 150 µm	46.5	
No. 200 75 µm	37.8	

COMMENTS  
LOCATION: TP-04-BAX-07

**GeoNorth Engineering**

Test Designation: ASTM D-422

Client: Mount Polley Atm: Knight Piesold  
 Project Name: Construction Program  
 Source/Location: C-ZS-6

**Hydrometer Analysis**

Date: Sept 17, 2004  
 Project #: K-1587  
 Type:  
 Time:  
 Checked By:  
 Date Tested: 09/16/04

Sample #:	Test #:	Hole #:	Depth:								
Sampled By: MW	Tested By: NDS										
Date Sampled: 09/02/04	Date Received: 09/09/04										
Weight (g)	Reading R	Reading S	Reading T	Reading U	K	Wt. of Sieve	Z (cm)	SQR T <sup>2</sup> (min)	D (mm)	P (%)	N (%*10)
40.0	0.671	0.5	23.0	19.0	0.01384	20	14.183	5.326	0.074	50.0	33.6
40.0	0.671	1	24.0	19.0	0.01384	18	14.512	3.810	0.053	45.0	30.2
40.0	0.671	2	22.0	19.0	0.01384	16	14.842	2.724	0.038	40.0	26.8
40.0	0.671	4	21.0	19.0	0.01384	15	13.874	1.862	0.026	37.5	25.2
40.0	0.671	8	20.0	19.0	0.01384	14	14.038	1.325	0.018	35.0	23.5
40.0	0.671	15	19.0	19.0	0.01384	13	14.202	0.973	0.013	32.5	21.8
40.0	0.671	30	17.0	19.0	0.01384	11	14.531	0.696	0.010	27.5	18.5
40.0	0.671	60	16.0	19.0	0.01384	10	14.695	0.495	0.007	25.0	16.8
40.0	0.671	120	15.0	19.0	0.01384	9	14.859	0.352	0.005	22.5	15.1
40.0	0.671	240	14.0	19.0	0.01384	8	15.023	0.250	0.003	20.0	13.4
40.0	0.671	1462	13.0	19.0	0.01384	7	15.188	0.102	0.001	17.5	11.7
40.0	0.671		0.0	0.0	0.00000			#DIV/0!	#DIV/0!	0.0	0.0

Hydrometer Sieve Analysis			Sieve Analysis			Initial Moisture Content	
Sieve No.	Weight Retained	Total Wt. Finer Than	Sieve No.	Weight Retained	Total Wt. Passing	Initial Moisture Content	
						Tare No.	Wet Wt. & Tare
10			38.1				
20			25.4				
40			19.0				
60			12.5				
100			9.5				
200			4.75				
Pan			10				
Total							
Unwashed Wt. =							
Tare =							

PROJECT NO. K 1587  
 CLIENT Mount Polley Mine Attn: Knight  
 c.c. Knight

TO  
 Mount Polley Mine Attn: Knight  
 Piesold  
 P.O. Box 12  
 Likely, BC  
 V0J -1N0

ATTN: Art Frye @ 250-790-2268

PROJECT Construction Program - Mount Polley Mine  
 Testing Services

CONTRACTOR

PROCTOR NO. 6

NO. OF TRIALS 3

DATE RECEIVED 2004. Sep. 17 DATE SAMPLED 2004. Sep. 02

INSITU MOISTURE N/A %  
 SAMPLED BY MW/LJG  
 TESTED BY

SUPPLIER  
 SOURCE C-ZS-6

MATERIAL IDENTIFICATION  
 MAJOR COMPONENT TILL

SIZE  
 DESCRIPTION SILTY  
 ROCK TYPE

COMPACTION STANDARD

COMPACTION PROCEDURE

RAMMER TYPE

PREPARATION

OVERSIZE CORRECTION METHOD ASTM 4718

RETAINED 4.75mm SCREEN

OVERSIZE SPECIFIC GRAVITY

Standard Proctor,  
 ASTM D698


100mm 1.6mm Mold,  
 2000g 4.75mm

ASTM D1557

ASTM 4718

27.5%

2.65




TRIAL NUMBER	WE. DENSITY (kg/m <sup>3</sup> )	DRY DENSITY (kg/m <sup>3</sup> )	MOISTURE CONTENT (%)
1	2152	1987	8.3
2	2212	2067	9.8
3	2272	1992	12.1

ZERO AIR VOLUME FOR ESTIMATED SPECIFIC GRAVITY OF 2.75	MAXIMUM DRY DENSITY (kg/m <sup>3</sup> )	OPTIMUM MOISTURE CONTENT (%)
CALCULATED	2080	10.5
OVERSIZE CORRECTED	2212	7.9

COMMENTS





<b>GEONORTH ENGINEERING LTD.</b> 1301 Kelliker Road, Tel. (250) 564-4304 Prince George, B.C., V2L 5S8, Fax (250) 564-9323		<b>MOUNT POLLEY MINE</b> <b>ATTN: KNIGHT PIESOLD</b> ATTERBERG LIMITS OF C-ZS 6	
SCALE:	N.T.S.	DATE:	2004/09/17
PROJECT NO:	K-1567	DRAWING NO:	1587-86

**GeoNorth Engineering Ltd.**

**SIEVE ANALYSIS REPORT  
20 40 60 SERIES**

1301 Keliher Road Prince George, BC V2L5S8  
Phone (250)564-4304; fax (250)564-9323

PROJECT NO. K 1587

CLIENT Mount Polley Mine Attn: Knight  
c.c. Knight

TO  
Mount Polley Mine Attn: Knight  
Piesold  
P.O Box 12  
Likely, BC  
VOL -1NO


ATTN: Art Frye @ 250-790-2268

PROJECT Construction Program - Mount Polley Mine  
Testing Services  
CONTRACTOR

SIEVE TEST NO. 7      DATE RECEIVED 2004.Sep.09      DATE TESTED 2004.Sep.15      DATE SAMPLED 2004.Sep.02

SUPPLIER  
SOURCE C-ZS-7  
SPECIFICATION  
MATERIAL TYPE BULK TILL

SAMPLED BY MW  
TESTED BY  
TEST METHOD W311ED



GRAVEL SIZES	PERCENT PASSING	GRADATION LIMITS
3" 75 mm	100.0	
2" 50 mm	100.0	
1 1/2" 37.5 mm	99.3	
1" 25 mm	96.9	
3/4" 19 mm	94.7	
1/2" 12.5 mm	90.8	
3/8" 9.5 mm	87.8	

SAND SIZES AND FINES	PERCENT PASSING	GRADATION LIMITS
No. 4 4.75 mm	82.1	
No. 10 2.50 mm	77.0	
No. 20 850 micrometers	72.3	
No. 40 425 micrometers	68.1	
No. 60 250 micrometers	62.5	
No. 100 150 micrometers	56.2	
No. 200 75 micrometers	45.9	

COMMENTS  
LOCATION: TP-04-BAZ-15

# Hydrometer Analysis

## GeoNorth Engineering

Test Designation: ASTM D-422

Client: Mount Polley Attr: Knight Piesold

Project Name: Construction Program

Source/Location: C-ZS-7

Date: Sept. 17, 2004

Project #: K-1587

Type:

Time:

Checked By:

Checked Date:

Depth:

Tested By: NDS

Date Sampled: 07.04.04

Date Reviewed: 09.19.04

Reviewed By:

Reviewed Date:

Reviewed By:

Reviewed Date:

Reviewed By:

Reviewed Date:

Reviewed By:

Reviewed Date:

Reviewed By:

Reviewed Date:

Reviewed By:

Reviewed Date:

Reviewed By:

Reviewed Date:

Reviewed By:

Reviewed Date:

Reviewed By:

Reviewed Date:

Reviewed By:

Reviewed Date:

Reviewed By:

Reviewed Date:

Reviewed By:

Reviewed Date:

Reviewed By:

Reviewed Date:

Reviewed By:

Reviewed Date:

Reviewed By:

Reviewed Date:

Reviewed By:

Reviewed Date:

Reviewed By:

Reviewed Date:

Reviewed By:

Reviewed Date:

Sieve No.	Weight Retained	Total Wt. Finer Than	% Finer Than	% Finer Than Orig. Samp.	Weight Retained	Total Wt. Passing	% Finer Than Orig. Samp.
40.0	0.770	27.0	19.0	0.01384	21	14.018	52.5
40.0	0.770	25.0	19.0	0.01384	19	14.348	0.073
40.0	0.770	23.0	19.0	0.01384	17	14.677	0.052
40.0	0.770	22.0	19.0	0.01384	16	13.710	0.037
40.0	0.770	21.0	19.0	0.01384	15	13.874	0.026
40.0	0.770	20.0	19.0	0.01384	14	14.038	0.018
40.0	0.770	19.0	19.0	0.01384	13	14.202	0.013
40.0	0.770	17.0	19.0	0.01384	11	14.531	0.010
40.0	0.770	16.0	19.0	0.01384	10	14.695	0.007
40.0	0.770	15.0	19.0	0.01384	9	14.859	0.005
40.0	0.770	14.0	19.0	0.01384	8	15.023	0.003
40.0	0.770	0.0	0.0	0.00000			0.001
40.0	0.770	0.0	0.0	0.00000			0.000

Hydrometer #: \_\_\_\_\_ Dispersing Agent: \_\_\_\_\_

Density of Solids: \_\_\_\_\_

Hydrometer Sieve Analysis			Sieve Analysis			Initial Moisture Content		
Sieve No.	Weight Retained	% Finer Than	Sieve No.	Weight Retained	Total Wt. Passing	% Finer Than Orig. Samp.	Tare No.	Initial Moisture Content
10			38.1					
20			25.4					
40			19.0					
60			12.5					
100			9.5					
200			4.75					
Pan			10					
Total								
Unwashed Wt. =								
Tare =								

Wt. Passing #200 = \_\_\_\_\_

Dry Wt. of Sample from Initial Moisture =  $\frac{\text{Wt. of Dry Soil}}{\text{Moisture Content}}$

Wet Wt. & Tare = \_\_\_\_\_

Dry Wt. & Tare = \_\_\_\_\_

Water Wt. = \_\_\_\_\_

Tare Wt. = \_\_\_\_\_

Moisture Content =  $\frac{\text{Water Wt.}}{\text{Dry Wt. of Sample from Initial Moisture}}$

Initial Moisture Content =  $\frac{\text{Wet Wt.} - \text{Dry Wt.}}{\text{Dry Wt.}}$

A-28

**GeoNorth Engineering Ltd.**

1301 Kallher Road P.O. Box 1200, Victoria, BC V2L 5S8

Phone (250)564-4304; fax (250)564-9323

**MOISTURE - DENSITY  
RELATIONSHIP REPORT**

PROJECT NO. K 1587

CLIENT Mount Polley Mine Attn: Knight  
c.c. Knight

TO  
Mount Polley Mine Attn: Knight  
Piesold  
P.O. Box 12  
Likely, BC  
V0J -1N0


ATTN: Art Frye @ 250-790-2268

PROJECT Construction Program - Mount Polley Mine  
Testing Services

CONTRACTOR

PROCTOR NO. 7 NO. OF TRIALS 3 DATE RECEIVED 2004.Sep.07 DATE SAMPLED 2004.Sep.07


INSITU MOISTURE N/A %	COMPACTION STANDARD Standard Proctor,
SAMPLED BY MW	ASTM D698
TESTED BY NDS	COMPACTION PROCEDURE 100mm Mold,
SUPPLIER	passing 4.75mm
SOURCE C-ZS-1	RAMMER TYPE Modified
MATERIAL IDENTIFICATION	PREPARATION Moist
MAJOR COMPONENT TILL	OVERSIZE CORRECTION METHOD ASTM 4718
SIZE	RETAINED 4.75mm SCREEN 1.5%
DESCRIPTION SILTY	OVERSIZE SPECIFIC GRAVITY 2.65
ROCK TYPE	



TRIAL NUMBER	WET DENSITY (kg/m <sup>3</sup> )	DRY DENSITY (kg/m <sup>3</sup> )	MOISTURE CONTENT (%)
1		1936	9.2
2		2023	11.2
3		1973	12.9

ZERO AIR VOIDS CURVE FOR ESTIMATED SPECIFIC GRAVITY OF 2.75	MAXIMUM DRY DENSITY (kg/m <sup>3</sup> )	OPTIMUM MOISTURE CONTENT (%)
CALCULATED	2030	11.5
OVERSIZE CORRECTED	2119	9.6

COMMENTS



<b>GEONORTH ENGINEERING LTD.</b> 1301 Keilher Road, Tel. (250) 564-4304 Prince George, B.C., V2L 5S8, Fax (250) 564-9323		<b>MOUNT POLLEY MINE</b> ATTN: KNIGHT PIESOLD ATTERBERG LIMITS OF C-ZS 7	
SCALE:	N.T.S.	DATE:	2004/09/7
PROJECT NO:	K-1587	DRAWING NO.	587-B7

**GeoNorth Engineering Ltd.**

**SIEVE ANALYSIS REPORT**  
10 20 40 60 SERIES

1301 Kelliher Road Pt. Le George, BC V2L5S8  
Phone (250)564-4304; fax (250)564-9323

PROJECT NO. K 1587

CLIENT Mount Polley Mine Attn: Knight  
c.c. Knight, Piesold

TO  
Mount Polley Mine Attn: Knight  
Piesold  
P.O Box 12  
Likely, BC  
VOL -1NO


ATTN: Art Frye @ 250-790-2268

PROJECT Construction Program - Mount Polley Mine  
Testing Services

CONTRACTOR

SIEVE TEST NO. 8      DATE RECEIVED 2004.Sep.09      DATE TESTED 2004.Sep.15      DATE SAMPLED 2004.Sep.02

SUPPLIER  
SOURCE C-ZS-8      SAMPLED BY  
SPECIFICATION      TESTED BY  
MATERIAL TYPE BULK TILL      TEST METHOD WASHED



GRAVEL SIZES	PERCENT PASSING	GRADATION LIMITS
3" 75 mm	100.0	
2" 50 mm	96.4	
1 1/2" 37.5 mm	95.3	
1" 25 mm	93.7	
3/4" 19 mm	91.4	
1/2" 12.5 mm	85.7	
3/8" 9.5 mm	81.1	

SAND SIZES AND FINE	PERCENT PASSING	GRADATION LIMITS
No. 4 4.75 mm	70.9	
No. 10 2.00 mm	66.3	
No. 20 850 µm	61.6	
No. 40 425 µm	56.8	
No. 60 250 µm	50.6	
No. 100 150 µm	43.5	
No. 200 75 µm	34.0	

COMMENTS  
LOCATION: TP-04-BAZ-16

# GeoNorth Engineering

Test Designation: ASTM D-422

# Hydrometer Analysis

Client: Mount Pooley Attn: Knight Plesiod

Project Name: Construction Program

Date: Sept, 17, 2004

Project #: K-1587

Source/Location: C-ZS-8

Type:

Sample #: \_\_\_\_\_

Depth:

Tested By: MW

Tested By: NDS

Checked By:

Date Sampled: 09.07.04

Date Received: 09.09.04

Date Tested: 09.16.04

Starting Wt. (g)	% - #20	Elapsed Time (min)	Reading R	Temp (OC)	K	Corr. Reading R'	Zr (cm)	SQRT(Zr) <sup>2</sup> (min)	L (mm)	N (%)	N' (-#10)
40.0	0.663	0.5	25.0	19.0	0.01384	19	14.348	5.357	0.074	47.5	31.5
40.0	0.663	1	23.0	19.0	0.01384	17	14.677	3.831	0.053	42.5	28.2
40.0	0.663	2	21.0	19.0	0.01384	15	15.007	2.739	0.038	37.5	24.9
40.0	0.663	4	20.0	19.0	0.01384	14	14.038	1.873	0.026	35.0	23.2
40.0	0.663	8	19.0	19.0	0.01384	13	14.202	1.332	0.018	32.5	21.5
40.0	0.663	15	18.0	19.0	0.01384	12	14.367	0.979	0.014	30.0	19.9
40.0	0.663	30	16.5	19.0	0.01384	10.5	14.613	0.698	0.010	26.3	17.4
40.0	0.663	60	15.5	19.0	0.01384	9.5	14.777	0.496	0.007	23.8	15.7
40.0	0.663	120	14.5	19.0	0.01384	8.5	14.941	0.353	0.005	21.3	14.1
40.0	0.663	240	14.0	19.0	0.01384	8	15.023	0.250	0.003	20.0	13.3
40.0	0.663	1431	13.0	19.0	0.01384	7	15.188	0.103	0.001	17.5	11.6
40.0	0.663		0.0	0.0	0.00000			#DIV/0!	#DIV/0!	0.0	0.0

Hydrometer #:

Graduate #:

Dispersing Agent:

Amount:

Density of Solids:

Description of Sample:

Hydrometer Sieve Analysis				Sieve Analysis				Initial Moisture Content	
Sieve No.	Weight Retained	Total Wt. Finer Than	% Finer Than Orig. Samp.	Sieve No.	Weight Retained	Total Wt. Passing	% Finer Than Orig. Samp.	Tare No.	Initial Moisture Content
10				38.1				Wet Wt. & Tare	
20				25.4				Dry Wt. & Tare	
40				19.0				Water Wt.	
60				12.5				Tare Wt.	
100				9.5				Wt. of Dry Soil Moisture Content	=W %
200				4.75				Dry Wt. of Sample from Initial Moisture	
Pan				10					
Total									
Unwashed Wt. =									
Tare =									
		Wt. Passing #200 =		Total =					

A-32

**GeoNorth Engineering Ltd.**

1301 Kelliher Road P.O. Box 600, George, BC V2L5S8

Phone (250)564-4304; fax (250)564-9323

**MOISTURE - DENSITY  
RELATIONSHIP REPORT**

PROJECT NO. K 1587

CLIENT Mount Polley Mine Attn: Knight  
c.c. Knight

TO  
Mount Polley Mine Attn: Knight  
Piesold  
P.O. Box 12  
Likely, BC  
VOL -1N0

ATTN: Art Fryc @ 250-790-2268

PROJECT Construction Program - Mount Polley Mine  
Testing Services


CONTRACTOR

PROCTOR NO. 8

NO. OF TRIALS 3

DATE RECEIVED 2004.Sep.09 DATE SAMPLED 2004.Sep.07

INSITU MOISTURE N/A %	COMPACTION STANDARD Standard Proctor,
SAMPLED BY MW	ASTM D698
TESTED BY NDS	COMPACTION PROCEDURE 20.0mm Mold,
SUPPLIER	using 4.75mm
SOURCE C-ZS-8	RAMMER TYPE Manual
MATERIAL IDENTIFICATION	PREPARATION Moist
MAJOR COMPONENT TILL	OVERSIZE CORRECTION METHOD ASTM 4718
SIZE	RETAINED 4.75mm SCREEN 13.5%
DESCRIPTION SILTY	OVERSIZE SPECIFIC GRAVITY
ROCK TYPE	




TRIAL NUMBER	WET DENSITY (kg/m³)	DRY DENSITY (kg/m³)	MOISTURE CONTENT (%)
1	2112	1997	9.7
2	2212	2024	11.6
3	2212	1963	12.7

ZERO AIR VOIDS CURVE FOR ESTIMATED SPECIFIC GRAVITY OF 2.65	MAXIMUM DRY DENSITY (kg/m³)	OPTIMUM MOISTURE CONTENT (%)
CALCULATED	2030	11.0
OVERSIZE CORRECTION	2112	9.4

COMMENTS



A-34



**GEONORTH ENGINEERING LTD.**

301 Kellher Road, Tel. (250) 564-4304  
 Prince George, B.C., V2L 5S8, Fax (250) 564-9323

**MOUNT POLLEY MINE**  
**ATTN: KNIGHT PIESOLD**  
**ATTERBERG LIMITS OF C-ZS 8**

SCALE: N.T.S.

PROJECT NO: K-1587

DATE: 2004/09/17

DRAWING NO. 1587-38

PROJECT NO. K 1587  
 CLIENT Mount Polley Mine Attn: Knight  
 c.c. Knight Piesold

TO  
 Mount Polley Mine Attn: Knight  
 Piesold  
 P.O. Box 12  
 Likely, BC  
 VOL -1N0


ATTN: Art Frye @ 250-790-2268

PROJECT Construction Program - Mount Polley Mine  
 Testing Services

CONTRACTOR

PROCTOR NO. 9 NO. OF TRIALS 3 DATE RECEIVED 2004.Sep.18 DATE SAMPLED 2004.Sep.20

INSITU MOISTURE	N/A %	COMPACTION STANDARD	Standard Proctor,
SAMPLED BY	MW		ASTM D698
TESTED BY	NDS	COMPACTION PROCEDURE	100mm x 100mm x 100mm Mold, Passing 4.75mm
SUPPLIER			Manual
SOURCE	C-ZS-9	RAMMER TYPE	Moist
MATERIAL IDENTIFICATION		PREPARATION	
MAJOR COMPONENT	TILL	OVERSIZE CORRECTION METHOD	ASTM 4718
SIZE		RETAINED 4.75mm SCREEN	2.1 %
DESCRIPTION		OVERSIZE SPECIFIC GRAVITY	2.62
ROCK TYPE			



TRIAL NUMBER	WET DENSITY (kg/m3)	DRY DENSITY (kg/m3)	MOISTURE CONTENT (%)
1	2021	1851	9.2
2	2174	1946	11.7
3	2111	1935	13.3

ZERO AIR VOIDS CURVE FOR ESTIMATED SPECIFIC GRAVITY OF 2.65	MAXIMUM DRY DENSITY (kg/m3)	OPTIMUM MOISTURE CONTENT (%)
CALCULATED	1950	12.5
OVERSIZE CORRECTED	1967	12.1

COMMENTS  
 SPECIFIC GRAVITY - 2.62

A-35

**GeoNorth Engineering Ltd.**

**SIEVE ANALYSIS REPORT  
10 20 40 60 SERIES**

1301 Kallihher Road Prince George, BC V2L5S8

Phone (250)564-4304; fax (250)564-9323

PROJECT NO. K 1587

CLIENT Mount Polley Mine Attn: Knight  
c.c. Knight Piesold

TO  
Mount Polley Mine Attn: Knight  
Piesold  
P.O Box 12  
Likely, BC  
VOL -1N0


ATTN: Art Frye @ 250-790-2268

PROJECT Construction Program - Mount Polley Mine  
Testing Services

CONTRACTOR

SIEVE TEST NO. 9      DATE RECEIVED 2004.Sep.22      DATE TESTED 2004.Sep.28      DATE SAMPLED 2004.Sep.20

SUPPLIER  
SOURCE C-ZS-9      SAMPLED BY MW  
SPECIFICATION      TESTED BY DJ  
MATERIAL TYPE TILL      TEST METHOD WASHED



GRAVEL SIZES	PERCENT PASSING	GRADATION LIMITS
3" 75 mm		
2" 50 mm		
1 1/2" 37.5 mm	100.0	
1" 25 mm	99.7	
3/4" 19 mm	99.6	
1/2" 12.5 mm	99.2	
3/8" 9.5 mm	99.0	

SAND SIZES AND FINES	PERCENT PASSING	GRADATION LIMITS
No. 4 4.75 mm	97.4	
No. 10 2.00 mm	94.0	
No. 20 850 µm	90.0	
No. 40 425 µm	85.4	
No. 60 250 µm	79.3	
No. 100 150 µm	72.4	
No. 200 75 µm	61.0	

COMMENTS

LOCATION: TP-04-BA4-1 CHAINAGE: BORROW AREA 4

# Hydrometer Analysis

## GeoNorth Engineering

Test Designation: ASTM D-422

Client: Mount Polley Attn: Knight Piesold

Project Name: Mount Polley Construction Program

Source/Location: C-ZS-9

Sample #: Test #9

Tested By: NDS

Date Received: 09.22.04

Temp (0C): 20.0

Corr. Reading R': 25.35

K: 0.01367

Zr (cm): 13.302

SQR(Zr)/T (min): 5.158

N (%): 63.4

N\* (%-#10): 59.6

Dispersing Agent: Graduate #2

Amount:

Oct. 1. 2004 10:43AM

GeoNorth Engineering

564 9323

P. 4/13

09.2052

A-37

Hydrometer #:

Density of Solids:

Description of Sample:

Hydrometer Sieve Analysis

Sieve No.

Weight Retained

Total Wt. Finer Than

% Finer Than

% Finer Than Orig. Samp.

Sieve No.

Weight Retained

Total Wt. Passing

% Finer Than Orig. Samp.

Initial Moisture Content

Tare No.

Wet Wt. & Tare

Dry Wt. & Tare

Water Wt.

Tare Wt.


Wt. of Dry Soil

Moisture Content

Dry Wt. of Sample from Initial Moisture

=(100xWet Soil Wt.)/(100 + Initial Moisture) =

Starting Wt. (g)	% - #10	Exposed Time (min)	Reading R	Temp (0C)	K	Corr. Reading R'	Zr (cm)	SQR(Zr)/T (min)	N (%)	N* (%-#10)
40.0	0.940	0.5	31.0	20.0	0.01367	25.35	13.302	5.158	63.4	59.6
40.0	0.940	1	28.5	20.0	0.01367	22.85	13.714	3.703	57.1	53.7
40.0	0.940	2	26.0	20.0	0.01367	20.35	14.125	2.658	50.9	47.8
40.0	0.940	4	25.0	20.0	0.01367	19.35	13.160	1.814	48.4	45.5
40.0	0.940	8	23.0	20.0	0.01367	17.35	13.488	1.298	43.4	40.8
40.0	0.940	15	21.0	20.0	0.01367	15.35	13.817	0.960	38.4	36.1
40.0	0.940	30	19.0	20.0	0.01367	13.35	14.145	0.687	33.4	31.4
40.0	0.940	60	17.5	20.0	0.01367	11.85	14.391	0.490	29.6	27.8
40.0	0.940	120	16.5	19.0	0.01384	10.5	14.613	0.349	26.3	24.7
40.0	0.940	240	16.0	19.0	0.01384	10	14.695	0.247	25.0	23.5
40.0	0.940	480	15.0	19.0	0.01384	9	14.859	0.176	22.5	21.2
			0.0	0.0	0.00000		#VALUE!	#VALUE!		
Hydrometer #:										
Density of Solids:										
Description of Sample:										
Hydrometer Sieve Analysis						Sieve Analysis				
Sieve No.	Weight Retained	Total Wt. Finer Than	% Finer Than	% Finer Than Orig. Samp.	Sieve No.	Weight Retained	Total Wt. Passing	% Finer Than Orig. Samp.	Initial Moisture Content	
10					38.1				Tare No.	
20					25.4				Wet Wt. & Tare	
40					19.0				Dry Wt. & Tare	
60					12.5				Water Wt.	
100					9.5				Tare Wt.	
200					4.75				Wt. of Dry Soil	=W
Pan					10				Moisture Content	%
Total									Dry Wt. of Sample from Initial Moisture	
Unwashed Wt. =									=(100xWet Soil Wt.)/(100 + Initial Moisture) =	
Tare =					Total =					



**GEONORTH ENGINEERING LTD.**

1301 Keilher Road, Tel. (250) 564-4304  
 P.O. Box 558, Fox (250) 564-9323

**MOUNT POLLEY MINE**  
**ATTN: KNIGHT PIESOLD**  
**ATTERBERG LIMITS OF C-ZS 9**


SCALE:

N.T.S.

PROJECT NO:

K-1587

A-39



**GEONORTH ENGINEERING LTD.**

1301 Keilher Road, Tel. (250) 564-4304  
 Prince George, B.C., V2L 5S8, Fax (250) 564-9325

**MOUNT POLLEY MINE**  
**ATTN: KNIGHT PIESOLD**  
 ATTERBERG LIMITS OF C-ZS 9

SCALE: N.T.S.  
 PROJECT NO: K-1587

DATE: 2004/10/01  
 DRAWING NO. 1587-B9

**GeoNorth Engineering Ltd.**

1301 Kelliher Road Prince George, BC V2L5S8

Phone (250)564-4304; fax (250)564-9323

**MOISTURE - DENSITY  
RELATIONSHIP REPORT**

PROJECT NO. K 1587

CLIENT Mount Polley Mine Attn: Knight  
c.c. Knight

TO  
Mount Polley Mine Attn: Knight  
Piesold  
P.O Box 12  
Likely, BC  
VOL -1N0

ATTN: Art Frye @ 250-790-2268

PROJECT Construction Program - Mount Polley Mine  
Testing Services

CONTRACTOR


PROCTOR NO. 10

NO. OF TRIALS 4

DATE RECEIVED 2004.Sep.30 DATE SAMPLED 2004.Sep.20

INSITU MOISTURE N/A %  
SAMPLED BY MW  
TESTED BY NDS  
SUPPLIER  
SOURCE C-ZS-10  
MATERIAL IDENTIFICATION  
MAJOR COMPONENT TILL  
SIZE  
DESCRIPTION  
ROCK TYPE

COMPACTION STANDARD Standard Proctor,  
ASTM D698  
COMPACTION PROCEDURE 200.6mm Mold,  
Ramming 4.75mm  
RAMMER TYPE  
PREPARATION  
OVERSIZE CORRECTION METHOD ASTM 4718  
RETAINED 4.75mm SCREEN 17.9%  
OVERSIZE SPECIFIC GRAVITY



TRIAL NUMBER	WET DENSITY (kg/m³)	DRY DENSITY (kg/m³)	MOISTURE CONTENT (%)
1	1825	1825	8.2
2	1927	1927	9.9
3	1988	1988	12.1
4	1920	1920	13.8

ZERO AIR VOIDS CURVE FOR ESTIMATED SPECIFIC GRAVITY OF 2.65	MAXIMUM DRY DENSITY (kg/m³)	OPTIMUM MOISTURE CONTENT (%)
CALCULATED	1990	12.0
OVERSIZE CORRECTED	2081	10.0

COMMENTS  
SPECIFIC GRAVITY - 2.63

PROJECT NO. K 1587

CLIENT Mount Polley Mine Attn: Knight  
 c.c. Knight Piesold

TO  
 Mount Polley Mine Attn: Knight  
 Piesold  
 P.O Box 12  
 Likely, BC  
 VOL -1N0

ATTN: Art Frye @ 250-790-2268


PROJECT Construction Program - Mount Polley Mine  
 Testing Services

CONTRACTOR

SIEVE TEST NO. 10    DATE RECEIVED 2004.Sep.22    DATE TESTED 2004.Sep.28    DATE SAMPLED 2004.Sep.20

SUPPLIER  
 SOURCE C-4S-10  
 SPECIFICATION  
 MATERIAL TYPE

SAMPLED BY MW  
 TESTED BY DJ  
 TEST METHOD WASHED



GRAVEL SIZES	PERCENT PASSING	GRADATION LIMITS
3" 75 mm		
2" 50 mm	100.0	
1 1/2" 37.5 mm	99.1	
1" 25 mm	97.3	
3/4" 19 mm	96.0	
1/2" 12.5 mm	94.2	
3/8" 9.5 mm	92.6	

SAND SIZES AND FINES	PERCENT PASSING	GRADATION LIMITS
No. 4 4.75 mm	87.3	
No. 10 2.00 mm	82.6	
No. 20 850 µm	78.2	
No. 40 425 µm	73.8	
No. 60 250 µm	68.3	
No. 100 150 µm	62.4	
No. 200 75 µm	52.7	

COMMENTS

LOCATION: TP-04-BA4-3 CHAINAGE: BORROW AREA 4

PER [Signature]



# GeoNorth Engineering

Test Designation: ASTM D-422

# Hydrometer Analysis

Client: Mount Polley Attn: Knight Piesold  
 Project Name: Mount Polley Construction Program  
 Source/Location: C-ZS-10

Date: Sept 30, 2004  
 Project #: K-1587  
 Type: \_\_\_\_\_  
 Time: \_\_\_\_\_  
 Checked By: \_\_\_\_\_  
 Date Tested: 10/29/04

Sample #	Test #	Hole #	Depth
	10	NDS	


Sieve	Retained (g)	Test #	Retained (%)	Flowing (mm)	Flowing (mm)	Flowing (%)	Flowing (%)
40.0	0.826	0.5	30.0	20.0	0.01367	24.35	13.467
40.0	0.826	1	28.0	20.0	0.01367	22.35	13.796
40.0	0.826	2	26.0	20.0	0.01367	20.35	14.125
40.0	0.826	4	25.0	20.0	0.01367	19.35	13.160
40.0	0.826	8	23.0	20.0	0.01367	17.35	13.488
40.0	0.826	15	20.0	20.0	0.01367	14.35	13.981
40.0	0.826	30	18.0	20.0	0.01367	12.35	14.309
40.0	0.826	60	17.5	20.0	0.01367	11.85	14.391
40.0	0.826	120	16.5	19.0	0.01384	10.5	14.613
40.0	0.826	240	15.0	19.0	0.01384	9	14.859
40.0	0.826	480	14.0	19.0	0.01384	8	15.023
40.0	0.826	1440	0.0	0.0	0.00000		

Hydrometer #	Graduate #	Sieve Analysis			Dispersing Agent	Amount
		Weight Retained	Total WT. Passing	% Finer Than Orig. Samp.		
		38.1				
		25.4				
		19.0				
		12.5				
		9.5				
		4.75				
		10				
		Total =				

Hydrometer Sieve Analysis			Initial Moisture Content		
Sieve No.	Weight Retained	% Finer Than	Tare No.	Wet Wt. & Tare	Dry Wt. & Tare
10					
20					
40					
60					
100					
200					
Pan					
Total					
Unwashed Wt. =					
Tare =					
Wt. Passing #200 =			Moisture Content =		
Wt. Passing #200 =			Dry Wt. of Sample from Initial Moisture =		
Wt. Passing #200 =			=(100xWet Soil Wt.)/(100 + Initial Moisture) =		

A-42



<b>GEONORTH ENGINEERING LTD.</b> 331 Kellher Road, Tel. (250) 564-4304 Prince George, B.C., V2L 5S8, Fax (250) 564-9323		<b>MOUNT POLLEY MINE</b> ATTN: KNIGHT PIESOLD ATTERBERG LIMITS OF C-ZS 10	
SCALE:	N.T.S.	DATE:	2004/10/31
PROJECT NO:	K-1587	DRAWING NO.	1587-910

**GeoNorth Engineering Ltd.**

1301 Kelliher Road Prince George, BC V2L5S8

Phone (250)564-4304; fax (250)564-9323

**MOISTURE - DENSITY  
RELATIONSHIP REPORT**

PROJECT NO. K 1587

CLIENT Mount Polley Mine Attn: Knight  
c.c. Knight Piesold

TO  
Mount Polley Mine Attn: Knight  
Piesold  
P.O Box 12  
Likely, BC  
VOL -1N0

ATTN: Art Frye @ 250-790-2268

PROJECT Construction Program - Mount Polley Mine  
Testing Services

CONTRACTOR


PROCTOR NO. 11

NO. OF TRIALS 3

DATE RECEIVED 2004.Sep.22 DATE SAMPLED 2004.Sep.20

INSITU MOISTURE N/A %  
SAMPLED BY MW  
TESTED BY NDS  
SUPPLIER  
SOURCE C-ZS-11  
MATERIAL IDENTIFICATION  
MAJOR COMPONENT TILL  
SIZE  
DESCRIPTION  
ROCK TYPE

COMPACTION STANDARD Standard Proctor,  
ASTM D698  
COMPACTION PROCEDURE A: 101.6mm Mold,  
Passing 4.75mm  
RAMMER TYPE Manual  
PREPARATION Moist  
OVERSIZE CORRECTION METHOD ASTM 4/18  
RETAINED 4.75mm SCREEN 37.2 %  
OVERSIZE SPECIFIC GRAVITY 2.66



TRIAL NUMBER	WET DENSITY (kg/m³)	DRY DENSITY (kg/m³)	MOISTURE CONTENT (%)
1	2002	1876	9.3
2	2177	1969	11.3
3	2199	1953	12.6

ZERO AIR VOIDS CURVE FOR ESTIMATED SPECIFIC GRAVITY OF 2.85	MAXIMUM DRY DENSITY (kg/m³)	OPTIMUM MOISTURE CONTENT (%)
CALCULATED	1970	12.0
OVERSIZE CORRECTED	2097	9.4

COMMENTS  
SPECIFIC GRAVITY = 2.66

PROJECT NO. K 1587

CLIENT Mount Polley Mine Attn: Knight  
c.c. Knight Piesold

TO  
Mount Polley Mine Attn: Knight  
Piesold  
P.O Box 12  
Likely, BC  
VOL. -1N0

ATTN: Art Frye @ 250-790-2268


PROJECT Construction Program - Mount Polley Mine  
Testing Services

CONTRACTOR

SIEVE TEST NO. 11. DATE RECEIVED 2004.Sep.22 DATE TESTED 2004.Sep.28 DATE SAMPLED 2004.Sep.20

SUPPLIER  
SOURCE C-ZS-11  
SPECIFICATION  
MATERIAL TYPE

SAMPLED BY WRS  
TESTED BY DJ  
TEST METHOD WASHED



GRAVEL SIZES	PERCENT PASSING	GRADATION LIMITS
3"	75 mm	100.0
2"	50 mm	98.4
1 1/2"	37.5 mm	97.3
1"	25 mm	95.2
3/4"	19 mm	93.3
1/2"	12.5 mm	91.0
3/8"	9.5 mm	89.6

SAND SIZES AND FINES	PERCENT PASSING	GRADATION LIMITS
No. 4	4.75 mm	85.3
No. 10	2.00 mm	81.3
No. 20	850 µm	77.5
No. 40	425 µm	73.7
No. 60	250 µm	68.5
No. 100	150 µm	62.7
No. 200	75 µm	53.1

COMMENTS

LOCATION: TP-04-BA4-5 CHAINAGE: BORROW AREA 4

**GeoNorth Engineering**

Test Designation: ASTM D-422

**Hydrometer Analysis**

Client: Mount Polley Attn: Knight Plesold  
 Project Name: Mount Polley Polley Construction Program  
 Source/Location: C-ZS-11  
 Date: Sept. 30, 2004  
 Project #: K-1587  
 Type:  
 Time:  
 Checked By:  
 Date Tested: 09.29.04


Starting Wt. (g)	% - #10	Elapsed Time (min)	Reading R	Temp (°C)	K	Reading R	Zr (cm)	SQR(Vol)	D (mm)	W (%)	N*(% #10)
40.0	0.813	0.5	31.5	20.0	0.01367	25.85	13.220	5.142	0.070	64.6	52.5
40.0	0.813	1	29.0	20.0	0.01367	23.35	13.631	3.692	0.050	58.4	47.5
40.0	0.813	2	27.0	20.0	0.01367	21.35	13.961	2.642	0.036	53.4	43.4
40.0	0.813	4	25.5	20.0	0.01367	19.85	13.078	1.808	0.025	49.6	40.3
40.0	0.813	8	23.0	20.0	0.01367	17.35	13.488	1.298	0.018	43.4	35.3
40.0	0.813	15	21.5	20.0	0.01367	15.85	13.734	0.957	0.013	39.6	32.2
40.0	0.813	30	20.0	20.0	0.01367	14.35	13.981	0.683	0.009	35.9	29.2
40.0	0.813	60	18.0	20.0	0.01367	12.35	14.309	0.488	0.007	30.9	25.1
40.0	0.813	120	17.0	19.0	0.01384	11	14.531	0.348	0.005	27.5	22.4
40.0	0.813	240	15.5	19.0	0.01384	9.5	14.777	0.248	0.003	23.8	19.3
40.0	0.813	1492	14.0	19.0	0.01384	8	15.023	0.100	0.001	20.0	16.3
			0.0	0.0	0.00000			#VALUE!	#VALUE!	#VALUE!	#VALUE!

Hydrometer #: \_\_\_\_\_  
 Density of Solids: \_\_\_\_\_  
 Description of Sample: \_\_\_\_\_  
 Graduate #: \_\_\_\_\_  
 Dispersing Agent: \_\_\_\_\_  
 Amount: \_\_\_\_\_


Hydrometer Sieve Analysis				Sieve Analysis			Initial Moisture Content		
Sieve No.	Weight Retained	% Finer Than	% Finer Than Orig. Samp.	Sieve No.	Weight Retained	Total Wt. Passing	% Finer Than Orig. Samp.	Tare No.	Initial Moisture Content
10				38.1					
20				25.4					
40				19.0					
60				12.5					
100				9.5					
200				4.75					
Pan				10					
Total									
Unwashed Wt. =									
Tare =									
Wt. Passing #200 =									
Total =									
Dry Wt. of Sample from Initial Moisture									
= (100 x Wet Soil Wt.) / (100 + Initial Moisture) =									


A-46

A-47




<b>GEONORTH ENGINEERING LTD.</b> 1301 Keilner Road, Tel. (250) 564-4304 Prince George, B.C., V2L 5S8, Fax (250) 564-5323		<b>MOUNT POLLEY MINE</b> <b>ATTN: KNIGHT PIESOLD</b> ATTERBERG LIMITS OF C-ZS 11	
SCALE: N.T.S. PROJECT NO: K-1587	DATE: 2004/10/01 DRAWING NO. 1587-B:1		









1301 Kellher Road Prince George, BC V2L5S8  
 Phone (250)564-4304; fax (250)564-9323

PROJECT NO. K 1587  
 CLIENT Mount Polley Mine Attn: Knight  
 c.c. Knight Piesold

TO  
 Mount Polley Mine Attn: Knight  
 Piesold  
 P.O Box 12  
 Likely, BC  
 VOL -1N0


ATTN: Art Frye @ 250-790-2268

PROJECT Construction Program - Mount Polley Mine  
 Testing Services

CONTRACTOR

PROCTOR NO. 12                      NO. OF TRIALS 4                      DATE RECEIVED 2004.Oct.20                      DATE SAMPLED 2004.Oct.19

INSITU MOISTURE	N/A %	COMPACTION STANDARD	Standard Proctor,
SAMPLED BY	AT		ASTM D698
TESTED BY	NDS	COMPACTION PROCEDURE	A: 101.6mm Mold, Passing 4.75mm
SUPPLIER		RAMMER TYPE	Manual
SOURCE	R-ZS-1	PREPARATION	Moist
MATERIAL IDENTIFICATION		OVERSIZE CORRECTION METHOD	ASTM 4718
MAJOR COMPONENT	TILL	RETAINED 4.75mm SCREEN	3.4 %
SIZE		OVERSIZE SPECIFIC GRAVITY	2.65
DESCRIPTION	SILTY/DIRTY		
ROCK TYPE			



TRIAL NUMBER	WET DENSITY (kg/m³)	DRY DENSITY (kg/m³)	MOISTURE CONTENT (%)
1	1892	1731	9.3
2	2049	1844	11.1
3	2177	1925	13.1
4	2149	1851	16.1

ZERO AIR VOIDS CURVE FOR ESTIMATED SPECIFIC GRAVITY OF 2.70	MAXIMUM DRY DENSITY (kg/m³)	OPTIMUM MOISTURE CONTENT (%)
CALCULATED	1930	14.0
OVERSIZE CORRECTED	1948	13.6

COMMENTS

1301 Kelliher Road Prince George, BC V2L5S8  
 Phone (250)564-4304; fax (250)564-9323

PROJECT NO. K 1587  
 CLIENT Mount Polley Mine Attn: Knight  
 c.c. Knight Piesold

TO  
 Mount Polley Mine Attn: Knight  
 Piesold  
 P.O Box 12  
 Likely, BC  
 VOL -1NO


ATTN: Art Frye @ 250-790-2268

PROJECT Construction Program - Mount Polley Mine  
 Testing Services

CONTRACTOR

SIEVE TEST NO. 12 DATE RECEIVED 2004.Oct.20 DATE TESTED 2004.Oct.22 DATE SAMPLED 2004.Oct.19

SUPPLIER SOURCE R-ZS-1  
 SPECIFICATION MATERIAL TYPE TILL (SOUTH EMBANKMENT)  
 SAMPLED BY AT  
 TESTED BY NDS  
 TEST METHOD WASHED



GRAVEL SIZES	PERCENT PASSING	GRADATION LIMITS
3"	75 mm	
2"	50 mm	
1 1/2"	37.5 mm	100.0
1"	25 mm	99.2
3/4"	19 mm	99.1
1/2"	12.5 mm	98.8
3/8"	9.5 mm	98.4

SAND SIZES AND FINES	PERCENT PASSING	GRADATION LIMITS
No. 4	4.75 mm	96.7
No. 10	2.00 mm	93.1
No. 20	850 µm	88.6
No. 40	425 µm	83.9
No. 60	250 µm	77.9
No. 100	150 µm	70.9
No. 200	75 µm	59.9

COMMENTS  
 CHAINAGE : CH 9 + 60  
 ELEVATION : 942.5m @ c/1

A-49

# Hydrometer Analysis

## GeoNorth Engineering

Test Designation: ASTM D-422  
 Client: Mount Polley Affn: Knight Priesold  
 Project Name: Mount Polley Construction Program  
 Source/Location: R-ZS-1  
 Sample #12  
 Test #12  
 Hole #:  
 Depth:  
 Date: October 25, 2004  
 Project #: K-1587  
 Type: Till  
 Time:  
 Checked By:  
 Date Tested: 10.25.04  
 Tested By: NDS  
 Date Received: 10.20.04  
 Sampled By: AT  
 Date Sampled: 10.19.04


Starting Wt. (g)	% - #10	Elapsed Time (min)	Reading R	Temp (OC)	K	Corr. Reading R'	Zr (cm)	SQRT(Zr)/T (min)	D (mm)	N (%)	N* (%-#10)
30.0	0.599	0.5	33.0	18.0	0.01401	26.65	13.088	5.116	0.072	88.8	53.2
30.0	0.599	1	31.0	18.0	0.01401	24.65	13.417	3.663	0.051	82.2	49.2
30.0	0.599	2	29.0	18.0	0.01401	22.65	13.747	2.622	0.037	75.5	45.2
30.0	0.599	4	28.0	18.0	0.01401	21.65	12.782	1.788	0.025	72.2	43.2
30.0	0.599	8	26.0	18.0	0.01401	19.65	13.110	1.280	0.018	65.5	39.2
30.0	0.599	15	24.0	18.0	0.01401	17.65	13.439	0.947	0.013	58.8	35.2
30.0	0.599	30	23.0	18.0	0.01401	16.65	13.603	0.673	0.009	55.5	33.2
30.0	0.599	60	21.5	18.0	0.01401	15.15	13.849	0.480	0.007	50.5	30.2
30.0	0.599	120	20.0	18.0	0.01401	13.65	14.096	0.343	0.005	45.5	27.3
30.0	0.599	287	18.0	18.0	0.01401	11.65	14.424	0.224	0.003	38.8	23.3
30.0	0.599	480	17.0	18.0	0.01401	10.65	14.588	0.174	0.002	35.5	21.3
30.0	0.599		0.0		0.00000			#DIV/0!	#DIV/0!	0.0	0.0

Hydrometer #97832  
 Density of Solids:  
 Description of Sample:

Hydrometer Sieve Analysis				Sieve Analysis				Initial Moisture Content	
Sieve No.	Weight Retained	Total Wt. Finer Than	% Finer Than Orig. Samp.	Sieve No.	Weight Retained	Total Wt. Passing	% Finer Than Orig. Samp.	Tare No.	Initial Moisture Content
10				38.1					
20				25.4					
40				19.0					
60				12.5					
100				9.5					
200				4.75					
Pan				10					
Total									
Unwashed Wt. =									
Tare =									
Wt. Passing #200 =									
Total =									
Initial Moisture Content									
Wet Wt. & Tare									
Dry Wt. & Tare									
Water Wt.									
Tare Wt.									
Wt. of Dry Soil									
Moisture Content									
Dry Wt. of Sample from Initial Moisture									
= (100 x Wet Soil Wt. / (100 + Initial Moisture)) =									

A-50

A-51



<b>GEONORTH ENGINEERING LTD.</b> 130 Kelliker Road, Tel. (250) 564-4304 Prince George, B.C., V2L 5S8, Fax (250) 564-9323		<b>MOUNT POLLEY MINE</b> ATTN: KNIGHT PIESOLD ATTERBERG LIMITS OF R-ZS-1	
SCALE:	N.T.S.	DATE:	2004/10/25
PROJECT NO:	K-1587	DRAWING NO:	1587-312

PROJECT NO. K 1587

CLIENT Mount Polley Mine Attn: Knight  
 c.c. Knight Piesold

TO  
 Mount Polley Mine Attn: Knight  
 Piesold  
 P.O Box 12  
 Likely, BC  
 VOL -1NO

ATTN: Art Frye @ 250-790-2268

PROJECT Construction Program - Mount Polley Mine  
 Testing Services

CONTRACTOR

PROCTOR NO. 13


NO. OF TRIALS 3

DATE RECEIVED 2004.Nov.26

DATE SAMPLED 2004.Nov.18

INSITU MOISTURE N/A %  
 SAMPLED BY MW  
 TESTED BY NDS  
 SUPPLIER Perimeter Embankment  
 SOURCE R-ZS-02  
 MATERIAL IDENTIFICATION  
 MAJOR COMPONENT GLACIAL TILL  
 SIZE  
 DESCRIPTION SILTY  
 ROCK TYPE

COMPACTION STANDARD Standard Proctor,  
 ASTM D698  
 COMPACTION PROCEDURE A: 101.6mm Mold,  
 Passing 4.75mm  
 Automatic  
 RAMMER TYPE  
 PREPARATION Moist  
 OVERSIZE CORRECTION METHOD ASTM 4718  
 RETAINED 4.75mm SCREEN 5.1 %  
 OVERSIZE SPECIFIC GRAVITY 2.65



TRIAL NUMBER	WET DENSITY (kg/m³)	DRY DENSITY (kg/m³)	MOISTURE CONTENT (%)
1	2226	2005	11.0
2	2065	1889	9.3
3	2174	1922	13.1

ZERO AIR VOIDS CURVE FOR ESTIMATED SPECIFIC GRAVITY OF 2.65	MAXIMUM DRY DENSITY (kg/m³)	OPTIMUM MOISTURE CONTENT (%)
CALCULATED	2010	11.5
OVERSIZE CORRECTED	2035	11.0

COMMENTS

PROJECT NO. K 1587

CLIENT Mount Polley Mine Attn: Knight  
 c.c. Knight Piesold

TO  
 Mount Polley Mine Attn: Knight  
 Piesold  
 P.O Box 12  
 Likely, BC  
 VOL -1N0


ATTN: Art Frye @ 250-790-2268

PROJECT Construction Program - Mount Polley Mine  
 Testing Services

CONTRACTOR

SIEVE TEST NO. 13    DATE RECEIVED 2004.Nov.26    DATE TESTED 2004.Nov.30    DATE SAMPLED 2004.Nov.18

SUPPLIER    Perimeter Embankment  
 SOURCE    R-ZS-02  
 SPECIFICATION  
 MATERIAL TYPE    Glacial Till  
 SAMPLED BY    MW  
 TESTED BY    NDS  
 TEST METHOD    WASHED




GRAVEL SIZES	PERCENT PASSING	GRADATION LIMITS
3"    75 mm		
2"    50 mm		
1 1/2"    37.5 mm	100.0	
1"    25 mm	99.6	
3/4"    19 mm	98.9	
1/2"    12.5 mm	98.1	
3/8"    9.5 mm	97.4	

SAND SIZES AND FINES	PERCENT PASSING	GRADATION LIMITS
No. 4    4.75 mm	94.9	
No. 10    2.00 mm	91.6	
No. 20    850 µm	87.3	
No. 40    425 µm	82.7	
No. 60    250 µm	76.7	
No. 100    150 µm	69.8	
No. 200    75 µm	58.4	

COMMENTS

A-54



<b>GEONORTH ENGINEERING LTD.</b> 1301 Kelliker Road, Tel. (250) 564-4304 P.O. Box 558, Fox (250) 564-9323		<b>MOUNT POLLEY MINE</b> <b>ATTN: KNIGHT PIESOLD</b> ATTERBERG LIMITS OF R-ZS-2	
		SCALE: N.T.S. PROJECT NO: K-1587	DATE: 2004/12/02 DRAWING NO: 1587-B13



PROJECT NO. K 1587  
CLIENT Mount Polley Mine Attn: Knight  
c.c. Knight Piesold


TO  
Mount Polley Mine Attn: Knight  
Piesold  
P.O Box 12  
Likely, BC  
VOL -1N0

ATTN: *TERRY DEAN* (250) 790-2268

PROJECT Construction Program - Mount Polley Mine  
Testing Services  
CONTRACTOR

PROCTOR NO. 14 NO. OF TRIALS 4 DATE RECEIVED 2004.Dec.02 DATE SAMPLED 2004.Nov.29

INSITU MOISTURE	N/A %	COMPACTION STANDARD	Standard Proctor,
SAMPLED BY	AT		ASTM D698
TESTED BY	NDS	COMPACTION PROCEDURE	A: 101.6mm Mold,
SUPPLIER			Passing 4.75mm
SOURCE	R-ZS-05 / Zone S	RAMMER TYPE	Automatic
MATERIAL IDENTIFICATION		PREPARATION	Moist
MAJOR COMPONENT	TILL	OVERSIZE CORRECTION METHOD	ASTM 4718
SIZE		RETAINED 4.75mm SCREEN	12.8 %
DESCRIPTION	SANDY	OVERSIZE SPECIFIC GRAVITY	2.65
ROCK TYPE			



TRIAL NUMBER	WET DENSITY (kg/m3)	DRY DENSITY (kg/m3)	MOISTURE CONTENT (%)
1	2117	1894	11.8
2	2211	1939	14.0
3	2140	1835	16.6
4	2092	1773	18.0

	MAXIMUM DRY DENSITY (kg/m3)	OPTIMUM MOISTURE CONTENT (%)
CALCULATED	1950	13.5
OVERSIZE CORRECTED	2018	11.9

COMMENTS

# Hydrometer Analysis

# GeoNorth Engineering

Test Designation: ASTM D-422

Client: Mount Polley Mines Altn: Knight Piesold  
 Project Name: Mount Polley Construction Program  
 Source/Location: R-ZS-03 / Zone 5  
 Date: December 8, 2004  
 Project #: K-1587  
 Type: Till  
 Time: \_\_\_\_\_  
 Checked By: \_\_\_\_\_  
 Date Tested: 12.07.04

Starting Wt. (g)	% - #10	Elapsed Time (min)	Reading R	Temp (OC)	K	Corr. Reading R'	Zr (cm)	SQRT(Zr)/T (min)	D (mm)	N (%)	N*(%#10)
40.0	0.471	0.5	26.0	19.0	0.01384	20	14.183	5.326	0.074	50.0	23.6
40.0	0.471	1	25.0	19.0	0.01384	19	14.348	3.788	0.052	47.5	22.4
40.0	0.471	2	24.0	19.0	0.01384	18	14.512	2.694	0.037	45.0	21.2
40.0	0.471	4	23.0	19.0	0.01384	17	13.546	1.840	0.025	42.5	20.0
40.0	0.471	8	22.0	19.0	0.01384	16	13.710	1.309	0.018	40.0	18.8
40.0	0.471	15	20.5	19.0	0.01384	14.5	13.956	0.965	0.013	36.3	17.1
40.0	0.471	37	19.0	19.0	0.01384	13	14.202	0.620	0.009	32.5	15.3
40.0	0.471	60	18.0	19.0	0.01384	12	14.367	0.489	0.007	30.0	14.1
40.0	0.471	120	17.0	19.0	0.01384	11	14.531	0.348	0.005	27.5	13.0
40.0	0.471	240	16.0	18.0	0.01401	9.65	14.752	0.248	0.003	24.1	11.4
40.0	0.471	480	15.0	18.0	0.01401	8.65	14.917	0.176	0.002	21.6	10.2
0.0			0.0	0.0	0.00000				#DIV/0!	#DIV/0!	#DIV/0!

Hydrometer #: 97832      Graduate #: 4      Dispersing Agent: Sodium Hex      Amount: 125ml

Density of Solids: \_\_\_\_\_

Description of Sample: Sandy

Hydrometer Sieve Analysis					Sieve Analysis			Initial Moisture Content	
Sieve No.	Weight Retained	Total Wt. Finer Than	% Finer Than Orig. Samp.	% Finer Than Orig. Samp.	Weight Retained	Total Wt. Passing	% Finer Than Orig. Samp.	Tare No.	Initial Moisture Content
10					38.1				
20					25.4			Wet Wt. & Tare	
40					19.0			Dry Wt. & Tare	
60					12.5			Water Wt.	
100					9.5			Tare Wt.	
200					4.75			Wt. of Dry Soil	=W
Pan					10			Moisture Content	%
Total								Dry Wt. of Sample from Initial Moisture	
Unwashed Wt. =					Total =			=(100xWet Soil Wt.)/(100 + Initial Moisture) =	
Tare =									

PROJECT NO. K 1587

CLIENT Mount Polley Mine Attn: Knight  
 c.c. Knight Piesold

TO  
 Mount Polley Mine Attn: Knight  
 Piesold  
 P.O Box 12  
 Likely, BC  
 VOL -1N0

ATTN: *TERRY ISAAC* @ 250-790-2268


PROJECT Construction Program - Mount Polley Mine  
 Testing Services

CONTRACTOR

SIEVE TEST NO. 14      DATE RECEIVED 2004.Dec.02      DATE TESTED 2004.Dec.07      DATE SAMPLED 2004.Nov.29

SUPPLIER  
 SOURCE R-ZS-03 / Zone S  
 SPECIFICATION  
 MATERIAL TYPE TILL

SAMPLED BY BT  
 TESTED BY NDS  
 TEST METHOD WASHED




GRAVEL SIZES	PERCENT PASSING	GRADATION LIMITS
3"      75 mm	100.0	
2"      50 mm	104.7	
1 1/2"    37.5 mm	102.7	
1"      25 mm	102.1	
3/4"    19 mm	101.5	
1/2"    12.5 mm	99.7	
3/8"    9.5 mm	98.0	

SAND SIZES AND FINES	PERCENT PASSING	GRADATION LIMITS
No. 4      4.75 mm	92.8	
No. 10     2.00 mm	87.0	
No. 20     850 µm	80.8	
No. 40     425 µm	74.8	
No. 60     250 µm	67.0	
No. 100    150 µm	57.8	
No. 200    75 µm	47.1	

COMMENTS

A-58



<p><b>GEONORTH ENGINEERING LTD.</b>          1301 Kelliher Road, Tel. (250) 564-4304          Prince George, B.C., V2L 5S8, Fax (250) 564-9323</p>		<p><b>MOUNT POLLEY MINE</b>  <b>ATTN: KNIGHT PIESOLD</b>          ATTERBERG LIMITS OF R-ZS-03</p>	
SCALE:	N.T.S.	DATE:	2004/12/08
PROJECT NO:	K-1587	DRAWING NO.	1587-B14

PROJECT NO. K 1587  
CLIENT Mount Polley Mine Attn: Knight  
c.c. Knight Piesold


TO  
Mount Polley Mine Attn: Knight  
Piesold  
P.O Box 12  
Likely, BC  
VOL -1N0

ATTN: Terry Jones @ 250-790-2268

PROJECT Construction Program - Mount Polley Mine  
Testing Services  
CONTRACTOR

PROCTOR NO. 15 NO. OF TRIALS 4 DATE RECEIVED 2004.Dec.17 DATE SAMPLED 2004.Dec.14

INSITU MOISTURE	N/A %	COMPACTION STANDARD	Standard Proctor,
SAMPLED BY	AT		ASTM D698
TESTED BY	B. Tessmer	COMPACTION PROCEDURE	A: 101.6mm Mold,
SUPPLIER			Passing 4.75mm
SOURCE	R-ZS-04	RAMMER TYPE	Manual
MATERIAL IDENTIFICATION		PREPARATION	Moist
MAJOR COMPONENT	TILL	OVERSIZE CORRECTION METHOD	ASTM 4718
SIZE		RETAINED 4.75mm SCREEN	15.8 %
DESCRIPTION	SILTY	OVERSIZE SPECIFIC GRAVITY	2.65
ROCK TYPE			



TRIAL NUMBER	WET DENSITY (kg/m3)	DRY DENSITY (kg/m3)	MOISTURE CONTENT (%)
1	2224	2005	10.9
2	2204	1961	12.4
3	2120	1934	9.6
4	1966	1827	7.6

ZERO AIR VOIDS CURVE FOR ESTIMATED SPECIFIC GRAVITY OF 2.65	MAXIMUM DRY DENSITY (kg/m3)	OPTIMUM MOISTURE CONTENT (%)
CALCULATED	2012	11.3
OVERSIZE CORRECTED	2092	9.7

COMMENTS  
LOCATION: MAIN DAM; CHAINAGE: 1+700; ELEVATION: 943.1; OFFSET: U/S.

A-59

PROJECT NO. K 1587

CLIENT Mount Polley Mine Attn: Knight  
c.c. Knight Piesold

TO  
Mount Polley Mine Attn: Knight  
Piesold  
P.O Box 12  
Likely, BC  
VOL -1N0

ATTN: ~~TECH~~ @ 250-790-2268


PROJECT Construction Program - Mount Polley Mine  
Testing Services

CONTRACTOR

SIEVE TEST NO. 15 DATE RECEIVED 2004.Dec.17 DATE TESTED 2004.Dec.21 DATE SAMPLED 2004.Dec.14

SUPPLIER  
SOURCE R-ZS-04  
SPECIFICATION  
MATERIAL TYPE TILL

SAMPLED BY AT  
TESTED BY NDS  
TEST METHOD WASHED



GRAVEL SIZES	PERCENT PASSING	GRADATION LIMITS
3"	75 mm	
2"	50 mm	100.0
1 1/2"	37.5 mm	98.7
1"	25 mm	96.5
3/4"	19 mm	95.2
1/2"	12.5 mm	93.0
3/8"	9.5 mm	90.5

SAND SIZES AND FINES	PERCENT PASSING	GRADATION LIMITS
No. 4	4.75 mm	84.1
No. 10	2.00 mm	79.2
No. 20	850 µm	73.4
No. 40	425 µm	68.0
No. 60	250 µm	61.3
No. 100	150 µm	54.1
No. 200	75 µm	43.9

COMMENTS

LOCATION: MAIN DAM; CHAINAGE: 1+700; ELEVATION: 943.1; OFFSET: U/S.

# GeoNorth Engineering

Test Designation: ASTM D-422

# Hydrometer Analysis


Client: Mount Polley Mine Attr. Knight Piesold  
 Project Name: Mount Polley Construction Program  
 Source/Location: R-ZS-04  
 Sample #: 15  
 Test #: 15  
 Hole #: \_\_\_\_\_  
 Depth: \_\_\_\_\_  
 Sampled By: AT  
 Tested By: NDS  
 Date Sampled: 12.14.04  
 Date Received: 12.17.04  
 Date: December 22, 2004  
 Project #: k-1587  
 Type: Till  
 Time: \_\_\_\_\_  
 Checked By: \_\_\_\_\_  
 Date Tested: 12.21.04

Starting Wt. (g)	% - #10	Elapsed Time (min)	Reading R	Temp (OC)	K	Corr. Reading R'	Zr (cm)	SQRT(Zr)T (min)	D (mm)	N (%)	N* (%-#10)
54.4	0.792	0.5	35.0	17.0	0.01420	28.3	12.816	5.063	0.072	52.0	41.2
54.4	0.792	1	32.0	17.0	0.01420	25.3	13.310	3.648	0.052	46.5	36.8
54.4	0.792	2	30.0	17.0	0.01420	23.3	13.639	2.611	0.037	42.8	33.9
54.4	0.792	4	28.0	17.0	0.01420	21.3	12.840	1.792	0.025	39.2	31.0
54.4	0.792	8	26.5	17.0	0.01420	19.8	13.086	1.279	0.018	36.4	28.8
54.4	0.792	15	25.0	18.0	0.01401	18.65	13.275	0.941	0.013	34.3	27.2
54.4	0.792	30	23.5	18.0	0.01401	17.15	13.521	0.671	0.009	31.5	25.0
54.4	0.792	60	21.5	18.0	0.01401	15.15	13.849	0.480	0.007	27.8	22.1
54.4	0.792	120	20.0	18.0	0.01401	13.65	14.096	0.343	0.005	25.1	19.9
54.4	0.792	250	19.0	17.0	0.01420	12.3	14.317	0.239	0.003	22.6	17.9
54.4	0.792	480	18.0	17.0	0.01420	11.3	14.482	0.174	0.002	20.8	16.5
54.4	0.792	1440	17.0	17.0	0.01420	10.3	14.646	0.101	0.001	18.9	15.0
Hydrometer # : 97832											
Density of Solids: _____											
Description of Sample: _____											
Dispersing Agent: Sodium Hex											
Amount: 125ml											
Graduate # : 3											

Hydrometer Sieve Analysis			Sieve Analysis			Initial Moisture Content	
Seive No.	Weight Retained	% Finer Than	Seive No.	Weight Retained	Total Wt. Passing	% Finer Than Orig. Samp.	Tare No.
10			38.1				Wet Wt. & Tare
20			25.4				Dry Wt. & Tare
40			19.0				Water Wt.
60			12.5				Tare Wt.
100			9.5				Wt. of Dry Soil
200			4.75				Moisture Content
Pan			10				Dry Wt. of Sample from Initial Moisture
Total					Total =		=(100 x Wet Soil Wt.) / (100 + Initial Moisture) =
Unwashed Wt. =							
Tare =							

N26230

GRAVEL COARSE MEDIUM FINE SAND COARSE MEDIUM FINE SILT MEDIUM FINE CLAY



Gravel 20.8%  
 Sand 35.3%  
 Silt 27.4%  
 Clay 16.5%

SCALE: N.T.S.  
 PROJECT NO: K-1587

DATE: 2004/12/22  
 DRAWING NO: 1587-B15


MOUNT POLLEY MINE  
 ATTN: KNIGHT PIESOLD  
 HYDROMETER ANALYSIS OF R-ZS-04

**GEONORTH ENGINEERING LTD.**  
 1303 Kelliker Road, Tel. (250) 564-4304  
 Prince George, B.C., V2L 5S8, Fax (250) 564-9323

A-62



A-63



<p><b>GEONORTH ENGINEERING LTD.</b>          1301 Kellher Road, Tel. (250) 564-4304          Prince George, B.C., V2T 5S8, Fax (250) 564-9323</p>		<p><b>MOUNT POLLEY MINE</b>  <b>ATTN: KNIGHT PIESOLD</b>          ATTERBERG LIMITS OF R-ZS-04</p>		<p>SCALE: N.S.</p>	<p>DATE: 2505/01/04</p>
				<p>PROJECT NO: K-1587</p>	<p>DRAWING NO. 1587-B'5</p>

PROJECT NO. K 1587  
CLIENT Mount Polley Mine Attn: Knight  
c.c. Knight Piesold


TO  
Mount Polley Mine Attn: Knight  
Piesold  
P.O Box 12  
Likely, BC  
VOL -1N0

ATTN: Terry Isaacs @ 250-790-2268

PROJECT Construction Program - Mount Polley Mine  
Testing Services  
CONTRACTOR

PROCTOR NO. 16 NO. OF TRIALS 4 DATE RECEIVED 2005 Jan. 28 DATE SAMPLED 2005 Jan. 28

INSITU MOISTURE	N/A %	COMPACTION STANDARD	Standard Proctor,
SAMPLED BY	FE - Client		ASTM D698
TESTED BY	B. Tessmer	COMPACTION PROCEDURE	A: 101.6mm Mold,
SUPPLIER			Passing 4.75mm
SOURCE	R-SZ-00 → 5	RAMMER TYPE	Manual
MATERIAL IDENTIFICATION		PREPARATION	Moist
MAJOR COMPONENT	TILL	OVERSIZE CORRECTION METHOD	ASTM 4718
SIZE		RETAINED 4.75mm SCREEN	16.8 %
DESCRIPTION	SILTY	OVERSIZE SPECIFIC GRAVITY	2.65
ROCK TYPE			



TRIAL NUMBER	WET DENSITY (kg/m <sup>3</sup> )	DRY DENSITY (kg/m <sup>3</sup> )	MOISTURE CONTENT (%)
1	2009	1848	8.7
2	2154	1944	10.8
3	2223	1967	13.0
4	2166	1883	15.0


	MAXIMUM DRY DENSITY (kg/m <sup>3</sup> )	OPTIMUM MOISTURE CONTENT (%)
CALCULATED	1970	12.5
OVERSIZE CORRECTED	2059	10.6

COMMENTS  
LOCATION: SOUTH/MAIN EMBANKMENT; CHAINAGE: 1+575; ELEVATION: 943.3 N.

PER.

A-64

A-65



<b>GEONORTH ENGINEERING LTD.</b> 1301 Kelliker Road, Tel. (250) 564-6304 Prince George, B.C., V2L 5S8, Fax. (250) 564-9323		<b>MOUNT POLLEY MINE</b> <b>ATTN: KNIGHT PIESOLD</b> <b>ATTERBERG LIMITS OF R-ZS-OXS</b>	
SCALE:	N.T.S.	DATE:	2005/02/08
PROJECT NO:	K-1587	DRAWING NO:	1587-B18

1301 Kelliher Road Prince George, BC V2L5S8  
 Phone (250)564-4304; fax (250)564-9323

PROJECT NO. K 1587

CLIENT Mount Polley Mine Attn: Knight  
 c.c. Knight Piesold

TO  
 Mount Polley Mine Attn: Knight  
 Piesold  
 P.O Box 12  
 Likely, BC  
 VOL -1NO

ATTN: Terry Isaacs @ 250-790-2268


PROJECT Construction Program - Mount Polley Mine  
 Testing Services

CONTRACTOR

SIEVE TEST NO. 16      DATE RECEIVED 2005.Jan.28      DATE TESTED 2005.Feb.02      DATE SAMPLED 2005.Jan.27

SUPPLIER  
 SOURCE R- ZS-085  
 SPECIFICATION  
 MATERIAL TYPE TILL ( clayey silt with sand )

SAMPLED BY FE - Client  
 TESTED BY BT  
 TEST METHOD WASHED



GRAVEL SIZES	PERCENT PASSING	GRADATION LIMITS
3" 75 mm	100.0	
2" 50 mm	97.1	
1 1/2" 37.5 mm	95.3	
1" 25 mm	92.8	
3/4" 19 mm	91.9	
1/2" 12.5 mm	88.5	
3/8" 9.5 mm	86.7	

SAND SIZES AND FINES	PERCENT PASSING	GRADATION LIMITS
No. 4 4.75 mm	82.5	
No. 10 2.00 mm	78.6	
No. 20 850 µm	74.7	
No. 40 425 µm	71.2	
No. 60 250 µm	66.5	
No. 100 150 µm	59.5	
No. 200 75 µm	48.1	

COMMENTS

LOCATION: SOUTH/MAIN EMBANKMENT; CHAINAGE: 1 + 575; ELEVATION: 943.3 N.

# Hydrometer Analysis

## GeoNorth Engineering Test Designation: ASTM D-422

Client: Mount Polley Mine Attn. Knight Piesold  
 Project Name: Mount Polley Construction Program  
 Source/Location: R ZS-025  
 Date: February 4, 2005  
 Project #: K-1587  
 Type: TILL  
 Time:  
 Checked By:  
 Date Tested: 02 03.05


Sample #: 16  
 Test #: 16  
 Hole #: NDS  
 Depth:  
 Tested By: NDS  
 Date Received: 01.28.05

Starting Wt. (g)	% - #10	Elapsed Time (min)	Reading R	Temp (OC)	K	Corr. Reading R'	Zr (cm)	SOQT(Zr)/T (min)	D (mm)	N (%)	N' (%-#10)
40.0	0.902	0.5	28.0	19.0	0.01384	22	13.854	5.264	0.073	55.0	49.6
40.0	0.902	1	25.0	19.0	0.01384	19	14.348	3.788	0.052	47.5	42.8
40.0	0.902	2	24.0	19.0	0.01384	18	14.512	2.694	0.037	45.0	40.6
40.0	0.902	4	23.0	19.0	0.01384	17	13.546	1.840	0.025	42.5	38.3
40.0	0.902	8	21.5	19.0	0.01384	15.5	13.792	1.313	0.018	38.8	35.0
40.0	0.902	15	20.5	19.0	0.01384	14.5	13.956	0.965	0.013	36.3	32.7
40.0	0.902	30	19.0	19.0	0.01384	13	14.202	0.688	0.010	32.5	29.3
40.0	0.902	60	18.0	19.0	0.01384	12	14.367	0.489	0.007	30.0	27.1
40.0	0.902	120	16.5	19.0	0.01384	10.5	14.613	0.349	0.005	26.3	23.7
40.0	0.902	240	15.0	18.0	0.01401	8.65	14.917	0.249	0.003	21.6	19.5
40.0	0.902	400	14.5	17.0	0.01420	7.8	15.056	0.194	0.002	19.5	17.6
40.0	0.902	1429	14.0	17.0	0.01420	7.3	15.138	0.103	0.001	18.3	16.5

Hydrometer #: 97832  
 Density of Solids:  
 Description of Sample:  
 Graduate #: 2  
 Dispersing Agent: Sodium Hex  
 Amount: 125ml

Hydrometer Sieve Analysis				Sieve Analysis			Initial Moisture Content		
Sieve No.	Weight Retained	Total Wt. Finer Than	% Finer Than	Sieve No.	Weight Retained	Total Wt. Passing	% Finer Than Orig. Samp.	Tare No.	Initial Moisture Content
10	40.0	100.0	90.2 (74.4)	38.1					
20	1.7	95.8	86.4 (71.3)	25.4					
40	1.8	91.2	82.3 (67.9)	19.0					
60	2.3	85.5	77.1 (63.6)	12.5					
100	3.2	77.5	69.9 (57.6)	9.5					
200	5.8	63.0	56.8 (46.8)	4.75		321.7	100.0		
Pan	25.2			10			90.2		
Total	40								
Unwashed Wt =		Wt. Passing #200 =							
Tare =									

A-67



GRAVEL  
MEDIUM  
FINE  
COARSE

SAND  
MEDIUM  
FINE  
COARSE

SILT  
MEDIUM  
FINE  
COARSE

CLAY

U.S. STANDARD SIEVE SIZES

100 50 20 10 5 2 1 1/2 3/4 3/8 1/4 1/8 1/16 1/32 1/64

200 400 600 800 1000 1250 1500 1750 2000 2500 3000 3500 4000 4750 5000 6000 7000 8000 10000 12500 15000 17500 20000

0.003 0.004 0.005 0.006 0.0075 0.0085 0.01 0.012 0.015 0.018 0.02 0.025 0.03 0.036 0.042 0.048 0.056 0.063 0.075 0.084 0.096 0.106 0.118 0.132 0.147 0.162 0.18 0.2 0.224 0.25 0.28 0.315 0.35 0.396 0.45 0.50 0.56 0.63 0.70 0.79 0.88 0.99 1.12 1.25 1.41 1.58 1.78 2.0 2.24 2.5 2.8 3.15 3.5 3.96 4.5 5.0 5.6 6.3 7.0 7.9 8.8 9.9 11.2 12.5 14.1 15.8 17.8 20 22.4 25 28 31.5 35 39.6 45 50 56 63 70 79 88 99 112 125 141 158 178 200

SCALE: N.T.S.  
PROJECT NO: K-1587

DATE: 2005/02/04  
DRAWING NO: 1587-617

MOUNT POLLEY MINE  
ATTN: KNIGHT PIESOLD  
HYDROMETER ANALYSIS OF R-ZS-045

**GEONORTH ENGINEERING LTD.**  
1301 Kelliner Road, Tel. (256) 564-4394  
Prince George, B.C. V2L 5S8, Fax (256) 564-8323

A-68

TO  
Mount Polley Mine Attn: Knight  
Piesold  
P.O. Box 12  
Likely, BC  
VOL -1NO

PROJECT NO. K 1587  
CLIENT Mount Polley Mine Attn: Knight  
c.c. Knight Piesold

ATTN: Terry Isaacs @ 250-790-2268

PROJECT Construction Program - Mount Polley Mine  
Testing Services

CONTRACTOR


PROCTOR NO. 17

NO. OF TRIALS 4

DATE RECEIVED 2005.Feb.02 DATE SAMPLED 2005.Jan.31

INSITU MOISTURE N/A %  
SAMPLED BY MW  
TESTED BY NDS  
SUPPLIER  
SOURCE R-ZS-06  
MATERIAL IDENTIFICATION  
MAJOR COMPONENT TILL  
SIZE  
DESCRIPTION  
ROCK TYPE

COMPACTION STANDARD Standard Proctor,  
ASTM D698  
COMPACTION PROCEDURE A: 101.6mm Mold,  
Passing 4.75mm  
RAMMER TYPE Manual  
PREPARATION Moist  
OVERSIZE CORRECTION METHOD ASTM 4718  
RETAINED 4.75mm SCREEN 9.4 %  
OVERSIZE SPECIFIC GRAVITY 2.65




TRIAL NUMBER	WET DENSITY (kg/m <sup>3</sup> )	DRY DENSITY (kg/m <sup>3</sup> )	MOISTURE CONTENT (%)
1	1982	1833	8.1
2	2159	1961	10.1
3	2272	2032	11.8
4	2220	1946	14.1

	MAXIMUM DRY DENSITY (kg/m <sup>3</sup> )	OPTIMUM MOISTURE CONTENT (%)
CALCULATED	2040	12.0
OVERSIZE CORRECTED	2085	11.0

COMMENTS

A-70



<p><b>GEONORTH ENGINEERING LTD.</b>          1301 Keilher Road, Tel. (250) 564-4304          Prince George, B.C., V2L 5S8, Fax (250) 564-9323</p>		<p><b>MOUNT POLLEY MINE</b>  <b>ATTN: KNIGHT PIESOLD</b>          ATTERBERG LIMITS OF R-ZS-06</p>	
SCALE:	N.T.S.	DATE:	2005/02/08
PROJECT NO:	K-1587	DRAWING NO:	1587-B:9



TO  
Mount Polley Mine Attn: Knight  
Piesold  
P.O. Box 12  
Likely, BC  
VOL 1190

PROJECT NO. K 1587  
CLIENT Mount Polley Mine Attn: Knight  
c.c. Knight Piesold


ATTN: Terry Isaacs @ 250-790-2268

PROJECT Construction Program - Mount Polley Mine  
Testing Services  
CONTRACTOR

SIEVE TEST NO. 17 DATE RECEIVED 2005.Feb.02 DATE TESTED 2005.Feb.07 DATE SAMPLED 2005.Jan.13

SUPPLIER  
SOURCE R-ZS-06  
SPECIFICATION  
MATERIAL TYPE Till

SAMPLED BY MW - Client  
TESTED BY NDS  
TEST METHOD WASHED




GRAVEL SIZES	PERCENT PASSING	GRADATION LIMITS
3" 75 mm		
2" 50 mm		
1 1/2" 37.5 mm	100.0	
1" 25 mm	98.6	
3/4" 19 mm	97.2	
1/2" 12.5 mm	95.6	
3/8" 9.5 mm	94.2	

SAND SIZES AND FINES	PERCENT PASSING	GRADATION LIMITS
No. 4 4.75 mm	90.5	
No. 10 2.00 mm	86.7	
No. 20 850 µm	82.4	
No. 40 425 µm	78.0	
No. 60 250 µm	71.8	
No. 100 150 µm	63.6	
No. 200 75 µm	45.9	

COMMENTS

**APPENDIX B**  
**INSTRUMENTATION**



MOUNT POLLEY MINING CORPORATION

MOUNT POLLEY MINE

TAILINGS STORAGE FACILITY  
PLANE A PIEZOMETERS


GRAPH OF ELEVATION HEAD vs. TIME

*Knight Piesold*  
CONSULTING

PROJECT NO.	REF. NO.	REV.
VA101-1/5	2	0

FIGURE B1-1

Date	
—	A0-PE2-02
—	A2-PE1-01
—	A2-PE2-05
—	A1-PE1-04
—	A0-PE2-01
—	A1-PE1-03
—	A2-PE2-03
—	A2-PE2-08
—	A2-PE1-03
—	A1-PE1-02
—	A2-PE2-02
—	A2-PE2-07
—	A0-PE1-01
—	A2-PE1-02
—	A2-PE2-06
—	A2-PE2-01
—	A2-PE2-04
—	A2-PE2-08
—	A2-PE1-03



MOUNT POLLEY MINING CORPORATION

MOUNT POLLEY MINE

TAILINGS STORAGE FACILITY  
PLANE B PIEZOMETERS  
GRAPH OF ELEVATION HEAD VS. TIME


***Knight Piésold***  
CONSULTING

PROJECT NO. VA 101-1/5	REF. NO. 2	REV. 0
---------------------------	---------------	-----------

FIGURE B1-2

Date

— Pond Level	— Fill Elevation	— B0-PE2-01	— B1-PE1-01
— B1-PE1-01	— B1-PE1-03	— B2-PE1-01	— B2-PE2-02
— B2-PE2-03	— B2-PE2-04	— B2-PE2-05	— B0-PE1-01
— B2-PE1-02	— B2-PE1-03	— B2-PE2-06	



**MOUNT POLLEY MINING CORPORATION**

**MOUNT POLLEY MINE**

**TAILINGS STORAGE FACILITY**

**PLANE C PIEZOMETERS**

**GRAPH OF ELEVATION HEAD vs. TIME**

***Knight Piesold***  
CONSULTING

PROJECT NO.  
VA101-1/5

REF. NO.  
2


REV.  
0

**FIGURE B1-3**


**Date**

—	Fill Elevation	■	C0-PE2-01	●	C0-PE2-02	▲	C1-PE1-01
—	C1-PE1-02	◆	C1-PE1-04	▲	C2-PE2-01	○	C2-PE2-02
—	C2-PE2-03	◆	C2-PE2-05	▲	C2-PE2-06	○	C2-PE2-07
—	C0-PE1-01	◆	C2-PE1-02	▲	C2-PE2-08	○	C2-PE2-08



Rev. 0 - Issued for Report




Date




MOUNT POLLEY MINING CORPORATION	
MOUNT POLLEY MINE	
TAILINGS STORAGE FACILITY	
PLANE D PIEZOMETERS	
GRAPH OF ELEVATION HEAD vs. TIME	
<b>Knight Piésold</b> CONSULTING	
PROJECT NO.	REF. NO.
VA101-1/5	2
REV.	0
FIGURE B1-4	



MOUNT POLLEY MINING CORPORATION	
MOUNT POLLEY MINE	
TAILINGS STORAGE FACILITY	
PLANE E PIEZOMETERS	
GRAPH OF ELEVATION HEAD vs. TIME	
<b>Knight Piésold</b>	
CONSULTING	
PROJECT NO.	REF. NO.
VA101 - 1/5	2
REV	0




Date



MOUNT POLLEY MINING CORPORATION	
MOUNT POLLEY MINE	
TAILINGS STORAGE FACILITY	
PLANE F PIEZOMETERS	
GRAPH OF ELEVATION HEAD vs. TIME	
<b>Knight Piesold</b> CONSULTING	
PROJECT NO. VA101 - 1/5	REV. NO. 2
REV. 0	FIGURE B1-6






Date

— Pond Level  
— Fill Elevation  
x G1-PEI-01

MOUNT POLLEY MINING CORPORATION  
 MOUNT POLLEY MINE  
 TAILINGS STORAGE FACILITY  
 PLANE G PIEZOMETERS  
 GRAPH OF ELEVATION HEAD vs. TIME  
**Knight Piesold**  
 CONSULTING  
 PROJECT NO. VA101 - 1/5  
 REF. NO. 2  
 REV. 0  
 FIGURE B1-7



**MOUNT POLLEY MINING CORPORATION**

**MOUNT POLLEY MINE**

**TAILINGS STORAGE FACILITY  
PLANE H PIEZOMETERS  
GRAPH OF ELEVATION HEAD vs. TIME**

**Knight Piésold  
CONSULTING**

PROJECT NO. VA101-1/5    REF. NO. 2    REV. 0


**FIGURE B1-8**

**Date**

— Pond Level

— H1-PE1-01


— Fill Elevation



◆ A0 Deviation 2001  
 ■ A0 Deviation 2004

MOUNT POLLEY MINING CORPORATION			
MOUNT POLLEY MINE			
DOWN HOLE INCLINOMETER MEASUREMENT			
HOLE 1 A0			
2001 DATA VS. 2004 DATA			
<b><i>Knight Piésold</i></b> CONSULTING	PROJECT / ASSIGNMENT NO. VA101-1/5	REF NO. 2	REV. 0
	<b>FIGURE B2-1</b>		

Rev. 0. - Issued for Report




◆ A0 Deviation 2001  
 ■ A0 Deviation 2004

MOUNT POLLEY MINING CORPORATON		
MOUNT POLLEY MINE		
DOWN HOLE INCLINOMETER MEASUREMENT		
HOLE 2 A0		
2001 DATA VS. 2004 DATA		
<i>Knight Piésold</i> CONSULTING	PROJECT / ASSIGNMENT NO.	REF. NO.
	VA101-1/5	2
	REV.	0

Rev. 0. - Issued for Report


FIGURE B2-2



◆ B0 Deviation 2004  
 ■ B0 Deviation 2001

MOUNT POLLEY MINING CORPORATON			
MOUNT POLLEY MINE			
DOWN HOLE INCLINOMETER MEASUREMENT			
HOLE 1 B0			
2001 DATA VS. 2004 DATA			
<i><b>Knight Piésold</b></i> CONSULTING	PROJECT / ASSIGNMENT	REF NO.	REV.
	VA101-1/5	2	0
<b>FIGURE B2-3</b>			

Rev. 0. - Issued for Report



◆ B0 Deviation 2004  
 ■ B0 Deviation 2001


MOUNT POLLEY MINING CORPORATON			
MOUNT POLLEY MINE			
DOWN HOLE INCLINOMETER MEASUREMENT			
HOLE 2 B0			
2001 DATA VS. 2004 DATA			
<i><b>Knight Piésold</b></i> CONSULTING	PROJECT / ASSIGNMENT	REF. NO.	REV.
	VA101-1/5	2	0
<b>FIGURE B2-4</b>			

Rev. 0. - Issued for Report


**APPENDIX C**


**NUCLEAR DENSOMETER RESULTS**

(Pages C-1 to C-7)

			FIELD COMPACTION TESTS (Metric)					PROJECT NO.: 101-01/05			
			NUCLEAR GAUGE					DATE:			
TEST NO.	LOCATION		Elevation (m)	Test Depth (m)	LABORATORY		FIELD DESIGN				
					Max. Dry Density (kg/m <sup>3</sup> )	Optimum Moisture (%)	Dry Density (kg/m <sup>3</sup> )	Moisture Content (%)	Compaction (%)	Compaction Specification (%)	Pass or Fail
1	d/s	South Embankment Ch. 0+900	942.8	0.2	1890.0	14.3	1994.0	12.8	105.5	95.0	Pass
2	d/s	South Embankment Ch. 0+880	942.8	0.2	1890.0	14.3	1843	12.5	97.5	95.0	Pass
3	c	South Embankment Ch. 0+820	942.8	0.2	1890.0	14.3	1964.0	12.8	103.9	95.0	Pass
4	w/s	South Embankment Ch. 0+760	942.8	0.2	1890.0	14.3	1990.0	12.4	105.3	95.0	Pass
5	w/s	South Embankment Ch. 0+910	942.8	0.2	1890.0	14.3	1956	13.3	103.5	95.0	Pass
6	w/s	South Embankment Ch. 0+980	943.1	0.2	1890.0	14.3	1953.0	12.2	103.3	95.0	Pass
7	c	South Embankment Ch. 0+900	943.1	0.2	1890.0	14.3	1957	12.1	103.5	95.0	Pass
8	d/s	South Embankment Ch. 0+820	943.1	0.2	1890.0	14.3	2051.0	11.7	108.5	95.0	Pass
9	c	South Embankment Ch. 0+740	943.1	0.2	1890.0	14.3	1967.0	13.4	104.1	95.0	Pass
10	w/s	South Embankment Ch. 0+660	943.1	0.2	1890.0	14.3	1959.0	11.4	103.7	95.0	Pass
11	d/s	South Embankment Ch. 0+980	943.4	0.2	1890.0	14.3	1908.0	14.0	101.0	95.0	Pass
12	d/s	South Embankment Ch. 0+940	943.4	0.2	1890.0	14.3	1945.0	13.2	102.9	95.0	Pass
13	c	South Embankment Ch. 0+840	943.4	0.2	1890.0	14.3	1912.0	13.0	101.2	95.0	Pass
14	c	South Embankment Ch. 0+720	943.4	0.2	1890.0	14.3	2019.0	13.0	106.8	95.0	Pass
15	c	Perimeter Dam Ch. 4+350	942.8	0.2	2024.0	11.1	2043.0	11.3	100.9	95.0	Pass
16	w/s	Perimeter Dam Ch. 4+400	942.8	0.2	2024.0	11.1	1988.0	11.8	98.2	95.0	Pass
17	d/s	Perimeter Dam Ch. 4+450	942.8	0.2	2024.0	11.1	2025.0	11.4	100.0	95.0	Pass
18	c	Perimeter Dam Ch. 4+350	943.1	0.2	2024.0	11.1	2016.0	11.2	99.6	95.0	Pass
19	w/s	Perimeter Dam Ch. 4+400	943.1	0.2	2024.0	11.1	2016.0	10.6	99.6	95.0	Pass
20	w/s	Perimeter Dam Ch. 4+440	943.1	0.2	2024.0	11.1	1949.0	12.8	96.3	95.0	Pass
21	d/s	Perimeter Dam Ch. 4+470	943.4	0.2	2024.0	11.1	2034.0	11.2	100.5	95.0	Pass
22	d/s	Perimeter Dam Ch. 4+420	943.4	0.2	2024.0	11.1	1978.0	12.5	97.7	95.0	Pass
23	d/s	Perimeter Dam Ch. 4+360	943.4	0.2	2024.0	11.1	2002.0	11.3	98.9	95.0	Pass
24	w/s	Perimeter Dam Ch. 4+220	942.8	0.2	2024.0	11.1	2099.0	10.1	103.7	95.0	Pass
25	w/s	Perimeter Dam Ch. 4+300	942.8	0.2	2024.0	11.1	1979.0	10.8	97.8	95.0	Pass
26	d/s	Perimeter Dam Ch. 4+180	942.8	0.2	2024.0	11.1	2028.0	10.6	100.2	95.0	Pass
27	d/s	Perimeter Dam Ch. 4+280	943.1	0.2	2024.0	11.1	1998.0	11.8	98.7	95.0	Pass
28	d/s	Perimeter Dam Ch. 4+320	943.1	0.2	2024.0	11.1	2019.0	11.5	99.8	95.0	Pass
29	c	Perimeter Dam Ch. 4+240	943.1	0.2	2024.0	11.1	2037.0	11.0	100.6	95.0	Pass
30	w/s	Perimeter Dam Ch. 4+200	943.1	0.2	2024.0	11.1	1982.0	11.3	97.9	95.0	Pass
31	d/s	Perimeter Dam Ch. 4+320	943.4	0.2	2024.0	11.1	1927.0	13.4	95.2	95.0	Pass
32	d/s	Perimeter Dam Ch. 4+270	943.4	0.2	2024.0	11.1	1988.0	11.7	98.2	95.0	Pass
33	d/s	Perimeter Dam Ch. 4+160	942.8	0.2	2024.0	11.1	1961.0	11.9	96.9	95.0	Pass
34	d/s	Perimeter Dam Ch. 4+110	942.8	0.2	2024.0	11.1	1973.0	12.1	97.5	95.0	Pass
35	c	Perimeter Dam Ch. 4+165	943.1	0.2	2024.0	11.1	1985.0	12.1	98.1	95.0	Pass
36	c	Perimeter Dam Ch. 4+100	943.1	0.2	2024.0	11.1	2009.0	12.0	99.3	95.0	Pass
37	d/s	Perimeter Dam Ch. 4+175	943.4	0.2	2024.0	11.1	1951.0	12.2	96.4	95.0	Pass
38	d/s	Perimeter Dam Ch. 4+140	943.4	0.2	2024.0	11.1	1946.0	12.2	96.1	95.0	Pass
39	w/s	Perimeter Dam Ch. 4+90	943.4	0.2	2024.0	11.1	2008.0	11.7	99.2	95.0	Pass
40	d/s	Perimeter Dam Ch. 3+550	942.8	0.1	2024.0	11.1	1975.0	12.5	97.6	95.0	Pass
41	d/s	Perimeter Dam Ch. 3+500	942.8	0.2	2024.0	11.1	2067.0	10.5	102.1	95.0	Pass
42	c	Perimeter Dam Ch. 3+440	942.8	0.2	2024.0	11.1	1981.0	12.6	97.9	95.0	Pass
43	c	Perimeter Dam Ch. 3+360	942.8	0.16	2024.0	11.1	1993.0	12.0	98.5	95.0	Pass
44		Perimeter Dam Ch. 3+560	943.1	0.2	2024.0	11.1	1958.0	11.9	96.7	95.0	Pass
45		Perimeter Dam Ch. 3+500	943.1	0.2	2024.0	11.1	1983.0	12.8	98.0	95.0	Pass
46		Perimeter Dam Ch. 3+400	943.1	0.2	2024.0	11.1	1949.0	12.4	96.3	95.0	Pass
47		Perimeter Dam Ch. 3+320	943.1	0.2	2024.0	11.1	1979.0	12.5	97.8	95.0	Pass
48		Perimeter Dam Ch. 3+560	943.4	0.2	2024.0	11.1	1940.0	13.6	95.8	95.0	Pass
49		Perimeter Dam Ch. 3+480	943.4	0.2	2024.0	11.1	1935.0	14.2	95.6	95.0	Pass
50		Perimeter Dam Ch. 4+390	943.4	0.2	2024.0	11.1	2071.0	11.7	102.3	95.0	Pass
51	d/s	Perimeter Dam Ch. 4+330	943.5	0.2	1967.0	12.1	1853.0	13.3	94.2	95.0	Pass
52	w/s	Perimeter Dam Ch. 4+330	943.5	0.2	1967.0	12.1	1771.0	12.6	90.0	95.0	Pass
53	d/s	Perimeter Dam Ch. 4+340	943.5	0.2	1967.0	12.1	1897.0	12.9	96.4	95.0	Pass
54	w/s	Perimeter Dam Ch. 4+310	943.5	0.2	1967.0	12.1	1887.0	13.9	95.9	95.0	Pass
55	w/s	Perimeter Dam Ch. 4+360	943.5	0.2	1967.0	12.1	1972.0	12.2	100.3	95.0	Pass
56	w/s	Perimeter Dam Ch. 4+310	943.5	0.2	1967.0	12.1	1941.0	13.0	98.7	95.0	Pass
57	c	Perimeter Dam Ch. 4+320	943.5	0.2	1967.0	12.1	1928.0	12.0	98.0	95.0	Pass
58	c	Perimeter Dam Ch. 4+330	943.5	0.2	1967.0	12.1	1918.0	12.0	97.5	95.0	Pass



		FIELD COMPACTION TESTS (Metric)						PROJECT NO.: 101-01/05		
		NUCLEAR GAUGE						DATE:		
TEST NO.	LOCATION	Elevation (m)	Test Depth (m)	LABORATORY		FIELD DESIGN				
				Max. Dry Density (kg/m <sup>3</sup> )	Optimum Moisture (%)	Dry Density (kg/m <sup>3</sup> )	Moisture Content (%)	Compaction (%)	Compaction Specification (%)	Pass or Fail
117	d/s Main Dam Ch. 2+400	943.8	0.2	2107.0	8.7	2056.0	11.4	97.6	95.0	Pass
118	d/s Main Dam Ch. 2+425	943.8	0.2	2107.0	8.7	2105.0	10.2	99.9	95.0	Pass
119	d/s Main Dam Ch. 2+450	943.8	0.2	2107.0	8.7	2046.0	11.4	97.1	95.0	Pass
120	u/s Main Dam Ch. 2+240	943.1	0.2	2107.0	8.7	2070.0	9.6	98.2	95.0	Pass
121	cl Main Dam Ch. 2+275	943.1	0.2	2107.0	8.7	2111.0	10.8	100.2	95.0	Pass
122	ds Main Dam Ch. 2+276	943.1	0.2	2107.0	8.7	2030.0	10.7	96.3	95.0	Pass
123	us Main Dam Ch. 2+325	943.1	0.2	2107.0	8.7	2056.0	11.1	97.6	95.0	Pass
124	us Main Dam Ch. 2+135	943.1	0.2	2107.0	8.7	2076.0	10.5	98.5	95.0	Pass
125	ua Main Dam Ch. 2+185	943.1	0.2	2107.0	8.7	2063.0	11.3	97.9	95.0	Pass
126	ds Main Dam Ch. 2+200	943.1	0.2	2107.0	8.7	2052.0	10.5	97.4	95.0	Pass
127	us Main Dam Ch. 2+225	943.1	0.2	2107.0	8.7	2191.0	8.9	104.0	95.0	Pass
128	c Main Dam Ch. 2+315	943.4	0.2	2107.0	8.7	1999.0	10.6	94.9	95.0	Pass
129	us Main Dam Ch. 2+285	943.4	0.2	2107.0	8.7	2094.0	9.7	99.4	95.0	Pass
130	cl Main Dam Ch. 2+250	943.4	0.2	2107.0	8.7	2122.0	10.3	100.7	95.0	Pass
131	u/s Main Dam Ch. 2+225	942.8	0.2	2107.0	8.7	2006.0	10.6	95.2	95.0	Pass
132	us Main Dam Ch. 2+200	943.5	0.2	2107.0	8.7	2056.0	10.9	97.6	95.0	Pass
133	cl Main Dam Ch. 2+150	943.4	0.2	2107.0	8.7	2085.0	11.1	99.0	95.0	Pass
134	c Main Dam Ch. 2+200	943.8	0.2	2107.0	8.7	2066.0	9.9	98.1	95.0	Pass
135	c Main Dam Ch. 2+150	942.8	0.2	2107.0	8.7	2160.0	10.3	102.5	95.0	Pass
136	d/s Main Dam Ch. 2+000	942.8	0.2	2107.0	8.7	2017.0	9.2	95.7	95.0	Pass
137	u/s Main Dam Ch. 1+950	942.8	0.2	2107.0	8.7	2055.0	9.6	97.5	95.0	Pass
138	ds Main Dam Ch. 2+300	943.5	0.2	2107.0	8.7	2058.0	10.2	97.7	95.0	Pass
139	cl Main Dam Ch. 2+285	943.5	0.2	2107.0	8.7	2102.0	9.9	99.8	95.0	Pass
140	us Main Dam Ch. 2+256	943.5	0.2	2107.0	8.7	2070.0	10.1	98.2	95.0	Pass
141	cl Main Dam Ch. 2+225	943.5	0.2	2107.0	8.7	2008.0	10.2	95.3	95.0	Pass
142	ds Main Dam Ch. 2+190	943.5	0.2	2107.0	8.7	2039.0	9.2	96.8	95.0	Pass
143	cl Main Dam Ch. 2+140	943.5	0.2	2107.0	8.7	2072.0	10.2	98.3	95.0	Pass
144	us Main Dam Ch. 2+120	943.5	0.2	2107.0	8.7	2106.0	9.9	100.0	95.0	Pass
145	us Main Dam Ch. 2+090	943.5	0.2	2107.0	8.7	2012.0	11.1	95.5	95.0	Pass
146	c Main Dam Ch. 2+700	944	0.2	2107.0	8.7	2099.0	10.0	99.6	95.0	Pass
147	c Main Dam Ch. 2+600	944	0.2	2107.0	8.7	2058.0	9.9	97.7	95.0	Pass
148	u/s Main Dam Ch. 2+500	944	0.2	2107.0	8.7	2083.0	10.7	98.9	95.0	Pass
149	c Main Dam Ch. 2+400	944	0.2	2107.0	8.7	2140.0	8.6	101.6	95.0	Pass
150	c Main Dam Ch. 2+325	943.8	0.2	2107.0	8.7	2125.0	8.6	100.9	95.0	Pass
151	c Main Dam Ch. 2+300	943.7	0.2	2107.0	8.7	2064.0	10.1	98.0	95.0	Pass
152	us Main Dam Ch. 2+245	943.7	0.2	2107.0	8.7	2009.0	11.0	95.3	95.0	Pass
153	ds Main Dam Ch. 2+200	943.7	0.2	2107.0	8.7	2094.0	9.5	99.4	95.0	Pass
154	us Main Dam Ch. 2+100	943.7	0.2	2107.0	8.7	2060.0	10.0	97.8	95.0	Pass
155	ds Main Dam Ch. 2+030	943.7	0.2	2107.0	8.7	2012.0	10.6	95.5	95.0	Pass
156	c Main Dam Ch. 2+005	943.7	0.2	2107.0	8.7	2110.0	10.3	100.1	95.0	Pass
157	c Main Dam Ch. 2+315	943.4	0.2	2107.0	8.7	1999.0	10.6	94.9	95.0	OK
158	us Main Dam Ch. 2+285	943.4	0.2	2107.0	8.7	2094.0	9.7	99.4	95.0	Pass
159	c Main Dam Ch. 2+250	943.4	0.2	2107.0	8.7	2122.0	10.1	100.7	95.0	Pass
160	ds Main Dam Ch. 2+200	943.4	0.2	2107.0	8.7	2056.0	10.9	97.6	95.0	Pass
161	us Main Dam Ch. 2+150	943.4	0.2	2107.0	8.7	2086.0	11.1	99.0	95.0	Pass
162	us Main Dam Ch. 2+375	944	0.2	2107.0	8.7	2086.0	11.2	99.0	96.0	Pass
163	c Main Dam Ch. 2+545	944	0.2	2107.0	8.7	2073.0	10.2	98.4	97.0	Pass
164	us Main Dam Ch. 2+470	944	0.2	2107.0	8.7	2106.0	10.6	100.0	98.0	Pass
165	ds Main Dam Ch. 2+420	944	0.2	2107.0	8.7	2055.0	11.7	96.6	95.0	Pass
166	c Main Dam Ch. 2+325	943.4	0.2	2107.0	8.7	2026.0	11.5	96.2	95.0	Pass
167	c Main Dam Ch. 2+300	944	0.2	2107.0	8.7	1999.0	9.9	94.9	95.0	Pass
168	us Main Dam Ch. 2+250	944	0.2	2107.0	8.7	2041.0	10.3	96.9	95.0	Pass
169	ds Main Dam Ch. 2+165	944	0.2	2107.0	8.7	1999.0	9.6	94.9	95.0	Pass
170	c Main Dam Ch. 2+145	944	0.2	2107.0	8.7	2008.0	10.1	95.3	95.0	Pass
171	c Main Dam Ch. 1+923	943.1	0.2	2107.0	8.7	1952.0	10.8	92.6	95.0	Pass
172	c Main Dam Ch. 1+875	942.8	0.2	2107.0	8.7	2018.0	10.8	95.8	95.0	Pass
173	c Main Dam Ch. 1+825	942.8	0.2	2107.0	8.7	2069.0	10.7	98.2	95.0	Pass
174	c Main Dam Ch. 1+775	942.8	0.2	2107.0	8.7	2016.0	10.5	95.7	95.0	Pass

		FIELD COMPACTION TESTS (Metric)						PROJECT NO.: 101-01/05		
		NUCLEAR GAUGE						DATE:		
TEST NO.	LOCATION	Elevation (m)	Test Depth (m)	LABORATORY		FIELD DESIGN				
				Max. Dry Density (kg/m <sup>3</sup> )	Optimum Moisture (%)	Dry Density (kg/m <sup>3</sup> )	Moisture Content (%)	Compaction (%)	Compaction Specification (%)	Pass or Fail
228	u/s Perimeter Dam Ch. 3+775	942.8	0.2	2010.0	11.1	2091.0	11.5	104.0	95.0	Pass
229	u/s Perimeter Dam Ch. 3+600	942.8	0.2	2010.0	11.1	2063.0	10.5	102.6	95.0	Pass
230	c Perimeter Dam Ch. 3+400	943.7	0.2	2010.0	11.1	1906.0	12.0	94.8	95.0	Fail
231	c Perimeter Dam Ch. 3+430	943.6	0.2	2010.0	11.1	2052.0	10.0	102.1	95.0	Pass
232	u/s Perimeter Dam Ch. 3+460	943.7	0.2	2010.0	11.1	1787.0	11.3	88.9	95.0	Fail
233	c Perimeter Dam Ch. 3+460	944.0	0.2	2010.0	11.1	1959.0	10.9	97.5	95.0	Pass
234	c Perimeter Dam Ch. 3+480	944.0	0.2	2010.0	11.1	2023.0	9.6	100.6	95.0	Pass
235	u/s Perimeter Dam Ch. 3+490	944.0	0.2	2010.0	11.1	2021.0	11.4	100.5	95.0	Pass
236	c Perimeter Dam Ch. 3+520	944.0	0.2	2010.0	11.1	1968.0	10.8	97.9	95.0	Pass
237	d/s Perimeter Dam Ch. 3+540	944.0	0.2	2010.0	11.1	1992.0	11.6	99.1	95.0	Pass
238	c Perimeter Dam Ch. 3+570	944.0	0.2	2010.0	11.1	2060.0	10.2	102.5	95.0	Pass
239	d/s Perimeter Dam Ch. 3+590	944.0	0.2	2010.0	11.1	2023.0	11.0	100.6	95.0	Pass
240	c Perimeter Dam Ch. 3+590	944.0	0.2	2010.0	11.1	2043.0	11.4	101.6	95.0	Pass
241	u/s Perimeter Dam Ch. 3+590	944.0	0.2	2010.0	11.1	1987.0	12.0	98.9	95.0	Pass
242	d/s Perimeter Dam Ch. 3+750	942.8	0.15	2010.0	11.1	1997.0	11.8	99.4	95.0	Pass
243	c Perimeter Dam Ch. 3+650	943.6	0.2	2010.0	11.1	2042.0	11.1	101.6	95.0	Pass
244	u/s Perimeter Dam Ch. 3+625	943.5	0.2	2010.0	11.1	1996.0	11.8	99.3	95.0	Pass
245	d/s Perimeter Dam Ch. 3+740	943.5	0.2	2010.0	11.1	1987.0	11.6	98.9	95.0	Pass
246	d/s Perimeter Dam Ch. 3+480	944.0	0.2	2010.0	11.1	2086.0	11.1	103.8	95.0	Pass
247	c Perimeter Dam Ch. 3+500	944.0	0.2	2010.0	11.1	2060.0	11.2	102.5	95.0	Pass
248	u/s Perimeter Dam Ch. 3+515	944.0	0.15	2010.0	11.1	2001.0	10.2	99.6	95.0	Pass
249	d/s Perimeter Dam Ch. 3+525	944.0	0.2	2010.0	11.1	2056.0	11.0	102.3	95.0	Pass
250	c Perimeter Dam Ch. 3+550	944.0	0.2	2010.0	11.1	1961.0	11.5	97.6	95.0	Pass
251	d/s Perimeter Dam Ch. 3+475	944.0	0.2	2010.0	11.1	1891.0	12.6	94.1	95.0	Fail
252	u/s Perimeter Dam Ch. 3+570	944.0	0.1	2010.0	11.1	1968.0	10.7	97.9	95.0	Pass
253	c Perimeter Dam Ch. 3+590	944.0	0.2	2010.0	11.1	1977.0	11.2	98.4	95.0	Pass
254	u/s Perimeter Dam Ch. 3+600	944.0	0.15	2010.0	11.1	2015.0	10.8	100.2	95.0	Pass
255	d/s Perimeter Dam Ch. 3+610	944.0	0.15	2010.0	11.1	2026.0	11.3	100.8	95.0	Pass
256	c Perimeter Dam Ch. 3+525	944.0	0.2	2010.0	11.1	2100.0	10.7	104.5	95.0	Pass
257	u/s Perimeter Dam Ch. 3+555	944.0	0.2	2010.0	11.1	2086.0	10.9	103.8	95.0	Pass
258	u/s Perimeter Dam Ch. 3+500	944.0	0.2	2010.0	11.1	2035.0	10.9	101.2	95.0	Pass
259	u/s Perimeter Dam Ch. 3+760	942.5	0.2	2010.0	11.1	2103.0	10.4	104.6	95.0	Pass
260	d/s Perimeter Dam Ch. 3+502	944.0	0.2	2010.0	11.1	1976.0	12.4	98.3	95.0	Pass
261	d/s Perimeter Dam Ch. 3+800	942.5	0.2	2010.0	11.1	1946.0	10.8	96.8	95.0	Pass
262	c Perimeter Dam Ch. 3+675	944.0	0.2	2010.0	11.1	2068.0	11.1	102.9	95.0	Pass
263	u/s Perimeter Dam Ch. 3+725	943.0	0.15	2010.0	11.1	1964.0	11.5	97.7	95.0	Pass
264	c Perimeter Dam Ch. 3+775	942.8	0.2	2010.0	11.1	2022.0	10.9	101.1	95.0	Pass
265	d/s Perimeter Dam Ch. 3+825	942.6	0.2	2010.0	11.1	2103.0	10.7	104.6	95.0	Pass
266	u/s Perimeter Dam Ch. 3+830	942.9	0.2	2010.0	11.1	2153.0	8.4	107.1	95.0	Pass
267	c Perimeter Dam Ch. 3+820	943.2	0.15	2010.0	11.1	1999.0	12.0	99.5	95.0	Pass
268	u/s Perimeter Dam Ch. 3+790	943.2	0.2	2010.0	11.1	1930.0	12.7	96.0	95.0	Pass
269	u/s Perimeter Dam Ch. 3+725	943.2	0.15	2010.0	11.1	2056.0	11.2	102.3	95.0	Pass
270	u/s Perimeter Dam Ch. 3+510	943.2	0.2	2103.0	11.1	1919.0	11.7	91.3	95.0	Fail
271	c Perimeter Dam Ch. 3+510	943.2	0.2	2212.0	7.9	2113.0	8.0	95.5	95.0	Pass
272	u/s Perimeter Dam Ch. 3+515	943.2	0.2	2112.0	9.4	1968.0	9.4	93.2	95.0	Fail
273	u/s Perimeter Dam Ch. 3+515	943.2	0.2	2010.0	11.1	2000.0	11.0	99.5	95.0	Pass
274	d/s Perimeter Dam Ch. 3+550	943.2	0.2	2010.0	11.1	2049.0	11.0	101.9	95.0	Pass
275	d/s Perimeter Dam Ch. 3+590	943.2	0.2	2010.0	11.1	1912.0	10.5	95.1	95.0	Pass
276	d/s Perimeter Dam Ch. 3+510	943.6	0.2	2010.0	11.1	2091.0	10.8	104.0	95.0	Pass
277	d/s Perimeter Dam Ch. 3+592	943.6	0.2	2010.0	11.1	2084.0	11.0	103.7	95.0	Pass
278	d/s Perimeter Dam Ch. 3+800	943.2	0.15	2010.0	11.1	2041.0	10.4	101.5	95.0	Pass
279	d/s Perimeter Dam Ch. 3+775	943.6	0.2	2010.0	11.1	2033.0	10.2	101.1	95.0	Pass
280	d/s Perimeter Dam Ch. 3+595	943.6	0.2	2010.0	11.1	2056.0	9.6	102.3	95.0	Pass
281	d/s Perimeter Dam Ch. 3+596	943.6	0.2	2010.0	11.1	2085.0	9.3	103.7	95.0	Pass
282	c Perimeter Dam Ch. 3+860	942.5	0.2	2010.0	11.1	2004.0	10.2	99.7	95.0	Pass
283	c Perimeter Dam Ch. 3+885	942.5	0.2	2010.0	11.1	1992.0	10.2	99.1	95.0	Pass
284	c Perimeter Dam Ch. 3+920	942.8	0.2	2010.0	11.1	1856.0	11.6	92.3	95.0	Fail
285	c Perimeter Dam Ch. 3+940	942.8	0.2	2010.0	11.1	2066.0	10.8	102.8	95.0	Pass

C-5

<b>Knight Piésold</b> CONSULTING		<b>FIELD COMPACTION TESTS (Metric)</b> <b>NUCLEAR GAUGE</b>						PROJECT NO.: 101-01/05		
		DATE:								
TEST NO.	LOCATION	Elevation (m)	Test Depth (m)	LABORATORY				FIELD DESIGN		
				Max. Dry Density (kg/m <sup>3</sup> )	Optimum Moisture (%)	Dry Density (kg/m <sup>3</sup> )	Moisture Content (%)	Compaction (%)	Compaction Specification (%)	Pass or Fail
344	d/s perimeter Ch. 4+440	944.0	0.2	2010.0	11.1	2066.0	11.0	102.8	95.0	Pass
345	w/s perimeter Ch. 4+450	944.0	0.2	2010.0	11.1	2059.0	11.7	102.4	95.0	Pass
346	s perimeter Ch. 4+475	944.0	0.2	2010.0	11.1	2010.0	11.5	100.0	95.0	Pass
347	d/s perimeter Ch. 2+800	944.0	0.2	2010.0	11.1	2048.0	11.5	101.9	95.0	Pass
348	c perimeter Ch. 2+780	943.7	0.2	2010.0	11.1	2023.0	11.2	100.6	95.0	Pass
349	d/s Main Ch. 1+650	944.0	0.2	2010.0	11.1	1945.0	12.4	96.8	95.0	Pass
350	d/s Main Ch. 1+800	944.0	0.2	2010.0	11.1	2036.0	10.7	101.3	95.0	Pass
351	c perimeter Ch. 4+500	943.7	0.2	2010.0	11.1	2026.0	11.7	100.8	95.0	Pass
352	d/s perimeter Ch. 4+450	944.0	0.2	2152.0	9.1	2121.0	9.7	98.6	95.0	Pass
353	d/s perimeter Ch. 4+350	944.0	0.2	2152.0	9.1	2078.0	8.3	96.6	95.0	Pass
354	c perimeter Ch. 4+275	944.0	0.2	2152.0	9.1	2112.0	10.3	98.1	95.0	Pass
	Min			1870.0	7.9	1674.0	7.2	88.5		
	Max			2212.0	14.5	2191.0	15.7	108.5		
	Median			2010.0	11.1	2029.0	11.1	99.5		
	Std Dev.			64.2	1.6	76.5	1.3	2.9		
Comments:		Proctor No.:		Proctor Description:						
				Kg/m <sup>3</sup>	M.C.			95%		
1.		1.	TP-04-05	1892	14			1797		
2.		2.	TP-04-07	1895	13.2			1800		
3.		3.	TP-04-BA2-08	2152	9.1			2044		
4.		4.	TP-04-BA2-10	2103	9.3			1998		
5.		5.	TP-04-BA2-12	2107	8.7			2002		
6.		6.	TP-04-BA2-07	2212	7.9			2101		
7.		7.	TP-04-BA2-15	2119	9.6			2013		
8.		8.	TP-04-BA2-16	2112	9.4			2006		
Technician: MW		DS:		MS:		Gauge No:		Daily Rep.#		



**PHOTO 1** – Hauling rockfill to the south embankment by a 777 Cat Truck.



**PHOTO 2** – Dumping rockfill at the south embankment.

**MOUNT POLLEY MINING CORPORATION  
MOUNT POLLEY MINE**



**PHOTO 3** – Rockfill and Zone T placement with Hitachi Excavator.



**PHOTO 4** – Loading of 777 Cat Truck with loader at rock borrow area.

**MOUNT POLLEY MINING CORPORATION  
MOUNT POLLEY MINE**



**PHOTO 5** – Mount Polley personnel reading inclinometer.



**PHOTO 6** – Spreading Zone T material with excavator at Main Embankment.

**MOUNT POLLEY MINING CORPORATION  
MOUNT POLLEY MINE**



**PHOTO 7** – Spreading rockfill/Zone T material with excavator.



**PHOTO 8** – Moisture and percent compaction control with nuclear gauge instrument by the Site Engineer.

**MOUNT POLLEY MINING CORPORATION  
MOUNT POLLEY MINE**



**PHOTO 9** – Geotextile placement at the perimeter embankment.



**PHOTO 10** – Spreading Zone T material.

**MOUNT POLLEY MINING CORPORATION  
MOUNT POLLEY MINE**





**PHOTO 11** – Compaction of Zone F material with a 10 tonnes smooth drum vibrating compactor.



**PHOTO 12** – Rockfill placement and spreading using excavator at the south embankment.

**MOUNT POLLEY MINING CORPORATION  
MOUNT POLLEY MINE**



**PHOTO 13** – Construction of Zone S material at the perimeter embankment and quality control test by nuclear gauge instrument.



**PHOTO 14** – Dumping Zone S material with a Terex dump truck with heated bucket during the cold weather.

**MOUNT POLLEY MINING CORPORATION  
MOUNT POLLEY MINE**



**PHOTO 15** – MPMC laboratory. The MPMC lab tested the Zone F material for particle size distribution.



**PHOTO 16** – Scraping the fill surface during winter with a excavator as part of the foundation preparation procedure.

**MOUNT POLLEY MINING CORPORATION  
MOUNT POLLEY MINE**



**PHOTO 17** – Compaction of the Zone F material with hand-operated vibrating compactors a 10 tonnes vibrating compactor.



**PHOTO 18** – Placement and compaction of Zone F material.

**MOUNT POLLEY MINING CORPORATION  
MOUNT POLLEY MINE**



**PHOTO 21** – Spreading and compaction of Zone S material during cold weather.



**PHOTO 22** – Maintenance of construction machinery.

**MOUNT POLLEY MINING CORPORATION  
MOUNT POLLEY MINE**



**PHOTO 23** – Foundation preparation/snow removal using excavator before placing next Zone S lift.




**PHOTO 24** – Surveying for Zone F trench by surveying crew before excavating.

**MOUNT POLLEY MINING CORPORATION**  
**MOUNT POLLEY MINE**




**PHOTO 25** – Trenching for Zone F material at the perimeter embankment.




**PHOTO 26** – Filter material dumped over the perimeter embankment before trenching for Zone F material.

**MOUNT POLLEY MINING CORPORATION  
MOUNT POLLEY MINE**



**PHOTO 27** – Ripping hard ground with a Cat dozer to facilitate trenching with backhoe excavator.



**PHOTO 28** – Trenching for Zone F material and compaction of intermediate layers with backhoe bucket.

**MOUNT POLLEY MINING CORPORATION  
MOUNT POLLEY MINE**





**PHOTO 29** – Compacted Zone F materials using excavator.



**PHOTO 30** – Trench excavation for Zone F material and consequent filter placement with a loader.

**MOUNT POLLEY MINING CORPORATION  
MOUNT POLLEY MINE**