


MOUNT POLLEY MINING CORPORATION
MOUNT POLLEY MINE
TAILINGS STORAGE FACILITY

REPORT ON STAGE 4 CONSTRUCTION
(REF.NO. VA101-1/10-1)



**MOUNT POLLEY MINING CORPORATION
MOUNT POLLEY MINE
TAILINGS STORAGE FACILITY**

**REPORT ON STAGE 4 CONSTRUCTION
(REF.NO. VA101-1/10-1)**

Rev. No.	Revision	Date	Approved
0	Issued in Final	March 13 2007	KIB

MP00031

Knight Piésold Ltd.

Suite 1400
750 West Pender Street
Vancouver, British Columbia
Canada V6C 2T8

Telephone: (604) 685-0543
Facsimile: (604) 685-0147
E-mail: kpl@knightpiesold.com

*Knight Piésold
CONSULTING*

GRIT 4301

**MOUNT POLLEY MINING CORPORATION
MOUNT POLLEY MINE
TAILINGS STORAGE FACILITY**

**REPORT ON STAGE 4 CONSTRUCTION
(REF.NO. VA101-1/10-1)**

EXECUTIVE SUMMARY

The Mount Polley gold and copper mine is owned by Mount Polley Mining Corporation (MPMC). It is located 56 kilometres northeast of Williams Lake, in central British Columbia. Mount Polley Mine started production in 1997 and had milled approximately 27.5 million tonnes of ore prior to stopping production in October 2001. Mount Polley Mining Corporation commenced upgrading the mine facilities in the second half of 2004 and started production again in March 2005. MPMC has since been mining at an approximate rate of 18,000 tpd and received a permit on May 25, 2005 approving the Stage 4 construction of the Tailings Storage Facility, which involved raising the elevation of the Tailings Storage Facility embankments to an elevation of 948 m.

The Stage 4 construction program involved constructing an upstream cap on the Stage 3C embankment crests thereby raising the TSF embankments to an elevation of 948 m. The Stage 4 TSF construction program at Mount Polley Mine commenced in May 2005 and was completed in the first week of October 2006. Earthworks for the Stage 4 Tailings Storage Facility construction program comprised the following zones and materials:

- Zone S Fine grained glacial till.
- Zone U Upstream shell zone.
- Zone CBL Coarse Bearing Layer – rockfill.

Placement of Zone C material in the downstream Shell Zone commenced in April 2006. The shell zone construction is officially part of the Stage 5 construction and will be discussed in the Stage 5 construction report.

The results of the technical supervision and QA/QC testwork indicate that the fill materials placed and compacted on the tailings embankments were within the required material specifications and were in accordance with the Stage 4 design of the TSF.

A total of 22 of the functioning piezometers were accidentally damaged during Stage 4. MPMC and Knight Piésold attempted to locate and splice the damaged piezometers and successfully repaired five of them, leaving the total of functioning piezometers at 34. The results of the instrumentation monitoring show that no unexpected or anomalous pore pressures have developed. Additional piezometers will be installed during the Stage 5 construction program to compensate for those accidentally damaged during Stage 4. Details of the number and locations of the additional piezometers will be presented in the Stage 5 construction report.

Three new inclinometers were installed downstream of the Main Embankment through the Lacustrine unit during Stage 4. This brings the total number of inclinometers to four at the Main Embankment, as inclinometer SI01-01 was damaged during the placement of shell zone material and is no longer functioning. The new inclinometers were read with an inclinometer probe to establish baseline data and a schedule for on-going monitoring was established. There have been no significant deviations in the two inclinometer casings installed in 2001.

The monitoring frequency of the vibrating wire piezometers and inclinometers following the Stage 4 construction program should be completed as outlined in the Operations and Maintenance Manual. The tailings pond elevation is monitored on a weekly basis to ensure that the stormwater and freeboard requirements are maintained during operations.

**MOUNT POLLEY MINING CORPORATION
MOUNT POLLEY MINE
TAILINGS STORAGE FACILITY**

**REPORT ON STAGE 4 CONSTRUCTION
(REF.NO. VA101-1/10-1)**

TABLE OF CONTENTS

	PAGE
EXECUTIVE SUMMARY	1
TABLE OF CONTENTS	i
SECTION 1.0 - INTRODUCTION	1
1.1 PROJECT DESCRIPTION	1
1.2 SCOPE OF REPORT	1
SECTION 2.0 - STAGE 4 CONSTRUCTION PROGRAM.....	2
2.1 GENERAL	2
2.2 QUALITY ASSURANCE/QUALITY CONTROL	3
2.3 STAGE 4 EARTHWORKS	4
2.3.1 General.....	4
2.3.2 Zone S	4
2.3.3 Zone U	5
2.3.4 Coarse Bearing Layer	6
2.4 INSTRUMENTATION MONITORING	6
2.4.1 Vibrating Wire Piezometers.....	6
2.4.2 Slope Inclinometers.....	7
2.4.3 Drain Flow Data.....	7
2.4.4 Survey Monuments	8
2.5 DESIGN MODIFICATIONS	8
SECTION 3.0 - SUMMARY AND RECOMMENDATIONS	9
SECTION 4.0 - CERTIFICATION	11

TABLES

Table 2.1 Rev 0	Zone S Control Samples - Summary
Table 2.2 Rev 0	Zone S Record Samples - Summary

FIGURES

Figure 2.1 Rev 0	Zone S Control Samples – Particle Size Analyses
Figure 2.2 Rev 0	Zone S Record Samples – Particle Size Analyses
Figure 2.3 Rev 0	Zone S Records Tests – Field Dry Density
Figure 2.4 Rev 0	Zone S Records Tests - Percent Compaction
Figure 2.5 Rev 0	Zone S Records Tests - Moisture Content
Figure 2.6 Rev 0	Zone S Records Tests – Deviation from Optimum Moisture Content
Figure 2.7 Rev 0	Zone U Record Samples – Particle Size Analyses
Figure 2.8 Rev 0	Plane A Piezometers – Elevation Head vs. Time
Figure 2.9 Rev 0	Plane B Piezometers – Elevation Head vs. Time
Figure 2.10 Rev 0	Plane C Piezometers – Elevation Head vs. Time
Figure 2.11 Rev 0	Plane D Piezometers – Elevation Head vs. Time
Figure 2.12 Rev 0	Plane E Piezometers – Elevation Head vs. Time
Figure 2.13 Rev 0	Plane F Piezometers – Elevation Head vs. Time
Figure 2.14 Rev 0	Plane G Piezometers – Elevation Head vs. Time
Figure 2.15 Rev 0	Plane H Piezometers – Elevation Head vs. Time
Figure 2.16 Rev 0	Down Hole Inclinometer Displacement - S101-01
Figure 2.17 Rev 0	Down Hole Inclinometer Displacement- S101-02
Figure 2.18 Rev 0	Down Hole Inclinometer Displacement - S106-01
Figure 2.19 Rev 0	Down Hole Inclinometer Displacement - S106-02
Figure 2.20 Rev 0	Down Hole Inclinometer Displacement - S106-03
Figure 2.21 Rev 0	Upstream Toe Drain Flows
Figure 2.22 Rev 0	Foundation Flow Drains

DRAWINGS

Drawing VA101-1/10-100 Rev 1	Ultimate Tailings Embankment - Overall Site Plan
Drawing VA101-1/10-102 Rev 3	Stage 4 Tailings Embankment - General Arrangement
Drawing VA101-1/10-104 Rev 1	Ultimate Tailings Embankment - Material Specifications
Drawing VA101-1/10-210 Rev 1	Stage 4 Main Embankment - Plan
Drawing VA101-1/10-215 Rev 1	Stage 4 Main Embankment – Sections and Details
Drawing VA101-1/10-220 Rev 1	Stage 4 Perimeter Embankment - Plan
Drawing VA101-1/10-225 Rev 1	Stage 4 Perimeter Embankment – Sections
Drawing VA101-1/10-230 Rev 1	Stage 4 South Embankment – Plan
Drawing VA101-1/10-235 Rev 1	Stage 4 South Embankment – Sections
Drawing VA101-1/10-251 Rev 0	Stage 4 Main Embankment – Instrumentation Plan
Drawing VA101-1/10-252 Rev 0	Stage 4 Perimeter Embankment – Instrumentation Plan
Drawing VA101-1/10-254 Rev 0	Stage 4 South Embankment – Instrumentation Plan
Drawing VA101-1/10-256 Rev 0	Stage 4 - Instrumentation - Main Embankment – Planes A and B
Drawing VA101-1/10-257 Rev 0	Stage 4 - Instrumentation - Main Embankment – Planes C and E
Drawing VA101-1/10-258 Rev 0	Stage 4 - Instrumentation - Perimeter Embankment – Planes D, G and H

APPENDICES

- | | |
|------------|----------------------------|
| APPENDIX A | Laboratory Tests Results |
| APPENDIX B | Inclinometer Installations |
| APPENDIX C | Nuclear Densometer Results |
| APPENDIX D | Photographs |

**MOUNT POLLEY MINING CORPORATION
MOUNT POLLEY MINE
TAILINGS STORAGE FACILITY**

**REPORT ON STAGE 4 CONSTRUCTION
(REF.NO. VA101-1/10-1)**

SECTION 1.0 - INTRODUCTION

1.1 PROJECT DESCRIPTION

The Mount Polley gold and copper mine is owned by Mount Polley Mining Corporation (MPMC). It is located 56 kilometres northeast of Williams Lake, in central British Columbia. The project site is accessible by paved road from Williams Lake to Morehead Lake and then by gravel road for the final 12 km. Mount Polley Mine started production in 1997 and had milled approximately 27.5 million tonnes of ore prior to stopping production in October 2001. Mount Polley Mining Corporation commenced upgrading the mine facilities in the second half of 2004 and started production again in March 2005. MPMC has since been mining at an approximate rate of 18,000 tpd and received a permit on May 25, 2005 approving the Stage 4 construction of the Tailings Storage Facility, which involved raising the elevation of the Tailings Storage Facility embankments to an elevation of 948 m. An overall site plan of the Mount Polley Mine is shown on Drawing 100.

1.2 SCOPE OF REPORT

This report documents the Stage 4 construction program for the TSF. The report includes a discussion of the construction methods used to complete the work, the results of quality assurance tests, and review of the instrumentation monitoring results. The report also includes a set of "As -Built" drawings corresponding to the Stage 4 construction program.

SECTION 2.0 - STAGE 4 CONSTRUCTION PROGRAM

2.1 GENERAL

The Stage 4 TSF construction program at Mount Polley Mine commenced in May 2005 and was completed in the first week of October 2006. The construction program involved constructing a cap on the Stage 3C embankment crests thereby raising the TSF embankments to an elevation of 948 m. The construction of the tailings embankments has been an ongoing activity, and the Stage 4 construction program evolved into the Stage 5 construction program in October 2006 with a minimal break in the construction activities or construction supervision provided by Knight Piésold Ltd.

The general arrangement of the TSF is shown on Drawing 102. The material specifications are shown on Drawing 104. The Stage 4 Main Embankment Plan and Sections and Details are shown on Drawings 210 and 215 respectively. The Stage 4 Perimeter Embankment Plan and Section and Details are shown on Drawings 220 and 225 respectively. The Stage 4 South Embankment Plan and Section and Details are shown on Drawings 230 and 235 respectively. Select photographs of the construction program are included in Appendix D.

The main components of the TSF are as follows:

- The TSF embankments, which incorporate the following zones and materials:
 - Zone S Core zone - fine grained glacial till.
 - Zone CS Upstream shell - cycloned or spigotted tailings sand.
 - Zone B Embankment shell zones - fine grained glacial till.
 - Zone F Filter, drainage zones, and chimney drain - processed gravel and sand.
 - Zone T Transition filter zone - select well-graded fine-grained rockfill.
 - Zone C Downstream shell zone – rockfill.
 - Zone U Upstream shell zone – parameters vary depending on material availability.
 - Zone CBL Coarse Bearing Layer – rockfill.
- A low permeability basin liner (natural and constructed), which covers the base of the entire facility, at a nominal thickness of at least 2 m. The low permeability basin liner has proven to be effective in minimizing seepage from the TSF as there have been no indications of adverse water quality reporting to the groundwater monitoring wells (refer to Annual Reclamation Report for details).
- Embankment drainage provisions which include foundation drains, upstream toe drains, and chimney, longitudinal and outlet drains. The embankments drains have been incorporated into the design of the TSF to facilitate drainage of the tailings mass, dewater the foundation soils, and to control the phreatic surface within the embankments.
- Seepage collection ponds located downstream of the Main and Perimeter Embankments. These ponds were excavated in low permeability soils and store water collected from the embankment drains and from local runoff.
- Instrumentation in the tailings, earthfill embankments and embankment foundations. This includes vibrating wire piezometers, and slope inclinometers.

- A system of groundwater quality monitoring wells installed around the TSF.

The Stage 4 construction program involved raising the TSF embankments to an elevation of 948 m by constructing a 4.0 m cap on the Stage 3C crest elevation of 944 m. This involved placing Zone S and Zone U materials, and also included the placement of a coarse bearing layer on the tailings surface to create a suitable bearing surface to support the construction of the Zone U material. There was no placement of Zone F, Zone T, or Zone C materials during the Stage 4 construction program.

The Stage 4 program also involved installing three new inclinometers in the Lacustrine unit at the Main Embankment and the installation of piezometers in the tailings beaches beneath the coarse bearing layer.

Zone S material was also placed on the knoll between the South and Main Embankments to ensure that the basin liner in this area had a minimum thickness of 2.0 m.

2.2 QUALITY ASSURANCE/QUALITY CONTROL

Knight Piésold provided the Stage 4 design for the Tailings Embankments, prepared the Technical Specifications, provided technical assistance and performed quality assurance/quality control (QA/QC) testing during the construction Program. Key items addressed by Knight Piésold Ltd. included:

- Foundation inspection and approval prior to fill placement.
- Assessment of borrow material suitability.
- Inspection of fill placement procedures.
- In-situ testing of placed and compacted fill for moisture content and density.
- Collection and testing of Control and Record samples.
- Instrumentation monitoring.

Knight Piésold worked under the overall management and administration of MPMC. Lake Excavation and MPMC completed the construction work. The QA/QC procedures followed by Knight Piésold were similar to previous construction programs at the TSF. Material samples collected for laboratory testing during the construction program included Control and Record samples. The Control tests were carried out on materials collected from the borrow areas or from source locations to determine their suitability for use in the work. Record tests were performed on materials after placement and compaction to document the level of workmanship achieved and to ensure that the design objectives were met. The Control and Record test results are presented in Appendix A.

The Stage 4 construction program extended through the winter months of 2005/2006. The portion of the construction program that was completed during freezing conditions was monitored carefully by Knight Piésold to ensure that the work was carried out in accordance with the Technical Specifications.

2.3 STAGE 4 EARTHWORKS

2.3.1 General

Earthworks for the Stage 4 Tailings Storage Facility construction program comprised the following zones and materials:

- Zone S Fine grained glacial till.
- Zone U Upstream shell zone.
- Zone CBL Coarse Bearing Layer – rockfill.

The material specifications for the fill materials are shown on Drawing 104. The fill materials are discussed in the following sections.

2.3.2 Zone S

Zone S forms the low permeability core and seal zones for the Main, Perimeter and South Embankments. The material used in Zone S was fine grained glacial till from Borrow Area No. 2, which is located downstream of the left (East) abutment of the Main Embankment. The Control test results for the Zone S material are presented in Appendix A and summarized on Table 2.1. The results of the Control particle size analyses on the Zone S material are shown on Figure 2.1.

The Specification for Zone S material required placement and compaction in maximum 300 mm thick horizontal lifts. The compaction specification was 95 percent of the Standard Proctor maximum dry density. Each lift of Zone S was tested and approved prior to the placement of the subsequent lift. Areas that failed to meet the compaction requirements were re-compacted until the minimum compaction requirements were met. Material that did not meet the compaction requirements was typically too wet for use as construction material and was removed by pushing upstream of the crest onto the tailings beach.

Record tests on the compacted Zone S fill included the following:

- Moisture Content (ASTM D2216).
- Particle Size Distribution (ASTM D422).
- Laboratory Compaction (ASTM D698).
- Atterberg Limits (ASTM D4318).
- Field Density by Nuclear Methods (ASTM D2922).
- Field Moisture Content by Nuclear Methods (ASTM D3017).

A total of 23 Zone S Record samples were collected and tested in a soils laboratory during the Stage 4 construction program. A total of 15 of these samples were tested for atterberg limits, laboratory compaction, and moisture content, while all 23 of the record samples were tested for particle size distribution. The Record test results indicate that the well graded Zone S material is typically comprised of silty sand with some gravel and some clay. The Record test results for the Zone S material are presented in Appendix A and summarized on Table 2.2. The gradation curves of the Zone S Record Tests are shown on

Figure 2.2. The moisture content of the Record Samples ranged from 6.7 to 15.1 percent, with an average of 10.8 percent. The Standard Proctor Maximum Dry Density ranged from 1,950 to 2,100 kg/m³, with an average of 2,032 kg/m³. The plastic limits ranged from 13.7 to 19.1 percent, with an average of 16.2 percent. The liquid limits ranged from 21.6 to 29.1 percent, with an average of 24.7 percent. The plasticity index ranged from 5.6 to 11.4 percent, with an average of 8.6 percent. All of the Zone S Record test results were within the specified limits for the material. The results of the lab testing indicate that the Zone S material used for the Stage 4 construction program was consistent with the Zone S materials used in previous construction programs.

An additional 248 field density and moisture content tests were performed on the Zone S material using a nuclear densometer to assess the compacted density and moisture content. The compacted dry density ranged from 1,695 to 2,313 kg/m³, with an average of 2,038 kg/m³, with the compacted moisture content ranging from 6.5 to 20.0%, with an average of 10.9%. The percent compaction as compared to the Standard Proctor maximum dry density ranged from 83.5 to 106.9%, with an average of 99.7%. Compacted materials that failed to meet the compaction requirements were re-compacted until the minimum compaction requirements were met or the material was removed from the dam. The compacted dry density results are shown on Figure 2.3, with the percent compaction results shown on Figure 2.4. The compacted moisture content results are shown on Figure 2.5, with the deviation from the Standard Proctor optimum moisture content results shown on Figure 2.6. The nuclear densometer results are presented in Appendix C.

2.3.3 Zone U

Zone U forms the upstream shell zone immediately adjacent to Zone S and is required to provide upstream support of the Zone S material required for modified centerline construction. The material used for Zone U was random fill material from Borrow Area No. 3, which is located downstream of the left (East) abutment of the Main Embankment. Zone U was also constructed using sand cells along the Perimeter and South Embankments. The sand cells involved discharging tailings into constructed cells upstream of the embankment. The confining berms had culverts installed into them to allow for the water and fine materials to exit the cells and flow into the TSF. The coarse tailings sand that settled out into the cells was constantly worked with a dozer to ensure proper distribution within the cells, to compact the sand and to expedite the drainage of excess water through the culverts. This method of constructing Zone U proved to be effective if the required man-power was available. Attempts to construct the sand cells without a dozer working the material were not successful and the resulting material was not approved by the Engineer. This unapproved material was pushed into the TSF with a dozer and the sand cell process was restarted. Sand cells were constructed on the Perimeter Embankment as well as on the South Embankment between Ch. 6+50 and 9+75.

Lab testing was performed on 11 Zone U record samples to determine particle size distributions (ASTM D422). The Record Tests indicate that the Zone U material from Borrow Area No. 3 generally consisted of gravelly sand, with the fines content ranging

from 3 to 61%. The Zone U gradations from the sand cells indicate that this material generally consisted of fine sand. The gradation curves of the Zone U Record Tests are shown on Figure 2.7. The Photographs showing the construction of the sand cells are included in Appendix D.

2.3.4 Coarse Bearing Layer

A Coarse Bearing Layer (CBL) was placed on top of the tailings beach adjacent to the embankments to provide a suitable bearing surface for the Zone U material. The material consisted of waste rock and was placed using 777 haul trucks. The speed of the fill placement was carefully monitored during the placement of the CBL to ensure that the tailings below the CBL did not liquefy.

2.4 INSTRUMENTATION MONITORING

2.4.1 Vibrating Wire Piezometers

A total of 57 vibrating wire piezometers have been installed at the TSF along eight planes designated as Monitoring Plans A to H. The monitoring planes for the Main Embankment, the Perimeter Embankment, and the South embankment are shown on Drawings 251, 252, and 254 respectively. The piezometer locations for the monitoring planes are shown in section on Drawings 256 to 259. The piezometers are grouped into tailings, foundation, embankment fill and drain piezometers. The piezometers were discussed in detail in the Knight Piésold Ltd. "Report on 2005 Annual Inspection, (Ref. No. VA101-01/11-1).

Thirteen months of piezometer data is missing from July 30, 2003 to September 2, 2004, and no piezometer data was collected from Sept 22, 2005 to April 30 2006. The current gap in missing piezometer data was due to a malfunctioning readout box connecter cable and the accidental destruction or burying of piezometer cables during the Stage 4 construction program.

There were 51 piezometers still functioning at the start of the Stage 4 construction program. A total of 22 piezometers were accidentally destroyed during the Stage 4 construction program. MPMC and Knight Piésold attempted to locate and splice the damaged piezometers and successfully repaired five of them. The piezometer readings were resumed for the piezometers that were damaged once the cables were repaired and the timeline plots updated. The piezometers that were not damaged during the construction program were read on a weekly basis. The number of functioning piezometers has now been reduced to 34. Additional piezometers will be installed during the Stage 5 construction program to compensate for those accidentally damaged during Stage 4.

No unexpected or anomalous pore pressures were observed while monitoring the vibrating wire piezometers during the construction program. The timeline plots for the

piezometers on planes A through H are shown on Figures 2.8 to 2.15 respectively. The timeline plots indicate that the pore pressures increased slightly in piezometers A2-PE2-03, B2-PE2-03, and B2-PE1-02, which are fill piezometers installed in the Zone S glacial till. These pore pressure increases were expected as these piezometers have shown similar trends in previous construction programs where the pore pressures have increased during fill placement activities and subsequently decreased following the construction programs as the pore pressures dissipate.

2.4.2 Slope Inclinometers

A total of three new slope inclinometers were installed downstream of the toe of the Main Embankment during the Stage 4 construction program. One of the inclinometers installed in 2001 (SI01-01) was damaged during the placement of the shell zone material and is no longer functioning. The last reading for SI01-01 was March 2006. There are four functioning inclinometers installed at the Main Embankment. The drill logs, installation details, and lab results for the three new inclinometers are included in Appendix B.

A 'poor-boy' monitoring rod was also used twice a month during the construction program to ensure that casing deformation due to soil movement associated with settlement or instability could be identified. MPMC purchased an inclinometer probe in August 2006 and the slope inclinometers are now being read once per month with the new probe to monitor any movement in the Main Embankment and the underlying lacustrine unit.

The results of the inclinometer readings and 'poor-boy' measurements indicate that there have not been any significant deviations measured in the inclinometers since their installation. There were no measurable impacts on the inclinometers resulting from the Stage 4 construction program. The results of the readings for inclinometers SI01 to SI05 are shown on Figures 2.16 to 2.20 respectively.

2.4.3 Drain Flow Data

The upstream toe drain and foundation drains at the Main Embankment flow into the sump at the Main Embankment Seepage Collection Pond where the flows are measured. The flow rates have been measured since July 2000; however the flow rates from the drains were not monitored during the Care and Maintenance Period as the drain outlets were submerged within the sump. This condition was anticipated as flow monitoring is only possible during operations when the seepage pond level has been pumped down. The seepage pond was pumped down in December 2005 and flow measurements were taken. The flow rates for the Main Embankment upstream toe drain are shown on Figure 2.1, which illustrates that the flows have increased since 2005, with the current flows ranging from 9 to over 13 l/s. The flow rates for the Main Embankment foundation drains are shown on Figure 2.22, which shows that flows have remained fairly constant since the flow measurements resumed in December 2005, and range from near 0 zero to about 1.8 l/s.

Samples from the Foundation Drains and the Upstream Toe Drain are collected by MPMC for water quality testing. The results are available from MPMC and are reported in the Annual Environmental Reports.

A new foundation drain was added at the South and Main Embankment junction between chainages 14+00 and 16+00 to intercept seepage in underlying fractured bedrock in this area and route it to the Main Embankment Seepage Collection and Recycle Pond.

2.4.4 Survey Monuments

Six survey monuments were installed on the Stage 3B embankment crest following the 2001 construction. These have since been covered during subsequent construction programs. The initial plan was to install additional survey monuments on the embankment crests following the completion of the Stage 4 construction program; however, this was not practical due to the ongoing construction of the TSF embankments. Monuments will be established in the summer of 2006.

2.5 DESIGN MODIFICATIONS

Knight Piésold Ltd. employs a strict procedure for making design modifications (changes or substitutions) in the field. All design change requests are submitted in writing by the Resident Engineer to the Knight Piésold Ltd. Vancouver Office for review and evaluation. If approved by the Design Engineer and Project Principal, the design change request is forwarded to the Owner and Contractor in a formal, written decision.

The design modifications implemented during the Stage 4 construction program were as follows:

- The fine limit of the Zone U material was adjusted to allow for the use of the coarse tailings sand as a construction material.
- A foundation drain was added at the approximate chainages of 14+00 and 16+00 to intercept seepage encountered at this area. The flows were routed to the Main Embankment Seepage Collection Pond.

SECTION 3.0 - SUMMARY AND RECOMMENDATIONS

Stage 4 of the Mount Polley Mine Tailings Storage Facility was constructed between May 2005 and October 2006. The Stage 4 construction program involved raising the TSF embankments to an elevation of 948 m, which involved placing a 4 m cap on the existing Stage 3C crest of 944 m. This involved placing Zones S and Zone U materials within an upstream raise that extended partially on top of the sandy tailings beaches.

Coarse tailings sand was used as Zone U material in places by developing sand cells and discharging tailings directly into the cells. This proved to be an effective way of constructing Zone U but required a full time dozer to segregate the full tailings stream, otherwise the material had to be wasted into the TSF as it did not drain properly.

Low permeability glacial till or “Zone S material” was also placed on the knoll between the South and Main Embankments to ensure that the basin liner in this area had a minimum thickness of 2.0 m.

The results of the Stage 4 technical supervision and QA/QC testwork indicate that the fill materials placed and compacted on the tailings embankments were within the required material specifications and were in accordance with the Stage 4 design of the TSF.

Three new inclinometers were installed at the Main Embankment downstream of the ultimate toe to provide a means of measuring potential deflections in the Lacustrine unit. Inclinometer SI01-01, which was installed in 2001 was damaged during placement of the shell zone material and is no longer functioning. The total number of inclinometers at the Main Embankment is now four. There have been no significant deflections measured in any of the inclinometers.

Technical supervision of the work by Knight Piésold included QA/QC testing and monitoring the existing vibrating wire piezometers and inclinometers. The QA/QC testing included collecting and testing Record samples, and testing the compacted fill materials using a nuclear densometer. The results of the QA/QC testwork indicate that the fill materials placed and compacted on the tailings embankments were within the required material specifications and were in accordance with the Stage 4 design of the TSF.

The piezometers were measured on a weekly basis using a VWP Indicator readout box and the inclinometers were measured twice a month using a “poor boy” probe. The inclinometers were also read using a SINCO inclinometer probe to provide a more detailed assessment of any significant deviations in the inclinometer casing since their installation in 2001. The results of the instrumentation monitoring show that no unexpected or anomalous pore pressures were observed while monitoring the vibrating wire piezometers and there were no measurable impacts on the inclinometers during the construction program. MPMC has purchased an inclinometer probe and measurements are now completed on a monthly basis.

The vibrating wire piezometers, inclinometers, and survey monuments should be read continually throughout the year as outlined in the Operations and Maintenance Manual.

The TSF is required to have sufficient live storage capacity for containment of runoff from the 24-hour PMP, in addition to regular inflows from other precipitation runoff, including the spring freshet, while maintaining the minimum freeboard requirements. The tailings pond elevation should be monitored on a regular basis to ensure that the stormwater and freeboard requirements are maintained during operations.

SECTION 4.0 - CERTIFICATION

This report was prepared and approved by the undersigned.



Prepared by:

Les Galbraith, P.Eng.
Senior Engineer

Approved by:

Ken J. Brouwer, P.Eng.
Managing Director

This report was prepared by Knight Piésold Ltd. for the account of Mount Polley Mining Corporation. The material in it reflects Knight Piésold's best judgement in light of the information available to it at the time of preparation. Any use which a third party makes of this report, or any reliance on or decisions to be made based on it, is the responsibility of such third parties. Knight Piésold Ltd. accepts no responsibility for damages, if any, suffered by any third party as a result of decisions made or actions, based on this report. This numbered report is a controlled document. Any reproductions of this report are uncontrolled and may not be the most recent revision.

TABLE 2.1

MOUNT POLLEY MINING CORPORATION
MOUNT POLLEY MINE
STAGE 4 CONSTRUCTION PROGRAM

ZONE S CONTROL SAMPLES - SUMMARY

Print: 13-Mar-07 10:52 AM

Revised: 05-Mar-07

M:\1\01\00001\10\A\Report\1-Report on Stage 4 Construction\Tables\[Lab Test Summary.xls]Control

Sample No.	Atterberg Limits				MC M.C. (%)	Grain Size Analysis				Standard Proctor				MC Deviation From Optimum (%)		
	L.L. (%)	P.L. (%)	P.I. (%)	Gravel > #4 (%)		Sand #4 to #200 (%)	Silt #200 to .002 (%)	Clay < .002 (%)	Uncorrected		Corrected					
									Max D.D. (kg/m³)	Opt. M.C. (%)	Max D.D. (kg/m³)	Opt. M.C. (%)				
KP06-ZS-04C	18.9	18.0	2.9	14.2	10	19	58	13	1980	11.5	2030	10.5	3.7			
KP06-ZS-05C	23.5	14.2	9.3	11.2	20	32	35	13	2040	10.5	2140	8.5	2.7			
KP06-ZS-06C	23.3	14.2	9.1	10.4	18	30	39	13	2020	10.5	2090	9.5	0.9			
KP06-01-C	25.0	15.7	9.3	13.2	16	40	27	17	2012	11.3	2092	9.7	3.5			
KP06-02-C	31.9	20.0	11.9	15.8	18	34	31	18	1970	12.5	2059	10.6	5.2			
KP05-88	25.2	16.9	8.3	11.3	8	34	58		2040	12.0	2085	11.0	0.3			
KP05-93	23.4	14.6	8.8	7.6	19	34	47		2030	11.0	2131	9.1	-1.5			
KP05-79	N/A	N/A	N/A	N/A	6	36	58		1900	15.5	1930	14.7	N/A			
KP05-74	N/A	N/A	N/A	N/A	16	38	46		1990	12.5	2068	10.8	N/A			
KP05-60	25.1	18.6	6.5	12.9	18	34	48		2080	10.5	2162	8.8	4.1			
KP05-61	23.3	15.7	7.6	10.9	20	34	46		2080	10.5	2174	8.6	2.3			
KP05-58	N/A	N/A	N/A	N/A	13	36	51		1970	13.0	2039	11.4	N/A			
AVERAGE	24.4	16.4	8.2	11.9	15	33	42	15	2009	12	2083	10.3	2.4			
MAXIMUM	31.9	20.0	11.9	15.8	20	40	58	18	2080	15.5	2174	14.7	5.2			
MINIMUM	18.9	14.2	2.9	7.6	6	19	27	13	1900	10.5	1930	8.5	-1.5			

TABLE 2.2

MOUNT POLLEY MINING CORPORATION
MOUNT POLLEY MINE
STAGE 4 CONSTRUCTION PROGRAM


ZONE S RECORD SAMPLES - SUMMARY


Print: 13-Mar-07 10:57 AM


Revised: 05-Mar-07


M:\1\01\00001\10\A\Report\1-Report on Stage 4 Construction\Tables\[Lab Test Summary.xls]Record


Sample No.	Atterberg Limits			MC M.C. (%)	Grain Size Analysis				Standard Proctor				MC Deviation From Optimum (%)		
	L.L. (%)	P.L. (%)	P.I. (%)		Gravel > #4 (%)	Sand #4 to #200 (%)	Silt #200 to .002 (%)	Clay < .002 (%)	Uncorrected		Corrected				
									Max D.D. (kg/m ³)	Opt. M.C. (%)	Max D.D. (kg/m ³)	Opt. M.C. (%)			
KP-05-57	N/A	N/A	N/A	11.3	24	34		42	2100	10.5	2211	8.2	3.1		
KP05-59	N/A	N/A	N/A	14.1	5	20		75	1960	12.0	1984	11.5	2.6		
KP-05-62	23.6	15.6	8.0	12.3	22	30		48	2040	11.0	2145	8.9	3.4		
KP05-63	26.3	14.9	11.4	11.4	18	30		52	2050	11.0	2133	9.3	2.1		
KP05-64	24.3	13.7	10.6	11.9	14	34		52	2090	9.5	2153	8.3	3.6		
KP05-65	25.9	15.9	10.6	10.7	18	32		50	2060	11.5	2142	9.7	1.0		
KP05-66	22.0	15.8	6.2	10.4	20	32		48	2050	11.5	2139	9.6	0.8		
KP05-67	25.7	17.9	7.8	10.3	15	33		52	2070	10.5	2141	9.1	1.2		
KP05-68	21.6	16.0	5.6	9.6	19	34		47	2050	11.0	2140	9.1	0.5		
KP-05-76	N/A	N/A	N/A	N/A	12	38		50	2010	12.0	2066	10.8	N/A		
KP-05-77	N/A	N/A	N/A	N/A	12	39		49	2000	11.5	2056	10.3	N/A		
KP-05-78	N/A	N/A	N/A	N/A	16	38		46	2040	11.0	N/A	N/A	N/A		
KP05-80	N/A	N/A	N/A	N/A	12	36		52	2010	12	2069	10.7	N/A		
KP05-83	N/A	N/A	N/A	N/A	13	33		54	1990	11.5	2055	10.2	N/A		
KP05-84	N/A	N/A	N/A	N/A	10	32		58	1970	13.0	2024	11.8	N/A		
KP05-85	26.8	17.3	9.5	11.1	11	32		57	2000	13.0	2054	11.7	-0.6		
KP05-86	23.8	15.4	8.4	6.7	12	38		50	2060	10.5	2114	9.4	-2.7		
KP05-87	26.6	17.8	8.8	8	10	33		57	2020	11.5	2070	10.4	-2.4		
KP05-91	25.4	15.7	9.7	10.9	10	35		55	2010	12.5	2059	11.4	-0.5		
KP05-92	23	15.7	7.4	8.7	24	31		45	2040	11.5	2078	10.7	-2.0		
KP05-94	23.4	17.3	6.1	11.1	22	34		44	2080	9.5	2186	7.7	3.4		
KP05-95	29.1	19.1	10	15.1	19	37		44	1950	13.0	2052	10.8	4.3		
KP06-ZS-01R	23.7	14.3	9.4	10.1	19	33.9		47	2080	9.5	2170	8.0	2.1		
AVERAGE	24.7	16.2	8.6	10.8	16	33		51	2032	11.3	2102	9.9	1.2		
MAXIMUM	29.1	19.1	11.4	15.1	24	39		75	2100	13.0	2211	11.8	4.3		
MINIMUM	21.6	13.7	5.6	6.7	5	20		42	1950	9.5	1984	7.7	-2.7		














**Notes:**


1. The Optimum Moisture Content refers to the Standard Proctor Optimum Moisture Content.
2. The compacted moisture content was measured using a nuclear densometer. The nuclear densometer test results compared to Standard Proctor Optimum Moisture Content for comparison.


Rev 0 - Issued for Report


MOUNT POLLEY MINING CORPORATION	
MOUNT POLLEY MINE	
ZONE S RECORD TESTS	
DEVIATION FROM OPTIMUM MOISTURE CONTENT	
Knight Piésold CONSULTING	PROJECT / ASSIGNMENT NO. VA101-1/10
	REF NO. 1
FIGURE 2.6	
	REV. 0













MOUNT POLLEY MINING CORPORATION


MOUNT POLLEY MINE

**PLANE D PIEZOMETERS
ELEVATION HEAD vs. TIME**
Knight Piésold
CONSULTING

 PROJECT NO. VA 101-1/10
 REF. NO. 1
 REV. 0
FIGURE 2.11.







MOUNT POLLEY MINING CORPORATION


MOUNT POLLEY MINE


**PLANE G PIEZOMETERS
ELEVATION HEAD vs. TIME**

PROJECT	REF.	REV.
VA101-1/10	1	0

Knight Piésold
CONSULTING

FIGURE 2.14





SI01-01 no longer functioning.

MOUNT POLLEY MINING CORPORATION

MOUNT POLLEY MINE

**DOWN HOLE INCLINOMETER DISPLACEMENT
SI01-01**


Knight Piésold
CONSULTING


PROJECT / ASSIGNMENT NO.
VA101-1/10

REF NO.
1


FIGURE 2.16

REV.
0






MOUNT POLLEY MINING CORPORATION	
MOUNT POLLEY MINE	
DOWN HOLE INCLINOMETER DISPLACEMENT	
SI06-01	
Knight Piésold CONSULTING	PROJECT / ASSIGNMENT NO. VA101-1/10 REF NO. 1
Rev 0 - Issued for Report	FIGURE 2.18 REV. 0



MOUNT POLLEY MINING CORPORATION

MOUNT POLLEY MINE

**DOWN HOLE INCLINOMETER DISPLACEMENT
SI06-02**
Knight Piésold
CONSULTING
PROJECT/ASSIGNMENT NO.
VA101-1/10REF NO.
1





MOUNT POLLEY MINING CORPORATION


MOUNT POLLEY MINE

**DOWN HOLE INCLINOMETER DISPLACEMENT
SI06-03**
Knight Piésold
CONSULTING

 PROJECT/ASSIGNMENT NO. VA101-1/10
REF NO. 1







NOTES

1. Open Pits and Waste Dumps are shown in their final configurations.
2. Topography at TSF generated from points and break lines sent from MPMC in July 1999. The topography outside the TSF area is from 1997 flyover. UTM, NAD83, ZONE 10.
3. Drawing is for reference only.


DISCLAIMER
THIS DRAWING WAS PREPARED BY KNIGHT PIÉSOLD LTD. FOR THE MOUNT POLLEY MINING CORPORATION. THIS DRAWING IS THE PROPERTY OF THE MOUNT POLLEY MINING CORPORATION. KNIGHT PIÉSOLD'S BEST JUDGEMENT IN THE LIGHT OF THE INFORMATION PROVIDED TO IT AT THE TIME OF PREPARATION MAY BE USED. NO OTHER PARTY MAKES OF THIS DRAWING, OR ANY RELIANCE ON IT, THE PROPERTY OF ANY THIRD PARTY. KNIGHT PIÉSOLD ACCEPTS NO RESPONSIBILITY FOR DAMAGES OR EXPENSES WHICH MAY RESULT FROM THE USE OF THIS DRAWING. THE INFORMATION CONTAINED IN THIS DRAWING IS UNCONTROLLED AND MAY NOT BE THE MOST RECENT EDITION. THIS DRAWING

Knight Piésold
CONSULTING

MOUNT POLLEY MINING CORPORATION


MOUNT POLLEY MINE

TAILINGS STORAGE FACILITY
ULTIMATE TAILINGS EMBANKMENT
OVERALL SITE PLAN



DRG. NO.	DESCRIPTION	REV.	DATE	DESCRIPTION	DESIGN	DRAWN	CHK'D	APP'D	REV.	DATE	DESCRIPTION	DESIGN	DRAWN	CHK'D	APP'D
	REFERENCE DRAWINGS			REVISIONS							REVISIONS				

PROJECT/ASSIGNMENT NO. VA101-1/10 DRAWING NO. 100 REVISION 1



Scale 100 0 100 200 300 400 500 m


DISCLAIMER
THIS DRAWING WAS PREPARED BY KNIGHT PIÉSOLD LTD. FOR THE PARTIES LISTED ON THIS DRAWING. THE MATERIAL ON IT REFLECTS KNIGHT PIÉSOLD'S BEST JUDGEMENT IN THE LIGHT OF INFORMATION PROVIDED TO THEM AT THE TIME OF PREPARATION. ANY USE WHICH A THIRD PARTY MAKES OF THIS DRAWING, OR ANY RELIANCE ON IT, IS THE RESPONSIBILITY OF SUCH THIRD PARTIES. KNIGHT PIÉSOLD ACCEPTS NO RESPONSIBILITY FOR DAMAGES OR OTHER LIABILITY WHICH MAY RESULT AS A RESULT OF DECISIONS MADE OR ACTIONS TAKEN BASED ON THIS DRAWING. COSTS RESULTING FROM ELECTRONIC TRANSMISSION OF THIS DRAWING ARE UNCONTROLLED AND MAY NOT BE THE MOST RECENT VERSION OF THIS DRAWING.

Knight Piésold
CONSULTING

MOUNT POLLEY MINING CORPORATION

MOUNT POLLEY MINE

**TAILINGS STORAGE FACILITY
STAGE 4 TAILINGS EMBANKMENT
GENERAL ARRANGEMENT**



PROJECT/ASSIGNMENT NO. VA101-1/10 DRAWING NO. 102 REVISION 3

220	T.S.F. - STAGE 4 PERIMETER EMBANKMENT - PLAN
210	T.S.F. - STAGE 4 MAIN EMBANKMENT - PLAN
230	T.S.F. - STAGE 4 SOUTH EMBANKMENT - PLAN AND SECTION


DRG. NO.	DESCRIPTION	REV.	DATE	DESCRIPTION	DESIGN	DRAWN	CHK'D	APP'D	REV.	DATE	DESCRIPTION	DESIGN	DRAWN	CHK'D	APP'D
REFERENCE DRAWINGS															

3	15MAR'07	STAGE 4 AS BUILT	LJG	TAM	KJB	1015
2	15AUG'05	AS-BUILT	FE	NSD		
1	27AUG'04	ISSUED FOR CONSTRUCTION	FE	WAL	MW	KJB
0	31MAY'04	ISSUED FOR STAGE 3C TENDER	FE	TAM	BB	KJB

REVISIONS


UNIFIED SOIL CLASSIFICATION SYSTEM

ZONE 3



UNIFIED SOIL CLASSIFICATION SYSTEM


ZONE T and ZONE G



ZONE	MATERIAL TYPE	LOCATION	PLACEMENT & COMPACTION REQUIREMENTS
	Glacial till	Core Zone	Placed, moisture conditioned and spread in maximum 300 mm thick layers (after compaction). Vibratory compaction to 95% of Standard Proctor maximum dry density or as approved by the Engineer.
	Rock	Shell Zone	Placed and spread in maximum 2000 mm thick layers and compacted by selective routing of mine haul trucks.
	Rock	Transition Zone/ Confining Berm	Placed and spread in maximum 600 mm thick layers and compacted with minimum 4 passes of 10 ton smooth drum vibratory roller, or as approved by the Engineer.
	Filter sand	Chimney Drain	Placed and spread in maximum 600 mm thick layers and compacted with minimum 4 passes of 10 ton smooth drum vibratory roller, or as approved by the Engineer.
	Select Fill	Upstream Toe	Placement and compaction requirements to be determined based on material selection.
	Select Coarse Rockfill	Upstream Toe	Placed to establish a firm foundation for subsequent fill placement.
	Drainage Gravel	Drains	Placed around drainage pipes and wrapped with geotextile.


UNIFIED SOIL CLASSIFICATION SYSTEM

ZONE F



UNIFIED SOIL CLASSIFICATION SYSTEM

ZONE U



- DISCLAIMER -

THIS DRAWING WAS PREPARED BY KNIGHT PIESOLD LTD. FOR THE ACCOUNT OF THE CLIENT LISTED ON THIS DRAWING. THE MATERIAL ON IT REFLECTS KNIGHT PIESOLD'S BEST KNOWLEDGE IN THE MANNER OF THE INFORMATION AVAILABLE TO IT AT THE TIME OF PREPARATION, ANY USE WHICH A THIRD PARTY MAKES OF THIS DRAWING, OR ANY RELIANCE THEREON BY A THIRD PARTY, IS THE SOLE RESPONSIBILITY OF SUCH THIRD PARTIES. KNIGHT PIESOLD ACCEPTS NO RESPONSIBILITY FOR DAMAGES, IF ANY, SUFFERED BY THE THIRD PARTY AS A RESULT OF THE MATERIAL CONTAINED ON THIS DRAWING. COPIES RESULTING FROM ELECTRONIC TRANSFER OR REPRODUCTION OF THIS DRAWING ARE UNCONTROLLED AND MAY NOT BE DUPLICATED, COPIED, OR USED WITHOUT THE WRITTEN CONSENT OF KNIGHT PIESOLD LTD.

Knight Piésold
SOCIÉTÉ PARISIENNE


MOUNT POLLEY MINING CORPORATION

MOUNT POLLEY MINE



250	INCLINOMETER EXTENSION - SECTIONS AND DETAILS	
235	STAGE 4 - SOUTH EMBANKMENT - SECTIONS	
225	STAGE 4 - PERIMETER EMBANKMENT - SECTIONS	
215	STAGE 4 - MAIN EMBANKMENT - SECTIONS AND DETAILS	
140	STAGE 4 - SOUTH EMBANKMENT - DRAIN - SECTIONS AND DETAILS	
DRG. NO.	DESCRIPTION	
REFERENCE DRAWINGS		

**TAILINGS STORAGE FACILITY
ULTIMATE TAILINGS EMBANKMENT
MATERIAL SPECIFICATIONS**

PROJECT/ASSIGNMENT NO.	DRAWING NO.	REVISION
VA101-1/10	104	1



XREF FILE : Topo2004_GA_Slope4_Plan



NOTES

1. For zone material specifications and legend see Drg. 104.
 2. All dimensions in millimetres and elevations in metres, unless noted otherwise.

BIBLIOGRAPHY OF THE BIRDS OF ECUADOR

- DISCLAIMER -
THIS DRAWING WAS PREPARED BY KNIGHT PESOLD LTD. FOR THE ACCOUNT OF THE CLIENT LISTED ON THIS DRAWING. THE MATERIAL ON IT REFLECTS THE INFORMATION KNIGHT PESOLD LTD. HAS RECEIVED. IF FURTHER INFORMATION IS AVAILABLE TO IT AT THE TIME OF PREPARATION, ANY USE WHICH A THIRD PARTY MAKES OF THIS DRAWING, OR ANY RELIANCE BY THAT THIRD PARTY ON THE INFORMATION CONTAINED THEREIN, IS THE RESPONSIBILITY OF SUCH THIRD PARTY. KNIGHT PESOLD ACCEPTS NO RESPONSIBILITY FOR ANY DAMAGES, WHETHER DIRECT OR INDIRECT, SUFFERED AS A RESULT OF DECISIONS MADE OR ACTIONS TAKEN ON THE DRAWING. COPIES RESULTING FROM ELECTRONIC TRANSFER OR REPRODUCTION OF THIS DRAWING ARE NOT TO BE USED AS THE DRAWING'S MOST RECENT REVISION. USE OF THIS DRAWING


Knight Piésold
CONSULTING

OUNT POLLEY MINING CORPORATION

MOUNT POLLEY MINE

**TAILINGS STORAGE FACILITY
STAGE 4 MAIN EMBANKMENT
SECTIONS AND DETAILS**


REF FILE : -	210	STAGE 4 - MAIN EMBANKMENT - PLAN
	104	ULTIMATE TAILINGS EMBANKMENT - MATERIAL SPECIFICATIONS
DRC. NO.		DESCRIPTION
REFERENCE DRAWINGS		



MOUNT POLLEY MINING CORPORATION

MOUNT POLLEY MINE

**TAILINGS STORAGE FACILITY
STAGE 4 MAIN EMBANKMENT
SECTIONS AND DETAILS**



EMBANKMENT SETTING OUT POINTS			
Point	Northing	Easting	Chainage
S1	5 818 626.163	594 249.555	5+00.00
S4A	5 818 243.621	595 227.361	15+49.97
S4B	5 818 246.923	595 251.497	15+77.87
S4	5 818 238.539	595 240.350	15+63.92
S5A	5 818 951.971	596 188.906	27+50.83
S5B	5 818 986.958	596 193.873	28+00.78
S5	5 818 966.983	596 208.866	27+75.80
S6	5 819 304.035	595 955.881	31+97.23
S7	5 819 939.748	595 010.249	43+36.69
S8	5 820 053.034	594 396.471	49+60.83

NOTES

- Topography from 2004 flyover.
- All dimensions in millimetres and elevations in metres, unless noted otherwise.

Scale 50 0 50 100 150 200 250 m


- DISCLAIMER -
THIS DRAWING WAS PREPARED BY KNIGHT PIÉSOLD LTD. FOR THE ACCOUNT OF THE CLIENT LISTED ON THE DRAWING. THE INFORMATION CONTAINED HEREIN IS KNIGHT PIÉSOLD'S BEST JUDGEMENT IN THE LIGHT OF THE INFORMATION AVAILABLE TO IT AT THE TIME OF PREPARATION. USE OF THIS DRAWING BY A THIRD PARTY MAKES OF THIS DRAWING OR ANY RELIANCE THEREON OR DECISIONS TO BE MADE BASED ON IT, ARE THE SOLE RESPONSIBILITY OF THAT THIRD PARTY. KNIGHT PIÉSOLD ACCEPTS NO RESPONSIBILITY FOR DAMAGES, IF ANY, SUFFERED BY THE THIRD PARTY AS A RESULT OF USE OF THIS DRAWING. COPIES BASED ON THIS DRAWING, COPIES RESULTING FROM ELECTRONIC TRANSFER OR REPRODUCTION OF THIS DRAWING, AND ANY OTHER FORM OF DUPLICATES, ARE SUBJECT TO THE MOST RECENT REVISION OF THIS DRAWING.

Knight Piésold
CONSULTING

MOUNT POLLEY MINING CORPORATION

MOUNT POLLEY MINE


TAILINGS STORAGE FACILITY
STAGE 4 PERIMETER EMBANKMENT
PLAN




PROJECT/ASSIGNMENT NO. VA101-1/10 DRAWING NO. 220 REVISION 1

NOTES


1. For zone material specifications and legend see Drg. 104.
2. All dimensions in millimetres and elevations in metres, unless noted otherwise.



SECTION 1/220
Scale A



DETAIL A
Scale B




- DISCLAIMER -
THIS DRAWING WAS PREPARED BY KNIGHT PIÉSOLD LTD. FOR THE ACCOUNT OF THE CLIENT LISTED ON THE TITLE SHEET. THE INFORMATION CONTAINED HEREIN IS THE PROPERTY OF KNIGHT PIÉSOLD LTD. KNIGHT PIÉSOLD'S BEST JUDGEMENT IN THE LIGHT OF THE INFORMATION AVAILABLE TO IT AT THE TIME OF PREPARATION HAS BEEN USED IN THE PREPARATION OF THIS DRAWING. NO OTHER PARTY MAKES OF THIS DRAWING, OR ANY RELIANCE ON OR DECISIONS TO BE MADE BASED ON IT, ARE MADE BY KNIGHT PIÉSOLD LTD. KNIGHT PIÉSOLD ACCEPTS NO RESPONSIBILITY FOR DAMAGES, IF ANY, SUFFERED BY THE THIRD PARTY OR PERSONS RELYING ON THIS DRAWING. COPIES RESULTING FROM ELECTRONIC TRANSFER OR REPRODUCTION OF THIS DRAWING, WHETHER PARTIAL OR WHOLE, MUST BE BASED ON THE MOST RECENT REVISION OF THIS DRAWING.

Knight Piésold
CONSULTING

MOUNT POLLEY MINING CORPORATION

MOUNT POLLEY MINE


TAILINGS STORAGE FACILITY
STAGE 4 PERIMETER EMBANKMENT
SECTIONS




PROJECT/ASSIGNMENT NO. VA101-1/10 DRAWING NO. 225 REVISION 1

220	STAGE 4 - PERIMETER EMBANKMENT - PLAN
104	STAGE 4 - MATERIAL SPECIFICATIONS
DRG. NO.	DESCRIPTION
REFERENCE DRAWINGS	
XREF FILE	

1	09MAR'07	STAGE 4 AS-BUILT	EC	WAL	KJ	KJB
0	13MAY'05	ISSUED FOR STAGE 4 CONSTRUCTION	AT	NSD	GJ	KJB
REV.	DATE	DESCRIPTION	DESIGN	DRAWN	CHK'D	APP'D
		REVISIONS			REVISIONS	
		REVISIONS			REVISIONS	



KEY PLAN



PLAN

Scale 30 0 30 60 90 120 150 m

WIND CLOUD B.C. CAD FILE: M:\10\00001\01\VA101\203\dwg_1.msp Feb 23 2007 by jyjw Time: 0:15:46

NOTES

1. Topography from 2004 flyover.
2. All dimensions in millimetres and elevations in metres, unless noted otherwise.


DISCLAIMER
THIS DRAWING WAS PREPARED BY KNIGHT PIÉSOLD LTD. FOR THE ACCOUNT OF THE CLIENT LISTED ON THE DRAWING. THE INFORMATION CONTAINED HEREIN IS KNIGHT PIÉSOLD'S BEST JUDGEMENT IN THE LIGHT OF THE INFORMATION AVAILABLE TO IT AT THE TIME OF PREPARATION. USE OF THIS DRAWING BY A THIRD PARTY MAKES OF THIS DRAWING, OR ANY RELIANCE ON OR DECISION TO BE MADE BASED ON IT, ARE THE SOLE RESPONSIBILITY OF THAT THIRD PARTY. KNIGHT PIÉSOLD ACCEPTS NO RESPONSIBILITY FOR DAMAGES, IF ANY, SUFFERED BY THE THIRD PARTY AS A RESULT OF THE USE OF THIS DRAWING. COPIES BASED ON THIS DRAWING, COPIES RESULTING FROM ELECTRONIC TRANSFER OR REPRODUCTION OF THIS DRAWING, AND COPIES MADE BY ANY OTHER MEANS, ARE THE MOST RECENT REVISION OF THIS DRAWING.

Knight Piésold
CONSULTING

MOUNT POLLEY MINING CORPORATION



MOUNT POLLEY MINE

TAILINGS STORAGE FACILITY
STAGE 4 SOUTH EMBANKMENT
PLAN





PROJECT/ASSIGNMENT NO.	DRAWING NO.	REVISION
VA101-1/10	230	1

235	STAGE 4 SOUTH EMBANKMENT - SECTIONS
220	STAGE 4 PERIMETER EMBANKMENT - PLAN
210	STAGE 4 MAIN EMBANKMENT - PLAN
104	ULTIMATE TAILINGS EMBANKMENT - MATERIAL SPECIFICATIONS
DRG. NO.	DESCRIPTION
REFERENCE DRAWINGS	REV. DATE DESCRIPTION DESIGN DRAWN CHK'D APP'D
REVISIONS	REV. DATE DESCRIPTION DESIGN DRAWN CHK'D APP'D
REVISIONS	REV. DATE DESCRIPTION DESIGN DRAWN CHK'D APP'D



- NOTES**
- For zone material specifications and legend see Drg. 104.
 - All dimensions in millimetres and elevations in metres, unless noted otherwise.
 - Subgrade preparation comprised stripping of topsoil and organics, removal of saturated materials and proof rolling to establish a competent bearing surface for fill placement.



Knight Piésold
CONSULTING

MOUNT POLLEY MINING CORPORATION


MOUNT POLLEY MINE

TAILINGS STORAGE FACILITY
STAGE 4 SOUTH EMBANKMENT
SECTIONS

230	STAGE 4 SOUTH EMBANKMENT - PLAN
104	ULTIMATE TAILINGS EMBANKMENT - MATERIAL SPECIFICATIONS
DRG. NO.	DESCRIPTION
REF. DRG.	REV. DATE DESCRIPTION DESIGN DRAWN CHK'D APP'D
	REFERENCE DRAWINGS

1 09MAR'07	STAGE 4 AS-BUILT	LJG	JY	KJR	KJA
0 13MAY'05	ISSUED FOR STAGE 4 CONSTRUCTION	AT	NSD	GJ	KJB
	REV. DATE DESCRIPTION DESIGN DRAWN CHK'D APP'D				
	REVISIONS			REVISIONS	

PROJECT/ASSIGNMENT NO.	DRAWING NO.	REVISION
VA101-1/10	235	1




- DISCLAIMER -

This drawing was prepared by Knight Presold Ltd. for the account of the client listed on this drawing. The material on it reflects the information available to us at the time of preparation, any use which a third party makes of this drawing or any action or decisions to be made based on it are the responsibility of such third parties. We shall not be liable for any damages, if any, suffered by the third party as a result of decisions made or actions taken by them in reliance on this drawing. Electronic transfer or reproduction of this drawing are uncontrolled and may not be the most recent revision of this drawing.

MOUNT POLLEY MINING CORPORATION
MOUNT POLLEY MINE
TAILINGS STORAGE FACILITY
STAGE 4
MAIN EMBANKMENT— INSTRUMENTATION
PLAN

ASSIGNMENT NO.	DRAWING NO.	REVISION
VA101-1/10	251	0



LEGEND

- GW95-9 Groundwater Monitoring Well
- A1-PE1-01 Previously installed Piezometer

NOTES

1. Chainage defined by Setting Out Point S1 at Ch. 5+00.
2. Topography generated from points and break lines provided by MPMC on July 20, 1999. Topography outside the TSF area is from 1997 flyover.
3. Piezometers are vibrating wire type, SINCA Model 52611030 and RST Model 45005-0100 with a pressure rating of 100 psi or equivalent, connected to a readout panel via standard non-vented direct burial cable.

Scale 50 0 50 100 150 200 250 m

DISCLAIMER
THIS DRAWING WAS PREPARED BY KNIGHT PIÉSOLD LTD. FOR THE ACCOUNT OF THE CLIENT LISTED ON THE DRAWING. THE MATERIAL ON THIS DRAWING IS PROVIDED AS IS AND IS NOT WARRANTED AS TO ITS ACCURACY OR COMPLETENESS. KNIGHT PIÉSOLD LTD. SHALL NOT BE LIABLE FOR ANY LOSS OR DAMAGE, IF ANY, SUFFERED BY THE THIRD PARTY AS A RESULT OF DECISIONS MADE OR ACTIONS TAKEN BASED ON THIS DRAWING. COPIES, REPRODUCTIONS, ELECTRONIC TRANSFER OR REPRODUCTION OF THIS DRAWING ARE UNPERMITTED AND ARE NOT BEING MADE. THE MOST RECENT EDITION OF THIS DRAWING IS

**Knight Piésold
CONSULTING**

MOUNT POLLEY MINING CORPORATION


MOUNT POLLEY MINE

**TAILINGS STORAGE FACILITY
STAGE 4**


**PERIMETER EMBANKMENT - INSTRUMENTATION
PLAN**

258	STAGE 4 INSTRUMENTATION - PERIMETER EMBANKMENT - PLANES D, G AND H
257	STAGE 4 INSTRUMENTATION - MAIN EMBANKMENT - PLANES C & E
254	STAGE 4 INSTRUMENTATION - SOUTH EMBANKMENT - PLAN
251	STAGE 4 INSTRUMENTATION - MAIN EMBANKMENT - PLAN
DRG. NO.	DESCRIPTION
	REV. DATE DESCRIPTION DESIGN DRAWN CHK'D APP'D
	REVISIONS
	REFERENCE DRAWINGS

0	15MAR'07	SATGE 4 AS-BUILT	EC	WAL	11	
REV.	DATE	DESCRIPTION	DESIGN	DRAWN	CHK'D	APP'D
REVISIONS						
REVISIONS						



PROJECT/ASSIGNMENT NO.	DRAWING NO.	REVISION
VA101-1/10	252	0




LEGEND

- ⊗ GW96-9 Groundwater Monitoring Well
- ▲ AI-PE1-01 Previously installed Piezometer

NOTES

1. All dimensions in millimetres with elevations in metres, unless noted otherwise.
2. Piezometers are vibrating wire type, SINCA Model 52611030 and RST Model 45005-0100 with a pressure rating of 100 psi or equivalent, connected to a readout panel via standard non-vented direct burial cable.



**Knight Piésold
CONSULTING**

MOUNT POLLEY MINING CORPORATION

MOUNT POLLEY MINE



**TAILINGS STORAGE FACILITY
STAGE 4**

**SOUTH EMBANKMENT – INSTRUMENTATION
PLAN**

259	STAGE 4 INSTRUMENTATION – SOUTH EMBANKMENT – PLANE F
252	STAGE 4 INSTRUMENTATION – PERIMETER EMBANKMENT – PLAN
251	STAGE 4 INSTRUMENTATION – MAIN EMBANKMENT – PLAN
DRG. NO.	
DESCRIPTION	
REFERENCE DRAWINGS	

REV.	DATE	DESCRIPTION	DESIGN	DRAWN	CHK'D	APP'D	0	15MAR'07	STAGE 4 AS-BUILT	EC	WAL	11	
							REV.	DATE	DESCRIPTION	DESIGN	DRAWN	CHK'D	APP'D
		REVISIONS							REVISIONS				

PROJECT/ASSIGNMENT NO.	DRAWING NO.	REVISION
VA101-1/10	254	0



LEGEND

- Plane I.D. (A, B etc.)
- Area (0-Tailings, 1-Drain, 2-Erbankment)
- AD-PE1-01—Number I.D.
- Pressure Rating (1-Low, 2-High)

Type of Instrumentation (PE-Piezometer electric, SM-Survey Monument)

A scale bar with markings at 0, 8, 16, 24, 32, and 40 meters. The word "Scale" is written above the 0 mark.

- DISCLAIMER -

DRAWING WAS PREPARED BY KNIGHT PESOLD LTD. FOR THE ACCOUNT OF THE CLIENT LISTED ON THIS DRAWING. THE MATERIAL ON IT REFLECTS KNIGHT PESOLD'S JUDGMENT AS TO THE LIGHT OF THE INFORMATION AVAILABLE AT THE TIME OF PREPARATION. ANY USE WHICH A THIRD PARTY MAKES OF THIS DRAWING, OR ANY RELIANCE ON IT, IS DANGEROUS AND IS THE SOLE RESPONSIBILITY OF SUCH THIRD PARTIES. KNIGHT PESOLD ACCEPTS NO RESPONSIBILITY FOR DAMAGES WHICH MAY RESULT FROM USE OF THIS DRAWING AS A RESULT OF DECISIONS MADE OR ACTIONS BASED ON THIS DRAWING. COPIES RESULTING FROM ELECTRONIC MEANS ARE UNCONTROLLED. THIS DRAWING IS UNCONTROLLED AND MAY NOT BE THE MOST RECENT REVISION OF THIS DRAWING.

MOUNT POLLEY MINING CORPORATION


MOUNT POLLEY MINE

**TAILINGS STORAGE FACILITY
STAGE 4 - INSTRUMENTATION
MAIN EMBANKMENT
PLANES A AND B**


REFERENCE DRAWINGS	
DRG. NO.	DESCRIPTION
257	INSTRUMENTATION - MAIN EMBANKMENT - PLANES C AND E
251	INSTRUMENTATION - MAIN EMBANKMENT - PLAN

REVISIONS

PROJECT/ASSIGNMENT NO.	DRAWING NO.	REVISION
VA101-1/10	256	0



PLANE C/251



PLANE E/251

LEGEND

*one I.D. (A, B etc.)
area (0-Tailings, 1-Drain, 2-Embankment)
number I.D.
pressure Rating (1-Low, 2-High)
type of Instrumentation (PE-Piezometer electric,
1-Survey Monument)*

A2-PE2-03 ▲ Vibrating Wire Piezometer


A scale bar with markings at 0, 8, 16, 24, 32, and 40 meters. The word "Scale" is written vertically to the left of the bar.

Knight Piésold


MOUNT POLLEY MINING CORPORATION

MOUNT POLLEY MINE


**TAILINGS STORAGE FACILITY
STAGE 4 - INSTRUMENTATION
MAIN EMBANKMENT
PLANES C AND F**




XREF FILE : -		256	INSTRUMENTATION - MAIN EMBANKMENT - PLANES A AND B
		251	INSTRUMENTATION - MAIN EMBANKMENT - PLAN
DRG. NO.		DESCRIPTION	
REFERENCE DRAWINGS			



PLANE D/252



PLANE G/252



PLANE H/252


LEGEND

- Plane I.D. (A, B etc.)
- Area (0-Tailings, 1-Drain, 2-Embankment)
- A0-PE1-01—Number I.D.
- Pressure Rating (1-Low, 2-High)
- Type of Instrumentation (PE-Piezometer electric, SM-Survey Monument)

A2-PE2-03 ▲ Vibrating Wire Piezometer

Scale 8 0 8 16 24 32 40 m

DISCLAIMER
THIS DRAWING WAS PREPARED BY KNIGHT PIÉSOLD LTD FOR THE ACCOUNT OF THE CLIENT LISTED ON THIS DRAWING. IT IS THE RESPONSIBILITY OF THE KNIGHT PIÉSOLD'S BEST JUDGEMENT IN THE LIGHT OF THE INFORMATION AVAILABLE TO IT AT THE TIME OF PREPARATION. THE KNIGHT PIÉSOLD LTD. PARTY MAKES OF THIS DRAWING, OR ANY RELIANCE THEREON OR RECKONS TO BE MADE BASED ON IT, ARE THE SOLE RESPONSIBILITY OF THE THIRD PARTY. KNIGHT PIÉSOLD ACCEPTS NO RESPONSIBILITY FOR DAMAGES, IF ANY, SUFFERED BY THE THIRD PARTY AS A RESULT OF THE USE OF THIS DRAWING. COPIES RESULTING FROM ELECTRONIC TRANSFER OR REPRODUCTION FROM THIS DRAWING ARE NOT THE MOST RECENT REVISION OF THIS DRAWING.



Knight Piésold
CONSULTING

MOUNT POLLEY MINING CORPORATION


MOUNT POLLEY MINE

TAILINGS STORAGE FACILITY
STAGE 4 – INSTRUMENTATION
PERIMETER EMBANKMENT
PLANES D, G AND H

256	INSTRUMENTATION - MAIN EMBANKMENT - PLANES A AND B
252	INSTRUMENTATION - PERIMETER EMBANKMENT - PLAN
DRG. NO.	DESCRIPTION
REFERENCE DRAWINGS	REV. DATE DESCRIPTION DESIGN DRAWN CHK'D APP'D

DRG. NO.	DESCRIPTION	REV.	DATE	DESCRIPTION	DESIGN	DRAWN	CHK'D	APP'D	REV.	DATE	STAGE 4 AS-BUILT	LJG	TAM	KOB	KOB
REFERENCE DRAWINGS	REVISIONS										REVISIONS				

PROJECT/ASSIGNMENT NO.	DRAWING NO.	REVISION
VA101-1/10	258	0



PLANE F/254

LEGEND

- Plane I.D. (A, B etc.)
- Area (0-Tailings, 1-Drain, 2-Embankment)
- A0-PE1-01—Number I.D.
- Pressure Rating (1-Low, 2-High)
- Type of Instrumentation (PE-Piezometer electric, SM-Survey Monument)
- A2-PE2-03▲ Vibrating Wire Piezometer

Scale 8 0 8 16 24 32 40 m

- DISCLAIMER -
THIS DRAWING WAS PREPARED BY KNIGHT PIÉSOLD LTD. FOR THE ACCOUNT OF THE CLIENT LISTED ON THE DRAWING. THE INFORMATION CONTAINED HEREIN IS THE PROPERTY OF KNIGHT PIÉSOLD LTD. KNIGHT PIÉSOLD'S BEST JUDGEMENT IN THE LIGHT OF THE INFORMATION AVAILABLE TO IT AT THE TIME OF PREPARATION HAS BEEN USED IN THE PREPARATION OF THIS DRAWING. NO RELIANCE IS TO BE MADE ON THIS DRAWING OR ANY RELIANCE ON OR DECISION TO BE MADE BASED ON IT, ARE THE SOLE RESPONSIBILITY OF THE THIRD PARTY WHICH RECEIVED THIS DRAWING. KNIGHT PIÉSOLD ACCEPTS NO RESPONSIBILITY FOR DAMAGES, IF ANY, SUFFERED BY THE THIRD PARTY AS A RESULT OF THE USE OF THIS DRAWING. COPIES RESULTING FROM ELECTRONIC TRANSFER OR REPRODUCTION OF THIS DRAWING, WHETHER IN WHOLE OR IN PART, ARE THE PROPERTY OF KNIGHT PIÉSOLD LTD. AND ARE BASED ON THE MOST RECENT REVISION OF THIS DRAWING.

Knight Piésold
CONSULTING

MOUNT POLLEY MINING CORPORATION

MOUNT POLLEY MINE

TAILINGS STORAGE FACILITY
STAGE 4 – INSTRUMENTATION
SOUTH EMBANKMENT
PLANE F



PROJECT/ASSIGNMENT NO. VA101-1/10 | DRAWING NO. 259 | REVISION 0

256	INSTRUMENTATION – MAIN EMBANKMENT – PLANES A AND B
254	INSTRUMENTATION – SOUTH EMBANKMENT – PLAN
DRG. NO.	DESCRIPTION
REFERENCE DRAWINGS	REV. DATE DESCRIPTION DESIGN DRAWN CHK'D APP'D

0	09MAR'07	STAGE 4 AS-BUILT	LJC	TAM	KJB	KJS
REV.	DATE	DESCRIPTION	DESIGN	DRAWN	CHK'D	APP'D
REVISIONS						
REVISIONS						

APPENDIX A

LABORATORY TEST RESULTS


- Appendix A1 Zone S Control Results
- Appendix A2 Zone S Record Results
- Appendix A3 Zone U Results



APPENDIX A1

ZONE S CONTROL RESULTS

(Pages A1-1 to A1-36)



GEO NORTH ENGINEERING LTD.
1301 Kellner Road
Prince George, B.C. V2L 5S6
Tel (250) 564-4304 Fax (250) 564-9323

MOUNT POLLEY MINING CORP.
M.P. CONSTRUCTION PROGRAM STAGE 4
ATTERBERG LIMITS OF KP06-ZS-04C, TP06-18

SCALE: N.T.S.	DATE: 2006/07/07
PROJECT NO: K-2036	DRAWING NO: 2036-B32

Jul. 7. 2006 3:20PM GeNorth Engineering 564 9323
GeoNorth Engineering Ltd.
 1301 Kelliher Road Prince George, BC V2L5S8
 Phone (250)564-4304; fax (250)564-9323

No.1654 P. 12/26
**MOISTURE - DENSITY
 RELATIONSHIP REPORT**

TO
 Mount Polley Mining Corp. Attn:
 Knight Piesold
 P.O Box 12
 Likely, BC
 VOL -1NO

PROJECT NO. K 2036

CLIENT Mount Polley Mining Corp. Attn:
 c.c. Knight Piesold Consulting

ATTN: Ron Martel @ 250-790-2268


PROJECT M.P. Construction Program Stage 4
 Materials Testing

Mount Polley Mining Corp.
 Likely

CONTRACTOR

PROCTOR NO. 7 DATE TESTED 2006.Jul.05 DATE RECEIVED 2006.Jun.26 DATE SAMPLED 2006.Jun.21

INSITU MOISTURE	N/A %	COMPACTON STANDARD	Standard Proctor,
SAMPLED BY	CLIENT		ASTM D698
TESTED BY	RO	COMPACTON PROCEDURE	A: 101.6mm Mold, Passing 4.75mm Manual
SUPPLIER		RAMMER TYPE	Moist
SOURCE	KP06-VS-04C, TP06-18	PREPARATION	ASTM 4718
MATERIAL IDENTIFICATION		Oversize Correction Method	10.1 %
MAJOR COMPONENT	TILL	RETAINED 4.75mm SCREEN	2.6%
SIZE		Oversize Specific Gravity	
DESCRIPTION		Total Number of Trials	4
ROCK TYPE			



COMMENTS

TRIAL NUMBER	WET DENSITY (kg/m³)	DRY DENSITY (kg/m³)	MOISTURE CONTENT (%)
1	1931	1832	5.4
2	2118	1947	8.8
3	2213	1955	13.2
4	2111	1812	16.5

	MAXIMUM DRY DENSITY (kg/m³)	OPTIMUM MOISTURE CONTENT (%)
CALCULATED	1980	11.5
OVERSIZE CORRECTED	2030	10.5

Jul. 7. 2006 3:20PM GeNorth Engineering 564 9323
GeoNorth Engineering Ltd.
 1301 Kelliher Road Prince George, BC V2L5S8
 Phone (250)564-4304; fax (250)564-9323

No. 1654 P. 11/26
SIEVE ANALYSIS REPORT
10 20 40 60 SERIES

TO
 Mount Polley Mining Corp. Attn:
 Knight Piesold
 P.O Box 12
 Likely, BC
 VOL -1NQ

PROJECT NO. K 2036

CLIENT Mount Polley Mining Corp. Attn:
 c.c Knight Piesold Consulting

ATTN: Ron Martel @ 250-790-2268

PROJECT M.P. Construction Program Stage 4
 Materials Testing


Mount Polley Mining Corp.
 Likely

CONTRACTOR

PROJECT NO. 7 DATE RECEIVED 2006.Jun.26 DATE TESTED 2006.Jun.30 DATE SAMPLED 2006.Jun.26

SUPPLIER
 SOURCE KP06-ZS-04C, TP06-18
 SPECIFICATION
 MATERIAL TYPE TILL

SAMPLED BY C. HENRY
 TESTED BY RO
 TEST METHOD WASHED



GRAVEL SIZES		PERCENT PASSING	GRADATION LIMITS
3"	75 mm		
2"	50 mm		
1 1/2"	37.5 mm	100.0	
1"	25 mm	98.3	
3/4"	19 mm	97.0	
1/2"	12.5 mm	95.4	
3/8"	9.5 mm	94.0	

SAND SIZES AND FINES		PERCENT PASSING	GRADATION LIMITS
No. 4	4.75 mm	89.9	
No. 10	2.00 mm	86.1	
No. 20	850 μm	83.4	
No. 40	425 μm	80.2	
No. 60	250 μm	75.9	
No. 100	150 μm	72.6	
No. 200	75 μm	71.4	


COMMENTS

GeoNorth Engineering

Test Designation: ASTM D-422

Hydrometer Analysis

Client: Mount Polley Mining Corp. (Knight Piesold)							Date: July 7, 2006				
Project Name: MPCP - Stage 4							Project #: K-2036				
Source/Location: KP06-ZS-04C							Type: Till				
Sample #:	Test #:	Hole #:	TP06-18	Depth:				Time:			
Sampled By: Client			Tested By: DJ						Checked By: NK		
Date Sampled: 06.21.06			Date Received: 06.26.06						Date Tested: 07.06.06		
Starting Wt. (g)	% - #10	Elapsed Time (min)	Reading R	Temp (0C)	K	Corr. Reading R'	Zr (cm)	SQRT(Zr)/T (min)	D (mm)	N (%)	N*(%-%#10)
40.0	0.867	0.5	25.0	26.0	0.01272				0.063	62.5	54.2
40.0	0.867	1	21.0	26.0	0.01272				0.046	52.5	45.5
40.0	0.867	2	19.5	26.0	0.01272				0.033	48.8	42.3
40.0	0.867	4	18.0	26.0	0.01272				0.023	45.0	39.0
40.0	0.867	8	15.0	26.0	0.01272				0.017	37.5	32.5
40.0	0.867	15	14.5	26.0	0.01272				0.012	36.3	31.5
40.0	0.867	30	12.0	26.0	0.01272				0.009	30.0	26.0
40.0	0.867	68	10.0	24.0	0.01301				0.006	25.0	21.7
40.0	0.867	120	8.5	24.0	0.01301				0.005	21.3	18.5
40.0	0.867	240	7.5	24.0	0.01301				0.003	18.8	16.3
40.0	0.867	480	6.0	24.0	0.01301				0.002	15.0	13.0
40.0	0.867	1409	5.5	24.0	0.01301				0.001	13.8	12.0
Hydrometer #: 794968		Graduate #: 2		Dispersing Agent: Sodium Hex			Amount: 125ml				
Density of Solids:											
Description of Sample:											
Hydrometer Sieve Analysis					Sieve Analysis			Initial Moisture Content			
Seive No.	Weight Retained	Total Wt. Finer Than	% Finer Than	% Finer Than Orig Samp.	Seive No.	Weight Retained	Total Wt. Passing	% Finer Than Orig. Samp.	Tare No.	Wet Wt. & Tare	Dry Wt. & Tare
10		40.0	100.0	86.7	38.1				Water Wt.		
20	1.5		96.3	83.5	25.4				Tare Wt.		
40	1.6		92.3	80.0	19.0				Wt. of Dry Soil	=W	
60	2.3		86.5	75.0	12.5				Moisture Content	%	
100	2.8		79.5	68.9	9.5				Dry Wt. of Sample from Initial Moisture		
200	5.5		65.8	57.0	4.75				= $(100 \times \text{Wet Soil Wt.}) / (100 + \text{Initial Moisture})$		
Pan	26.3				10	SEE WASHED SIEVE					
Total	40.0										
Unwashed WL =											
Tare =		Wt. Passing #200 =		Total =							



GEO NORTH ENGINEERING LTD.
1301 Kellher Road
Prince George, B.C. V2L 5S8
Tel. (250) 564-4304 Fax (250) 564-9323

MOUNT POLLEY MINING CORP.
M.P. CONSTRUCTION PROGRAM STAGE 4
GRAIN SIZE ANALYSIS OF KP06-ZS-04C, TP06-18

SCALE: A.T.S	DATE: 2006/07/07
PROJECT NO: K-2036	DRAWING NO. 2036-B29

Jul. 7. 2006 3:21PM GeoNorth Engineering 564 9323
GeoNorth Engineering Ltd.
1301 Kelliher Road Prince George, BC V2L5S8
Phone (250)564-4304; fax (250)564-9323

No.1654 P. 16/26
**MOISTURE - DENSITY
RELATIONSHIP REPORT**

TO Mount Polley Mining Corp. Attn:
Knight Piesold
P.O Box 12
Likely, BC
V0L -1N0

PROJECT NO K 2036

CLIENT Mount Polley Mining Corp. Attn:
c.c. Knight Piesold Consulting

ATTN: Ron Marlel @ 250-790-2268


PROJECT M.P. Construction Program Stage 4
Materials Testing

CONTRACTOR

Mount Polley Mining Corp.
Likely

PROCTOR NO. 5 DATE TESTED 2006.Jun.30 DATE RECEIVED 2006.Jun.26 DATE SAMPLED 2006.Jun.21

INSITU MOISTURE	N/A %	COMPACTON STANDARD	Standard Proctor,
SAMPLED BY	CLIENT		AS'IM D698
TESTED BY	BO	COMPACTON PROCEDURE	A: 101.6mm Mold, Passing 4.75mm
SUPPLIER		RAMMER TYPE	Manual
SOURCE	KP06-US-05C, TP06-20	PREPARATION	Moist
MATERIAL IDENTIFICATION		Oversize Correction Method	ASTM 4118
MAJOR COMPONENT	TILL	RETAINED 4.75mm SCREEN	19.9 %
SIZE		Oversize Specific Gravity	2.67
DESCRIPTION		Total Number of Trials	4
ROCK TYPE			



COMMENTS

TRIAL NUMBER	WET DENSITY (kg/m³)	DRY DENSITY (kg/m³)	MOISTURE CONTENT (%)
1	2059	1914	7.6
2	2223	2026	9.7
3	2258	2020	11.8
4	2182	1907	14.4

	MAXIMUM DRY DENSITY (kg/m³)	OPTIMUM MOISTURE CONTENT (%)
CALCULATED OVERSIZE CORRECTED	2040 2140	10.5 8.5

Jul. 7. 2006 3:21PM GeNorth Engineering 564 9323
GeNorth Engineering Ltd.
 1301 Kelliher Road Prince George, BC V2L5S8
 Phone (250)584-4304; fax (250)584-9323

No.1654 P. 15/26
SIEVE ANALYSIS REPORT
10 20 40 60 SERIES

TO
 Mount Polley Mining Corp. Attn:
 Knight Piesold
 P.O Box 12
 Likely, BC
 VOL -1N0

PROJECT NO. K 2036

CLIENT Mount Polley Mining Corp. Attn:
 c.c. Knight Piesold Consulting

ATTN: Ron Martel @ 250-790-2268

PROJECT M.P. Construction Program Stage 4
 Materials Testing


Mount Polley Mining Corp.
 Likely

CONTRACTOR

TEST NO. 6 DATE RECEIVED 2006.Jun.26 DATE TESTED 2006.Jun.30 DATE SAMPLED 2006.Jun.21

SUPPLIER
 SOURCE KI06-ZS-05C, TI06-20
 SPECIFICATION
 MATERIAL TYPE TILL

SAMPLED BY CLIENT
 TESTED BY HJ
 TEST METHOD WASHWID



GRAVEL SIZES		PERCENT PASSING	GRADATION LIMITS
3"	75 mm		
2"	50 mm	100.0	
1 1/2"	37.5 mm	99.1	
1"	25 mm	95.7	
3/4"	19 mm	93.2	
1/2"	12.5 mm	88.3	
3/8"	9.5 mm	86.4	

SAND SIZES AND FINES		PERCENT PASSING	GRADATION LIMITS
No. 4	4.75 µm	80.1	
No. 10	2.00 µm	74.9	
No. 20	850 µm	70.1	
No. 40	425 µm	66.2	
No. 60	250 µm	60.8	
No. 100	150 µm	55.4	
No. 200	75 µm	48.5	


COMMENTS

GeoNorth Engineering

Test Designation: ASTM D-422

Hydrometer Analysis


Client: Mount Polley Mining Corp. (Knight Piesold)							Date: July 7, 2006				
Project Name: MPCP - Stage 4							Project #: K-2036				
Source/Location: KP06-ZS-05C							Type: Till				
Sample #:	Test #:	Hole #: TP06-20		Depth:		Time:					
Sampled By: Client			Tested By: DJ			Checked By: NK					
Date Sampled: 06.21.06			Date Received: 06.26.06			Date Tested: 07.06.06					
Starting Wt. (g)	% - #10	Elapsed Time (min)	Reading R	Temp (0C)	K	Corr. Reading R'	Zr (cm)	SQRT(Zr)/T (min)	D (mm)	N (%)	N*(% - #10)
40.0	0.749	0.5	23.5	26.0	0.01272				0.063	58.8	44.0
40.0	0.749	1	21.0	26.0	0.01272				0.046	52.5	39.3
40.0	0.749	2	19.0	26.0	0.01272				0.033	47.5	35.6
40.0	0.749	4	17.5	26.0	0.01272				0.023	43.8	32.8
40.0	0.749	8	16.0	26.0	0.01272				0.017	40.0	30.0
40.0	0.749	15	15.0	26.0	0.01272				0.012	37.5	28.1
40.0	0.749	30	13.5	26.0	0.01272				0.009	33.8	25.3
40.0	0.749	68	10.0	24.0	0.01301				0.006	25.0	18.7
40.0	0.749	120	9.0	24.0	0.01301				0.005	22.5	16.9
40.0	0.749	240	8.0	24.0	0.01301				0.003	20.0	15.0
40.0	0.749	480	7.0	24.0	0.01301				0.002	17.5	13.1
40.0	0.749	1434	6.0	24.0	0.01301				0.001	15.0	11.2
Hydrometer #: 794968			Graduate #: 5		Dispersing Agent: Sodium Hex			Amount: 125ml			
Density of Solids:											
Description of Sample:											
Hydrometer Sieve Analysis					Sieve Analysis			Initial Moisture Content			
Seive No.	Weight Retained	Total Wt. Finer Than	% Finer Than	% Finer Than Orig Samp.	Seive No.	Weight Retained	Total Wt. Passing	% Finer Than Orig. Samp.	Tare No.	Wet Wt. & Tare	Dry Wt. & Tare
10		40.0	100.0	74.9	38.1				Water WL		
20	2.1		94.8	71.0	25.4				Tare WL		
40	2.4		88.8	66.5	19.0				Wt. of Dry Soil	=W	
60	3.0		81.3	60.9	12.5				Moisture Content	%	
100	2.8		74.3	55.7	9.5				Dry Wt. of Sample from Initial Moisture		
200	4.7		62.5	46.8	4.75				= $(100 \times \text{Wet Soil Wt.}) / (100 + \text{Initial Moisture})$		
Pan	25.0				10	SEE WASHED SIEVE					
Total	40.0										
Unwashed Wt. =											
Tare =		Wt. Passing #200 =		Total =							



A-9
GEONORTH ENGINEERING LTD.
1301 Kellifer Road
Prince George, B.C. V2L 5S8
Tel (250) 564-4304 Fax (250) 564-9323

MOUNT POLLEY MINING CORP.
M.P. CONSTRUCTION PROGRAM STAGE 4
GRAIN SIZE ANALYSIS OF KP06-ZS-05C, TP06-20

SCALE: NTS.	DATE: 2006/07/07
PROJECT NO: K-2036	DRAWING NO: 2036-B30



A1-10

GEO NORTH ENGINEERING LTD.
 1301 Keilher Road
 Prince George, B.C. V2L 5S8
 Tel (250) 564-4304 Fax (250) 564-9323

MOUNT POLLEY MINING CORP.
 M.P. CONSTRUCTION PROGRAM STAGE 4
 ATTERBERG LIMITS OF KP06-ZS-05C, TP06-20

SCALE: N.T.S	DATE: 2006/07/07
PROJECT NO: K-2036	DRAWING NO. 2036-B33

Jul. 7. 2006 3:21PM GenNorth Engineering 564 9323
GeoNorth Engineering Ltd.
 1301 Kellher Road Prince George, BC V2L5S8
 Phone (250)564-4304; fax (250)564-9323

No. 1654 P. 19/26
SIEVE ANALYSIS REPORT
10 20 40 60 SERIES

TO
 Mount Polley Mining Corp. Attn:
 Knight Piesold
 P.O Box 12
 Likely, BC
 VOL -1NO

PROJECT NO. K 2036

CLIENT Mount Polley Mining Corp. Attn:
 c.c. Knight Piesold Consulting


ATTN: Ron Martel @ 250-790-2268

PROJECT M.P. Construction Program Stage 4
 Materials Testing

CONTRACTOR

Mount Polley Mining Corp.
 Likely

SIEVE TEST NO. 8 DATE RECEIVED 2006, Jun. 26 DATE TESTED 2006, Jun. 30 DATE SAMPLED 2006, Jun. 20



COMMENTS

Jul. 7. 2006 3:21PM GeNorth Engineering 564 9323

GeNorth Engineering Ltd.

1301 Kelliher Road Prince George, BC V2L5SB

Phone (250)564-4304; fax (250)564-9323

No.1654 P. 20/26

**MOISTURE - DENSITY
RELATIONSHIP REPORT**

TO Mount Polley Mining Corp. Attn:
 Knight Fiesold
 P.O Box 12
 Likely, BC
 VOL -1N0

PROJECT NO. K 2036

CLIENT Mount Polley Mining Corp. Attn:
 c.c. Knight Fiesold Consulting

ATTN: Ron Martel @ 250-790-2268


PROJECT M.P. Construction Program Stage 4
 Materials Testing

CONTRACTOR

Mount Polley Mining Corp.
 Likely

PROCTOR NO. 6 DATE TESTED 2006.Jun.30 DATE RECEIVED 2006.Jun.26 DATE SAMPLED 2006.Jun.20

INSITU MOISTURE	N/A %	COMPACTON STANDARD	Standard Proctor,
SAMPLED BY	CIENT		ASTM D698
TESTED BY	BO	COMPACTON PROCEDURE	A: 101.6mm Mold, Passing 4.75mm
SUPPLIER		RAMMER TYPE	Manual
SOURCE	KI06-ZS-06C, TP06-04	PREPARATION	Moist
MATERIAL IDENTIFICATION		Oversize Correction Method	ASTM 4718
MAJOR COMPONENT	TILI	RETAINED 4.75mm SCREEN	13.1 %
SIZE		Oversize Specific Gravity	2.67
DESCRIPTION		TOTAL NUMBER OF TRIALS	4
ROCK TYPE			



COMMENTS

TRIAL NUMBER	WET DENSITY (kg/m³)	DRY DENSITY (kg/m³)	MOISTURE CONTENT (%)
1	1999	1870	6.9
2	2161	1986	8.8
3	2250	2020	11.4
4	2210	1942	13.8


	MAXIMUM DRY DENSITY (kg/m³)	OPTIMUM MOISTURE CONTENT (%)
CALCULATED	2020	10.5
OVERSIZE CORRECTED	2090	9.5

GeoNorth Engineering

Test Designation: ASTM D-422

Hydrometer Analysis

Client: Mount Polley Mining Corp. (Knight Piesold)							Date: July 7, 2006				
Project Name: MPCP - Stage 4							Project #: K-2036				
Source/Location: KP06-ZS-06C							Type: Till				
Sample #:	Test #:	Hole #: TP06-04		Depth:				Time:			
Sampled By: Client		Tested By: DJ					Checked By: NK				
Date Sampled: 06.20.06		Date Received: 06.26.06					Date Tested: 07.06.06				
Starting Wt. (g)	% - #10	Elapsed Time (min)	Reading R	Temp (0C)	K	Corr. Reading R'	Zr (cm)	SQRT(Zr)/T (min)	D (mm)	N (%)	N* (%-#10)
40.0	0.823	0.5	24.0	26.0	0.01272				0.063	60.0	49.4
40.0	0.823	1	21.0	26.0	0.01272				0.046	52.5	43.2
40.0	0.823	2	19.5	26.0	0.01272				0.033	48.8	40.2
40.0	0.823	4	18.0	26.0	0.01272				0.023	45.0	37.0
40.0	0.823	8	16.0	26.0	0.01272				0.017	40.0	32.9
40.0	0.823	15	14.0	26.0	0.01272				0.012	35.0	28.8
40.0	0.823	30	12.5	26.0	0.01272				0.009	31.3	25.8
40.0	0.823	68	10.0	24.0	0.01301				0.006	25.0	20.6
40.0	0.823	120	8.5	24.0	0.01301				0.005	21.3	17.5
40.0	0.823	240	7.5	24.0	0.01301				0.003	18.8	15.5
40.0	0.823	480	6.5	24.0	0.01301				0.002	16.3	13.4
40.0	0.823	1400	5.0	24.0	0.01301				0.001	12.5	10.3
Hydrometer #: 794968		Graduate #: 1		Dispersing Agent: Sodium Hex			Amount: 125ml				
Density of Solids:											
Description of Sample:											
Hydrometer Sieve Analysis					Sieve Analysis				Initial Moisture Content		
Seive No.	Weight Retained	Total Wt. Finer Than	% Finer Than Orig Samp.	Seive No.	Weight Retained	Total Wt. Passing	% Finer Than Orig. Samp.				
10		40.0	100.0	82.3	38.1			Tare No.			
20	1.8		95.5	78.6	25.4			Wet Wt. & Tare			
40	2.1		90.3	74.3	19.0			Dry Wt. & Tare			
60	2.8		83.3	68.5	12.5			Water Wt.			
100	2.8		76.3	62.8	9.5			Tare Wt.			
200	4.6		64.8	53.3	4.75			Wt. of Dry Soil = W			
Pan	25.9				10	SEE WASHED SIEVE		Moisture Content %			
Total	40.0							Dry Wt. of Sample from Initial Moisture			
Unwashed Wt. =								$= (100 \times \text{Wet Soil Wt.}) / (100 + \text{Initial Moisture})$ =			
Tare =		Wt. Passing #200 =		Total =							




A1-14

GEO NORTH ENGINEERING LTD.

1301 Kellifer Road
Prince George, B.C. V2L 5S8
Tel: (250) 564-4304 Fax (250) 564-9323

MOUNT POLLEY MINING CORP.
M.P. CONSTRUCTION PROGRAM STAGE 4
GRAIN SIZE ANALYSIS OF KP06-ZS-06C, TP06-04

SCALE: N.T.S	DATE: 2006/07/06
PROJECT NO: K-2036	DRAWING NO. 2036-B31



SHEET

GEO NORTH ENGINEERING LTD.
 1301 Kellher Road
 Prince George, B.C. V2L 5S8
 Tel: (250) 564-4304 Fax: (250) 564-9323

MOUNT POLLEY MINING CORP.
 M.P. CONSTRUCTION PROGRAM STAGE 4
 ATTERBERG LIMITS OF KP06-ZS-06C, TP06-04

SCALE: N.T.S.	DATE: 2036/07/10
PROJECT NO: K-2036	DRAWING NO: 2036-B34

Jun. 9. 2005 11:24AM GeNorth Engineering 564 9323
GeNorth Engineering Ltd.
 1301 Kelliher Road Prince George, BC V2L5S8
 Phone (250)564-4304; fax (250)564-9323

No. 5937 P. 2
EVE ANALYSIS REPORT
10 20 40 60 SERIES

TO
 Mount Polley Mining Corp. Attn:
 Knight Piesold
 P.O Box 12
 Likely, BC
 VOL -1NO

PROJECT NO. K 1587


CLIENT Mount Polley Mining Corp. Attn:
 c.c. Knight Piesold


ATTN: Terry Isaacs @ 250-790-2268

PROJECT Construction Program - Mount Polley Mine
 Testing Services

CONTRACTOR

SIEVE TEST NO. 19 DATE RECEIVED 2005.Jun.06 DATE TESTED 2005.Jun.08 DATE SAMPLED 2005.May.27





Jun. 9. 2005 11:24AM GeNorth Engineering 564 9323
GeNorth Engineering Ltd.
 1301 Kelliher Road Prince George, BC V2L5B8
 Phone (250)564-4304; fax (250)564-9323

No.5937 P. 3
**MOISTURE - DENSITY
 RELATIONSHIP REPORT**

TO [REDACTED]
 Mount Polley Mining Corp. Attn:
 Knight Piesold
 P.O Box 12
 Likely, BC
 VOL -1NO

PROJECT NO. K 1587

CLIENT Mount Polley Mining Corp. Attn:
 c.c. Knight Piesold

ATTN: Terry Isaacs @ 250-790-2268

PROJECT Construction Program - Mount Polley Mine
 Testing Services


CONTRACTOR

PROCTOR NO. 18

NO OF TRIALS 4

DATE RECEIVED 2005.Jun.06 DATE SAMPLED 2005.May.27


INSITU MOISTURE	N/A %	COMPACTON STANDARD	Standard Proctor,
SAMPLED BY	Client - GJ		ASTM D698
TESTED BY	NDS	COMPACTON PROCEDURE	C: 152.4mm Mold, Passing 19mm
SUPPLIER		RAMMER TYPE	Manual
SOURCE	TP05-25, 0-5m	PREPARATION	Moist
MATERIAL IDENTIFICATION		Oversize Correction Method	ASTM 4718
MAJOR COMPONENT	TILL	Retained 19mm Screen	7.5 %
SIZE		Oversize Specific Gravity	2.65
DESCRIPTION	GRAVELLY		
ROCK TYPE			



TRIAL NUMBER	WET DENSITY (kg/m³)	DRY DENSITY (kg/m³)	MOISTURE CONTENT (%)
1	2109	1940	8.7
2	2185	1997	9.4
3	2228	1977	12.7
4	2256	2042	10.5

	MAXIMUM DRY DENSITY (kg/m³)	OPTIMUM MOISTURE CONTENT (%)
CALCULATED	2090	11.0
OVERSIZE CORRECTED	2124	10.3

COMMENTS
 ID# KP05-50



A1-19

GEO NORTH ENGINEERING LTD.
1301 Kellher Road, Tel (250) 564-4304
Prince George, B.C. V2L 5S8, Fax (250) 564-9323

MOUNT POLLEY MINE
ATTN: KNIGHT PIESOLD
ATTERBERG LIMITS OF KP-05-93

SCALE: NTS.	DATE: 2005/09/23
PROJECT NO: K-1587	DRAWING NO. 1587-843

Sep. 28. 2005 1:31PM **GeoNorth Engineering** 564 9323
1301 Kelliher Road Prince George, BC V2L5B8
Phone (250)564-4304; fax (250)564-9323

SIEVE TEST NO. 8087 SIS P. 4/9 RT
10 20 40 60 SERIES

TO [REDACTED]
Mount Polley Mining Corp. Attn:
Knight Piesold
P.O Box 12
Likely, BC
V0L -1N0

PROJECT NO. K 1587


CLIENT Mount Polley Mining Corp. Attn:
c.c. Knight Piesold

ATTN: Terry Isaacs @ 250-790-2268

PROJECT Construction Program - Mount Polley Mine
Testing Services

CONTRACTOR

SIEVE TEST NO. 58 DATE RECEIVED 2005. Sep. 14 DATE TESTED 2005. Sep. 20 DATE SAMPLED 2005. Sep. 06



COMMENTS

LOCATION: HORROW 3

CHAINAGE: CONTROL

Sep. 28. 2005 1:31PM "Geo" th Engineering 564 9323

1301 Kelliher Road Prince George, BC V2L5B8
Phone (250)564-4304; fax (250)564-9323

No. 8087 P. 1/9
**MOISTURE - DENSITY
RELATIONSHIP REPORT**

TO
Mount Polley Mining Corp. Attn:
Knight Piesold
P.O Box 12
Likely, BC
VOL -1N0

PROJECT NO. K 1587

CLIENT Mount Polley Mining Corp. Attn:
c.c. Knight Piesold

10-1-10-03


ATTN: Terry Isaacs @ 250-790-2268

PROJECT Construction Program - Mount Polley Mine
Testing Services

CONTRACTOR

PROCTOR NO. 53 DATE TESTED 2005.Sep. 20 DATE RECEIVED 2005.Sep.14 DATE SAMPLED 2005.Sep.06

INSITU MOISTURE	N/A %	COMPACTATION STANDARD	Standard Proctor,
SAMPLED BY	Client, Talib	COMPACTATION PROCEDURE	ASTM D698
TESTED BY	DJ	RAMMER TYPE	A: 101.6mm Mold,
SUPPLIER		PREPARATION	Passing 4.75mm
SOURCE	KP05-93	Oversize Correction Method	Manual
MATERIAL IDENTIFICATION		RETAINED 4.75mm SCREEN	Moist
MAJOR COMPONENT	Terril	Oversize Specific Gravity	ASTM 4718
SIZE		Total Number of Trials	18.9 %
DESCRIPTION			2.71
ROCK TYPE			3




TRIAL NUMBER	WET DENSITY (kg/m³)	DRY DENSITY (kg/m³)	MOISTURE CONTENT (%)
1	2128	1958	8.7
2	2250	2025	11.1
3	2241	2001	12.3

ZERO AIR VOIDS CURVE FOR ESTIMATED SPECIFIC GRAVITY OF 2.71	MAXIMUM DRY DENSITY (kg/m³)	OPTIMUM MOISTURE CONTENT (%)
CALCULATED	2030	11.0
OVERSIZE CORRECTED	2131	9.1

COMMENTS

SPECIFIC GRAVITY = 2.71



Sep. 19, 2005 4:34PM Ge "orth Engineering 564 9323
 1301 Kellher Road Prince George, BC V2L5B8
 Phone (250)564-4304; fax (250)564-9323

IEVIE ANALYSIS REPORT No. 7913 P. 1/5
 10 20 40 60 SERIES TT LG
 101-110.c.

TO
 Mount Polley Mining Corp. Attn:
 Knight Piesold
 P.O Box 12
 Likely, BC
 V0L -1N0

PROJECT NO. K 1587


CLIENT Mount Polley Mining Corp. Attn:
 c.c. Knight Piesold

ATTN: Terry Isaacs @ 250-790-2268

PROJECT Construction Program - Mount Polley Mine
 Testing Services

CONTRACTOR

SIEVE TEST NO 55 DATE RECEIVED 2005.Sep.08 DATE TESTED 2005.Sep.15 DATE SAMPLED 2005.Aug.26



COMMENTS

LOCATION: BORROW RECORD

101-1/10.03

Sep. 19, 2005 4:33PM GeoNorth Engineering 564 93231301 Kellith Road Prince George, BC V2L5B8
Phone (250)564-4304; fax (250)564-9323SIEVE ANALYSIS REPORT
10 20 40 60 SERIES

PROJECT NO. K 1587

CLIENT Mount Polley Mining Corp. Attn:
c.c. Knight Picold


Mount Polley Mining Corp. Attn:
 Knight Picold
 P.O Box 12
 Likely, BC
 V0L 1N0

ATTN: Terry Isaacs @ 250-790-2268

PROJECT Construction Program - Mount Polley Mine
Testing Services

CONTRACTOR

SIEVE TEST NO. 55 DATE RECEIVED 2005.Sep.08 DATE TESTED 2005.Sep.15 DATE SAMPLED 2005.Aug.26



COMMENTS

LOCATION: BORROW RECORD

SIEVE ANALYSIS REPORT
10 20 40 60 SERIES

TO

Knight Piesold
 1400-750 West Pender St.
 Vancouver, BC
 V6C -2T8

PROJECT NO K 1587

CLIENT Mount Polley Mining Corp. Attn:
 c.c. Knight Piesold

ATTN: Les Calbraith @ 604-685-0147

PROJECT Construction Program - Mount Polley Mine
 Testing Services

CONTRACTOR


SIEVE TEST NO. 47 DATE RECEIVED 2005.Aug.26 DATE TESTED 2005.Aug.31 DATE SAMPLED 2005.Aug.08

SUPPLIER KP05-79
 SOURCE

SPECIFICATION

MATERIAL TYPE VIRGIN TILL

SAMPLED BY MB, Client
 TESTED BY DJ
 TEST METHOD WASHED



GRAVEL SIZES	PERCENT PASSING	GRADATION LIMITS
3"	15 mm	
2"	50 mm	
1 1/2"	37.5 mm	100.0
1"	25 mm	99.7
3/4"	19 mm	99.1
1/2"	12.5 mm	98.0
3/8"	9.5 mm	97.1

SAND SIZES AND FINES	PERCENT PASSING	GRADATION LIMITS
No. 4 4.75 mm	94.3	
No. 10 2.00 mm	89.5	
No. 20 850 micrometers	84.8	
No. 40 425 micrometers	80.2	
No. 60 250 micrometers	74.9	
No. 100 150 micrometers	69.0	
No. 200 75 micrometers	57.2	

COMMENTS

LOCATION: SOUTH

CHAINAGE: LOT 50

ELEVATION: 944m



Sep. 2. 2005 11:20AM GeNorth Engineering 564 9323
GeoNorth Engineering Ltd.
 1301 Kelliher Road Prince George, BC V2L5B8
 Phone (250)564-4304; fax (250)564-9323

No. 7550 P. I. *LJ*

**MOISTURE - DENSITY
RELATIONSHIP REPORT**

TO
 Knight Piesold
 1400-150 West Pender St.
 Vancouver, BC
 V6C -2T8

PROJECT NO. K 1587

CLIENT Mount Polley Mining Corp. Attn:
 c.c. Knight Piesold

101-110.8


ATTN: Les Galbraith @ 604-685-0147

PROJECT Construction Program - Mount Polley Mine
 Testing Services

CONTRACTOR

PROCTOR NO. 44 DATE TESTED 2005.Sep.01 DATE RECEIVED 2005.Aug.26 DATE SAMPLED 2005.Aug.08

INSITU MOISTURE	N/A %	COMPACTATION STANDARD	Standard Proctor,
SAMPLED BY	MB, Client	ASCEM D698	
TESTED BY	DJ	COMPACTATION PROCEDURE	A: 101.6mm Mold, Passing 4.75mm
SUPPLIER		RAMMER TYPE	Manual
SOURCE	KP05-19	PREPARATION	Moist
MATERIAL IDENTIFICATION		Oversize Correction Method	ASTM 4718
MAJOR COMPONENT	VIRGIN TILL	RETAINED 4.75mm SCREEN	5.5 %
SIZE		Oversize Specific Gravity	2.65
DESCRIPTION		TOTAL NUMBER OF TRIALS	4
ROCK TYPE			



TRIAL NUMBER	WET DENSITY (kg/m³)	DRY DENSITY (kg/m³)	MOISTURE CONTENT (%)
1	2043	1808	13.0
2	2161	1889	14.4
3	2153	1825	18.0
4	2085	1740	19.8

	MAXIMUM DRY DENSITY (kg/m³)	OPTIMUM MOISTURE CONTENT (%)
CALCULATED OVERSIZE CORRECTED	1900 1930	15.5 14.7

COMMENTS

LOCATION: SOUTH, CHAINAGE: LOT 50, ELEVATION: 944m

Aug. 31. 2005 1:13PM GeoNorth Engineering Ltd.

1301 Kelliher Road Prince George, BC V2L5B8
Phone (250)564-4304; fax (250)564-9323

No. 7498 P. 1
IEVE ANALYSIS REPORT 10204060 SERIES 101-1/10
100

TO [Knight Piesold
1400-750 West Pender St.
Vancouver, BC
V6C -2T8

PROJECT NO. K 1587

CLIENT Mount Polley Mining Corp. Attn:
C.C. Knight Piesold

ATTN: Les Galbraith @ 604-685-0147


PROJECT Construction Program - Mount Polley Mine
Testing Services

CONTRACTOR

SIEVE TEST NO. 40 DATE RECEIVED 2005.Aug.26 DATE TESTED 2005.Aug.30 DATE SAMPLED 2005.Aug.03

SUPPLIER KP05-74
SOURCE
SPECIFICATION
MATERIAL TYPE SANDY TILL

SAMPLED BY MB, Client
TESTED BY DJ
TEST METHOD WASHED



GRAVEL SIZES		PERCENT PASSING	GRADATION LIMITS
3"	75 mm	100.0	
2"	50 mm	98.6	
1 1/2"	37.5 mm	96.2	
1"	25 mm	94.2	
3/4"	19 mm	93.2	
1/2"	12.5 mm	90.5	
3/8"	9.5 mm	88.7	

SAND SIZES AND FINES		PERCENT PASSING	GRADATION LIMITS
No. 4	4.75 µm	84.1	
No. 10	2.00 µm	79.0	
No. 20	850 µm	74.5	
No. 40	425 µm	70.2	
No. 60	250 µm	65.0	
No. 100	150 µm	59.3	
No. 200	75 µm	46.4	

COMMENTS

LOCATION: BORROW PIT 3 (approx.)

ELEVATION: 946m

Sample Aug 3

Page 1 of 1

2005.Aug.31 GeoNorth Engineering Ltd.

PER.

Aug. 31. 2005 1:13PM GeNorth Engineering 564 9323
GeoNorth Engineering Ltd.
1301 Kelliher Road Prince George, BC V2L5S8
Phone (250)564-4304; fax (250)564-9323

No. 7498 P. 3
**MOISTURE - DENSITY
RELATIONSHIP REPORT**

TO [REDACTED]
Knight Piesold
1400-750 West Pender St.
Vancouver, BC
V6C -2T8

PROJECT NO. K 1587

CLIENT Mount Polley Mining Corp. Attn:
c.c. Knight Piesold


ATTN: Les Galbraith @ 604-685-0147

PROJECT Construction Program - Mount Polley Mine
Testing Services

CONTRACTOR

PROCTOR NO. 38 DATE TESTED 2005, Aug. 30 DATE RECEIVED 2005, Aug. 26 DATE SAMPLED 2005, Aug. 03

INSITU MOISTURE	N/A %	COMPACTATION STANDARD	Standard Proctor,
SAMPLED BY	MB, Client	COMPACTATION PROCEDURE	ASTM D698
TESTED BY	D.J	RAMMER TYPE	A: 101.6mm Mold,
SUPPLIER	KP05-74	PREPARATION	Passing 4.75mm
SOURCE	KP05-74	OVERSIZE CORRECTION METHOD	Manual
MATERIAL IDENTIFICATION		RETAINED 4.75mm SCREEN	Moist
MAJOR COMPONENT	TILL	OVERSIZE SPECIFIC GRAVITY	ASTM 4718
SIZE		TOTAL NUMBER OF TRIALS	15.1 %
DESCRIPTION	SANDY		2.65
ROCK TYPE			4



TRIAL NUMBER	WET DENSITY (kg/m³)	DRY DENSITY (kg/m³)	MOISTURE CONTENT (%)
1	2027	1834	10.5
2	2200	1970	11.7
3	2180	1906	14.4
4	2137	1823	17.2

	MAXIMUM DRY DENSITY (kg/m³)	OPTIMUM MOISTURE CONTENT (%)
CALCULATED	1990	12.5
OVERSIZE CORRECTED	2068	10.8

COMMENTS

LOCATION: BORROW PIT 3, ELEVATION: 946m

Aug. 18. 2005 4:03PM GeoNorth Engineering 564 9323

GeoNorth Engineering Ltd.

1301 Kelliher Road Prince George, BC V2L5S8

Phone (250)564-4304; fax (250)564-9323

No.7226 . P. 3

**MOISTURE - DENSITY
RELATIONSHIP REPORT**

TO [Mount Polley Mining Corp. Attn:
Knight Piesold
P.O Box 12
Likely, BC
V0L -1N0]

PROJECT NO. K 1587

CLIENT Mount Polley Mining Corp. Attn:
c.c. Knight Piesold


ATTN: Terry Isaacs @ 250-790-2268

PROJECT Construction Program - Mount Polley Mine
Testing Services

CONTRACTOR

PROCTOR NO. 25 DATE TESTED 2005.Aug.18 DATE RECEIVED 2005.Aug.04 DATE SAMPLED 2005.Aug.04

INSITU MOISTURE	N/A %	COMPACTATION STANDARD	Standard Proctor,
SAMPLED BY	Client, MB		ASTM D698
TESTED BY	BO	COMPACTATION PROCEDURE	A: 101.6mm Mold, Passing 4.75mm
SUPPLIER		RAMMER TYPE	Automatic
SOURCE	KP-05-61	PREPARATION	Moist
MATERIAL IDENTIFICATION		Oversize Correction Method	ASTM 4718
MAJOR COMPONENT	TILL	RETAINED 4.75mm SCREEN	20.0 %
SIZE	50MM	Oversize Specific Gravity	2.65
DESCRIPTION	GRAVELLY	TOTAL NUMBER OF TRIALS	4
ROCK TYPE			



TRIAL NUMBER	WET DENSITY (kg/m³)	DRY DENSITY (kg/m³)	MOISTURE CONTENT (%)
1	2158	1994	8.2
2	2208	2031	8.7
3	2285	2038	12.1
4	2255	1983	13.7

	MAXIMUM DRY DENSITY (kg/m³)	OPTIMUM MOISTURE CONTENT (%)
CALCULATED OVERSIZE CORRECTED	2080 21.74	10.5 8.6

COMMENTS

Aug.18. 2005 4:03PM GeNorth Engineering 564 9323
GeNorth Engineering Ltd.
 1301 Kelliher Road Prince George, BC V2L5B8
 Phone (250)564-4304; fax (250)564-9323

No.7226 P. 2
IEVE ANALYSIS REPORT
10 20 40 60 SERIES

TO
 Mount Polley Mining Corp. Attn:
 Knight Piesold
 P.O Box 12
 Likely, BC
 VOL -1NO

PROJECT NO. K 1587


CLIENT Mount Polley Mining Corp. Attn:
 c.c. Knight Piesold


ATTN: Terry Isaacs @ 250-790-2268

PROJECT Construction Program - Mount Polley Mine
 Testing Services

CONTRACTOR

SIEVE TEST NO. 26 DATE RECEIVED 2005.Aug.04 DATE TESTED 2005.Aug.17 DATE SAMPLED 2005.Aug.04





A1-31

GEO NORTH ENGINEERING LTD.
1301 Keefer Road, Tel. (250) 564-4304
Prince George, B.C., V2L 5S8, Fax (250) 564-9323

MOUNT POLLEY MINE
ATTN: KNIGHT PIESOLD
ATTERBERG LIMITS OF KP-05-61

SCALE: V.T.S	DATE: 2005/08/17
PROJECT NO: K-1587	DRAWING NO: 1587-829

TO
 Mount Polley Mining Corp. Attn:
 Knight Piesold
 P.O Box 12
 Likely, BC
 VOL -1N0

PROJECT NO K 1587

CLIENT Mount Polley Mining Corp. Attn:
 c.c. Knight Piesold


ATTN: Terry Isaacs @ 250-790-2268

PROJECT Construction Program - Mount Polley Mine
 Testing Services

CONTRACTOR

SIEVE TEST NO 25 DATE RECEIVED 2005.Aug.04 DATE TESTED 2005.Aug.16 DATE SAMPLED 2005.Aug.04

SUPPLIER	KP-05-60	SAMPLED BY	Client, MR
SOURCE		TESTED BY	BO
SPECIFICATION		TEST METHOD	WASHED
MATERIAL TYPE	Till, Gravelly		



GRAVEL SIZES	PERCENT PASSING	GRADATION LIMITS
3"	75 mm	
2"	50 mm	100.0
1 1/2"	31.5 mm	98.6
1"	25 mm	94.7
3/4"	19 mm	92.3
1/2"	12.5 mm	89.4
3/8"	9.5 mm	87.2

SAND SIZES AND FINES	PERCENT PASSING	GRADATION LIMITS
No. 4 4.75 mm	82.0	
No. 10 2.00 mm	78.1	
No. 20 850 μm	74.2	
No. 40 425 μm	70.0	
No. 60 250 μm	64.5	
No. 100 150 μm	56.8	
No. 200 75 μm	48.3	

COMMENTS

LOCATION: BORROW PIT 3

CHAINAGE: 17+75

ELEVATION: 944.9m

TO
 Mount Polley Mining Corp. Attn:
 Knight. Piesold
 P.O Box 12
 Likely, BC
 VOL -1N0

PROJECT NO. K 1587

CLIENT Mount Polley Mining Corp. Attn:
 c.c. Knight Piesold


ATTN: Terry Isaacs @ 250-790-2268

PROJECT Construction Program ~ Mount Polley Mine
 Testing Services

CONTRACTOR

PROCTOR NO. 24 DATE TESTED 2005.Aug.17 DATE RECEIVED 2005.Aug.04 DATE SAMPLED 2005.Aug.04

INSITU MOISTURE	N/A %	COMPACTATION STANDARD	Standard Proctor,
SAMPLED BY	Client, MB		ASTM D698
TESTED BY	BO	COMPACTATION PROCEDURE	A: 101.6mm Mold, Passing 4.75mm
SUPPLIER		RAMMER TYPE	Manual
SOURCE	KP-05-60	PREPARATION	Moist
MATERIAL IDENTIFICATION		Oversize Correction Method	ASTM 4718
MAJOR COMPONENT	TILL	RETAINED 4.75mm SCREEN	17.6 %
SIZE	50MM	Oversize Specific Gravity	2.65
DESCRIPTION	GRAVELLY	TOTAL NUMBER OF TRIALS	4
ROCK TYPE			



TRIAL NUMBER	WET DENSITY (kg/m³)	DRY DENSITY (kg/m³)	MOISTURE CONTENT (%)
1	2131	1962	8.6
2	2249	2054	9.5
3	2252	2013	11.9
4	2217	1926	15.1

	MAXIMUM DRY DENSITY (kg/m³)	OPTIMUM MOISTURE CONTENT (%)
CALCULATED OVERSIZE CORRECTED	2080 2162	10.5 8.8

COMMENTS

PER.

Aug. 18, 2005 11:19AM GeNorth Engineering 564 9323
GeNorth Engineering Ltd.
 1301 Kelliher Road Prince George, BC V2L5S8
 Phone (250)564-4304; fax (250)564-9323

No. 7200 P. 3/3
SIEVE ANALYSIS REPORT
10 20 40 60 SERIES

TO
 Mount Polley Mining Corp. Attn:
 Knight Piesold
 P.O Box 12
 Likely, BC
 VOL -1NO

PROJECT NO K 1587

CLIENT Mount Polley Mining Corp. Attn:
 c.c. Knight Piesold


ATTN: Terry Isaacs @ 250-790-2268

PROJECT Construction Program - Mount Polley Mine
 Testing Services

CONTRACTOR

SIEVE TEST NO 25 DATE RECEIVED 2005.Aug.04 DATE TESTED 2005.Aug.16 DATE SAMPLED 2005.Aug.04

SUPPLIER	KP-05-60	SAMPLED BY	Client, MH
SOURCE		TESTED BY	BO
SPECIFICATION		TEST METHOD	(WASHED)
MATERIAL TYPE	Till, Gravelly		



GRAVEL SIZES	PERCENT PASSING	GRADATION LIMITS
3"	75 mm	
2"	50 mm	100.0
1 1/2"	37.5 mm	98.6
1"	25 mm	94.7
3/4"	19 mm	92.3
1/2"	12.5 mm	89.4
3/8"	9.5 mm	87.2


SAND SIZES AND FINES	PERCENT PASSING	GRADATION LIMITS
No. 4 4.75 mm	82.0	
No. 10 2.00 mm	78.1	
No. 20 0.850 mm	74.2	
No. 40 0.425 mm	70.0	
No. 60 0.250 mm	64.5	
No. 100 0.150 mm	56.8	
No. 200 0.075 mm	48.3	

COMMENTS

LOCATION: HORROW PIT 3

CHAINAGE: 17+75

ELEVATION: 944.9m



A1-35

GEO NORTH ENGINEERING LTD.
 1301 Keilher Road, Tel. (250) 564-4304
 Prince George, B.C. V2L 5S8. Fax (250) 564-9323

MOUNT POLLEY MINE
 ATTN: KNIGHT PIESOLD
 ATTERBERG LIMITS OF KP-05-60

SCALE: N.T.S.	DATE: 2005/08/17
PROJECT NO: K-1587	DRAWING NO. 1587-B28

Jul.27. 2005 2:26PM **GeoNorth Engineering** 564 9323
1301 Kellith Road Prince George, BC V2L5S8
Phone (250)564-4304; fax (250)564-9323

No.6837 P. 5/9
SIEVE ANALYSIS REPORT
10 20 40 60 SERIES

TO
Mount Polley Mining Corp. Attn:
Knight Piesold
P.O Box 12
Likely, BC
V0L 1N0

PROJECT NO. K 1587

CLIENT Mount Polley Mining Corp. Attn:
cc Knight Piesold

ATTN: Terry Isaacs @ 250-790-2268


PROJECT Construction Program - Mount Polley Mine
Testing Services

CONTRACTOR

SIEVE TEST NO. 23 DATE RECEIVED 2005.Jul.22 DATE TESTED 2005.Jul.26 DATE SAMPLED 2005.Jul.19

SUPPLIER KP05-58
SOURCE
SPECIFICATION
MATERIAL TYPE TILL, SANDY

SAMPLED BY Client, MB
TESTED BY DJ
TEST METHOD WASHER



GRAVEL SIZES		PERCENT PASSING	GRADATION LIMITS
3"	75 mm	100.0	
2"	50 mm	97.5	
1 1/2"	37.5 mm		
1"	25 mm	95.0	
3/4"	19 mm	94.0	
1/2"	12.5 mm	91.8	
3/8"	9.5 mm	90.5	

SAND SIZES AND FINES		PERCENT PASSING	GRADATION LIMITS
No. 4	4.75 mm	86.9	
No. 10	2.00 mm	82.3	
No. 20	0.850 mm	77.9	
No. 40	0.425 mm	73.7	
No. 60	0.250 mm	68.3	
No. 100	0.150 mm	62.5	
No. 200	0.075 mm	52.7	

COMMENTS

LOCATION: BORROW PITS

100%

APPENDIX A2

ZONE S RECORD RESULTS

(Pages A2-1 to A2-64)

Sep. 29. 2005 10:13AM **GeoNorth Engineering** 564 9323
1301 Kellher Road, Prince George, BC V2L5S8
Phone (250)564-4304; fax (250)564-9323

NO. 8103 P. 2/2
TEST REPORT
10 20 40 60 SERIES

TO
Mount Polley Mining Corp. Attn:
Knight Piesold
P.O Box 12
Likely, BC
V0L -1N0

PROJECT NO K 1587

CLIENT Mount Polley Mining Corp. Attn:
c.c. Knight Piesold

ATTN: Terry Isaacs @ 250-790-2268


PROJECT Construction Program - Mount Polley Mine
Testing Services

CONTRACTOR

SIEVE TEST NO 60 DATE RECEIVED 2005. Sep. 14 DATE TESTED 2005. Sep. 26 DATE SAMPLED 2005. Sep. 10

SUPPLIER KP05-95
SOURCE
SPECIFICATION
MATERIAL TYPE TILL

SAMPLED BY Client, Talib
TESTED BY DJ
TEST METHOD WASHER



GRAVEL SIZES	PERCENT PASSING	GRADATION LIMITS
3"	75 mm	
2"	50 mm	100.0
1 1/2"	37.5 mm	97.1
1"	25 mm	95.2
3/4"	19 mm	91.7
1/2"	12.5 mm	87.6
3/8"	9.5 mm	85.4

SAND SIZES AND FINES	PERCENT PASSING	GRADATION LIMITS
No. 4 4.75 mm	81.2	
No. 10 2.00 mm	77.1	
No. 20 850 µm	73.2	
No. 40 425 µm	69.5	
No. 60 250 µm	65.1	
No. 100 150 µm	60.7	
No. 200 75 µm	53.8	

COMMENTS

LOCATION: MAIN
CHAINAGE: 24+50
ELEVATION: 947.4

Sep. 28. 2005 1:31PM Georth Engineering 564 9323
1301 Kellher Road Prince George, BC V2L5S8
Phone (250)564-4304; fax (250)564-9323

No. 8087 P. 3/9
**MOISTURE - DENSITY
RELATIONSHIP REPORT**

TO
Mount Polley Mining Corp. Attn:
Knight Piesold
P.O Box 12
Likely, BC
V0L -1N0

PROJECT NO. K 1587

CLIENT Mount Polley Mining Corp. Attn:
cc. Knight Piesold


ATTN: Terry Isaacs @ 250-790-2268

PROJECT Construction Program - Mount Polley Mine
Testing Services

CONTRACTOR

PROCTOR NO. 55 DATE TESTED 2005. Sep. 27 DATE RECEIVED 2005. Sep. 14 DATE SAMPLED 2005. Sep. 10

INSITU MOISTURE	N/A %	COMPACTATION STANDARD	Standard Proctor,
SAMPLED BY	Client, Talib	ASTM D698	
TESTED BY	DJ	A: 101.6mm Mold, Passing 4.75mm	
SUPPLIER		Manual	
SOURCE	KP05-95	Moist	
MATERIAL IDENTIFICATION		ASTM 4718	
MAJOR COMPONENT	TILL	18.6 %	
SIZE	RETAINED 4.75mm SCREEN	2.66	
DESCRIPTION	OVERSIZE SPECIFIC GRAVITY		
ROCK TYPE	TOTAL NUMBER OF TRIALS	4	



TRIAL NUMBER	WET DENSITY (kg/m³)	DRY DENSITY (kg/m³)	MOISTURE CONTENT (%)
1	1997	1817	9.9
2	2174	1939	12.1
3	2204	1937	13.8
4	2170	1885	15.1

ZERO AIR VOIDS CURVE FOR ESTIMATED SPECIFIC GRAVITY OF 2.66	MAXIMUM DRY DENSITY (kg/m³)	OPTIMUM MOISTURE CONTENT (%)
CALCULATED OVERSIZE CORRECTED	1950 2052	13.0 10.8

COMMENTS

SPECIFIC GRAVITY = 2.66

Sep. 28. 2005 1:31PM Geonorth Engineering 564 9323
 1301 Kellher Road F. Prince George, BC V2L5B8
 Phone (250)564-4304; fax (250)564-9323

SIEVE NO. 8087 SIS P. 6/9 DRT
 10 20 40 60 SERIES

TO [REDACTED]
 Mount Polley Mining Corp. Attn:
 Knight Piesold
 P.O Box 12
 Likely, BC
 VOL -1NO

PROJECT NO. K 1587


CLIENT Mount Polley Mining Corp. Attn:
 cc Knight Piesold

ATTN: Terry Isaacs @ 250-790-2268

PROJECT Construction Program - Mount Polley Mine
 Testing Services

CONTRACTOR

SIEVE TEST NO. 60 DATE RECEIVED 2005.Sep.14 DATE TESTED 2005.Sep.26 DATE SAMPLED 2005.Sep.10




COMMENTS

LOCATION: MAIN
 CHAINAGE: 24+50
 ELEVATION: 947.4

Page 1 of 1

2005. Sep. 28 GeoNorth Engineering Ltd.

PER



GEO NORTH ENGINEERING LTD.
1301 Kellifer Road, Tel (250) 564-4304
Prince George, B.C., V2L 5S8, Fax (250) 564-9323

MOUNT POLLEY MINE
ATTN: KNIGHT PIESOLD
ATTERBERG LIMITS OF KP-05-95

SCALE:
NTS
PROJECT NO:
K-1587

DATE:
2005/09/23
DRAWING NO.
1587-B45

Sep. 28. 2005 1:31PMorthGeo" th Engineering 564 9323

1301 Kelliher Road Prince George, BC V2L5S8
Phone (250)564-4304; Fax (250)564-9323

No. 8087 P. 2/9
**MOISTURE - DENSITY
RELATIONSHIP REPORT**

TO Mount Polley Mining Corp. Attn:
Knight Piesold

P.O Box 12
Likely, BC
V0L -1N0

PROJECT NO K 1587
CLIENT Mount Polley Mining Corp. Attn:
c.c. Knight Piesold

ATTN: Terry Isaacs @ 250-790-2268

PROJECT Construction Program - Mount Polley Mine
Testing Services

CONTRACTOR

PROCTOR NO. 54 DATE TESTED 2005.Sep.21 DATE RECEIVED 2005.Sep.14 DATE SAMPLED 2005.Sep.10

INSITU MOISTURE	N/A %	COMPACTATION STANDARD	Standard Proctor,
SAMPLED BY	Client, Talib		ASTM D698
TESTED BY	DJ	COMPACTATION PROCEDURE	A: 101.6mm Mold, Passing 4.75mm
SUPPLIER		RAMMER TYPE	Manual
SOURCE	KP05-94	PREPARATION	Moist
MATERIAL IDENTIFICATION		Oversize Correction Method	ASTM 4718
MAJOR COMPONENT	TILL	RETAINED 4.75mm SCREEN	21.6 %
SIZE		Oversize Specific Gravity	2.68
DESCRIPTION		Total Number of Trials	4
ROCK TYPE			

2100

2075

2050

2025

2000

1975

DRY DENSITY (kg/m³)

7 8 9 10 11 12 13

MOISTURE CONTENT (%)

ZERO AIR VOIDS CURVE FOR ESTIMATED SPECIFIC GRAVITY OF 2.68

MAXIMUM DRY DENSITY (kg/m³)

OPTIMUM MOISTURE CONTENT (%)

ZERO AIR VOIDS CURVE FOR ESTIMATED SPECIFIC GRAVITY OF 2.68	MAXIMUM DRY DENSITY (kg/m ³)	OPTIMUM MOISTURE CONTENT (%)
CALCULATED OVERSIZE CORRECTED	2080 2186	9.5 7.7

COMMENTS

SPECIFIC GRAVITY = 2.68

Sep.28. 2005 1:31PM NorthGeoNorth Engineering 564 9323
1301 Kelliher Road Prince George, BC V2L5S8
Phone (250)564-4304; fax (250)564-9323

RECEIVED NO. 8087 SIS P. 5/9
10 20 40 60 SERIES

TO
Mount Polley Mining Corp. Attn:
Knight Piesold
P.O Box 12
Likely, BC
V0L -1N0

PROJECT NO. K 1587


CLIENT Mount Polley Mining Corp. Attn:
c.c. Knight Piesold

ATTN: Terry Isaacs @ 250-790-2268

PROJECT Construction Program - Mount Polley Mine
Testing Services

CONTRACTOR

SIEVE TEST NO 59 DATE RECEIVED 2005.Sep.14 DATE TESTED 2005.Sep.26 DATE SAMPLED 2005.Sep.10




COMMENTS

LOCATION: MAIN

CHAINAGE: 20+00

ELEVATION: 947.5



GEO NORTH ENGINEERING LTD.
1301 Kellher Road, Tel. (250) 564-4304
Prince George, B.C., V2L 5S8, Fax (250) 564-9323

MOUNT POLLEY MINE
ATTN: KNIGHT PIESOLD
ATTERBERG LIMITS OF KP-DS-94

SCALE: N.T.S.	DATE: 2005/09/23
PROJECT NO: K-1567	DRAWING NO: 1587-B44

Sep. 19. 2005 4:34PM **GeoNorth Engineering 564 9328**

1301 Kelliher Road Prince George, BC V2L5S8
Phone (250)564-4304; fax (250)564-8323

No. 7912 p. 4
**MOISTURE - DENSITY
RELATIONSHIP REPORT**

PROJECT NO. K 1587

CLIENT Mount Polley Mining Corp. Attn:
cc. Knight Piesold

Mount Polley Mining Corp. Attn:
Knight Piesold
P.O Box 12
Likely, BC
V0L 1N0


ATTN: Terry Isaacs @ 250-790-2268

PROJECT Construction Program - Mount Polley Mine
Testing Services

CONTRACTOR

PROCTOR NO. 51 DATE TESTED 2005. Sep. 17 DATE RECEIVED 2005. Sep. 14 DATE SAMPLED 2005. Sep. 06

INSITU MOISTURE	N/A %	COMPACTATION STANDARD	Standard Proctor,
SAMPLED BY	Client, Talib	COMPACTATION PROCEDURE	ASTM D698
TESTED BY	RO	RAMMER TYPE	A: 101.6mm Mold, Passing 4.75mm
SUPPLIER	KP05-92	PREPARATION	Manual
SOURCE	KP05-92	OVERSIZE CORRECTION METHOD	ASTM 4718
MATERIAL IDENTIFICATION	TILL	RETAINED 4.75mm SCREEN	7.8 %
MAJOR COMPONENT	TILL	OVERSIZE SPECIFIC GRAVITY	2.66
SIZE		TOTAL NUMBER OF TRIALS	3
DESCRIPTION			
ROCK TYPE			



TRIAL NUMBER	WET DENSITY (kg/m³)	DRY DENSITY (kg/m³)	MOISTURE CONTENT (%)
1	2230	2018	10.5
2	2286	2034	12.4
3	2206	1925	14.6

	MAXIMUM DRY DENSITY (kg/m³)	OPTIMUM MOISTURE CONTENT (%)
CALCULATED OVERSIZE CORRECTED	2040	11.5

COMMENTS

SPECIFIC GRAVITY = 2.66

Sep.19. 2005 4:35PM GeoNorth Engineering 564 9323
 1301 Kelliher Road, Prince George, BC V2L5S8
 Phone (250)564-4304; fax (250)564-9323

SIEVE ANALYSIS REPORT
10 20 40 60 SERIES

TO [REDACTED]
 Mount Polley Mining Corp. Attn:
 Knight Piesold
 P.O Box 12
 Likely, BC
 VOL ~1N0

PROJECT NO. K 1587

CLIENT Mount Polley Mining Corp. Attn:
 cc Knight Piesold

ATTN: Terry Isaacs @ 250-790-2268


PROJECT Construction Program - Mount Polley Mine
 Testing Services

CONTRACTOR

SIEVE TEST NO 57 DATE RECEIVED 2005.Sep.14 DATE TESTED 2005.Sep.15 DATE SAMPLED 2005.Sep.06

SUPPLIER
 SOURCE KP05-92
 SPECIFICATION
 MATERIAL TYPE TILL

SAMPLED BY Client, Talib
 TESTED BY RO
 TEST METHOD WASHWID



GRAVEL SIZES		PERCENT PASSING	GRADATION LIMITS
3"	75 mm	100.0	
2"	50 mm	92.0	
1 1/2"	37.5 mm		
1"	25 mm	89.4	
3/4"	19 mm	86.4	
1/2"	12.5 mm	83.3	
3/8"	9.5 mm	81.3	

SAND SIZES AND FINES		PERCENT PASSING	GRADATION LIMITS
No. 4	4.75 mm	76.8	
No. 10	2.00 mm	12.6	
No. 20	850 μm	68.4	
No. 40	425 μm	64.3	
No. 60	250 μm	59.1	
No. 100	150 μm	53.6	
No. 200	75 μm	44.9	

COMMENTS

LOCATION: MAIN
 CHAINAGE: 27+50
 ELEVATION: 946

Sep. 19. 2005 4:35PM **GeoNorth Engineering 564 9323**
1301 Kelliher Road Prince George, BC V2L5S8
Phone (250)584-4304; fax (250)584-9323

No. 7913 P. 4/5
**MOISTURE - DENSITY
RELATIONSHIP REPORT**

TO Mount Polley Mining Corp. Attn:
Knight Piesold
P.O Box 12
Likely, BC
V0L -1NO

PROJECT NO K 1587

CLIENT Mount Polley Mining Corp. Attn:
c.c. Knight Piesold


ATTN: Terry Isaacs @ 250-790-2268

PROJECT Construction Program - Mount Polley Mine
Testing Services

CONTRACTOR

PROCTOR NO 51 DATE TESTED 2005. Sep. 17 DATE RECEIVED 2005. Sep. 14 DATE SAMPLED 2005. Sep. 06

INSITU MOISTURE	N/A %	COMPACTATION STANDARD	Standard Proctor,
SAMPLED BY	Client, Talib		ASTM D698
TESTED BY	RO	COMPACTATION PROCEDURE	A: 101.6mm Mold, Passing 4.75mm
SUPPLIER		RAMMER TYPE	Manual
SOURCE	KP05-92	PREPARATION	Moist
MATERIAL IDENTIFICATION		Oversize Correction Method	ASTM 4718
MAJOR COMPONENT	TILL	RETAINED 4.75mm SCREEN	7.8 %
SIZE		Oversize Specific Gravity	2.66
DESCRIPTION		TOTAL NUMBER OF TRIALS	3
ROCK TYPE			



TRIAL NUMBER	WET DENSITY (kg/m^3)	DRY DENSITY (kg/m^3)	MOISTURE CONTENT (%)
1	2230	2018	10.5
2	2286	2034	12.4
3	2206	1925	14.6

	MAXIMUM DRY DENSITY (kg/m^3)	OPTIMUM MOISTURE CONTENT (%)
CALCULATED	2040	11.5
OVERSIZE CORRECTED	2078	10.7

COMMENTS

SPECIFIC GRAVITY = 2.66

Sep. 19, 2005 4:33PM **GeoNorth Engineering** 564 9323
 1301 Kellher Road Prince George, BC V2L5S8
 Phone (250)564-4304; fax (250)564-9323

SIEVE ANALYSIS REPORT
10 20 40 60 SERIES

PROJECT NO. K 1587

CLIENT Mount Polley Mining Corp. Attn:
 c.c. Knight Piesold

Mount Polley Mining Corp. Attn:
 Knight Piesold
 P.O Box 12
 Likely, BC
 VOL -1NO

ATTN: Terry Isaacs @ 250-790-2268


PROJECT Construction Program - Mount Polley Mine
 Testing Services

CONTRACTOR

SIEVE TEST NO. 5 / DATE RECEIVED 2005.Sep.14 DATE TESTED 2005.Sep.15 DATE SAMPLED 2005.Sep.06

SUPPLIER KP05-92.
 SOURCE
 SPECIFICATION
 MATERIAL TYPE TILL

SAMPLED BY Client, Talib
 TESTED BY RO
 TEST METHOD WASHED



GRAVEL SIZES		PERCENT PASSING	GRADATION LIMITS
3"	75 mm	100.0	
2"	50 mm	92.0	
1 1/2"	37.5 mm		
1"	25 mm	89.4	
3/4"	19 mm	86.4	
1/2"	12.5 mm	83.3	
3/8"	9.5 mm	81.3	


SAND SIZES AND FINES		PERCENT PASSING	GRADATION LIMITS
No. 4	4.75 mm	76.8	
No. 10	2.00 mm	72.6	
No. 20	850 µm	68.4	
No. 40	425 µm	64.3	
No. 60	250 µm	59.1	
No. 100	150 µm	53.6	
No. 200	75 µm	44.9	

COMMENTS

LOCATION: MAIN

CHAINAGE: 27+50

ELEVATION: 946



GEO NORTH ENGINEERING LTD.
1301 Kellner Road, Tel (250) 564-4304
Prince George, B.C., V2L 5S8, Fax (250) 564-9323

MOUNT POLLEY MINE
ATTN: KNIGHT PIERSOLD
ATTERBERG LIMITS OF KP-05-92

SCALE:
N.T.S.
PROJECT NO:
K-1587

DATE:
2005/09/20
DRAWING NO.
1587-B42

TO
 Mount Polley Mining Corp. Attn:
 Knight Piesold
 P.O Box 12
 Likely, BC
 VOL -1NO

PROJECT NO. K 1587


CLIENT Mount Polley Mining Corp. Attn:
 c.c. Knight Piesold

ATTN: Terry Isaacs @ 250-790-2268

PROJECT Construction Program - Mount Polley Mine
 Testing Services

CONTRACTOR

SIEVE TEST NO. 56 DATE RECEIVED 2005.Sep.14 DATE TESTED 2005.Sep.16 DATE SAMPLED 2005.Sep.06



Sep-20, 2005 3:11PM Work JNorth Engineering 564 9323
 1301 Kallher Road Prince George, BC V2L5S5
 Phone (250)584-4304; fax (250)584-9323

No. 7937 P. 1
 MOISTURE-DENSITY
 RELATIONSHIP REPORT

TO

Mount Polley Mining Corp. Attn:
 Knight Piesold
 P.O Box 12
 Likely, BC
 VOL -1NO

PROJECT NO. K 1587

CLIENT Mount Polley Mining Corp. Attn:
 c.c. Knight Piesold


ATTN: Terry Isaacs @ 250-790-2268

PROJECT Construction Program - Mount Polley Mine
 Testing Services
 CONTRACTOR

PROCTOR NO. 52

DATE TESTED 2005. Sep. 20 DATE RECEIVED 2005. Sep. 14 DATE SAMPLED 2005. Sep. 06

INSITU MOISTURE	N/A %	COMPACTATION STANDARD	Standard Proctor,
SAMPLED BY	Client, Talib		ASTM D698
TESTED BY	DJ	COMPACTATION PROCEDURE	A: 101.6mm Mold, Passing 4.75mm
SUPPLIER		RAMMER TYPE	Manual
SOURCE	KP05-91	PREPARATION	Moist
MATERIAL IDENTIFICATION		Oversize Correction Method	ASTM D1718
MAJOR COMPONENT	TILL	RETAINED 4.76mm SCREEN	9.5 %
SIZE		Oversize Specific Gravity	2.68
DESCRIPTION		TOTAL NUMBER OF TRIALS	4
ROCK TYPE			





TRIAL NUMBER	WET DENSITY (kg/m³)	DRY DENSITY (kg/m³)	MOISTURE CONTENT (%)
1	2079	1893	9.8
2	2224	1993	11.6
3	2210	1932	14.4
4	1983	1711	15.9

	MAXIMUM DRY DENSITY (kg/m³)	OPTIMUM MOISTURE CONTENT (%)
CALCULATED	2010	12.5
OVERSIZE CORRECTED	2059	11.1

COMMENTS

SPECIFIC GRAVITY = 2.68





GEO NORTH ENGINEERING LTD.
1301 Kellner Road, Tel. (250) 564-4324
Prince George, B.C., V2L 5S8, Fax (250) 564-9323

MOUNT POLLEY MINE
ATTN: KNIGHT PIERSOLD
ATTERBERG LIMITS OF KP-05-87

SCALE:	DATE:
N.T.S	2005/09/16
PROJECT NO:	DRAWING NO.
K-1587	1587-339

Sep.16. 2005 7:45AM NorthGe...orth Engineering 564 9323

1301 Kelliher Road Prince George, BC V2L5S8
Phone (250)564-4304; fax (250)564-9323

No.7854 p. 2
**MOISTURE - DENSITY
RELATIONSHIP REPORT**

TO
Mount Polley Mining Corp. Attn:
Knight Piesold
P.O Box 12
Likely, BC
VOL -1N0

PROJECT NO. K 1587

CLIENT Mount Polley Mining Corp. Attn:
c.c. Knight Piesold


ATTN: Terry Isaacs @ 250-790-2268

PROJECT Construction Program - Mount Polley Mine
Testing Services
CONTRACTOR

PROCTOR NO. 50

DATE TESTED 2005.Sep.15 DATE RECEIVED 2005.Sep.08 DATE SAMPLED 2005.Aug.26

INSITU MOISTURE	N/A %	COMPACTATION STANDARD	Standard Proctor,
SAMPLED BY	Client, Talib		ASTM D698
TESTED BY	DJ	COMPACTATION PROCEDURE	A: 101.6mm Mold, Passing 4.75mm
SUPPLIER		RAMMER TYPE	Manual
SOURCE	KP05-87	PREPARATION	Moist
MATERIAL IDENTIFICATION		OVERSIZE CORRECTION METHOD	ASTM 4718
MAJOR COMPONENT	TILL	RETAINED 4.75mm SCREEN	10.1%
SIZE		OVERSIZE SPECIFIC GRAVITY	2.65
DESCRIPTION		TOTAL NUMBER OF TRIALS	4
ROCK TYPE			



TRIAL NUMBER	WET DENSITY (kg/m ³)	DRY DENSITY (kg/m ³)	MOISTURE CONTENT (%)
1	2069	1884	9.8
2	2254	2020	11.6
3	2206	1949	13.2
4	1970	1691	16.5

	MAXIMUM DRY DENSITY (kg/m ³)	OPTIMUM MOISTURE CONTENT (%)
CALCULATED	2020	11.5
OVERSIZE CORRECTED	2070	10.4

COMMENTS

PER.

470 Sep. 16. 2005 7:45AM North Geotech Engineering 564 9323
 1301 Kellher Road Prince George, BC V2L5S8
 Phone (250)564-4304; fax (250)564-9323

SIEVE ANALYSIS REPORT
 10 20 40 60 SERIES 11

Mount Polley Mining Corp. Attn:
 Knight Piesold
 P.O Box 12
 Likely, BC
 VOL -1NO

ATTN: Terry Isaacs @ 250-790-2268

PROJECT NO. K 1587
 CLIENT Mount Polley Mining Corp. Attn:
 c.c. Knight Piesold


6850147


Galbraith

PROJECT Construction Program - Mount Polley Mine
 Testing Services

CONTRACTOR

SIEVE TEST NO. 54 DATE RECEIVED 2005. Sep. 08 DATE TESTED 2005. Sep. 14 DATE SAMPLED 2005. Aug. 26





GEO NORTH ENGINEERING LTD.
1301 Kelner Road, Tel: (250) 564-4304
Prince George, B.C. V2L 5S8, Fax (250) 564-9323

MOUNT POLLEY MINE
ATTN: KNIGHT PIERSOLD
ATTERBERG LIMITS OF KP-05-86

SCALE: NTS.	DATE: 2005/09/14
PROJECT NO: K-1587	DRAWING NO. 1587-338

Sep. 15. 2005 10:49AM OrthoGe "orth Engineering 564 9323

1301 Kelliher Road Prince George, BC V2L588
Phone (250)564-4304; fax (250)564-9323

No. 7829 P. 1/4
**MOISTURE - DENSITY
RELATIONSHIP REPORT**

TO [Knight Piesold
1400-750 West Pender St.
Vancouver, BC
V6C 2T8]

PROJECT NO. K 1587

CLIENT Mount Polley Mining Corp. Attn:
c.c. Knight Piesold

ATTN: Les Galbraith @ 604-685-0147


PROJECT Construction Program - Mount Polley Mine
Testing Services

CONTRACTOR

PROCTOR NO. 49

DATE TESTED 2005. Sep. 14 DATE RECEIVED 2005. Sep. 08 DATE SAMPLED 2005. Aug. 26

INSITU MOISTURE	N/A %	COMPACTATION STANDARD	Standard Proctor,
SAMPLED BY	Client, Talib		ASTM D698
TESTED BY	DJ	COMPACTATION PROCEDURE	A: 101.6mm Mold, Passing 4.75mm
SUPPLIER		RAMMER TYPE	Manual
SOURCE	KP05-86	PREPARATION	Moist
MATERIAL IDENTIFICATION		Oversize Correction Method	ASTM 4/18
MAJOR COMPONENT	TILL	RETAINED 4.75mm SCREEN	11.5 %
SIZE		Oversize Specific Gravity	2.65
DESCRIPTION		TOTAL NUMBER OF TRIALS	4
ROCK TYPE			



COMMENTS

TRIAL NUMBER	WET DENSITY (kg/m³)	DRY DENSITY (kg/m³)	MOISTURE CONTENT (%)
1	1864	1749	6.6
2	2149	1981	8.5
3	2278	2052	11.0
4	2207	1965	12.3

	MAXIMUM DRY DENSITY (kg/m³)	OPTIMUM MOISTURE CONTENT (%)
CALCULATED OVERSIZE CORRECTED	2060 2114	10.5 9.4

Sep.14. 2005 4:06PM GeNorth Engineering 564 9323
GeNorth Engineering Ltd.
 1301 Kelliher Road Prince George, BC V2L5S8
 Phone (250)564-4304; fax (250)564-9323

No.7811 P. 2/4
JOEVE ANALYSIS REPORT
10 20 40 60 SERIES

TO
 Knight Piesold
 1400-750 West Pender St.
 Vancouver, BC
 V6C -2T8

PROJECT NO. K 1587

CLIENT Mount Polley Mining Corp. Attn:
 c.c Knight Piesold


ATTN: Les Calbraith @ 604-685-0147

PROJECT Construction Program - Mount Polley Mine
 Testing Services

CONTRACTOR

SIEVE TEST NO. 51 DATE RECEIVED 2005.Sep.08 DATE TESTED 2005.Sep.12 DATE SAMPLED 2005.Aug.26

SUPPLIER	KP05-86	SAMPLED BY	Client, Talib
SOURCE		TESTED BY	RO
SPECIFICATION		TEST METHOD	WASHED
MATERIAL TYPE	TILL		



GRAVEL SIZES		PERCENT PASSING	GRADATION LIMITS
3"	75 mm		
2"	50 mm		
1 1/2"	37.5 mm	100.0	
1"	25 mm	98.4	
3/4"	19 mm	98.0	
1/2"	12.5 mm	95.6	
3/8"	9.5 mm	93.3	

SAND SIZES AND FINES		PERCENT PASSING	GRADATION LIMITS
No. 4	4.75 mm	88.4	
No. 10	2.00 mm	82.1	
No. 20	850 µm	77.4	
No. 40	425 µm	72.6	
No. 60	250 µm	66.5	
No. 100	150 µm	60.4	
No. 200	75 µm	50.2	

COMMENTS

LOCATION: MAIN
 CHAINAGE: 19100
 ELEVATION: 948

Page 1 of 1

2005.Sep.14 GeoNorth Engineering Ltd.

PER. *[Signature]*

Sep. 14. 2005 4:06PM Ger" rth Engineering 564 9323

GeoNorth E "neering Ltd.

1301 Kelliher Road Prince George, BC V2L5S8

Phone (250)564-4304; fax (250)564-9323

No. 7811 P. 1/4
EVE ANALYSIS REPORT
10 20 40 60 SERIES

J.C.G.A.
101-1/10.03

TO

Knight Piesold
1400-150 West Pender St.
Vancouver, BC
V6C -2T8

PROJECT NO. K 1587

CLIENT Mount Polley Mining Corp. Attn:
c.c. Knight Piesold


ATTN: Les Galbraith @ 604-685-0147

PROJECT Construction Program - Mount Polley Mine
Testing Services

CONTRACTOR

SIEVE TEST NO. 50 DATE RECEIVED 2005.Sep.08 DATE TESTED 2005.Sep.12 DATE SAMPLED 2005.Aug.26

SUPPLIER	KP05-B5	SAMPLED BY	Client, Malib
SOURCE		TESTED BY	DJ
SPECIFICATION		TEST METHOD	WASHED
MATERIAL TYPE	"I" II, I		



GRAVEL SIZES	PERCENT PASSING	GRADATION LIMITS
3"	75 mm	
2"	50 mm	
1 1/2"	37.5 mm	100.0
1"	25 mm	98.3
3/4"	19 mm	96.9
1/2"	12.5 mm	94.7
3/8"	9.5 mm	93.2


SAND SIZES AND FINES	PERCENT PASSING	GRADATION LIMITS
No. 4 4.75 mm	89.1	
No. 10 2.00 mm	84.6	
No. 20 0.850 mm	80.3	
No. 40 0.425 mm	76.0	
No. 60 0.250 mm	70.5	
No. 100 0.150 mm	64.5	
No. 200 0.075 mm	55.8	

COMMENTS

LOCATION: MAIN

CHAINAGE: 18+50

ELEVATION: 947.60



GEO NORTH ENGINEERING LTD.
1301 Kellinter Road, Tel. (250) 564-4304
Prince George, B.C., V2L 5S8, Fax (250) 564-9323

MOUNT POLLEY MINE
ATTN: KNIGHT PIESOLD
ATTERBERG LIMITS OF KP-05-85

SCALE: N.T.S	DATE: 2005/09/14
PROJECT NO: K-1587	DRAWING NO. 1587-B37

Sep. 15. 2005 10:49AM GeNorth Engineering Ltd.
1301 Kelliber Road Prince George, BC V2L5SB
Phone (250)564-4304; fax (250)564-9323

No.7829 P. 2/4
**MOISTURE - DENSITY
RELATIONSHIP REPORT**

TO
Knight Piesold
1400-750 West Pender ST.
Vancouver, BC
V6C -2T8

PROJECT NO K 1507

CLIENT Mount Polley Mining Corp. Attn:
c.c. Knight Piesold


ATTN: Les Calbraith @ 604-685-0147

PROJECT Construction Program - Mount Polley Mine
Testing Services

CONTRACTOR

PROCTOR NO. 48 DATE TESTED 2005.Sep.14 DATE RECEIVED 2005.Sep.08 DATE SAMPLED 2005.Aug.26

INSITU MOISTURE	N/A %	COMPACTATION STANDARD	Standard Proctor,
SAMPLED BY	Client, Talib		ASTM D698
TESTED BY	DJ	COMPACTATION PROCEDURE	A: 101.6mm Mold, Passing 4.75mm
SUPPLIER		RAMMER TYPE	Manual
SOURCE	KP05-85	PREPARATION	Moist
MATERIAL IDENTIFICATION		OVERSIZE CORRECTION METHOD	ASTM 4718
MAJOR COMPONENT	TILT.	RETAINED 4.75mm SCREEN	10.7 %
SIZE		OVERSIZE SPECIFIC GRAVITY	2.65
DESCRIPTION		TOTAL NUMBER OF TRIALS	3
ROCK TYPE			



TRIAL NUMBER	WET DENSITY (kg/m ³)	DRY DENSITY (kg/m ³)	MOISTURE CONTENT (%)
1	2015	1878	7.3
2	2196	1964	11.8
3	2150	1861	15.5

	MAXIMUM DRY DENSITY (kg/m ³)	OPTIMUM MOISTURE CONTENT (%)
CALCULATED	2000	13.0
OVERSIZE CORRECTED	2054	11.7

COMMENTS

PER. *[Signature]*

Sep. 2. 2005 11:20AM Ge "ntry Engineering 564 9323
GeoNorth Engineering Ltd.
 1301 Kellher Road Prince George, BC V2L5S8
 Phone (250)564-4304; fax (250)564-9323

No.7550 P. 3

**MOISTURE - DENSITY
 RELATIONSHIP REPORT**

TO [Knight Piesold
 1400-750 West Pender St.
 Vancouver, BC
 V6C -2T8]

PROJECT NO. K 1587

CLIENT Mount Polley Mining Corp. ATTN:
 cc. Knight Piesold


ATTN: Les Galbraith @ 604-685-0147

PROJECT Construction Program - Mount Polley Mine
 Testing Services

CONTRACTOR

PROCTOR NO. 46 DATE TESTED 2005.Sep.01 DATE RECEIVED 2005.Aug.26 DATE SAMPLED 2005.Aug.24

INSITU MOISTURE	N/A %	COMPACTATION STANDARD	Standard Proctor, ASTM D698
SAMPLED BY	MB, Client	COMPACTATION PROCEDURE	A: 101.6mm Mold, Passing 4.75mm
TESTED BY	DJ	RAMMER TYPE	Manual
SUPPLIER	KP05-84	PREPARATION	Moist
SOURCE		OVERSIZE CORRECTION METHOD	ASTM 4718
MATERIAL IDENTIFICATION		RETAINED 4.75mm SCREEN	10.4 %
MAJOR COMPONENT	TILL	OVERSIZE SPECIFIC GRAVITY	2.65
SIZE		TOTAL NUMBER OF TRIALS	4
DESCRIPTION			
ROCK TYPE			



TRIAL NUMBER	WET DENSITY (kg/m³)	DRY DENSITY (kg/m³)	MOISTURE CONTENT (%)
1	1955	1785	9.5
2	21.81	1947	12.0
3	2229	1952	14.2
4	2160	1862	16.0

	MAXIMUM DRY DENSITY (kg/m³)	OPTIMUM MOISTURE CONTENT (%)
CALCULATED OVERSIZE CORRECTED	1970	13.0

COMMENTS

LOCATION: MAIN, CHAINAGE: 19+00, ELEVATION: 947.5m

Sep. 2, 2005 11:21AM G' North Engineering 564 9323
GeoNorth Engineering Ltd.
 1301 Kelliher Road Prince George, BC V2L5S8
 Phone (250)564-4304; fax (250)564-9323

No.7550 P. 6
SIEVE ANALYSIS REPORT
10 20 40 60 SERIES

TO [REDACTED]
 Knight Piesold
 1400-750 West Pender St.
 Vancouver, BC
 V6C -2T8

PROJECT NO. K 1587


CLIENT Mount Polley Mining Corp. Attn:
 c.c. Knight Piesold

ATTN: Les Galbraith @ 604-685-0147

PROJECT Construction Program - Mount Polley Mine
 Testing Services

CONTRACTOR

SIEVE TEST NO. 49 DATE RECEIVED 2005.Aug.26 DATE TESTED 2005.Sep.01 DATE SAMPLED 2005.Aug.24



Aug. 31. 2005 1:13PM GeNorth Engineering 564 9323

1301 Kellher Road Prince George, BC V2L5S8
Phone (250)564-4304; fax (250)564-9323

No. 7498 P. 2
SIEVE ANALYSIS REPORT
10 20 40 60 SERIES

TO
Knight Piesold
1400-750 West Pender St.
Vancouver, BC
V6C -2T8

PROJECT NO K 1587

CLIENT Mount Polley Mining Corp. Attn:
cc Knight Piesold

ATTN: Les Galbraith @ 604-685-0147


PROJECT Construction Program - Mount Polley Mine
Testing Services

CONTRACTOR

SIEVE TEST NO. 41 DATE RECEIVED 2005.Aug.26 DATE TESTED 2005.Aug.30 DATE SAMPLED 2005.Aug.18

SUPPLIER KP05-83
SOURCE
SPECIFICATION
MATERIAL TYPE TILL

SAMPLED BY MB, Client
TESTED BY DJ
TEST METHOD WASHED



GRAVEL SIZES	PERCENT PASSING	GRADATION LIMITS
3"	75 mm	
2"	50 mm	100.0
1 1/2"	37.5 mm	98.6
1"	25 mm	98.1
3/4"	19 mm	95.8
1/2"	12.5 mm	92.9
3/8"	9.5 mm	91.2

SAND SIZES AND FINES	PERCENT PASSING	GRADATION LIMITS
No. 4 4.75 mm	87.0	
No. 10 2.00 mm	80.6	
No. 20 850 µm	76.1	
No. 40 425 µm	72.1	
No. 60 250 µm	67.1	
No. 100 150 µm	61.9	
No. 200 75 µm	53.5	

COMMENTS

LOCATION: SOUTH EMBANKMENT

CHAINAGE: 0+75 ~ 8+75m

ELEVATION: 946.2m

Sampled Aug 19
Page 1 of 1

2005.Aug.31 GeoNorth Engineering Ltd.

PER.

Aug. 31, 2005 1:14PM GeNorth Engineering 564 9323

1301 Kelliher Road Prince George, BC V2L5S8
Phone (250)564-4304; fax (250)564-9323

No. 7498 P. 4
**MOISTURE - DENSITY
RELATIONSHIP REPORT**

TO Knight Piesold
1400-750 West Pender St.
Vancouver, BC
V6C 2T8

PROJECT NO. K 1587

CLIENT Mount Polley Mining Corp. Attn:
c.c. Knight Piesold


ATTN: Les Galbraith @ 604-685-0147

PROJECT Construction Program - Mount Polley Mine
Testing Services

CONTRACTOR

PROCTOR NO. 39 DATE TESTED 2005.Aug.30 DATE RECEIVED 2005.Aug.26 DATE SAMPLED 2005.Aug.18

INSITU MOISTURE	N/A %	COMPACTATION STANDARD	Standard Proctor,
SAMPLED BY	MB, Client		ASTM D698
TESTED BY	DJ	COMPACTATION PROCEDURE	A: 101.6mm Mold, Passing 4.75mm
SUPPLIER		RAMMER TYPE	Manual
SOURCE	KP05-83	PREPARATION	Moist
MATERIAL IDENTIFICATION		Oversize Correction Method	ASTM A718
MAJOR COMPONENT	TILL	RETAINED 4.75mm SCREEN	12.7 %
SIZE		Oversize Specific Gravity	2.65
DESCRIPTION		TOTAL NUMBER OF TRIALS	4
ROCK TYPE			



TRIAL NUMBER	WET DENSITY (kg/m³)	DRY DENSITY (kg/m³)	MOISTURE CONTENT (%)
1	1954	1791	9.1
2	2198	1978	11.1
3	2212	1958	13.0
4	2151	1854	16.0

	MAXIMUM DRY DENSITY (kg/m³)	OPTIMUM MOISTURE CONTENT (%)
CALCULATED OVERSIZE CORRECTED	1990 2055	11.5 10.2

COMMENTS

LOCATION: SOUTH EMBANKMENT, CHAINAGE: 0+75 ELEVATION: 946.2m

8+75

Sep. 2. 2005 11:20AM GeNorth Engineering 564 9323
GeoNorth Engineering Ltd.
 1301 Kelliher Road Prince George, BC V2L5SB
 Phone (250)564-4304; fax (250)564-9323

No.7550 P. 2

**MOISTURE - DENSITY
RELATIONSHIP REPORT**

TO
 Knight Piesold
 1400-750 West Pender St.
 Vancouver, BC
 V6C -2T8

PROJECT NO. K 1587

CLIENT Mount Polley Mining Corp. Attn:
 c.c Knight Piesold


ATTN: Les Calbraith @ 604-685-0147

PROJECT Construction Program - Mount Polley Mine
 Testing Services

CONTRACTOR

PROCTOR NO. 45 DATE TESTED 2005.Sep.01 DATE RECEIVED 2005.Aug.26 DATE SAMPLED 2005.Aug.04

INSITU MOISTURE	N/A %	COMPACTATION STANDARD	Standard Proctor,
SAMPLED BY	MB, Client		ASTM D698
TESTED BY	DJ	COMPACTATION PROCEDURE	A: 101.6mm Mold, Passing 4.75mm
SUPPLIER		RAMMER TYPE	Manual
SOURCE	KP05-80	PREPARATION	Moist
MATERIAL IDENTIFICATION		Oversize Correction Method	ASTM 4718
MAJOR COMPONENT	TILL	RETAINED 4.75mm SCREEN	11.8 %
SIZE		Oversize Specific Gravity	2.65
DESCRIPTION		TOTAL NUMBER OF TRIALS	4
ROCK TYPE			



TRIAL NUMBER	WET DENSITY (kg/m³)	DRY DENSITY (kg/m³)	MOISTURE CONTENT (%)
1	2136	1940	10.1
2	2250	2009	12.0
3	2208	1927	14.6
4	2145	1844	16.3

	MAXIMUM DRY DENSITY (kg/m³)	OPTIMUM MOISTURE CONTENT (%)
CALCULATED	2010	12.0
OVERSIZE CORRECTED	2069	10.7

COMMENTS

LOCATION: 10+50, ELEVATION: 943-946m

Sep. 2, 2005 3:36PM North Gerⁿorth Engineering 564 9323
1301 Kellher Road Prince George, BC V2L5SB
Phone (250)564-4304; fax (250)564-9323

No. 7557 p. 2
**MOISTURE-DENSITY
RELATIONSHIP REPORT**

TO
Knight Piesold
1400-750 West Pender St.
Vancouver, BC
V6C -2T8

PROJECT NO. K 158 /

CLIENT Mount Polley Mining Corp. Attn:
cc. Knight Piesold


ATTN: Les Galbraith @ 604-685-0147

PROJECT Construction Program - Mount Polley Mine
Testing Services

CONTRACTOR

PROCTOR NO. 47 DATE TESTED 2005.Sep.01 DATE RECEIVED 2005.Aug.26 DATE SAMPLED 2005.Aug.08

INSITU MOISTURE	N/A %	COMPACTATION STANDARD	Standard Proctor,
SAMPLED BY	MB, Client		ASTM D698
TESTED BY	DJ	COMPACTATION PROCEDURE	A: 101.6mm Mold, Passing 4.75mm
SUPPLIER		RAMMER TYPE	Manual
SOURCE	KP05-78	PREPARATION	Moist
MATERIAL IDENTIFICATION		OVERSIZE CORRECTION METHOD	None
MAJOR COMPONENT	TILL	RETAINED 4.75mm SCREEN	%
SIZE		OVERSIZE SPECIFIC GRAVITY	
DESCRIPTION		TOTAL NUMBER OF TRIALS	4
ROCK TYPE			



TRIAL NUMBER	WET DENSITY (kg/m³)	DRY DENSITY (kg/m³)	MOISTURE CONTENT (%)
1	2263	2039	11.0
2	2247	1989	13.0
3	2108	1827	15.4
4	2176	1989	9.4

	MAXIMUM DRY DENSITY (kg/m³)	OPTIMUM MOISTURE CONTENT (%)
CALCULATED OVERSIZE CORRECTED	2040	11.0

COMMENTS

PER.

Sep. 1. 2005 3:18PM Georth Engineering 564 9323
1301 Kelliher Road Prince George, BC V2L5S8
Phone (250)564-4304; fax (250)564-8323

No. 7524 P. 6
SIEVE ANALYSIS REPORT
10 20 40 60 SERIES

TO

Knight Piesold
1400-750 West Pender St.
Vancouver, BC
V6C -2T8

PROJECT NO. K 1587

CLIENT Mount Polley Mining Corp. Attn:
cc. Knight Piesold

ATTN: Les Galbraith @ 604-685-0147


PROJECT Construction Program - Mount Polley Mine
Testing Services

CONTRACTOR

SIEVE TEST NO. 44 DATE RECEIVED 2005.Aug.26 DATE TESTED 2005.Aug.30 DATE SAMPLED 2005.Aug.03

SUPPLIER
SOURCE KP05-18
SPECIFICATION
MATERIAL TYPE TILL

SAMPLED BY MB, Client
TESTED BY DJ
TEST METHOD WASHED



GRAVEL SIZES		PERCENT PASSING	GRADATION LIMITS
3"	75 mm	100.0	
2"	50 mm	99.2	
1 1/2"	37.5 mm	96.4	
1"	25 mm	94.7	
3/4"	19 mm	91.3	
1/2"	12.5 mm	89.1	

SAND SIZES AND FINES		PERCENT PASSING	GRADATION LIMITS
No. 4	4.75 mm	83.8	
No. 10	2.00 mm	78.7	
No. 20	850 µm	73.7	
No. 40	425 µm	69.1	
No. 60	250 µm	63.5	
No. 100	150 µm	57.3	
No. 200	75 µm	45.8	

COMMENTS

LOCATION: 29+80

ELEVATION: 946m

Sep. 1. 2005 3:18PM GeoNorth Engineering 564 9323
1301 Kelliher Road Prince George, BC V2L5SB
Phone (250)564-4304; fax (250)564-9323

No. 7524 P. 3
**MOISTURE - DENSITY
RELATIONSHIP REPORT**

TO

Knight Piesold
1400-750 West Pender St.
Vancouver, BC
V6C 2T8

PROJECT NO. K. 1587

CLIENT Mount Polley Mining Corp. Attn:
c.c. Knight Piesold


ATTN: Les Galbraith @ 604-685-0147

PROJECT Construction Program - Mount Polley Mine
Testing Services

CONTRACTOR

PROCTOR NO. 41 DATE TESTED 2005.Aug.30 DATE RECEIVED 2005.Aug.26 DATE SAMPLED 2005.Aug.03

INSITU MOISTURE	N/A %	COMPACTATION STANDARD	Standard Proctor,
SAMPLED BY	MB, Client		ASTM D698
TESTED BY	DJ	COMPACTATION PROCEDURE	A: 101.6mm Mold, Passing 4.75mm
SUPPLIER		RAMMER TYPE	Manual
SOURCE	KP05-77	PREPARATION	Moist
MATERIAL IDENTIFICATION		Oversize Correction Method	ASTM 4718
MAJOR COMPONENT	TILL	RETAINED 4.75mm SCREEN	11.2 %
SIZE		Oversize Specific Gravity	2.65
DESCRIPTION		TOTAL NUMBER OF TRIALS	4
ROCK TYPE			



TRIAL NUMBER	WET DENSITY (kg/m³)	DRY DENSITY (kg/m³)	MOISTURE CONTENT (%)
1	2115	1930	9.6
2	2237	2003	11.7
3	2201	1927	14.2
4	2148	1833	17.2

	MAXIMUM DRY DENSITY (kg/m³)	OPTIMUM MOISTURE CONTENT (%)
CALCULATED	2000	11.5
OVERSIZE CORRECTED	2056	10.3

COMMENTS

LOCATION: PERIMETER, ELEVATION: 946.3m

32+00

Sep. 1. 2005 3:18PM GeNorth Engineering 564 9323
1301 Kelliher Road Prince George, BC V2L5B8
Phone (250)584-4304; fax (250)584-9323

No. 7524 P. 5
NEVE ANALYSIS REPORT
10 20 40 60 SERIES

TO [REDACTED]
Knight Piesold
1400-150 West Pender St.
Vancouver, BC
V6C -2T8

PROJECT NO. K 1587

CLIENT Mount Polley Mining Corp. Attn:
c.c. Knight Piesold

ATTN: Les Galbraith @ 604-685-0147


PROJECT Construction Program - Mount Polley Mine
Testing Services

CONTRACTOR

SIEVE TEST NO. 43 DATE RECEIVED 2005.Aug.26 DATE TESTED 2005.Aug.29 DATE SAMPLED 2005.Aug.03

SUPPLIER KP05-77
SOURCE
SPECIFICATION
MATERIAL TYPE TILL

SAMPLED BY MB, Client
TESTED BY DJ
TEST METHOD WASHED



GRAVEL SIZES		PERCENT PASSING	GRADATION LIMITS
3"	75 mm		
2"	50 mm		
1 1/2"	37.5 mm	100.0	
1"	25 mm	97.9	
3/4"	19 mm	96.6	
1/2"	12.5 mm	94.2	
3/8"	9.5 mm	92.2	

SAND SIZES AND FINES		PERCENT PASSING	GRADATION LIMITS
No. 4	4.75 mm	88.2	
No. 10	2.00 mm	82.4	
No. 20	850 µm	77.3	
No. 40	425 µm	72.3	
No. 60	250 µm	65.8	
No. 100	150 µm	59.2	
No. 200	75 µm	48.4	

COMMENTS

LOCATION: PERIMETER

ELEVATION: 946.3m

Sep. 1. 2005 3:17PM GeNorth Engineering 564 9323
1301 Kelliher Road Prince George, BC V2L5S8
Phone (250)564-4304; fax (250)564-9323

No. 7524 P. 2
**MOISTURE - DENSITY
RELATIONSHIP REPORT**

TO [REDACTED]
Knight Piesold
1400-750 West Pender St.
Vancouver, BC
V6C -2T8

PROJECT NO. K 1587

CLIENT Mount Polley Mining Corp. Attn:
cc Knight Piesold

ATTN: Les Galbraith @ 604-685-0141

PROJECT Construction Program - Mount Polley Mine
Testing Services

CONTRACTOR

PROCTOR NO. 40 DATE TESTED 2005.Aug.29 DATE RECEIVED 2005.Aug.26 DATE SAMPLED 2005.Aug.03

INSITU MOISTURE	N/A %	COMPACTATION STANDARD	Standard Proctor,
SAMPLED BY	MB, Client	COMPACTATION PROCEDURE	ASTM D698
TESTED BY	DJ	RAMMER TYPE	A: 101.6mm Mold, Passing 4.75mm
SUPPLIER	KP05-76	PREPARATION	Manual
SOURCE		Oversize Correction Method	Moist
MATERIAL IDENTIFICATION		RETAINED 4.75mm SCREEN	ASTM 4718
MAJOR COMPONENT	TILL	Oversize Specific Gravity	11.3 %
SIZE		Total Number of Trials	2.65
DESCRIPTION			4
ROCK TYPE			

TRIAL NUMBER	WET DENSITY (kg/m³)	DRY DENSITY (kg/m³)	MOISTURE CONTENT (%)
1	2182	1969	10.8
2	2240	2005	11.7
3	2168	1902	14.0
4	2092	1782	17.4

	MAXIMUM DRY DENSITY (kg/m³)	OPTIMUM MOISTURE CONTENT (%)
CALCULATED	2010	12.0
OVERSIZE CORRECTED	2066	10.8

COMMENTS
LOCATION: MAIN EMBANKMENT, CHAINAGE: 31+00, ELEVATION: 946m

Page 1 of 1 2005.Sep.01 GeoNorth Engineering Ltd. PER *[Signature]*

Sep. 1, 2005 3:18PM Georth Engineering 564 9323
 1301 Kellher Road Prince George, BC V2L5S8
 Phone (250)564-4304; fax (250)564-9323

No. 7524 P. 4
NEVE ANALYSIS REPORT
10 20 40 60 SERIES

TO
 Knight Piesold
 1400-750 West Pender St.
 Vancouver, BC
 V6C -2T8

PROJECT NO K 1587

CLIENT Mount Polley Mining Corp. ATTN:
 C.C. Knight Piesold


ATTN: Les Galbraith @ 604-685-0147

PROJECT Construction Program ~ Mount Polley Mine
 Testing Services

CONTRACTOR

SIEVE TEST NO 42 DATE RECEIVED 2005.Aug.26 DATE TESTED 2005.Aug.29 DATE SAMPLED 2005.Aug.03

SUPPLIER	KP05-76	SAMPLED BY	MB, Client
SOURCE		TESTED BY	DJ
SPECIFICATION		TEST METHOD	WASHED
MATERIAL TYPE	TILL		



GRAVEL SIZES		PERCENT PASSING	GRADATION LIMITS
3"	75 mm		
2"	50 mm	100.0	
1 1/2"	37.5 mm	99.2	
1"	25 mm	99.0	
3/4"	19 mm	97.5	
1/2"	12.5 mm	95.0	
3/8"	9.5 mm	93.1	

SAND SIZES AND FINES		PERCENT PASSING	GRADATION LIMITS
No. 4	4.75 mm	88.1	
No. 10	2.00 mm	82.9	
No. 20	0.850 µm	77.7	
No. 40	0.425 µm	72.9	
No. 60	0.250 µm	67.0	
No. 100	0.150 µm	60.7	
No. 200	0.075 µm	49.7	

COMMENTS

LOCATION: MAIN EMBANKMENT
 CHAINAGE: 31+00
 ELEVATION: 946m

Aug. 25. 2005 12:49PM Georth Engineering 564 9323

1301 Kallher Road Prince George, BC V2L5S8
Phone (250)564-4304; fax (250)564-9323

No.7417 P. 4
**MOISTURE - DENSITY
RELATIONSHIP REPORT**

TO [REDACTED]
Mount Polley Mining Corp. Attn:
Knight Piesold
P.O Box 12
likely, BC
VOL -1NO

PROJECT NO. K 1587

CLIENT Mount Polley Mining Corp. Attn:
c.c. Knight Piesold


ATTN: Terry Isaacs @ 250-790-2268

PROJECT Construction Program - Mount Polley Mine
Testing Services

CONTRACTOR

PROCTOR NO. 34 DATE TESTED 2005.Aug.23 DATE RECEIVED 2005.Aug.04 DATE SAMPLED 2005.Aug.03

INSITU MOISTURE	N/A %	COMPACTATION STANDARD	Standard Proctor,
SAMPLED BY	MB, Client		ASTM D698
TESTED BY	BO	COMPACTATION PROCEDURE	A: 101.6mm Mold, Passing 4.75mm
SUPPLIER		RAMMER TYPE	Manual
SOURCE	KP05-68	PREPARATION	Moist
MATERIAL IDENTIFICATION		Oversize Correction Method	ASTM 4718
MAJOR COMPONENT	111.1	RETAINED 4.75mm SCREEN	18.6 %
SIZE		Oversize Specific Gravity	2.65
DESCRIPTION	GRAVELLY	TOTAL NUMBER OF TRIALS	4



TRIAL NUMBER	WET DENSITY (kg/m³)	DRY DENSITY (kg/m³)	MOISTURE CONTENT (%)
1	2086	1942	7.4
2	2222	2026	9.7
3	2282	2028	12.5
4	2202	1930	14.1

	MAXIMUM DRY DENSITY (kg/m³)	OPTIMUM MOISTURE CONTENT (%)
CALCULATED OVERSIZE CORRECTED	2050 2140	11.0 9.1

COMMENTS

Aug. 25. 2005 12:50PM GeNorth Engineering 564 9323

1301 Kelliher Road Prince George, BC V2L5S8
Phone (250)564-4304; fax (250)564-9323

No. 7417 P. 10
SIEVE ANALYSIS REPORT
10 20 40 60 SERIES


TO [REDACTED] PROJECT NO K 1587
Mount Polley Mining Corp. Attn: CLIENT Mount Polley Mining Corp. Attn:
Knight Piesold c.c. Knight Piesold
P.O Box 12
Likely, BC
VOL -1NO


ATTN: Terry Isaacs @ 250-790-2268

PROJECT Construction Program - Mount Polley Mine
Testing Services

CONTRACTOR

SIEVE TEST NO. 35 DATE RECEIVED 2005.Aug.04 DATE TESTED 2005.Aug.23 DATE SAMPLED 2005.Aug.03





GEO NORTH ENGINEERING LTD.
1303 Kelliher Road, Tel. (250) 564-4304
Prince George, B.C., V2L 5S8, Fax (250) 564-9323

MOUNT POLLEY MINE
ATTN: KNIGHT PIERSOLD
ATTERBERG LIMITS OF KP-05-68

SCALE: N.T.S.	DATE: 2005/08/16
PROJECT NO: K-158?	DRAWING NO. 1587-236

Aug.25. 2005 12:49PM GeoNorth GeoNorth Engineering 564 9323

1301 Kelliher Road Prince George, BC V2L5S8
Phone (250)564-4304; fax (250)564-9323

No.7417 P. 3
**MOISTURE - DENSITY
RELATIONSHIP REPORT**

TO
Mount Polley Mining Corp., Attn:
Knight Piesold
P.O Box 12
Likely, BC
VOL -1N0

PROJECT NO. K 1587

CLIENT Mount Polley Mining Corp., Attn:
c.c. Knight Piesold


ATTN: Terry Isaacs @ 250-790-2268

PROJECT Construction Program - Mount Polley Mine
Testing Services

CONTRACTOR

PROCTOR NO. 33 DATE TESTED 2005.Aug.23 DATE RECEIVED 2005.Aug.04 DATE SAMPLED 2005.Aug.03

INSITU MOISTURE	N/A %	COMPACTATION STANDARD	Standard Proctor,
SAMPLED BY	MB, Client		ASTM D698
TESTED BY	BO	COMPACTATION PROCEDURE	A: 101.6mm Mold, Passing 4.75mm
SUPPLIER		RAMMER TYPE	Manual
SOURCE	KP05-67	PREPARATION	Moist
MATERIAL IDENTIFICATION		Oversize Correction Method	ASTM 4718
MAJOR COMPONENT	TILL	RETAINED 4.75mm SCREEN	15.1 %
SIZE		Oversize Specific Gravity	2.65
DESCRIPTION	GRAVELLY	TOTAL NUMBER OF TRIALS	4
ROCK TYPE			



COMMENTS

TRIAL NUMBER	WET DENSITY (kg/m³)	DRY DENSITY (kg/m³)	MOISTURE CONTENT (%)
1	2067	1919	7.7
2	2211	2027	9.1
3	2295	2053	11.8
4	2245	1983	13.2

	MAXIMUM DRY DENSITY (kg/m³)	OPTIMUM MOISTURE CONTENT (%)
CALCULATED OVERSIZE CORRECTED	2010 2141	10.5 9.1

Aug. 25. 2005 12:50PM GeoNorth Engineering 564 9323

1301 Kelliher Road Prince George, BC V2L5SB

Phone (250)564-4304; fax (250)564-9323

No. 7417 P. 9
SIEVE ANALYSIS REPORT
10 20 40 60 SERIES

TO [REDACTED]
Mount Polley Mining Corp. Attn:
Knight Piesold
P.O Box 12
Likely, BC
V0L -1N0

PROJECT NO. K 1587


CLIENT Mount Polley Mining Corp. Attn:
cc Knight Piesold

ATTN: Terry Isaacs @ 250-790-2268

PROJECT Construction Program - Mount Polley Mine
Testing Services

CONTRACTOR

SIEVE TEST NO. 34 DATE RECEIVED 2005.Aug.04 DATE TESTED 2005.Aug.23 DATE SAMPLED 2005.Aug.03




COMMENTS

CHAINAGE: 324.25

ELEVATION: 944.6m

[Signature]



GEO NORTH ENGINEERING LTD.
1301 Kelther Road, Tel (250) 564-4304
Prince George, B.C. V2L 5S8, Fax (250) 564-9323

MOUNT POLLEY MINE
ATTN: KNIGHT PIESOLD
ATTERBERG LIMITS OF KP-05-67

SCALE: N.T.S.	DATE: 2005/06/18
PROJECT NO: K-1587	DRAWING NO. 1587-835

Aug. 25, 2005 12:49PM GeoNorth Engineering 564 9323

1301 Kelliher Road Prince George, BC V2L5S8
Phone (250)564-4304; Fax (250)564-9323

No. 7417 P. 2
**MOISTURE - DENSITY
RELATIONSHIP REPORT**

TO
Mount Polley Mining Corp. Attn:
Knight Piesold
P.O Box 12
Likely, BC
V0L -1NO

PROJECT NO. K 1587

CLIENT Mount Polley Mining Corp. Attn:
c.c. Knight Piesold


ATTN: Terry Isaacs @ 250-790-2268

PROJECT Construction Program - Mount Polley Mine
Testing Services

CONTRACTOR

PROCTOR NO. 32 DATE TESTED 2005.Aug.22 DATE RECEIVED 2005.Aug.04 DATE SAMPLED 2005.Aug.03

INSITU MOISTURE	N/A %	COMPACTATION STANDARD	Standard Proctor,
SAMPLED BY	MB, Client		ASTM D698
TESTED BY	BO	COMPACTATION PROCEDURE	A: 101.6mm Mold, Passing 4.75mm Manual
SUPPLIER		RAMMER TYPE	Moist
SOURCE	KP05-66	PREPARATION	
MATERIAL IDENTIFICATION		Oversize Correction Method	ASTM 4718
MAJOR COMPONENT	TILL	RETAINED 4.75mm SCREEN	18.3 %
SIZE		Oversize Specific Gravity	2.65
DESCRIPTION	CRAVELLY	TOTAL NUMBER OF TRIALS	4
ROCK TYPE			



COMMENTS

TRIAL NUMBER	WET DENSITY (kg/m^3)	DRY DENSITY (kg/m^3)	MOISTURE CONTENT (%)
1	2115	1980	6.8
2	2161	1992	8.5
3	2285	2053	11.3
4	2254	1982	13.7

	MAXIMUM DRY DENSITY (kg/m^3)	OPTIMUM MOISTURE CONTENT (%)
CALCULATED OVERSIZE CORRECTED	2050 2139	11.5 9.6

Aug. 25. 2005 12:49PM ~~GeoNorth~~ Engineering 564 9323

1301 Kelliher Road Prince George, BC V2L5S8
Phone (250)564-4304; fax (250)564-9323

No. 7417 P. 8
SIEVE ANALYSIS REPORT
10 20 40 60 SERIES


TO [REDACTED] PROJECT NO. K 1587
Mount Polley Mining Corp. Attn: CLIENT Mount Polley Mining Corp. Attn:
Knight Piesold C.C. Knight Piesold
P.O Box 12
Likely, BC
V0L -1N0

ATTN: Terry Isaacs @ 250-790-2268

PROJECT Construction Program - Mount Polley Mine
Testing Services

CONTRACTOR

SIEVE TEST NO. 33 DATE RECEIVED 2005.Aug.04 DATE TESTED 2005.Aug.23 DATE SAMPLED 2005.Aug.03




GRAVEL SIZES	PERCENT PASSING	GRADATION LIMITS
3"	75 mm	
2"	50 mm	100.0
1 1/2"	37.5 mm	99.4
1"	25 mm	97.8
3/4"	19 mm	96.1
1/2"	12.5 mm	92.7
3/8"	9.5 mm	90.2

SAND SIZES AND FINES	PERCENT PASSING	GRADATION LIMITS
No. 4 4.75 mm	81.5	
No. 10 2.00 mm	76.8	
No. 20 850 μm	72.4	
No. 40 425 μm	67.9	
No. 60 250 μm	62.3	
No. 100 150 μm	56.3	
No. 200 75 μm	47.4	

COMMENTS

CHAINAGE: 39+00

ELEVATION: 944.3m



GEO NORTH ENGINEERING LTD.
7301 Kellher Road, Tel (250) 564-4304
Prince George, BC, V2L 5S8, Fax (250) 564-9323

MOUNT POLLEY MINE
ATTN: KNIGHT PIERSOLD
ATTERBERG LIMITS OF KP-05-66

SCALE: N.T.S	DATE: 2005/08/18
PROJECT NO: K-1587	DRAWING NO. 1587-234

Aug. 23. 2005 12:16PM
GeoNorth Engineering 564 9323
1301 Kellher Road Prince George, BC V2L5B8
Phone (250)564-4304; fax (250)564-9323

No. 7351 P. 2/2
MOISTURE - DENSITY
RELATIONSHIP REPORT

TO
Knight Piesold
1400-750 West Pender St.
Vancouver, BC
V6C -2T8

PROJECT NO. K 1587

CLIENT Mount Polley Mining Corp. Attn:
cc. Knight Piesold


ATTN: Les Galbraith @ 604-685-0147

PROJECT Construction Program - Mount Polley Mine
Testing Services

CONTRACTOR

PROCTOR NO. 31 DATE TESTED 2005.Aug.23 DATE RECEIVED 2005.Aug.04 DATE SAMPLED 2005.Aug.03

INSITU MOISTURE	N/A %	COMPACTATION STANDARD	Standard Proctor,
SAMPLED BY	MB, Client		ASTM D698
TESTED BY	BO	COMPACTATION PROCEDURE	A: 101.6mm Mold, Passing 4.75mm
SUPPLIER		RAMMER TYPE	Manual
SOURCE	KP05-65	PREPARATION	Moist
MATERIAL IDENTIFICATION		Oversize Correction Method	ASTM 4718
MAJOR COMPONENT	TILL	RETAINED 4.75mm SCREEN	17.1 %
SIZE		Oversize Specific Gravity	2.65
DESCRIPTION	GRAVELLY	TOTAL NUMBER OF TRIALS	4



Aug. 23. 2005 12:15PM
GeoNorth Engineering 564 9323
1301 Kelliher Road Prince George, BC V2L5S8
Phone (250)564-4304; fax (250)564-9323

SIEVE ANALYSIS P. 1/2 SIEVE NO. 7351 SISORT 10 20 40 60 SERIES
10 20 40 60 SERIES

101-110-03

TO
Knight Piesold
1400-750 West Pender St.
Vancouver, BC
V6C -2T8

PROJECT NO. K 1587


CLIENT Mount Polley Mining Corp. Attn:
C.C. Knight Piesold


ATTN: Les Galbraith @ 604-685-0147

PROJECT Construction Program - Mount Polley Mine
Testing Services

CONTRACTOR

SIEVE TEST NO 32 DATE RECEIVED 2005.Aug.04 DATE TESTED 2005.Aug.23 DATE SAMPLED 2005.Aug.03





GEO NORTH ENGINEERING LTD.
1301 Kellher Road, Tel. (250) 564-4304
Prince George, B.C., V2L 5SB, Fax (250) 564-9323

MOUNT POLLEY MINE
ATTN: KNIGHT PIESOLD
ATTERBERG LIMITS OF KP-05-65

SCALE: NTS	DATE: 2005/08/18
PROJECT NO: K-1587	DRAWING NO. 1587-B33

Aug. 23, 2005 8:46AM NorthGen North Engineering 564 9323
1301 Kelliher Road, Prince George, BC V2L5S8
Phone (250)564-4304; fax (250)564-9323

No. 7324 P. 4/4
**MOISTURE - DENSITY
RELATIONSHIP REPORT**

TO
Knight Piesold
1400-750 West Pender St.
Vancouver, BC
V6C -2T8

PROJECT NO. K 1587

CLIENT Mount Polley Mining Corp. Attn:
c.c. Knight Piesold

ATTN: Les Calbraith @ 604-685-0141


PROJECT Construction Program - Mount Polley Mine
Testing Services

CONTRACTOR

PROCTOR NO. 30

DATE TESTED 2005.Aug.22 DATE RECEIVED 2005.Aug.04 DATE SAMPLED 2005.Aug.03

INSITU MOISTURE	N/A %	COMPACTATION STANDARD	Standard Proctor,
SAMPLED BY	MH, Client		ASTM D698
TESTED BY	BO	COMPACTATION PROCEDURE	A: 101.6mm Mold, Passing 4.75mm
SUPPLIER		RAMMER TYPE	Manual
SOURCE	KP05-64	PREPARATION	Moist
MATERIAL IDENTIFICATION		OVERSIZE CORRECTION METHOD	ASTM 4718
MAJOR COMPONENT	TILL	RETAINED 4.75mm SCREEN	13.9 %
SIZE	25MM	OVERSIZE SPECIFIC GRAVITY	2.65
DESCRIPTION	GRAVELLY	TOTAL NUMBER OF TRIALS	4



TRIAL NUMBER	WET DENSITY (kg/m ³)	DRY DENSITY (kg/m ³)	MOISTURE CONTENT (%)
1	2156	2017	6.9
2	2284	2092	9.2
3	2262	2040	10.9
4	2067	1963	5.3

	MAXIMUM DRY DENSITY (kg/m ³)	OPTIMUM MOISTURE CONTENT (%)
CALCULATED	2090	9.5
OVERSIZE CORRECTED	2153	8.3

COMMENTS

PER.

Aug. 23, 2005 8:46AM MONTAGE North Engineering 564 9323
1301 Kelliher Road, Prince George, BC V2L5B8
Phone (250)584-4304; fax (250)584-9323

SIEVE TEST NO. 7324 SIS P. 2/4 SRT
10 20 40 60 SERIES

TO
Knight Piesold
1400-750 West Pender St.
Vancouver, BC
V6C -2T8

PROJECT NO. K 1587


CLIENT Mount Polley Mining Corp. Attn:
c.c. Knight Piesold


ATTN: Les Galbraith @ 604-685-0147

PROJECT Construction Program - Mount Polley Mine
Testing Services

CONTRACTOR

SIEVE TEST NO. 31 DATE RECEIVED 2005.Aug.04 DATE TESTED 2005.Aug.22 DATE SAMPLED 2005.Aug.03





GEO NORTH ENGINEERING LTD.
1301 Kellher Road, Tel. (250) 564-4304
Prince George, B.C., V2L 5S8, Fax (250) 564-9323

MOUNT POLLEY MINE
ATTN: KNIGHT PIESOLD
ATTERBERG LIMITS OF KP-05-64

SCALE: N.T.S	DATE: 2005/08/18
PROJECT NO: K-1587	DRAWING NO: 1587-B32

Aug. 23. 2005 8:46AM Geomar North Engineering 564 9323
 1301 Kellher Road, Prince George, BC V2L5S8
 Phone (250)564-4304; fax (250)564-9323

SIEVE No. 7324 SIS P. 1/4 DRT *KPS*
 10 20 40 60 SERIES *LJG*
 101-1/01

TO
 Knight Piesold
 1400-750 West Pender St.
 Vancouver, BC
 V6C -2T8

PROJECT NO. K 1587

CLIENT Mount Polley Mining Corp. Attn:
 cc Knight Piesold

ATTN: Les Galbraith @ 604-685-0147


PROJECT Construction Program - Mount Polley Mine
 Testing Services

CONTRACTOR

SIEVE TEST NO. 30 DATE RECEIVED 2005.Aug.01 DATE TESTED 2005.Aug.19 DATE SAMPLED 2005.Aug.03

SUPPLIER
 SOURCE KP05-63
 SPECIFICATION
 MATERIAL TYPE TILL

SAMPLED BY MB, Client
 TESTED BY BO
 TEST METHOD WASHED




GRAVEL SIZES		PERCENT PASSING	GRADATION LIMITS
3"	75 mm	100.0	
2"	50 mm	100.0	
1 1/2"	37.5 mm	99.5	
1"	25 mm	91.1	
3/4"	19 mm	95.2	
1/2"	12.5 mm	92.3	
3/8"	9.5 mm	89.8	

SAND SIZES AND FINES		PERCENT PASSING	GRADATION LIMITS
No. 4	4.75 mm	82.8	
No. 10	2.00 mm	78.8	
No. 20	850 µm	74.8	
No. 40	425 µm	70.9	
No. 60	250 µm	65.7	
No. 100	150 µm	60.1	
No. 200	75 µm	51.8	

COMMENTS

CHAINAGE: 37+00

ELEVATION: 945.5m



GEO NORTH ENGINEERING LTD.
1301 Kesther Road, Tel. (250) 564-4304
Prince George, B.C., V2L 5S8, Fax (250) 564-9323

MOUNT POLLEY MINE
ATTN: KNIGHT PIESOLD
ATTERBERG LIMITS OF KP-05-63

SCALE: NTS	DATE: 2005/08/17
PROJECT NO: K-1587	DRAWING NO. 1587-B31

TO [REDACTED]
 Mount Polley Mining Corp. Attn:
 Knight Piesold
 P.O Box 12
 Likely, BC
 VOL -1N0

PROJECT NO. K 1587


CLIENT Mount Polley Mining Corp. Attn:
 c.c. Knight Piesold

ATTN: Terry Isaacs @ 250-790-2268

PROJECT Construction Program - Mount Polley Mine
 Testing Services

CONTRACTOR

SIEVE TEST NO. 27 DATE RECEIVED 2005.Aug.04 DATE TESTED 2005.Aug.17 DATE SAMPLED 2005.Aug.04



COMMENTS
 CHAINAGE: 42+25
 ELEVATION: 944.9m

TO [REDACTED]
 Mount Polley Mining Corp. Attn:
 Knight Piesold
 P.O Box 12
 Likely, BC
 VOL -1N0

PROJECT NO K 1587

CLIENT Mount Polley Mining Corp. Attn:
 c.c. Knight Piesold

ATTN: Terry Isaacs @ 250-190-2268

PROJECT Construction Program - Mount Polley Mine
 Testing Services

CONTRACTOR

PROCTOR NO. 26 DATE TESTED 2005.Aug.18 DATE RECEIVED 2005.Aug.04 DATE SAMPLED 2005.Aug.04

INSITU MOISTURE	N/A %	COMPACTATION STANDARD	Standard Proctor,
SAMPLED BY	Client, MB		ASTM D698
TESTED BY	BO	COMPACTATION PROCEDURE	A: 101.6mm Mold, Passing 4.75mm
SUPPLIER		RAMMER TYPE	Manual
SOURCE	KP-05-62	PREPARATION	Moist
MATERIAL IDENTIFICATION		OVERSIZE CORRECTION METHOD	ASTM 4718
MAJOR COMPONENT	TILL	RETAINED 4.75mm SCREEN	21.2 %
SIZE	50MM	OVERSIZE SPECIFIC GRAVITY	2.65
DESCRIPTION	GRAVELLY	TOTAL NUMBER OF TRIALS	4
ROCK TYPE			

TRIAL NUMBER	WET DENSITY (kg/m ³)	DRY DENSITY (kg/m ³)	MOISTURE CONTENT (%)
1	2095	1924	8.9
2	2216	2015	10.0
3	2264	2018	12.2
4	2226	1958	13.7

	MAXIMUM DRY DENSITY (kg/m ³)	OPTIMUM MOISTURE CONTENT (%)
CALCULATED OVERSIZE CORRECTED	2040 2145	11.0 8.9

2050

2025

2000

1975


1950

1925

0.0 9.6 10.0 10.6 11.0 11.6 12.0 12.6 13.0 13.6

MOISTURE CONTENT (%)


COMMENTS



GEO NORTH ENGINEERING LTD.
1301 Kellher Road, Tel. (250) 564-4304
Prince George, B.C., V2L 5S8, Fax (250) 564-9323

MOUNT POLLEY MINE
ATTN: KNIGHT PIESOLD
ATTERBERG LIMITS OF KP-05-62


SCALE: N.T.S	DATE: 2005/08/17
PROJECT NO: K-1587	DRAWING NO. 1587-330



GEO NORTH ENGINEERING LTD.
1301 Kellher Road, Tel (250) 564-4304
Prince George, B.C., V2L 5S8, Fax (250) 564-9323

MOUNT POLLEY MINE
ATTN: KNIGHT PIESOLD
ATTERBERG LIMITS OF KP-05-59

SCALE: N.T.S.	DATE: 2005/07/26
PROJECT NO. K-1587	DRAWING NO. 1587-926



GEO NORTH ENGINEERING LTD.
1301 Kellher Road, Tel. (250) 564-4304
Prince George, B.C., V2L 5S8, Fax (250) 564-9323

MOUNT POLLEY MINE
ATTN: KNIGHT PIESOLD
ATTERBERG LIMITS OF KP-05-57

SCALE: M.T.S.	DATE: 2005/07/26
PROJECT NO: K-1587	DRAWING NO: 1587-B25

Jul.27. 2005 2:26PM **GeoNorth Engineering** 564 9323
1301 Kelliher Road Prince George, BC V2L5S8
Phone (250)564-4304; fax (250)564-9323

No.6837 P. 3/9
**MOISTURE - DENSITY
RELATIONSHIP REPORT**

TO
Mount Polley Mining Corp. Attn:
Knight Piesold
P.O Box 12
Likely, BC
V0L -1N0

PROJECT NO. K 1587

CLIENT Mount Polley Mining Corp. Attn:
c.c. Knight Piesold


ATTN: Terry Isaacs @ 250-790-2268

PROJECT Construction Program - Mount Polley Mine
Testing Services

CONTRACTOR

PROCTOR NO. 22 DATE TESTED 2005.Jul.27 DATE RECEIVED 2005.Jul.21 DATE SAMPLED 2005.Jul.19

INSITU MOISTURE	N/A %	COMPACTATION STANDARD	Standard Proctor,
SAMPLED BY	Client, MB		ASTM D698
TESTED BY	BO	COMPACTATION PROCEDURE	A: 101.6mm Mold, Passing 4.75mm Manual
SUPPLIER		RAMMER TYPE	Moist
SOURCE	KIP05-57	PREPARATION	
MATERIAL IDENTIFICATION		Oversize Correction Method	ASTM A718
MAJOR COMPONENT	TILL	RETAINED 4.75mm SCREEN	24.2 %
SIZE		Oversize Specific Gravity	2.65
DESCRIPTION	GRAVELLY	TOTAL NUMBER OF TRIALS	4
ROCK TYPE			



COMMENTS

TRIAL NUMBER	WET DENSITY (kg/m³)	DRY DENSITY (kg/m³)	MOISTURE CONTENT (%)
1	2061	1928	6.9
2	2220	2044	8.6
3	2312	2096	10.3
4	2267	2017	12.4

	MAXIMUM DRY DENSITY (kg/m³)	OPTIMUM MOISTURE CONTENT (%)
CALCULATED OVERSIZE CORRECTED	2100 2211	10.5 8.2

Jul. 27. 2005 2:26PM **GeoNorth Engineering** 564 9323
 1301 Kelliher Road Prince George, BC V2L8S8
 Phone (250)564-4304; fax (250)564-9323

No. 6837 P. 2/9
IEVE ANALYSIS REPORT
10 20 40 60 SERIES

TO
 Mount Polley Mining Corp. Attn:
 Knight Piesold
 P.O Box 12
 Likely, BC
 V0L -1N0

PROJECT NO. K 158 /

CLIENT Mount Polley Mining Corp. Attn:
 cc. Knight Piesold

ATTN: Terry Isaacs @ 250-790-2268

PROJECT Construction Program - Mount Polley Mine
 Testing Services


CONTRACTOR

SIEVE TEST NO 22 DATE RECEIVED 2005.Jul.21 DATE TESTED 2005.Jul.26 DATE SAMPLED 2005.Jul.19

SUPPLIER
 SOURCE KP05-57

SPECIFICATION
 MATERIAL TYPE TILL, GRAVITY

SAMPLED BY Client, MB
 TESTED BY DJ
 TEST METHOD WASHED



GRAVEL SIZES	PERCENT PASSING	GRADATION LIMITS
3"	15 mm	100.0
2"	50 µm	96.0
1 1/2"	37.5 µm	92.8
1"	25 µm	89.8
3/4"	19 µm	86.8
1/2"	12.5 µm	83.2
3/8"	9.5 µm	81.1


SAND SIZES AND FINES	PERCENT PASSING	GRADATION LIMITS
No. 4 4.75 mm	75.6	
No. 10 2.00 mm	70.1	
No. 20 850 µm	65.3	
No. 40 425 µm	60.9	
No. 60 250 µm	55.3	
No. 100 150 µm	49.5	
No. 200 75 µm	41.2	

COMMENTS

LOCATION: PERIMETER EMBANKMENT

CHAINAGE: 44+00


ELEVATION: 944.3



GEO NORTH ENGINEERING LTD.
1301 Kellher Road
Prince George, B.C. V2L 5S8
Tel (250) 564-4304 Fax (250) 564-9323

MOUNT POLLEY MINING CORP.
M.P. CONSTRUCTION PROGRAM STAGE 4
ATTERBERG LIMITS OF ZONE 5, BORROW PIT 3
KP06-ZS-01R

SCALE: N.T.S.	DATE: 2006/05/03
PROJECT NO: K-2036	DRAWING NO. 2036-B1



GEO NORTH ENGINEERING LTD.
1301 Kellher Road
Prince George, B.C. V2L 5S8
Tel. (250) 564-4304 Fax. (250) 564-9323

MOUNT POLLEY MINING CORP.
M.P. CONSTRUCTION PROGRAM STAGE 4
GRAIN SIZE ANALYSIS OF ZONE S, BORROW PIT 3
KP06-ZS-01R

SCALE: N.T.S.	DATE: 2006/05/03
PROJECT NO: K-2036	DRAWING NO: 2036-32

GeoNorth Engineering

Test Designation: ASTM D-422

Hydrometer Analysis

Client: Mount Polley Mining Corp. (Knight Piesold)						Date: May 3, 2006					
Project Name: Mount Polley Construction Program - Stage 4						Project #: K-2036					
Source/Location: KP06-ZS-01R - Borrow Pit 3 - Zone S						Type: TILL					
Sample #:	Test #:	Hole #:	Depth:					Time:			
Sampled By: Client		Tested By: DJ						Checked By: NS			
Date Sampled: 04.25.06		Date Received: 04.28.06						Date Tested: 05.02.06			
Starting Wt (g)	% - #10	Elapsed Time (min)	Reading R	Temp (0C)	K	Corr. Reading R'	Zr (cm)	SQRT(Zr)/T (min)	D (mm)	N (%)	N*(%-%#10)
40.0	0.759	0.5	24.0	20.0	0.01365				0.065	60.0	45.5
40.0	0.759	1	20.0	20.0	0.01365				0.047	50.0	38.0
40.0	0.759	2	19.0	20.0	0.01365				0.034	47.5	36.1
40.0	0.759	4	18.0	20.0	0.01365				0.024	45.0	34.2
40.0	0.759	8	15.5	20.0	0.01365				0.017	38.8	29.4
40.0	0.759	15	14.0	20.0	0.01365				0.013	35.0	26.8
40.0	0.759	30	12.5	20.0	0.01365				0.009	31.3	23.8
40.0	0.759	60	11.0	20.0	0.01365				0.006	27.5	20.9
40.0	0.759	120	9.0	20.0	0.01365				0.005	22.5	17.1
40.0	0.759	240	8.0	20.0	0.01365				0.003	20.0	15.2
40.0	0.759	480	7.5	21.0	0.01348				0.002	18.8	14.3
40.0	0.759	1440	6.5	21.0	0.01348				0.001	16.3	12.4
Hydrometer #: 794968		Graduate #: 3		Dispersing Agent: Sodium Hex				Amount: 125ml			
Density of Solids:											
Description of Sample:											
Hydrometer Sieve Analysis					Sieve Analysis			Initial Moisture Content			
Seive No.	Weight Retained	Total Wt. Finer Than	% Finer Than Orig Samp.		Seive No.	Weight Retained	Total Wt. Passing	% Finer Than Orig. Samp.			
10	40.0	100.0	75.9		38.1				Tare No.		
20	2.7		93.3	70.8	25.4				Wet Wt. & Tare		
40	2.5		87.0	66.0	19.0				Dry Wt. & Tare		
60	3.2		79.0	60.0	12.5				Water Wt.		
100	3.3		70.8	53.7	9.5				Tare Wt.		
200	4.1		60.5	45.9	4.75				Wt. of Dry Soil	=W	
Pan	24.2					10	SEE WASHED SIEVE REPORT		Moisture Content	%	
Total	40.0								Dry Wt. of Sample from Initial Moisture		
Unwashed Wt. =									= $(100 \times \text{Wet Soil Wt.}) / (100 + \text{Initial Moisture})$		
Tare =		Wt. Passing #200 =		Total =							

May. 3. 2006 1:53PM GeNorth Engineering 564 9323
GeNorth Engineering Ltd.
 1301 Kelliher Road Prince George, BC V2L5S8
 Phone (250)564-4304; fax (250)564-9323

No. 0578, P. 2/5
IEVE ANALYSIS REPORT
10 20 40 60 SERIES

TO
 Knight Piesold
 1400-750 West Pender St.
 Vancouver, BC
 V6C -2T8

PROJECT NO K 2036

CLIENT Mount Polley Mining Corp. Attn:
 c.c. Knight Piesold


ATTN: Les Galbraith @ 604-685-0147

PROJECT M,P, Construction Program Stage 4
 Materials Testing

Mount Polley Mining Corp.
 Likely

CONTRACTOR

SIEVE TEST NO. 1 DATE RECEIVED 2006.Apr.28 DATE TESTED 2006.May.02 DATE SAMPLED 2006.Apr.26



COMMENTS

CHATNAGE: 3+275m

ELEVATION: 948m

May. 3, 2006 1:53PM GerNorth Engineering 564 9323

GeoNorth Engineering Ltd.

1301 Kellith Road Prince George, BC V2L5S8

Phone (250)564-4304; fax (250)564-9323

No.0578 P. 1/5
**MOISTURE - DENSITY
RELATIONSHIP REPORT**

TO

Knight Piesold
1400-750 West Pender St.
Vancouver, BC
V6C 2T8

PROJECT NO.	K 2036	CLIENT	Mount Polley Mining Corp.	Attn:
3/06	c.c. Knight Piesold			
MAP				
8				
N	10	10		

ATTN: Les Galbraith @ 604-685-0147

PROJECT M.P. Construction Program Stage 4
Materials Testing

CONTRACTOR

PROCTOR NO. 1 DATE TESTED 2006.May.02 DATE RECEIVED 2006.Apr.28 DATE SAMPLED 2006.Apr.25

INSITU MOISTURE SAMPLED BY	N/A %	COMPACTON STANDARD CLIENT	Standard Proctor, ASTM D698
TESTED BY	RO	COMPACTON PROCEDURE	A: 101.6mm Mold, Passing 4.75mm
SUPPLIER	BORROW PIT 3, ZONE S	RAMMER TYPE	Manual
SOURCE	KP06-ZS-01R	PREPARATION	Moist
MATERIAL IDENTIFICATION		OVERSIZE CORRECTION METHOD	ASTM 4718
MAJOR COMPONENT	TILL	RETAINED 4.75mm SCREEN	18.8 %
SIZE	50MM	OVERSIZE SPECIFIC GRAVITY	2.67
DESCRIPTION		TOTAL NUMBER OF TRIALS	4
ROCK TYPE			

The graph plots Dry Density (kg/m³) on the Y-axis (1925 to 2150) against Moisture Content (%) on the X-axis (7 to 15). Four curves are shown: Curve 1 starts at ~1925 kg/m³ at 7% moisture and rises to ~2040 kg/m³ at 10%; Curve 2 starts at ~1925 kg/m³ at 8% moisture and rises to ~2075 kg/m³ at 10%; Curve 3 starts at ~1925 kg/m³ at 10% moisture and rises to ~2050 kg/m³ at 12%; Curve 4 starts at ~1925 kg/m³ at 14% moisture and rises to ~1950 kg/m³ at 14%.

TRIAL NUMBER	WET DENSITY (kg/m³)	DRY DENSITY (kg/m³)	MOISTURE CONTENT (%)
1	2209	2042	8.2
2	2282	2075	10.0
3	2248	2014	11.6
4	2196	1925	14.1

ZERO AIR VOIDS CURVE FOR ESTIMATED SPECIFIC GRAVITY OF 2.67	MAXIMUM DRY DENSITY (kg/m³)	OPTIMUM MOISTURE CONTENT (%)
CALCULATED	2080	9.5
OVERSIZE CORRECTED	2170	8.0

COMMENTS

APPENDIX A3

ZONE U RESULTS

(Pages A3-1 to A3-15)

Sep. 14. 2005 4:07PM Ge "rth Engineering 564 9323
GeoNorth Engineering Ltd.
 1301 Kellher Road Prince George, BC V2L5SB
 Phone (250)564-4304; fax (250)564-9323

No. 7811 P. 4/4
IEVE ANALYSIS REPORT
10 20 40 60 SERIES

TO
 Knight Piesold
 1400-750 West Pender St.
 Vancouver, BC
 V6C -2T8

PROJECT NO. K 1587

CLIENT Mount Polley Mining Corp. Attn:
 C.C. Knight Piesold

ATTN: Les Galbraith @ 604-685-0147


PROJECT Construction Program - Mount Polley Mine
 Testing Services

CONTRACTOR

SIEVE TEST NO 53 DATE RECEIVED 2005.Sep.08 DATE TESTED 2005.Sep.13 DATE SAMPLED 2005.Sep.01

SUPPLIER
 SOURCE KP05-90
 SPECIFICATION
 MATERIAL TYPE SAND

SAMPLED BY Client, Talib
 TESTED BY RO
 TEST METHOD WASHED



GRAVEL SIZES	PERCENT PASSING	GRADATION LIMITS
3"	75 mm	
2"	50 mm	100.0
1 1/2"	37.5 mm	97.4
1"	25 mm	97.0
3/4"	19 mm	96.0
1/2"	12.5 mm	93.2
3/8"	9.5 mm	91.7

SAND SIZES AND FINES	PERCENT PASSING	GRADATION LIMITS
No. 4 4.75 mm	88.3	
No. 10 2.00 mm	84.7	
No. 20 850 µm	79.7	
No. 40 425 µm	73.9	
No. 60 250 µm	64.4	
No. 100 150 µm	52.9	
No. 200 75 µm	35.6	

COMMENTS

NATURAL MOISTURE CONTENT - 8.9%
 LOCATION: HORROW CONTROL PIT 3, U-ZONE



Sep. 14. 2005 4:06PM GeoNorth Engineering Ltd.
 1301 Kellher Road Prince George, BC V2L5SB
 Phone (250)564-4304; fax (250)564-9323

No. 7811 p. 3/4
SIEVE ANALYSIS REPORT
10 20 40 60 SERIES

TO
 Knight Piesold
 1400-750 West Pender St.
 Vancouver, BC
 V6C -2T8

PROJECT NO. K 1587

CLIENT Mount Polley Mining Corp. Attn:
 c.c. Knight Piesold


ATTN: Les Galbraith @ 604-685-0147

PROJECT Construction Program - Mount Polley Mine
 Testing Services

CONTRACTOR

SIEVE TEST NO. 52 DATE RECEIVED 2005.Sep.08 DATE TESTED 2005.Sep.14 DATE SAMPLED 2005.Aug.31

SUPPLIER	KP05-89	SAMPLED BY	Client, Talib
SOURCE		TESTED BY	DJ
SPECIFICATION		TEST METHOD	WASHED
MATERIAL TYPE	SAND		



GRAVEL SIZES		PERCENT PASSING	GRADATION LIMITS
3"	75 mm		
2"	50 mm		
1 1/2"	37.5 mm	100.0	
1"	25 mm	99.0	
3/4"	19 mm	97.3	
1/2"	12.5 mm	95.0	
3/8"	9.5 mm	93.5	

SAND SIZES AND FINES		PERCENT PASSING	GRADATION LIMITS
No. 4	4.75 mm	88.3	
No. 10	2.00 mm	80.4	
No. 20	0.850 µm	68.7	
No. 40	0.425 µm	51.9	
No. 60	0.250 µm	30.9	
No. 100	0.150 µm	18.7	
No. 200	0.075 µm	10.2	

COMMENTS

NATURAL MOISTURE CONTENT - 5.5%

LOCATION: MAIN, U-ZONE

CHAINAGE: 24+00, ELEVATION: 947

Sep. 1. 2005 3:17PM GeoNorth Engineering 564 9323
1301 Kelliher Road Prince George, BC V2L 5S8
Phone (250)564-4304; fax (250)564-9323

No. 7524 P. 1 *KJS MS*
~~MOISTURE - DENSITY~~ *LIE*
~~RELATIONSHIP REPORT~~ *101-110.0.*

TO Knight Piesold
1400-750 West Pender St.
Vancouver, BC
V6C 2T8


ATTN: Les Culbraith @ 604-685-0147

PROJECT Construction Program - Mount Polley Mine
Testing Services

CONTRACTOR

PROCTOR NO 43 DATE TESTED 2005.Aug.31 DATE RECEIVED 2005.Aug.26 DATE SAMPLED 2005.Aug.03

INSITU MOISTURE	N/A %	COMPACTATION STANDARD	Standard Proctor,
SAMPLED BY	MB, Client		ASTM D698
TESTED BY	WL	COMPACTATION PROCEDURE	A: 101.6mm Mold, Passing 4.75mm
SUPPLIER		RAMMER TYPE	Manual
SOURCE	KP05-82	PREPARATION	Moist
MATERIAL IDENTIFICATION		Oversize Correction Method	ASTM 471.8
MAJOR COMPONENT	SAND	RETAINED 4.75mm SCREEN	25.0 %
SIZE		Oversize Specific Gravity	2.65
DESCRIPTION		TOTAL NUMBER OF TRIALS	4
ROCK TYPE			



TRIAL NUMBER	WET DENSITY (kg/m³)	DRY DENSITY (kg/m³)	MOISTURE CONTENT (%)
1	2090	1970	6.1
2	2182	2011	8.5
3	2262	2055	10.1
4	2247	1999	12.4

	MAXIMUM DRY DENSITY (kg/m³)	OPTIMUM MOISTURE CONTENT (%)
CALCULATED OVERSIZE CORRECTED	2060 2181	10.5 8.1

COMMENTS

Zone V 19+00 946m Main

Sep. 1, 2005 3:18PM GeNorth Engineering 564 9323

1301 Kelliher Road Prince George, BC V2L5B8
Phone (250)564-4304; fax (250)564-9323

No. 7524 P. 8
SIEVE ANALYSIS REPORT
10 20 40 60 SERIES

TO
Knight Piesold
1400-750 West Pender St.
Vancouver, BC
V6C -2T8

PROJECT NO. K 1587


CLIENT Mount Polley Mining Corp. ATTN:
c.c. Knight Piesold

ATTN: Les Galbraith @ 604-685-0147

PROJECT Construction Program - Mount Polley Mine
Testing Services

CONTRACTOR

SIEVE TEST NO. 46 DATE RECEIVED 2005.Aug.26 DATE TESTED 2005.Aug.31 DATE SAMPLED 2005.Aug.03



COMMENTS

LOCATION: ZONH 1
CHAINAGE: 19+00
ELEVATION: 946m

Sep. 2, 2005 3:36PM OrthoGe "OrthoGe Engineering 564 9323
1301 Kelliher Road Prince George, BC V2L5B8
Phone (250)564-4304; fax (250)564-9323

No. 7557 P. I C.J.G.
MOISTURE - DENSITY
RELATIONSHIP REPORT
101.6/10.03

TO
Knight Piesold
1400-750 West Pender St.
Vancouver, BC
V6C -2T8

PROJECT NO. K 1587

CLIENT Mount Polley Mining Corp. Attn:
c.c. Knight Piesold


ATTN: Les Calbraith @ 604-685-0147

PROJECT Construction Program - Mount Polley Mine
Testing Services

CONTRACTOR

PROCTOR NO. 12 DATE TESTED 2005.Aug.30 DATE RECEIVED 2005.Aug.26 DATE SAMPLED 2005.Aug.03

INSITU MOISTURE	N/A %	COMPACTATION STANDARD	Standard Proctor,
SAMPLED BY	MR, Client		ASTM D698
TESTED BY	DJ	COMPACTATION PROCEDURE	A: 101.6mm Mold, Passing 4.75mm
SUPPLIER		RAMMER TYPE	Manual
SOURCE	KP05-81	PREPARATION	Moist
MATERIAL IDENTIFICATION		OVERSIZE CORRECTION METHOD	None
MAJOR COMPONENT	SAND CELI.	RETAINED 4.75mm SCREEN	%
SIZE		OVERSIZE SPECIFIC GRAVITY	
DESCRIPTION		TOTAL NUMBER OF TRIALS	3
ROCK TYPE			



TRIAL NUMBER	WET DENSITY (kg/m³)	DRY DENSITY (kg/m³)	MOISTURE CONTENT (%)
1	1940	1634	18.7
2	1968	1614	21.9
3	1920	1550	23.9

	MAXIMUM DRY DENSITY (kg/m³)	OPTIMUM MOISTURE CONTENT (%)
CALCULATED OVERSIZE CORRECTED	1640	19.5

COMMENTS

PER. *[Signature]*

Aug. 19, 2005 11:27AM GoNorth Engineering 564 9323
Geonorth Engineering Ltd.
 1301 Kelliher Road Prince George, BC V2L5S8
 Phone (250)564-4304; fax (250)564-9323

No. 7240 P. 1
SIEVE ANALYSIS REPORT
10 20 40 60 SERIES

KSB

✓

(01-116)

TO [REDACTED]
 Mount Polley Mining Corp. Attn:
 Knight Piesold
 P.O Box 12
 Likely, BC
 VOL -1NO

PROJECT NO. K 1587


CLIENT Mount Polley Mining Corp. Attn:
 c.c. Knight Piesold

ATTN: Terry Isaacs @ 250-790-2268

PROJECT Construction Program - Mount Polley Mine
 Testing Services

CONTRACTOR

SIEVE TEST NO. 29 DATE RECEIVED 2005.Aug.04 DATE TESTED 2005.Aug.18 DATE SAMPLED 2005.Aug.04



Aug. 25. 2005 12:49PM GeoNorth Engineering 564 9323

1301 Kellher Road Prince George, BC V2L5S8
Phone (250)564-4304; fax (250)564-9323

No.7417 P. 7
**MOISTURE - DENSITY
RELATIONSHIP REPORT**

TO Mount Polley Mining Corp. Attn:
Knight Piesold
P.O Box 12
Likely, BC
V0L -1N0

PROJECT NO. K 1587

CLIENT Mount Polley Mining Corp. Attn:
c.c. Knight Piesold


ATTN: Terry Isaacs @ 250-790-2268

PROJECT Construction Program - Mount Polley Mine
Testing Services

CONTRACTOR

PROCTOR NO. 37 DATE TESTED 2005.Aug.24 DATE RECEIVED 2005.Aug.04 DATE SAMPLED 2005.Aug.03

INSITU MOISTURE	N/A %	COMPACTATION STANDARD	Standard Proctor,
SAMPLED BY	MB, Client	COMPACTATION PROCEDURE	ASTM D698
TESTED BY	BO	RAMMER TYPE	A: 101.6mm Mold,
SUPPLIER	KP05-71	PREPARATION	Passing 4.75mm
SOURCE		Oversize Correction Method	Manual
MATERIAL IDENTIFICATION		None	Moist
MAJOR COMPONENT	CYCLONE SAND	Retained 4.75mm Screen	%
SIZE		Oversize Specific Gravity	
DESCRIPTION		Total Number of Trials	5
ROCK TYPE			



TRIAL NUMBER	WET DENSITY (kg/m³)	DRY DENSITY (kg/m³)	MOISTURE CONTENT (%)
1	1593	1521	4.7
2	1645	1495	10.0
3	1726	1530	12.8
4	1924	1591	20.9
5	1891	1518	24.6

	MAXIMUM DRY DENSITY (kg/m³)	OPTIMUM MOISTURE CONTENT (%)
CALCULATED OVERSIZE CORRECTED	1600	19.5

COMMENTS

INITIAL MOISTURE CONTENT = 4.6%

Aug. 25. 2005 12:50PM **GeoNorth Engineering** 564 9323
 1301 Kellher Road Prince George, BC V2L5S8
 Phone (250)564-4304; fax (250)564-9323

No. 7417 P. 13
IEVE ANALYSIS REPORT
10 20 40 60 SERIES

TO
 Mount Polley Mining Corp. Attn:
 Knight Piesold
 P.O Box 12
 Likely, BC
 VOL -1N0

PROJECT NO. K 1587

CLIENT Mount Polley Mining Corp. Attn:
 c.c. Knight Piesold


ATTN: Terry Isaacs @ 250-790-2268

PROJECT Construction Program - Mount Polley Mine
 Testing Services

CONTRACTOR

SIEVE TEST NO. 38 DATE RECEIVED 2005. Aug. 04 DATE TESTED 2005. Aug. 24 DATE SAMPLED 2005. Aug. 03

SUPPLIER	KP05-71	SAMPLED BY	MB, Client
SOURCE		TESTED BY	BO
SPECIFICATION		TEST METHOD	WASHED
MATERIAL TYPE	CYCLONE SAND		



GRAVEL SIZES		PERCENT PASSING	GRADATION LIMITS
3"	75	mm	
2"	50	mm	
1 1/2"	37.5	mm	
1"	25	mm	
3/4"	19	mm	
1/2"	12.5	mm	
3/8"	9.5	mm	

SAND SIZES AND FINES		PERCENT PASSING	GRADATION LIMITS
No. 4	4.75	mm	
No. 10	2.00	mm	
No. 20	850	µm	100.0
No. 40	425	µm	100.0
No. 60	250	µm	95.7
No. 100	150	µm	44.1
No. 200	75	µm	10.6

COMMENTS

Aug. 25, 2005 12:50PM **GeoNorth Engineering** 564 9323

1301 Kelliher Road Prince George, BC V2L588

Phone (250)564-4304; fax (250)564-9323

No. 7417 P. 12
SOIL ANALYSIS REPORT
10 20 40 60 SERIES

TO [REDACTED]
Mount Polley Mining Corp. Attn:
Knight Piesold
P.O Box 12
likely, BC
VOL -1NO

PROJECT NO K 1587

CLIENT Mount Polley Mining Corp. Attn:
c.c. Knight Piesold

ATTN: Terry Isaacs @ 250-790-2268


PROJECT Construction Program - Mount Polley Mine
Testing Services

CONTRACTOR

SIEVE TEST NO. 37 DATE RECEIVED 2005.Aug.04 DATE TESTED 2005.Aug.24 DATE SAMPLED 2005.Aug.03

SUPPLIER KF05-70
SOURCE
SPECIFICATION
MATERIAL TYPE SAND

SAMPLED BY MB, Client
TESTED BY BO
TEST METHOD WASHED



GRAVEL SIZES		PERCENT PASSING	GRADATION LIMITS
3"	75 mm		
2"	50 mm		
1 1/2"	37.5 mm	100.0	
1"	25 mm	97.1	
3/4"	19 mm	95.4	
1/2"	12.5 mm	93.8	
3/8"	9.5 mm	92.7	

SAND SIZES AND FINES		PERCENT PASSING	GRADATION LIMITS
No. 4	4.75 mm	89.1	
No. 10	2.00 mm	87.0	
No. 20	850 µm	84.8	
No. 40	425 µm	82.2	
No. 60	250 µm	78.6	
No. 100	150 µm	74.2	
No. 200	75 µm	61.6	

COMMENTS

LOCATION: ZONE 0

CHAINAGE: 17+00

ELEVATION: 945m



Aug. 25. 2005 12:49PM **GeNorth** Engineering 564 9323
1301 Kelliher Road Prince George, BC V2L5S8
Phone (250)564-4304; fax (250)564-9323

No. 7417, P. 6
**MOISTURE - DENSITY
RELATIONSHIP REPORT**

TO
Mount Polley Mining Corp. Attn:
Knight Piesold
P.O Box 12
Likely, BC
V0L 1N0

PROJECT NO. K 1587

CLIENT Mount Polley Mining Corp. Attn:
c.c. Knight Piesold

ATTN: Terry Isaacs @ 250-790-2268

PROJECT Construction Program - Mount Polley Mine
Testing Services

CONTRACTOR

PROCTOR NO. 36 DATE TESTED 2005.Aug.24 DATE RECEIVED 2005.Aug.04 DATE SAMPLED 2005.Aug.03

INSITU MOISTURE	N/A %	COMPACTATION STANDARD	Standard Proctor,
SAMPLED BY	MB, Client	COMPACTATION PROCEDURE	AS'IM D698
TESTED BY	BO	RAMMER TYPE	A: 101.6mm Mold,
SUPPLIER		PREPARATION	Passing 4.75mm
SOURCE	KP05-70	Oversize Correction Method	Manual
MATERIAL IDENTIFICATION		ASTM 4718	Moist
MAJOR COMPONENT	SILTY SAND	RETAINED 4.75mm SCREEN	9.9 %
SIZE		Oversize Specific Gravity	2.65
DESCRIPTION		TOTAL NUMBER OF TRIALS	4
ROCK TYPE			

TRIAL NUMBER	WET DENSITY (kg/m ³)	DRY DENSITY (kg/m ³)	MOISTURE CONTENT (%)
1	2137	1900	12.5
2	2122	1820	16.6
3	2128	1859	14.5
4	2015	1828	10.2

	MAXIMUM DRY DENSITY (kg/m ³)	OPTIMUM MOISTURE CONTENT (%)
CALCULATED OVERSIZE CORRECTED	1900 1955	12.5 11.4

COMMENTS
INITIAL MOISTURE CONTENT = 12.6%

Page 1 of 1 2005.Aug.25 GeoNorth Engineering Ltd PER. *[Signature]*

Aug. 25. 2005 12:50PM **GeNorth Engineering** 564 9323
 1301 Kelliher Road Prince George, BC V2L5S8
 Phone (250)564-4304; fax (250)564-9323

No. 7417, P. 11
IEVE ANALYSIS REPORT
10 20 40 60 SERIES

TO
 Mount Polley Mining Corp. Attn:
 Knight Picsold
 P.O Box 12
 Likely, BC
 VOL -1N0

PROJECT NO K 1587


CLIENT Mount Polley Mining Corp. Attn:
 c.c. Knight Picsold

ATTN: Terry Isaacs @ 250-790-2268

PROJECT Construction Program - Mount Polley Mine
 Testing Services

CONTRACTOR

SIEVE TEST NO 36 DATE RECEIVED 2005.Aug.04 DATE TESTED 2005.Aug.23 DATE SAMPLED 2005.Aug.03



Aug. 25. 2005 12:49PM **GeoNorth Engineering** 564 9323
1301 Kellher Road Prince George, BC V2L5S8
Phone (250)564-4304; fax (250)564-9323

No. 7417 P. 5
**MOISTURE DENSITY
RELATIONSHIP REPORT**

TO
Mount Polley Mining Corp. Attn:
Knight Piesold
P.O Box 12
Likely, BC
V0L -1N0

PROJECT NO. K 1587

CLIENT Mount Polley Mining Corp. Attn:
cc. Knight Piesold


ATTN: Terry Isaacs @ 250-790-2268

PROJECT Construction Program - Mount Polley Mine
Testing Services

CONTRACTOR

PROCTOR NO. 35 DATE TESTED 2005.Aug.23 DATE RECEIVED 2005.Aug.04 DATE SAMPLED 2005.Aug.03

INSITU MOISTURE	N/A %	COMPACTATION STANDARD	Standard Proctor,
SAMPLED BY	MB, Client	COMPACTATION PROCEDURE	ASTM D698
TESTED BY	BO	RAMMER TYPE	A: 101.6mm Mold,
SUPPLIER		PREPARATION	Passing 4.75mm
SOURCE	KI05-69	OVERSIZE CORRECTION METHOD	Manual
MATERIAL IDENTIFICATION		RETAINED 4.75mm SCREEN	Moist
MAJOR COMPONENT	SAND	OVERSIZE SPECIFIC GRAVITY	ASTM A718
SIZE		TOTAL NUMBER OF TRIALS	30.0 %
DESCRIPTION	COARSE/GRAVELLY		2.65
ROCK TYPE			4



TRIAL NUMBER	WET DENSITY (kg/m³)	DRY DENSITY (kg/m³)	MOISTURE CONTENT (%)
1	2124	1985	7.0
2	2217	2034	9.0
3	2262	2049	10.4
4	2222	1965	13.1

	MAXIMUM DRY DENSITY (kg/m³)	OPTIMUM MOISTURE CONTENT (%)
CALCULATED OVERSIZE CORRECTED	2050 2199	10.5 7.7

COMMENTS

INITIAL MOISTURE CONTENT = 5.3%

[Signature]

Aug. 26. 2005 8:58AM Ge North Engineering 564 9323

1301 Kelliher Road Prince George, BC V2L5S8

Phone (250)564-4304; fax (250)564-9323

No. 7434 P. 1/1 EVA ANALYSIS REPORT *KPS*

10 20 40 60 SERIES *AB*

LTS

101-1/10.03

TO

Knight Piesold
1400-750 West Pender ST.
Vancouver, BC
V6C -2T8

PROJECT NO. K 158 /

CLIENT Mount Polley Mining Corp. Attn:
c.c. Knight Piesold


ATTN: Les Galbraith @ 604-685-014 /

PROJECT Construction Program - Mount Polley Mine
Testing Services

CONTRACTOR

SIEVE TEST NO. 39 DATE RECEIVED 2005, Aug. 04 DATE TESTED 2005, Aug. 25 DATE SAMPLED 2005, Aug. 03

SUPPLIER	KP05-71	SAMPLED BY	MB, Client
SOURCE		TESTED BY	DJ
SPECIFICATION		TEST METHOD	WASHED
MATERIAL TYPE	CYCLONE SAND - 2ND TRIAL		



GRAVEL SIZES		PERCENT PASSING	GRADATION LIMITS
3"	75 mm		
2"	50 mm		
1 1/2"	37.5 mm		
1"	25 mm		
3/4"	19 mm		
1/2"	12.5 mm		
3/8"	9.5 mm		

SAND SIZES AND FINES		PERCENT PASSING	GRADATION LIMITS
No. 4	4.75 mm		
No. 10	2.00 mm	100.0	
No. 20	850 μm	100.0	
No. 40	425 μm	99.1	
No. 60	250 μm	57.4	
No. 100	150 μm	30.6	
No. 200	75 μm	10.5	

COMMENTS

Jul.26. 2005 3:17PM GeNorth Engineering 564 9323

1301 Kelliher Road Prince George, BC V2L5S8
Phone (250)564-4304; fax (250)564-9323

No.6808 P. 2/2
**MOISTURE - DENSITY
RELATIONSHIP REPORT**

TO
Mount Polley Mining Corp. Attn:
Knight Piesold
P.O Box 12
Likely, BC
V0L -1N0

PROJECT NO K 1587

CLIENT Mount Polley Mining Corp. Attn:
c.c. Knight Piesold


ATTN: Terry Isaacs @ 250-790-2268

PROJECT Construction Program - Mount Polley Mine
Testing Services

CONTRACTOR

PROCTOR NO. 20 DATE TESTED 2005.Jul.22 DATE RECEIVED 2005.Jul.21 DATE SAMPLED 2005.Jul.19

INSITU MOISTURE	N/A %	COMPACTATION STANDARD	Standard Proctor,
SAMPLED BY	Client, MB		ASTM D698
TESTED BY	RF	COMPACTATION PROCEDURE	A: 101.6mm Mold, Passing 4.75mm
SUPPLIER		RAMMER TYPE	Manual
SOURCE	KP05-54	PREPARATION	Moist
MATERIAL IDENTIFICATION		Oversize Correction Method	None
MAJOR COMPONENT	SAND	RETAINED 4.75mm SCREEN	%
SIZE		Oversize Specific Gravity	
DESCRIPTION		TOTAL NUMBER OF TRIALS	3
ROCK TYPE			



TRIAL NUMBER	WET DENSITY (kg/m ³)	DRY DENSITY (kg/m ³)	MOISTURE CONTENT (%)
1	1929	1672	15.4
2	1997	1698	17.6
3	1986	1662	19.5

	MAXIMUM DRY DENSITY (kg/m ³)	OPTIMUM MOISTURE CONTENT (%)
CALCULATED OVERSIZE CORRECTED	1700	17.5

COMMENTS

FIELD MOISTURE CONTENT, UPON ARRIVAL IN LAB = 10.38.

NO ATTERBURG LIMIT TEST PERFORMED DUE TO THE NATURE OF THE MATERIAL.

Jul. 26. 2005 3:17PM Georth Engineering 564 9323

1301 Kellher Road Prince George, BC V2L5S8
Phone (250)584-4304; fax (250)584-9323

No. 6808 P. 1/2
EVE ANALYSIS REPORT
10 20 40 60 SERIES

1017/1003
HJD

TO
Mount Polley Mining Corp. Attn:
Knight Piesold
P.O Box 12
Likely, BC
V0L -1N0

PROJECT NO. K 1587

CLIENT Mount Polley Mining Corp. Attn:
c.c. Knight Piesold

ATTN: Terry Isaacs @ 250-790-2268


PROJECT Construction Program - Mount Polley Mine
Testing Services

CONTRACTOR

SIEVE TEST NO. 21 DATE RECEIVED 2005.Jul.21 DATE TESTED 2005.Jul.22 DATE SAMPLED 2005.Jul.19

SUPPLIER
SOURCE KP05-54
SPECIFICATION
MATERIAL TYPE Sand

SAMPLED BY Client, MB
TESTED BY RF
TEST METHOD WASHED



GRAVEL SIZES	PERCENT PASSING	GRADATION LIMITS
3"	75 mm	
2"	50 mm	
1 1/2"	37.5 mm	
1"	25 mm	
3/4"	19 mm	
1/2"	12.5 mm	
3/8"	9.5 mm	

SAND SIZES AND FINES	PERCENT PASSING	GRADATION LIMITS
No. 4 4.75 mm	100.0	
No. 10 2.00 mm	99.8	
No. 20 850 μm	99.6	
No. 40 425 μm	96.0	
No. 60 250 μm	74.0	
No. 100 150 μm	43.5	
No. 200 75 μm	17.0	

COMMENTS

LOCATION: PERIMETER EMBANKMENT

CHAINAGE: 30100

ELEVATION: 944.3m

PER

APPENDIX B


INCLINOMETER INSTALLATIONS

Appendix B1 Drill Logs
Appendix B2 Laboratory Test Results

APPENDIX B1

DRILL LOGS

(Pages B1-1 to B1-9)



SOILS LOG 3INCLOS.GPJ TEMPLATE.GDT 8 Mar 07

Mount Polley Mining Corporation
Mount Polley
Overburden Log For SI06-1

Knight Piésold
CONSULTING

Project No. 101-1/10 Rev. 1 Date Revised: 20 Feb 07
Ref. No. B1
Figure B1

Rev. 0 - Issued for Report

M:\110\10000\110\DATA\INCLIN-1\3INCLOS.GPJ

B1-1

Project: Mount Polley			Drill Hole No.	SI06-1	Page	2 of 2		
Drilling Co:	Geotech Drilling	In-Situ Sampler:	SPT	Date Started:	9 May 06			
Drilling Method:	DDH	Elevation:	917 m	Date Completed:	11 May 06			
Location:	20+00	Total Depth:	42.2 m	Logged by:	MW			
		Azimuth,Inclination	0, -90	Reviewed by:	LJG			
DEPTH (ft)	DEPTH (m)	GRAPHIC LOG	DESCRIPTION	DRILL RUN RECOVERY (%) SAMPLE RECOVERY (%) SAMPLES	SAMPLE NO.	BLOW COUNT SPT 'N' VALUE Uncorrected 'N' values vs. depth (•) 20 40 60 80	NOTES	
75				100	SI06-1-9	22/80/	80	
23				100	SI06-1-10	53//		
24				100	SI06-1-11	62/80/	80	
80				100	SI06-1-12	29/80/	80	
25				0	SI06-1-13	80//		
85				100	SI06-1-14	80//		
26				100	SI06-1-15	45/59/80	139	
27				100	SI06-1-16	80//		
90				100	SI06-1-17	39/41/80	121	
28				100	SI06-1-18	80//		
95								
29								
30								
100								
31								
105			Reddish grey VOLCANIC CONGLOMERATE, highly weathered bedrock					
32								
110								
33								
115								
34								
120								
35								
125								
36								
130								
37								
135								
38								
140								
39								
40								
41								
42			End of hole at 42.2 m					
43								

SOILS LOG 3INCLOS.GPJ TEMPLATE.GDT 8 Mar 07

Mount Polley Mining Corporation
Mount Polley
Overburden Log For SI06-1

Knight Piésold
CONSULTING


Project No.
101-1/10 Ref. No.
1 Rev.
0

Figure B1

Rev. 0 - Issued for Report

M:\101\00001\10A\DATA\INCLIN-13\INCLOS.GPJ

Date Revised: 20 Feb 07
B1-2



Project: Mount Polley			Drill Hole No.	SI06-2	Page	2 of 2				
Drilling Co:	Geotech Drilling	In-Situ Sampler:	SPT	Date Started:	12 May 06					
Drilling Method:	DDH	Elevation:	917 m	Date Completed:	13 May 06					
Location:	21+00	Total Depth:	34.7 m	Logged by:	MW					
		Azimuth, Inclination	0, -90	Reviewed by:	LJG					
DEPTH (ft)	DEPTH (m)	GRAPHIC LOG	DESCRIPTION	DRILL RUN RECOVERY (%)	SAMPLE RECOVERY (%)	SAMPLE NO.	BLOW COUNT	SPT 'N' VALUE	SPT TEST DATA Uncorrected 'N' values vs. depth (•) 20 40 60 80	NOTES
70	21		Dark grey to greyish brown sandy SILT, trace gravel, low plasticity (Glacial Till)	100		SI06-2-6	33/27/80	107		
75	22			100		SI06-2-7	13/35/80	115		
80	23			100		SI06-2-8	32/80/80	160		
85	24		Greyish brown SAND, some silt, trace gravel (Glacial Till)	100		SI06-2-9	22/29/53	82		
90	25			100		SI06-2-10	70/80/	80		
95	26			100		SI06-2-11	80/80/	80		
100	27		Reddish grey VOLCANIC CONGLOMERATE, highly weathered bedrock	100						
105	28			100						
110	29			100						
115	30			100						
120	31			100						
125	32			100						
130	33			100						
	34			100						
	35		End of hole at 34.7 m	100						
SOILS LOG 3INCLOS.GPJ TEMPLATE.GDT 8 Mar 07										

Mount Polley Mining Corporation
Mount Polley
Overburden Log For SI06-2


Knight Piésold
CONSULTING

Project No. 101-1/10 Rev. 0
Ref. No. 1
B1-4

Figure B2

Rev. 0 - Issued for Report
M:\1\101\00001\10\DATA\INCLIN-13INCLOS.GPJ

Date Revised: 20 Feb 07
B1-4



SOILS LOG 3INCLOS.GPJ TEMPLATE.GDT 8 Mar 07

Rev. 0 - Issued for Report

M:\10\100001\10VADATA\INCLIN-1\3INCLOS.GPJ

Mount Polley Mining Corporation
Mount Polley
Overburden Log For SI06-3


Knight Piésold
CONSULTING

Project No. 101-1/10 Ref. No. 1 Rev. 0

Figure B3

Date Revised: 20 Feb 07

B1-5



SOILS LOG 3INCLOS.GPJ TEMPLATE.GDT 8 Mar 07

Mount Polley Mining Corporation
 Mount Polley
 Overburden Log For SI06-3

Knight Piésold
 CONSULTING

Project No.
 101-1/10 Ref. No.
 1 Rev.
 0


Figure B3

Rev. 0 - Issued for Report

M:\10\100001\10\DATA\INCLIN-1\3INCLOS.GPJ

Date Revised: 20 Feb 07

B1-6



Mount Polley Mining Corporation
 Mount Polley
 Well Completion Details For SI06-1

Knight Piésold
 CONSULTING


Project No.	Ref. No.	Rev.
101-1/10	1	0


Figure B4

Rev. 0 - Issued for Report

M:\101\00001\10VA\DATA\INCLIN~1\3INCLOS.GPJ

Date Revised: 20 Feb 07
 B1-7







APPENDIX B2

LABORATORY TEST RESULTS

(Pages B2-1 to B2-38)

GeoNorth Engineering


Test Designation: ASTM D-422

Hydrometer Analysis

S106-1 - Shelby)

Client: Mount Polley Mining Corp. (Knight Piesold)							Date: June 26, 2006				
Project Name: MPCP - Stage 4							Project #: K-2036				
Source/Location: Tailings Storage Facility							Type:				
Sample #: S106-1 (22+00)		Test #:		Hole #: (Shelby)		Depth: 43.0'		Time:			
Sampled By: Client		Tested By: DJ						Checked By: NK			
Date Sampled: 05.09.06		Date Received:						Date Tested: 06.26.06			
Starting Wt. (g)	% - #10	Elapsed Time (min)	Reading R	Temp (0C)	K	Corr. Reading R'	Zr (cm)	SQRT(Zr)/T (min)	D (mm)	N (%)	N*(% - #10)
40.0	0.000	0.5	39.5	23.0	0.01317				0.058	98.7	0.0
40.0	0.000	1	38.5	23.0	0.01317				0.042	96.3	0.0
40.0	0.000	2	37.0	23.0	0.01317				0.029	92.5	0.0
40.0	0.000	4	36.0	23.0	0.01317				0.021	90.0	0.0
40.0	0.000	8	35.0	23.0	0.01317				0.015	87.5	0.0
40.0	0.000	15	30.0	23.0	0.01317				0.011	75.0	0.0
40.0	0.000	30	23.0	23.0	0.01317				0.008	57.5	0.0
40.0	0.000	60	16.5	23.0	0.01317				0.006	41.3	0.0
40.0	0.000	120	11.0	23.0	0.01317				0.004	27.5	0.0
40.0	0.000	240	7.0	23.0	0.01317				0.003	17.5	0.0
40.0	0.000	480	5.0	23.0	0.01317				0.002	12.5	0.0
40.0	0.000	1440	3.0	23.0	0.01317				0.001	7.5	0.0
Hydrometer #: 794968			Graduate #: 1		Dispersing Agent: Sodium Hex			Amount: 125ml			
Density of Solids.											
Description of Sample:											
Hydrometer Sieve Analysis					Sieve Analysis				Initial Moisture Content		
Seive No.	Weight Retained	Total Wt. Finer Than	% Finer Than	% Finer Than Orig Samp.	Seive No.	Weight Retained	Total Wt. Passing	% Finer Than Orig. Samp.			
10		40.0	100.0		38.1				Tare No.		
20	0.1		99.8		25.4				Wet Wt. & Tare		
40	0.1		99.5		19.0				Dry Wt. & Tare		
60	0.1		99.3		12.5				Water WL		
100	0.1		99.0		9.5				Tare Wt.		
200	0.1		98.8		4.75				Wt. of Dry Soil	=W	
Pan	39.5				10				Moisture Content	30.7%	
Total	40.0								Dry Wt. of Sample from Initial Moisture		
Unwashed Wt. =									$=(100 \times \text{Wet Soil Wt.}) / (100 + \text{Initial Moisture})$ =		
Tare =		Wt. Passing #200 =		Total =					NCECO		

PERCENT PASSING.




B2-2
GEO NORTH ENGINEERING LTD.
 1301 Kellifer Road
 Prince George, BC V2L 5S8
 Tel. (250) 564-4304 Fax (250) 564-9323

MOUNT POLLEY MINING CORP.
 M.P. CONSTRUCTION PROGRAM STAGE 4
 TAILINGS STORAGE FACILITY
 GRAIN SIZE ANALYSIS OF S103-1S (22+00)

SCALE: N.T.S.	DATE: 2006/06/27
PROJECT NO: K-2036	DRAWING NO. 2036-820

5106-1-Shelby |



B2-3

GEO NORTH ENGINEERING LTD.
1301 Kellner Road
Prince George, BC V2L 5S8
Tel (250) 564-4304 Fax (250) 564-9323

MOUNT POLLEY MINING CORP.
M.P. CONSTRUCTION PROGRAM STAGE 4
TAILINGS STORAGE FACILITY
ATTERBERG LIMITS OF S103-1^a(22+00)

SCALE: N.T.S.	DATE: 2006/06/27
PROJECT NO: K-2036	DRAWING NO: 2036-B18


GeoNorth Engineering

Test Designation: ASTM D-422

Hydrometer Analysis

S106-1-2

Client: Mount Polley Mining Corp. (Knight Piesold)							Date: June 20, 2006				
Project Name: M.P. Construction Program - Stage 4							Project #: K-2036				
Source/Location: Tailings Storage Facility							Type:				
Sample #: S106-2 (22+00)		Test #:		Hole #:	Depth: 33'		Time:				
Sampled By:		Tested By: DJ				Checked By: NK					
Date Sampled: 05.09.06		Date Received:				Date Tested: 06.19.06					
Starting Wt. (g)	% - #10	Elapsed Time (min)	Reading R	Temp (0C)	K	Corr. Reading R'	Zr (cm)	SQRT(Zr)/T (min)	D (mm)	N (%)	N* (% - #10)
40.0	0.991	0.5	25.0	22.0	0.01332				0.064	62.5	61.9
40.0	0.991	1	20.0	22.0	0.01332				0.047	50.0	49.6
40.0	0.991	2	18.0	22.0	0.01332				0.033	45.0	44.6
40.0	0.991	4	17.0	22.0	0.01332				0.024	42.5	42.1
40.0	0.991	8	15.5	22.0	0.01332				0.017	38.8	38.5
40.0	0.991	15	14.5	22.0	0.01332				0.012	36.3	36.0
40.0	0.991	30	13.0	21.0	0.01348				0.009	32.5	32.2
40.0	0.991	60	12.5	21.0	0.01348				0.006	31.3	31.0
40.0	0.991	120	11.0	21.0	0.01348				0.005	27.5	27.3
40.0	0.991	240	9.0	21.0	0.01348				0.003	22.5	22.3
40.0	0.991	480	7.0	21.0	0.01348				0.002	17.5	17.3
40.0	0.991	1440	6.0	22.0	0.01332				0.001	15.0	14.9
Hydrometer #: 794968		Graduate #: 2		Dispersing Agent: Sodium Hex				Amount: 125ml			
Density of Solids:											
Description of Sample:											
Hydrometer Sieve Analysis					Sieve Analysis				Initial Moisture Content		
Seive No.	Weight Retained	Total Wt. Finer Than	% Finer Than	% Finer Than Orig Samp.	Seive No.	Weight Retained	Total Wt. Passing	% Finer Than Orig. Samp.			
10	40.0	100.0	99.1	99.1	38.1				Tare No.		
20	0.1	99.8	98.9	98.9	25.4				Wet Wt. & Tare		
40	0.1	99.5	98.6	98.6	19.0				Dry Wt. & Tare		
60	0.8	97.5	96.6	96.6	12.5				Water Wt.		
100	2.9	90.3	89.5	89.5	9.5		280.6	100.0	Tare Wt.		
200	7.2	72.3	71.6	71.6	4.75	1.1		99.6	Wt. of Dry Soil =W		
Pan	28.9				10	1.3		99.1	Moisture Content = 16.0%		
Total	40.0								Dry Wt. of Sample from Initial Moisture		
Unwashed Wt. =									$=(100 \times \text{Wet Soil Wt.}) / (100 + \text{Initial Moisture})$ =		
Tare =		Wt. Passing #200 =		Total =							



GEO NORTH ENGINEERING LTD.
1301 Kellher Road
Prince George, BC V2L 5S8
Tel. (250) 564-4304 Fax (250) 564-9323


B2-5

MOUNT POLLEY MINING CORP.
M.P. CONSTRUCTION PROGRAM STAGE 4
TAILINGS STORAGE FACILITY
GRAIN SIZE ANALYSIS OF SI03-2 (22+00)

SCALE:
N.T.S.
PROJECT NO:
K-2036

DATE:
2006/06/121
DRAWING NO.
2036-B13

SI06-1-2



GEONORTH ENGINEERING LTD.
1301 Kellher Road
Prince George, B.C. V2L 5S8
Tel (250) 564-4304 Fax (250) 564-5323

MOUNT POLLEY MINING CORP.
M.P. CONSTRUCTION PROGRAM STAGE 4
TAILINGS STORAGE FACILITY
ATTERBERG LIMITS OF S103-2

SCALE:
N.T.S.
PROJECT NO.:
K-2036

DATE:
2006/06/15
DRAWING NO.
2036-39

S103-1-2

VA 101-110-A,03

GeoNorth Engineering

Test Designation: ASTM D-422

Hydrometer Analysis


S104 -2-


Client: Mount Polley Mining Corp. (Knight Piesold)								Date: June 16, 2006			
Project Name: M.P. Construction Program - Stage 4								Project #: K-2036			
Source/Location: Tailings Storage Facility								Type:			
Sample #: S104-1 (21+00)		Test #:	Hole #:	Depth: 28.0'		Time:					
Sampled By: Client		Tested By: DJ				Checked By: NK					
Date Sampled: 05.12.06		Date Received:				Date Tested: June 15, 2006					
Starting Wt. (g)	% - #10	Elapsed Time (min)	Reading R	Temp (0C)	K	Corr. Reading R'	Zr (cm)	SQRT(Zr)/T (min)	D (mm)	N (%)	N*(%-%#10)
40.0	0.000	0.5	36.5	23.0	0.01317				0.057	91.3	0.0
40.0	0.000	1	35.0	23.0	0.01317				0.041	87.5	0.0
40.0	0.000	2	34.5	23.0	0.01317				0.029	86.3	0.0
40.0	0.000	4	34.0	23.0	0.01317				0.021	85.0	0.0
40.0	0.000	8	33.0	23.0	0.01317				0.015	82.5	0.0
40.0	0.000	15	32.5	23.0	0.01317				0.011	81.3	0.0
40.0	0.000	30	30.0	23.0	0.01317				0.008	75.0	0.0
40.0	0.000	60	27.5	23.0	0.01317				0.006	68.8	0.0
40.0	0.000	120	24.5	23.0	0.01317				0.004	61.3	0.0
40.0	0.000	240	20.0	23.0	0.01317				0.003	50.0	0.0
40.0	0.000	480	15.0	23.0	0.01317				0.002	37.5	0.0
40.0	0.000	1440	9.5	23.0	0.01317				0.001	23.8	0.0
Hydrometer #: 734968		Graduate #:1		Dispersing Agent: Sodium Hex				Amount: 125ml			
Density of Solids:											
Description of Sample:											
Hydrometer Sieve Analysis					Sieve Analysis				Initial Moisture Content		
Sieve No.	Weight Relained	Total Wt. Finer Than	% Finer Than	% Finer Than Orig Samp.	Sieve No.	Weight Relained	Total Wt. Passing	% Finer Than Orig. Samp.	Tare No.	Wet Wt. & Tare	Dry Wt. & Tare
10		40.0	100.0		38.1						
20	0.1		99.8		25.4						
40	0.1		99.5		19.0						
60	0.1		99.3		12.5						
100	0.1		99.0		9.5						
200	0.0		98.8		4.75						
Pan		39.5			10						
Total		40.0									
Unwashed Wt. =											
Tare =		Wt. Passing #200 =			Total =						
=(100xWet Soil Wt.)/(100 + Initial Moisture) =											

Jun. 16, 2006 3:12PM

No.1299 P. 2/19

B8-2





GEO NORTH ENGINEERING LTD.
1301 Kellner Road
Prince George, BC V2L 5S8
Tel (250) 564-4304 Fax (250) 564-9323

MOUNT POLLEY MINING CORP.
M.P. CONSTRUCTION PROGRAM STAGE 4
TAILINGS STORAGE FACILITY
ATTERBERG LIMITS OF SITE 4

SCALE:
N.T.S.
PROJECT NO:
K-2036

DATE:
2006/06/15
DRAWING NO.
2036-B3


GeoNorth Engineering

Test Designation: ASTM D-422

Hydrometer Analysis

S106-2-shelby /

Client: Mount Polley Mining Corp. (Knight Piesold)								Date: June 26, 2006			
Project Name: MPCP - Stage 4								Project #: K-2036			
Source/Location: Tailings Storage Facility								Type:			
Sample #: S106-21+00		Test #:		Hole #: (shelby)		Depth: 38.5'		Time:			
Sampled By: Client		Tested By: DJ						Checked By: NK			
Date Sampled: 05.12.06		Date Received:						Date Tested: 06.26.06			
Starting Wt. (g)	% - #10	Elapsed Time (min)	Reading R	Temp (0C)	K	Corr. Reading R'	Zr (cm)	SQRT(Zr)/T (min)	D (mm)	N (%)	N'(%-#10)
40.0	0.000	0.5	39.5	23.0	0.01317				-0.060	98.0	0.0
40.0	0.000	1	38.0	23.0	0.01317				0.042	95.0	0.0
40.0	0.000	2	37.0	23.0	0.01317				0.029	92.5	0.0
40.0	0.000	4	36.0	23.0	0.01317				0.021	90.0	0.0
40.0	0.000	8	35.5	23.0	0.01317				0.014	88.8	0.0
40.0	0.000	15	34.5	23.0	0.01317				0.011	86.3	0.0
40.0	0.000	30	33.5	23.0	0.01317				0.008	83.8	0.0
40.0	0.000	60	31.5	23.0	0.01317				0.005	78.8	0.0
40.0	0.000	120	28.0	23.0	0.01317				0.004	70.0	0.0
40.0	0.000	240	25.0	23.0	0.01317				0.003	62.5	0.0
40.0	0.000	480	21.0	23.0	0.01317				0.002	52.5	0.0
40.0	0.000	1440	15.0	23.0	0.01317				0.001	37.5	0.0
Hydrometer #: 794968		Graduate #: 2		Dispersing Agent: Sodium Hex				Amount: 125ml			
Density of Solids:											
Description of Sample:											
Hydrometer Sieve Analysis					Sieve Analysis			Initial Moisture Content			
Seive No.	Weight Retained	Total Wt. Finer Than	% Finer Than	% Finer Than Orig Samp.	Seive No.	Weight Retained	Total Wt. Passing	% Finer Than Orig. Samp.	Tare No.	Wet Wt. & Tare	Dry Wt. & Tare
10		40.0	100.0		38.1						
20	0.1		99.8		25.4						
40	0.1		99.5		19.0						
60	0.1		99.3		12.5						
100	0.2		98.8		9.5						
200	0.4		97.8		4.75						
Pan	39.1				10						
Total	40.0										
Unwashed Wt. =											
Tare =		Wt. Passing #200 =			Total =						
									= $(100 \times \text{Wet Soil Wt.}) / (100 + \text{Initial Moisture})$		




B2-11
GEONORTH ENGINEERING LTD.
1301 Kellher Road
Prince George, BC V2L 5S8
Tel (250) 564-4304 Fax (250) 564-9323

MOUNT POLLEY MINING CORP.
M.P. CONSTRUCTION PROGRAM STAGE 4
TAILINGS STORAGE FACILITY
GRAIN SIZE ANALYSIS OF SI04-15 (21-00)

SCALE: NTS.	DATE: 2006/06/27
PROJECT NO: K-2036	DRAWING NO. 2036-B21

SI06-2-Sh-1b1



B2-12

GEO NORTH ENGINEERING LTD.

1301 Kellher Road
Prince George, B.C. V2L 5S8
Tel (250) 564-4304 Fax (250) 564-9323

MOUNT POLLEY MINING CORP.
M.P. CONSTRUCTION PROGRAM STAGE 4
TAILINGS STORAGE FACILITY
ATTERBERG LIMITS OF ST04-15 (21+00)

SCALE:	DATE:
H.T.S.	2006/06/27
PROJECT NO:	DRAWING NO.
K-2036	2036-B19

S106-2-Sheiby

GeoNorth Engineering

Test Designation: ASTM D-422

Hydrometer Analysis

S166-2-Shelby

Client: Mount Polley Mining Corp. (Knight Piesold)						Date: June 26, 2006					
Project Name: MPCP - Stage 4						Project #: K-2036					
Source/Location: Tailings Storage Facility						Type:					
Sample #: S166-2-(21+00) Test #: Hole #: (Shelby) Depth: 53.5-55.5'						Time:					
Sampled By: Client	Tested By: DJ	Checked By: NK									
Date Sampled: 05.12.06	Date Received:										Date Tested: 06.26.06
Starting Wt. (g)	% - #10	Elapsed Time (min)	Reading R	Temp (0C)	K	Cor. Reading R'	Zr (cm)	SQRT(Zr)/T (min)	D (mm)	N (%)	N* (% - #10)
40.0	0.000	0.5	35.5	23.0	0.01317				0.060	88.8	0.0
40.0	0.000	1	28.0	23.0	0.01317				0.045	70.0	0.0
40.0	0.000	2	24.0	23.0	0.01317				0.033	60.0	0.0
40.0	0.000	4	15.0	23.0	0.01317				0.025	37.5	0.0
40.0	0.000	8	12.0	23.0	0.01317				0.018	30.0	0.0
40.0	0.000	15	11.0	23.0	0.01317				0.013	27.5	0.0
40.0	0.000	30	6.0	23.0	0.01317				0.009	15.0	0.0
40.0	0.000	60	4.0	23.0	0.01317				0.007	10.0	0.0
40.0	0.000	120	2.5	23.0	0.01317				0.005	6.3	0.0
40.0	0.000	240	2.0	23.0	0.01317				0.003	5.0	0.0
40.0	0.000	480	1.0	23.0	0.01317				0.002	3.0	0.0
40.0	0.000	1440	1.0	23.0	0.01317				0.001	3.0	0.0

Hydrometer #: 794968

Graduate #: 3


Dispersing Agent: Sodium Hex

Amount: 125ml

Density of Solids:

Description of Sample:

Hydrometer Sieve Analysis					Sieve Analysis				Initial Moisture Content		
Sieve No.	Weight Retained	Total Wt. Finer Than	% Finer Than	% Finer Than Orig Samp.	Sieve No.	Weight Retained	Total Wt. Passing	% Finer Than Orig. Samp.	Tare No.	Wet Wt. & Tare	Dry Wt. & Tare
10					38.1				Tare No.		
20		40.0	100.0		25.4				Wet Wt. & Tare		
40	0.1		99.8		19.0				Dry Wt. & Tare		
60	0.1		99.5		12.5				Water Wt.		
100	0.1		99.3		9.5				Tare Wt.		
200	0.1		99.0		4.75				Wt. of Dry Soil	=W	
Pan	39.6				10				Moisture Content	27.3%	
Total	40.0								Dry Wt. of Sample from Initial Moisture		
Unwashed Wt. =									= (100xWet Soil Wt.)/(100 + Initial Moisture) =		
Tare =		Wt. Passing #200 =		Total =							




GEO-NORTH ENGINEERING LTD.
1301 Kellifer Road
Prince George, BC V2L 5S8
Tel (250) 564-4304 Fax (250) 564-9323

MOUNT POLLEY MINING CORP.
M.P. CONSTRUCTION PROGRAM STAGE 4
TAILINGS STORAGE FACILITY
GRAIN SIZE ANALYSIS OF SI04-25(21+00)

SCALE: N.T.S	DATE: 2006/06/27
PROJECT NO: K-2036	DRAWING NO: 2C36-B22

SI06-2-Shelby2



B2-15

GEONORTH ENGINEERING LTD.
1301 Kelker Road
Prince George, B.C. V2L 5S8
Tel: (250) 564-4304 Fax: (250) 564-9323

MOUNT POLLEY MINING CORP.
M.P. CONSTRUCTION PROGRAM STAGE 4
TAILINGS STORAGE FACILITY
ATTERBERG LIMITS OF 5104-28

SCALE:
NTS
PROJECT NO:
K-2036

DATE:
2006/06/26
DRAWING NO.
2036-317

S100-2-shl1b2

GeoNorth Engineering

Test Designation: ASTM D-422

S106-3-29

Hydrometer Analysis

Client: Mount Polley Mining Corp. (Knight Piesold)								Date: June 21, 2006			
Project Name: M.P. Construction Program - Stage 4								Project #: K-2036			
Source/Location: Tailings Storage Facility								Type:			
Sample #: S106-2a (20+00)	Test #:	Hole #:		Depth: 28.0'				Time:			
Sampled By: Client			Tested By: DJ				Checked By: NK				
Date Sampled: 05.15.06			Date Received:				Date Tested: 06.19.06				
Starting Wt. (g)	% - #10	Elapsed Time (min)	Reading R	Temp (0C)	K	Corr. Reading R'	Zr (cm)	SQRT(Zr)/T (min)	D (mm)	N (%)	N'(% - #10)
40.0	0.810	0.5	28.0	22.0	0.01332				0.062	70.0	56.7
40.0	0.810	1	23.0	22.0	0.01332				0.045	57.5	46.6
40.0	0.810	2	21.0	22.0	0.01332				0.033	52.5	42.5
40.0	0.810	4	20.0	22.0	0.01332				0.023	50.0	40.5
40.0	0.810	8	17.5	22.0	0.01332				0.017	43.8	35.5
40.0	0.810	15	16.0	22.0	0.01332				0.012	40.0	32.4
40.0	0.810	30	13.5	21.0	0.01348				0.009	33.8	27.4
40.0	0.810	60	11.5	21.0	0.01348				0.006	28.8	23.3
40.0	0.810	120	9.5	21.0	0.01348				0.005	23.8	19.3
40.0	0.810	240	7.5	21.0	0.01348				0.003	18.8	15.2
40.0	0.810	480	6.5	21.0	0.01348				0.002	16.3	13.2
40.0	0.810	1440	6.0	21.0	0.01348				0.001	15.0	12.2

Hydrometer #: 794968

Graduate #: 3

Dispersing Agent: Sodium Hex


Amount: 125ml

Density of Solids:

Description of Sample:

Hydrometer Sieve Analysis					Sieve Analysis				Initial Moisture Content		
Seive No.	Weight Retained	Total Wt. Finer Than	% Finer Than	% Finer Than Orig Samp.	Seive No.	Weight Retained	Total Wt. Passing	% Finer Than Orig. Samp.	Tare No.		
10		40.0	100.0	81.0	38.1						
20	1.4		96.5	78.2	25.4						
40	0.9		94.3	76.4	19.0		382.1	100.0			
60	1.8		89.8	72.7	12.5	22.9		94.0			
100	1.8		85.3	69.1	9.5						
200	3.5		76.5	52.0	4.75	12.9		90.6			
Pan	30.5				10	36.8		81.0			
Total	40.0										
Unwashed Wt. =											
Tare =		Wt. Passing #200 =			Total =						

$$=(100 \times \text{Wet Soil Wt.}) / (100 + \text{Initial Moisture}) =$$



B2-17

GEONORTH ENGINEERING LTD.
1301 Kellher Road
Prince George, B.C. V2L 5S8
Tel: (250) 564-4304 Fax (250) 564-9323

MOUNT POLLEY MINING CORP.
M.P. CONSTRUCTION PROGRAM STAGE 4
TAILINGS' STORAGE FACILITY
GRAIN SIZE ANALYSIS OF SH05-2a (20400)

SCALE:
N.T.S.
PROJECT NO.:
X-2036


DATE:
2006/06/121
DRAWING NO.:
2036-314

SH05-3-2a

Jun 16, 2006 3:13 PM

Geotechnical Engineering 564 9323

No. 1299 p. 9/13



GEO NORTH ENGINEERING LTD.
1301 Kellifer Road
Prince George, B.C. V2L 5S2
Tel. (250) 564-4304 Fax (250) 564-9323

MOUNT POLLEY MINING CORP.
M.P. CONSTRUCTION PROGRAM STAGE 4
TAILINGS STORAGE FACILITY
ATTERBERG LIMITS OF ST04-20

SCALE:	DATE:
N.T.S	2006/06/15
PROJECT NO:	DRAWING NO.
K-2036	2036-B4

ST04-3-29


GeoNorth Engineering

Test Designation: ASTM D-422

Hydrometer Analysis

S106-2-2b

Client: Mount Polley Mining Corp. (Knight Piesold)								Date: June 20, 2006			
Project Name: M.P. Construction Program - Stage 4								Project #: K-2036			
Source/Location: Tailings Storage Facility								Type:			
Sample #: S105-2b (20+00)		Test #:		Hole #:		Depth: 28.75'		Time:			
Sampled By: Client		Tested By: DJ						Checked By: NK			
Date Sampled: 05.15.06		Date Received:						Date Tested: 06.20.06			
Starting Wt. (g)	% - #10	Elapsed Time (min)	Reading R	Temp (°C)	K	Corr. Reading R'	Zr (cm)	SQRT(Zr)/T (min)	D (mm)	N (%)	N* (% - #10)
40.0	0.957	0.5	35.0	22.0	0.01332				0.590	87.5	83.7
40.0	0.957	1	33.0	22.0	0.01332				0.420	82.5	79.0
40.0	0.957	2	32.0	22.0	0.01332				0.300	80.0	76.6
40.0	0.957	4	30.0	22.0	0.01332				0.220	75.0	71.8
40.0	0.957	8	29.0	22.0	0.01332				0.150	72.5	69.4
40.0	0.957	15	26.5	21.0	0.01348				0.120	66.3	63.4
40.0	0.957	30	24.5	21.0	0.01348				0.008	61.3	58.7
40.0	0.957	60	21.0	21.0	0.01348				0.006	52.5	50.2
40.0	0.957	120	17.0	21.0	0.01348				0.004	42.5	40.7
40.0	0.957	240	12.5	21.0	0.01348				0.003	31.3	30.0
40.0	0.957	480	9.5	21.0	0.01348				0.002	23.8	22.8
40.0	0.957	1440	7.0	22.0	0.01332				0.001	17.5	16.7
Hydrometer #: 794968		Graduate #: 3		Dispersing Agent: Sodium Hex				Amount: 125ml			
Density of Solids:											
Description of Sample:											
Hydrometer Sieve Analysis					Sieve Analysis				Initial Moisture Content		
Seive No.	Weight Retained	Total Wt. Finer Than	% Finer Than Orig Samp.	% Finer Than Orig Samp.	Seive No.	Weight Retained	Total Wt. Passing	% Finer Than Orig. Samp.			
10		40.0	100.0	95.7	38.1				Tare No.		
20	0.2		99.5	95.2	25.4				Wet Wt. & Tare		
40	0.1		99.3	95.0	19.0		347.7	100.0	Dry Wt. & Tare		
60	0.3		98.5	94.3	12.5	13.7		96.1	Water Wt.		
100	0.6		97.0	92.8	9.5				Tare Wt.		
200	1.3		93.8	89.7	4.75	0.9		95.8	Wt. of Dry Soil =W		
Pan		37.5			10	0.2		95.7	Moisture Content %		
Total		40.0							Dry Wt. of Sample from Initial Moisture		
Unwashed Wt. =									=(100xWet Soil Wt.)/(100 + Initial Moisture) =		
Tare =		WI. Passing #200 =		Total =							




B2-20
GEONORTH ENGINEERING LTD.
 1301 Kellher Road
 Prince George, B.C. V2L 5S8
 Tel. (250) 564-4304 Fax (250) 564-9323

MOUNT POLLEY MINING CORP.
 M.P. CONSTRUCTION PROGRAM STAGE 4
 TAILINGS STORAGE FACILITY
 GRAIN SIZE ANALYSIS OF S105-2b (20+00)

SCALE: N.T.S.	DATE: 2006/06/12
PROJECT NO: K-2036	DRAWING NO: 2036-B15

S105-2b



GEO NORTH ENGINEERING LTD.
1301 Kellher Road
Prince George, B.C. V2L 5S8
Tel. (250) 564-4304 Fax (250) 564-9323

MOUNT POLLEY MINING CORP.
M.P. CONSTRUCTION PROGRAM STAGE 4
TAILINGS STORAGE FACILITY
ATTERBERG LIMITS OF S104-2b

SCALE: N.T.S	DATE: 2006/06/15
PROJECT NO: K-2036	DRAWING NO. 2036-B5

S106-5-2b


GeoNorth Engineering

Test Designation: ASTM D-422

S106-3-4

Hydrometer Analysis

Client: Mount Polley Mining Corp. (Knight Piesold)								Date: June 16, 2006												
Project Name: M.P. Construction Program - Stage 4								Project #: K-2036												
Source/Location: Tailings Storage Facility								Type:												
Sample #: S105-5 (20+00)		Test #:		Hole #:		Depth: 38.0'		Time:												
Sampled By: Client				Tested By: DJ				Checked By: NK												
Date Sampled: 05.15.06				Date Received:				Date Tested: 06.15.06												
Starting Wt. (g)	% - #10	Elapsed Time (min)	Reading R	Temp (0C)	K	Corr. Reading R'	Zr (cm)	SQRT(Zr)/T (min)	D (mm)	N (%)	N* (% #10)									
40.0	0.987	0.5	35.0	23.0	0.01317				0.058	87.5	86.4									
40.0	0.987	1	33.5	23.0	0.01317				0.042	83.8	82.7									
40.0	0.987	2	33.0	23.0	0.01317				0.030	82.5	81.4									
40.0	0.987	4	32.5	23.0	0.01317				0.021	81.3	80.2									
40.0	0.987	8	31.5	23.0	0.01317				0.013	78.8	77.8									
40.0	0.987	15	30.5	23.0	0.01317				0.011	76.3	75.3									
40.0	0.987	30	28.0	23.0	0.01317				0.008	70.0	69.1									
40.0	0.987	60	24.5	23.0	0.01317				0.006	61.3	60.5									
40.0	0.987	120	20.5	23.0	0.01317				0.004	51.3	50.6									
40.0	0.987	240	14.5	23.0	0.01317				0.003	36.3	35.8									
40.0	0.987	480	11.0	23.0	0.01317				0.002	27.5	27.1									
40.0	0.987	1440	6.0	23.0	0.01317				0.001	15.0	14.8									
Hydrometer #: 794968	Graduate #: 3			Dispersing Agent: Sodium Hex				Amount: 125ml												
Density of Solids:																				
Description of Sample:																				
Hydrometer Sieve Analysis					Sieve Analysis				Initial Moisture Content											
Seive No.	Weight Retained	Total Wt. Finer Than	% Finer Than	% Finer Than Orig Samp.	Seive No.	Weight Retained	Total Wt. Passing	% Finer Than Orig. Samp.												
10		40.0	100.0	98.7	38.1				Tare No.											
20	0.2		99.5	98.2	25.4				Wet Wt. & Tare											
40	0.2		99.0	97.7	19.0				Dry Wt. & Tare											
60	0.2		98.5	97.2	12.5		380.0	100.0	Water Wt.											
100	0.8		96.5	95.2	9.5	2.3		99.4	Tare Wt.											
200	0.9		94.3	93.1	4.75	1.5		99.0	Wt. of Dry Soil	=W										
Pan	37.7				10	1.3		98.7	Molsture Content %											
Total	40.0								Dry Wt. of Sample from Initial Moisture											
Unwashed Wt. =									=(100xWet Soil Wt.)/(100 + Initial Moisture) =											
Tare =	Wt. Passing #200 =			Total =																



B-2-3


GEO NORTH ENGINEERING LTD.
1301 Kellher Road
Prince George, BC V2L SSB
Tel (250) 564-4304 Fax (250) 564-9323

MOUNT POLLEY MINING CORP.
M.P. CONSTRUCTION PROGRAM STAGE 4
TAILINGS STORAGE FACILITY
GRAIN SIZE ANALYSIS OF S105-5 (20+00)

SCALE:
1:1 T.S.
PROJECT NO:
K-2036

DATE:
2006/06/16
DRAWING NO.
2036-B11

S105-5-4



GEONORTH ENGINEERING LTD.
1301 Kelner Road
Prince George, B.C. V2L 5S6
Tel. (250) 564-4304 Fax (250) 564-9323

MOUNT POLLEY MINING CORP.
M.P. CONSTRUCTION PROGRAM STAGE 4
TAILINGS STORAGE FACILITY
ATTERBERG LIMITS OF S106-2-4

SCALE: 1:17.5	DATE: 2006/05/15
PROJECT NO: K-2036	DRAWING NO: 2036-B6

GeoNorth Engineering

Test Designation: ASTM D-422

S106-3-6

Hydrometer Analysis

Client: Mount Polley Mining Corp. (Knight Piesold) Project Name: M.P. Construction Program - Stage 4 Source/Location: Tailings Storage Facility							Date: June 16, 2006 Project #: K-2036 Type:				
Sample #: S106-6 (20+00)		Test #:	Hole #:	Depth: 48.0'		Time:					
Sampled By: Client			Tested By: DJ			Checked By: NK					
Date Sampled: 05.15.06			Date Received:			Date Tested: 06.15.06					
Starting Wt. (g)	% - #10	Elapsed Time (min)	Reading R	Temp (°C)	K	Corr. Reading R'	Zr (cm)	SQRT(Zr)/T (min)	D (mm)	N (%)	N*(%-%#10)
40.0	0.000	0.5	37.0	23.0	0.01317				0.057	92.5	0.0
40.0	0.000	1	36.0	23.0	0.01317				0.041	90.0	0.0
40.0	0.000	2	35.0	23.0	0.01317				0.029	87.5	0.0
40.0	0.000	4	34.0	23.0	0.01317				0.021	85.0	0.0
40.0	0.000	8	33.0	23.0	0.01317				0.015	82.5	0.0
40.0	0.000	15	32.5	23.0	0.01317				0.011	81.3	0.0
40.0	0.000	30	30.0	23.0	0.01317				0.008	75.0	0.0
40.0	0.000	60	26.0	23.0	0.01317				0.006	65.0	0.0
40.0	0.000	120	22.5	23.0	0.01317				0.004	56.3	0.0
40.0	0.000	240	16.0	23.0	0.01317				0.003	40.0	0.0
40.0	0.000	480	12.0	23.0	0.01317				0.002	30.0	0.0
40.0	0.000	1440	7.0	23.0	0.01317				0.001	17.5	0.0
Hydrometer #: 794968			Graduate #: 2			Dispersing Agent: Sodium Hex			Amount: 125ml		
Density of Solids:											
Description of Sample:											
Hydrometer Sieve Analysis					Sieve Analysis				Initial Moisture Content		
Sieve No.	Weight Retained	Total Wt. Finer Than	% Finer Than	% Finer Than Orig Samp.	Sieve No.	Weight Retained	Total Wt. Passing	% Finer Than Orig. Samp.			
10		40.0	100.0		38.1				Tare No.		
20	0.1		99.8		25.4				Wet Wt. & Tare		
40	0.1		99.5		19.0				Dry Wt. & Tare		
60	0.0		99.5		12.5				Water Wt.		
100	0.1		99.3		9.5				Tare Wt.		
200	0.2		98.8		4.75				WI. of Dry Soil =W		
Pan	39.5				10				Moisture Content %		
Total	40.0								Dry Wt. of Sample from Initial Moisture		
Unwashed Wt. =									$=(100 \times \text{Wet Soil Wt.}) / (100 + \text{Initial Moisture}) =$		
Tare =		Wt. Passing #200 =		Total =							


B-26

GeoNorth Engineering 564 9323

No. 1299 P. 6/13

Jun. 16. 2006 3:13PM

PERCENT PASSING




GEO NORTH ENGINEERING LTD.
1301 Kellher Road
Prince George, B.C. V2L 5S8
Tel. (250) 564-4304 Fax (250) 564-9323

MOUNT POLLEY MINING CORP.
M.P. CONSTRUCTION PROGRAM STAGE 4
TAILINGS STORAGE FACILITY
GRAIN SIZE ANALYSIS OF S105-6 (20+00)

SCALE:
N.T.S
PROJECT NO:
K-2C36

DATE:
2006/05/16
DRAWING NO.
2036-B12

S106-2-6



5106-3-6


GeoNorth Engineering

Test Designation: ASTM D-422

S106-3-8

Hydrometer Analysis

Client: Mount Polley Mining Corp. (Knight Piesold)								Date: June 21, 2006			
Project Name: M.P. Construction Program - Stage 4								Project #: K-2036			
Source/Location: Tailings Storage Facility								Type:			
Sample #:	S106-3 (20+00)	Test #:		Hole #:	Depth: 58'	Time:					
Sampled By: Client			Tested By: DJ			Checked By: NK					
Date Sampled: 05.16.06			Date Received:			Date Tested: 06.19.06					
Starting Wt. (g)	% - #10	Elapsed Time (min)	Reading R	Temp (0C)	K	Corr. Reading R'	Zr (cm)	SQRT(Zr)/T (min)	D (mm)	N (%)	N* (% - #10)
40.0	0.000	0.5	33.5	21.0	0.01348				0.066	83.8	0.0
40.0	0.000	1	26.5	21.0	0.01348				0.045	66.3	0.0
40.0	0.000	2	22.5	21.0	0.01348				0.033	56.3	0.0
40.0	0.000	4	16.5	21.0	0.01348				0.024	41.3	0.0
40.0	0.000	8	11.0	21.0	0.01348				0.018	27.5	0.0
40.0	0.000	15	7.5	21.0	0.01348				0.013	18.8	0.0
40.0	0.000	30	5.5	21.0	0.01348				0.009	13.8	0.0
40.0	0.000	60	3.0	21.0	0.01348				0.007	7.5	0.0
40.0	0.000	120	2.5	21.0	0.01348				0.005	6.3	0.0
40.0	0.000	240	2.0	21.0	0.01348				0.003	5.0	0.0
40.0	0.000	480	1.0	21.0	0.01348				0.002	2.5	0.0
40.0	0.000	1440	0.5	21.0	0.01348				0.001	1.3	0.0
Hydrometer #: 794968			Graduate #: 4			Dispersing Agent: Sodium Hex			Amount: 125ml		
Density of Solids:											
Description of Sample:											
Hydrometer Sieve Analysis					Sieve Analysis				Initial Moisture Content		
Seive No.	Weight Retained	Total Wt. Finer Than	% Finer Than Orig Samp.	% Finer Than Orig Samp.	Seive No.	Weight Retained	Total Wt. Passing	% Finer Than Orig. Samp.			
10		40.0	100.0		38.1				Tare No.		
20	0.1		99.8		25.4				Wet Wt. & Tare		
40	0.1		99.5		19.0				Dry Wt. & Tare		
60	0.1		99.3		12.5				Water Wt.		
100	0.1		99.0		9.5				Tare Wt.		
200	0.1		98.8		4.75				Wt. of Dry Soil	=W	
Pan		39.5			10				Moisture Content	%	
Total		40.0							Dry Wt. of Sample from Initial Moisture		
Unwashed Wt. =									$=(100 \times \text{Wet Soil Wt.}) / (100 + \text{Initial Moisture}) =$		
Tare =		Wt. Passing #200 =		Total =							



B-29

GEONORTH ENGINEERING LTD.
 1301 Kellifer Road
 Prince George, B.C. V2L 5S8
 Tel (250) 564-4304 Fax (250) 564-9323

MOUNT POLLEY MINING CORP.
 M.P. CONSTRUCTION PROGRAM STAGE 4
 TAILINGS STORAGE FACILITY
 GRAIN SIZE ANALYSIS OF SI05-8 (20+00)


SCALE:	N.T.S.	DATE:	2006/06/121
PROJECT NO:	K-2036	DRAWING NO.	2036-E'6

SI06-3-8

JUN 16 2006 3:13PM

GeoNorth Engineering 564 9323

No. 1299 P. 13/13



Slag-3-8

GEONORTH ENGINEERING LTD.**CONSOLIDATION TEST - PARAMETERS & CALCULATIONS**

Job No.: K-2036

CLIENT: Mount Polley Mining Corporation

PROJECT: MCPC Stage 4

HOLE NO: S104-S1

REPORTING BY:

DHG

DEPTH: 38.5'

DATE OF REPORTING:

2006/07/07

APPARATUS:

RING HT: 20.12 mm

LOAD FACTOR: 10

RING DIA: 63.5 mm

UNIT PRESSURE: 31.0 kPa/kg

RING AREA (Λ): 31.67 cm²**EQUATIONS**

$$G_i \approx 2.68$$

$$\gamma_w = 1.0 \text{ g/cm}^3$$

$$H_s = M_s / (\Lambda * G_i * r_w)$$


$$H_s \approx 9.63 \text{ mm}$$

$$e_1 = (H_1 - H_s) / H_s = (H_1 / H_s) - 1$$

$$C_v = 0.848 * H^2 / t_{50}$$

$$C_v = 0.196 * H^2 / t_{50}$$

$$M_v = (1/H_0) * ((H_0 - H_1) / (\sigma_1 - \sigma_0))$$

DEFINITION OF TERMS:

GEONORTH ENGINEERING LTD.

CLIENT: Mount Polley Mining Corporation
PROJECT: MCPC Stage 4

HOLE: S104-S1
DEPTH: 38.5'

START DATE: 1/1/2000
END DATE: 12/31/2000

PROJECT NO: K-2036


Jul. 7, 2006 3:20PM Geomarsh Engineering 564 9323

GEO NORTH ENGINEERING LTD.

CLIENT: Mount Polley Mining Corporation
 PROJECT: MCPC Stage 4

HOLE S104-S1
 DEPTH: 38.5'

START DATE: 2006/06/22 PROJECT NO: K-2036
 END DATE: 2006/07/04

Void Ratio vs. Applied Stress

GEONORTH ENGINEERING LTD.**CONSOLIDATION TEST - SAMPLE INFORMATION SHEET**

JOB NO.: K-2036

CLIENT: Mount Polley Mining Corporation

PROJECT: MCPC Stage 4

HOLE NO: S104-S1

PREPARED BY:

DHC

DEPTH: 38.5'

DATE OF PREP.:

2006/06/22

COMPLETE

SOIL DESCRIPTION: Clayey silt and silty clay, mixed.

SWELL

NO REBOUND

UNIFIED CLASSIFICATION: ML to CH

RING PARAMETERS:

RING NO:	GNEL	HEIGHT:	20.12	mm	WEIGHT:	63.9 g
		DIAMETER:	63.5	mm	AREA:	63.7E-6 m ²

DATA GATHERED DURING SAMPLE PREPARATION:

7. Wt. of Ring:	=	63.9 g
4. Wt. of Ring + Soil + Water:	=	180.0 g
- Pocket penetrometer*	=	kPa
- Törvane*	=	230 kPa
(* conduct on adjacent, undisturbed material)		

NATURAL MOISTURE CONTENT:
(OF ADJACENT MATERIAL)

All data above this line should be complete BEFORE starting consolidation

Tare	194.9 g
Tare + Wet Soil	663.7 g
Tare + Dry Soil	529.0 g
Wt. Dry Soil	334.1 g

DATA GATHERED AT THE END OF CONSOLIDATION:

1A. Wt. of Tare	=	13.8 g
1. Wt. of Tare + Ring + Wet Soil	=	184.8 g
2. Wt. of Tare + Ring + Dry Soil	=	159.4 g
- Pocket Penetrometer	=	250.0 kPa
- Törvane	=	kPa

Wt. Water	134.7 g
Moisture Content	40.3 %

CALCULATED PARAMETERS:

3. Wt. of Water (end) (1-2.)	=	25.4 g
5. Wt. of Ring + Soil (2.-1A.)	=	145.6 g
6. Wt. of Water (start) (4.-5.)	=	34.4 g
8. Wt. of Oven Dry Soil (5.-7.)	=	81.7 g
- Water Content (start) (6./8. x 100)	=	42.1 %
- Water Content (end) (3./8. x 100)	=	31.1 %

REMARKS:

Shelby tube sample partially disturbed due to shipping conditions. Tube contained 50 cm of soil: starting at the top, approximately 12 cm of soft, wet silt or clay (assumed to be drill cuttings) over 8 cm of fissured silt and clay, over approximately 30 cm of layered silty sand. MC carried out on sand in addition to MC as part of Atterberg limits on fine-grained sample.

GEONORTH ENGINEERING LTD.**CONSOLIDATION TEST - SAMPLE INFORMATION SHEET**

JOB NO.: K-2036

CLIENT: Mount Polley Mining Corporation

PROJECT: MCPC Stage 4

HOLE NO: S104-S1

PREPARED BY: DHG

DEPTH: 38.5'

DATE OF PREP.: 2006/06/22

 COMPLETE

SOIL DESCRIPTION: Clayey silt and silty clay, mixed.

 SWELL, NO REBOUND

UNIFIED CLASSIFICATION: ML to CH

RING PARAMETERS:

RING NO:	GNEL	HEIGHT:	20.12	mm	WEIGHT:	63.9 g
		DIAMETER:	63.5	mm	VOLUME:	0.0000637 m³

DATA GATHERED DURING SAMPLE PREPARATION:

7. Wt. of Ring:	=	63.9 g	INITIAL WET DENSITY:	
4. Wt. of Ring + Soil + Water:	=	180.0 g	1822 kg/m³	
- Pocket penetrometer*	=	kPa		
- Tovane*	=	230 kPa	NATURAL MOISTURE CONTENT: (OF ADJACENT MATERIAL)	

(* conduct on adjacent, undisturbed material)

All data above this line should be complete BEFORE starting consolidation!

DATA GATHERED AT THE END OF CONSOLIDATION:

1A. Wt. of Tare	=	13.8 g	Tare	194.9 g
1. Wt. of Tare + Ring + Wet Soil	=	184.8 g	Tare + Wet Soil	663.7 g
2. Wt. of Tare + Ring + Dry Soil	=	159.4 g	Tare + Dry Soil	529.0 g
- Pocket Penetrometer	=	250.0 kPa	Wt. Dry Soil	334.1 g
- Tovane	=	kPa	Wt. Water	134.7 g
			Moisture Content	40.3 %

CALCULATED PARAMETERS:

3. Wt. of Water (end) (1.-2.)	=	25.4 g
5. Wt. of Ring + Soil (2.-1A.)	=	145.6 g
6. Wt. of Water (start) (4.-5.)	=	34.4 g
8. Wt. of Oven Dry Soil (5.-7.)	=	81.7 g
- Water Content (start) (6./8. x 100)	=	42.1 %
- Water Content (end) (3./8. x 100)	=	31.1 %

REMARKS:

Shelby tube sample partially disturbed due to shipping conditions. Tube contained 50 cm of soil: starting at the top, approximately 12 cm of soft, wet silt or clay (assumed to be drill cuttings) over 8 cm of fissured silt and clay, over approximately 30 cm of layered silty sand. MC carried out on sand in addition to MC as part of Atterberg limits on fine-grained sample

GEONORTH ENGINEERING LTD.**CONSOLIDATION TEST - LOAD INCREMENT DATA SHEET**

SHEET NO.: 1 of 3

CLIENT: Mount Polley Mining Corporation

JOB NO: K-2036

PROJECT: MCPC Stage 4

TESTED BY:

HOLE NO: S104-S1

START DATE

2006/06/23

MACHINE NO.:

CZ30-A

DEPTH: 38.5'

DIAL NO.

Bally

DIAL. UNITS:

Inches

CLOCK TIME (24:00:00)	ELAPSED TIME (min)	DIAL READING
8:43:00	0	0.19356
8:43:06	0.1	0.18060
8:43:15	0.25	0.17930
8:43:30	0.5	0.17810
8:43:45	0.75	0.17730
8:44:00	1	0.17660
8:44:30	1.5	0.17540
8:45:00	2	0.17460
8:47:00	4	0.17180
8:51:30	8.5	0.16723
8:58:00	15	0.16465
9:15:00	32	0.16110
9:43:00	60	0.15941
10:43:00	120	0.15839
12:43:00	240	0.15769
16:41:00	478	0.15721
16:36:00	1913	0.15636

Load No.: 1 Load Applied (kg): 1.0
Date: 2006/06/23 Total Load (kg): 1.0

CLOCK TIME (24:00:00)	ELAPSED TIME (min)	DIAL READING
8:43:00	0	0.15636
8:43:06	0.1	0.15530
8:43:15	0.25	0.15480
8:43:30	0.5	0.15430
8:43:45	0.75	0.15398
8:44:00	1	0.15360
8:44:30	1.5	0.15313
8:45:00	2	0.15268
8:47:00	4	0.15169
8:51:00	8	0.14990
8:58:00	15	0.14811
9:24:00	41	0.14551
9:56:00	73	0.14423
10:43:00	120	0.14333
13:08:00	265	0.14229
17:08:00	505	0.14148
8:27:00	1424	0.14062

Load No.: 2 Load Applied (kg): 1.0
Date: 2006/06/26 Total Load (kg): 2.0

CLOCK TIME (24:00:00)	ELAPSED TIME (min)	DIAL READING
8:32:00	0	0.14062
8:32:06	0.1	0.13851
8:32:15	0.25	0.13738
8:32:30	0.5	0.13688
8:32:45	0.75	0.13615
8:33:00	1	0.13549
8:33:30	1.5	0.13453
8:34:00	2	0.13372
8:36:00	4	0.13120
8:40:00	8	0.12803
8:47:00	15	0.12492
9:02:00	30	0.12173
9:32:00	60	0.11945
10:33:00	121	0.11799
12:32:00	240	0.11699
16:32:00	480	0.11622
8:14:00	1422	0.11540

Load No.: 3 Load Applied (kg): 2.0
Date: 2006/06/27 Total Load (kg): 4.0

CLOCK TIME (24:00:00)	ELAPSED TIME (min)	DIAL READING
8:19:00	0	0.11540
8:19:06	0.1	0.11250
8:19:15	0.25	0.11130
8:19:30	0.5	0.11010
8:19:45	0.75	0.10920
8:20:00	1	0.10850
8:20:30	1.5	0.10710
8:21:00	2	0.10615
8:23:00	4	0.10315
8:27:00	8	0.09975
8:34:00	15	0.09636
8:49:00	30	0.09302
9:19:00	60	0.09105
10:19:00	120	0.08975
12:19:00	240	0.08864
16:19:00	480	0.08745
8:16:00	1437	0.08709

Load No.: 4 Load Applied (kg): 4.0
Date: 2006/06/28 Total Load (kg): 8.0

GEONORTH ENGINEERING LTD.**CONSOLIDATION TEST - LOAD INCREMENT DATA SHEET**SHEET NO.: 2 of 3

CLIENT: Mount Polley Mining Corporation

JOB NO.: K-203G

PROJECT: MCPC Stage 4

TESTED BY:

HOLE NO: S104-S1 START DATE: 2006/06/23
DEPTH: 38.5' DIAL NO.: BabyMACHINE NO.: C230-A
DIAL UNITS: Inches

CLOCK TIME (24:00:00)	ELAPSED TIME (min)	DIAL READING
8:19:00	0	0.08709
8:19:06	0.1	0.08220
8:19:15	0.25	0.08103
8:19:30	0.5	0.07972
8:19:45	0.75	0.07889
8:20:00	1	0.07800
8:20:30	1.5	0.07681
8:21:00	2	0.07560
8:23:00	4	0.07220
8:27:00	8	0.06810
8:34:00	15	0.06482
8:51:00	32	0.06199
9:19:00	60	0.06018
10:19:00	120	0.05885
12:20:00	241	0.05788
16:19:00	480	0.05709
8:21:00	1442	0.05619

Load No. 5 Load Applied (kg): 8.0
Date: 2006/06/29 Total Load (kg): 16.0

CLOCK TIME (24:00:00)	ELAPSED TIME (min)	DIAL READING
8:26:00	0	0.05619
8:26:06	0.1	0.05370
8:26:15	0.25	0.05280
8:26:30	0.5	0.05205
8:26:45	0.75	0.05150
8:27:00	1	0.05105
8:27:30	1.5	0.05040
8:28:00	2	0.04980
8:30:00	4	0.04827
8:34:00	8	0.04643
8:41:00	15	0.04463
8:56:00	30	0.04290
9:26:00	60	0.04135
10:26:00	120	0.04010
12:30:00	244	0.03901
17:19:00	533	0.03810
17:54:00	2008	0.03688

Load No. 6 Load Applied (kg): 8.0
Date: 2006/06/30 Total Load (kg): 24.0

CLOCK TIME (24:00:00)	ELAPSED TIME (min)	DIAL READING
10:47:00	0	0.04670
10:47:30	0.5	0.04135
10:48:00	1	0.04209
10:49:00	2	0.04250
10:51:00	4	0.04297
11:02:00	15	0.04338
11:49:30	62.5	0.04372
12:48:00	121	0.04385

Load No. 7 Load Applied (kg): -16.0
Date: 2006/07/04 Total Load (kg): 8.0

CLOCK TIME (24:00:00)	ELAPSED TIME (min)	DIAL READING
13:21:00	0	0.04409
13:21:30	0.5	0.04633
13:22:00	1	0.04672
13:23:00	2	0.04731
13:25:00	4	0.04796
13:37:00	16	0.04905
14:23:00	62	0.04976
15:22:30	121.5	0.05003

Load No. 8 Load Applied (kg): -4.0
Date: 2006/07/04 Total Load (kg): 4.0

GEONORTH ENGINEERING LTD.

CONSOLIDATION TEST - LOAD INCREMENT DATA SHEET

SHEET NO.: 3 of 3

CLIENT: Mount Polley Mining Corporation

JOB NO: K-2036

PROJECT: MCPG Stage 4

TESTED BY:

HOLE NO: S104-S1

FILE NO.: G230-A

DEPTHS: 38.5'

RESULTS: Inches

1910-11. _____ 100.

III. NAMES

Load No. 9
Date: 2006/07/

Load Applied (kg) : -3.0
Total Load (kg) : 1.0

Land No.
Date:

Load Applied (kg) : _____

Load No.	Load Applied (kg)
Date:	Total Load (kg)

Load No. _____ Load Applied (kg) : _____
Date: _____ Total Load (kg) : _____

APPENDIX C

NUCLEAR DENSOMETER RESULTS

(Pages C1 to C5)

Knight Piésold CONSULTING		FIELD COMPACTION TESTS NUCLEAR GAUGE					PROJECT NO.: <u>101-01/10</u>			
TEST NO.	LOCATION	Elevation (m)	Test Depth (m)	LABORATORY		FIELD DESIGN				
				Dry Density (kg/m ³)	Optimum Moisture (%)	Dry Density (kg/m ³)	Moisture Content (%)	Compaction (%)	Compaction Specification (%)	
1	Perimeter Embankment 32+00	944.3	0.2	2030.0	10.6	1910.5	11.6	94.1	95.0	Fail
2	Perimeter Embankment 31+00	944.3	0.2	2030.0	10.6	1987.5	10.7	97.9	95.0	Pass
3	Perimeter Embankment 30+00	944.3	0.2	2030.0	10.6	1958.0	10.5	96.5	95.0	Pass
4	Perimeter Embankment 29+00	944.3	0.2	2030.0	10.6	1961.0	13.1	96.6	95.0	Pass
5	Perimeter Embankment 33+00	944.3	0.2	2030.0	10.6	2008	10.0	98.9	95.0	Pass
6	Perimeter Embankment 34+00	944.3	0.2	2030.0	10.6	1921.5	12.8	94.7	95.0	Fail
7	Perimeter Embankment 35+00	944.3	0.2	2030.0	10.6	1935	11.7	95.3	95.0	Pass
8	Perimeter Embankment 36+00	944.3	0.2	2030.0	10.6	1979	12.1	97.5	95.0	Pass
9	Perimeter Embankment 37+00	944.3	0.2	2030.0	10.6	2036	10.3	100.3	95.0	Pass
10	Perimeter Embankment 38+00	944.3	0.2	2030.0	10.6	2011	10.2	99.1	95.0	Pass
11	Perimeter Embankment 45+00	944.3	0.2	2030.0	10.6	1873	13.1	92.3	95.0	Fail
12	Perimeter Embankment 45+00	944.3	0.2	2030.0	10.6	1923	12.1	94.7	95.0	Fail
13	Perimeter Embankment 44+00	944.3	0.2	2030.0	10.6	1969.5	12.3	97.0	95.0	Pass
14	Perimeter Embankment 44+00	944.6	0.2	2030.0	10.6	2040	11.3	100.5	95.0	Pass
15	Perimeter Embankment 40+00	944.3	0.2	2030.0	10.6	2025.5	11.2	99.8	95.0	Pass
16	39+00	944.3	0.2	2030.0	10.6	2047.5	9.9	100.9	95.0	Pass
17	Borrow Pit 3		0.2	2030.0	10.6	1983.5	12.3	97.7	95.0	Pass
18	30+00	944.3	0.2	2030.0	10.6	1965	11.3	96.8	95.0	Pass
19	43+00	944.6	0.2	2030.0	10.6	1984.5	10.1	97.8	95.0	Pass
20	29+00	944.6	0.2	2030.0	10.6	2009	11.4	99.0	95.0	Pass
21	30+00	944.6	0.2	2030.0	10.6	2043	11.6	100.6	95.0	Pass
22	32+00	944.9	0.2	2030.0	10.6	1955.5	11.6	96.3	95.0	Pass
23	31+00	944.9	0.2	2030.0	10.6	1979	12.5	97.5	95.0	Pass
24	30+00	944.9	0.2	2030.0	10.6	2019	11.5	99.5	95.0	Pass
25	28+00	944.9	0.2	2030.0	10.6	2007	11.4	98.9	95.0	Pass
26	28+00	944.6	0.2	2030.0	10.6	1931	12.9	95.1	95.0	Pass
27	29+00	944.6	0.2	2030.0	10.6	1754.5	16.4	86.4	95.0	Fail
28	29+00	944.6	0.2	2030.0	10.6	1898.5	12.9	93.5	95.0	Fail
29	30+00	944.6	0.2	2030.0	10.6	1894	15.6	93.3	95.0	Fail
30	27+00	944.3	0.2	2030.0	10.6	2035	10.8	100.2	95.0	Pass
31	25+00	944.3	0.2	2030.0	10.6	1976.0	12.7	97.3	95.0	Pass
32	16+00	944.6	0.2	2030.0	10.6	1982	11.3	97.6	95.0	Pass
33	17+00	944.3	0.2	2030.0	10.6	2050.5	8.6	101.0	95.0	Pass
34	18+00	944.3	0.2	2030.0	10.6	1989.5	9.1	98.0	95.0	Pass
35	19+00	944.3	0.2	2030.0	10.6	1953	11.7	96.2	95.0	Pass
36	26+50	944.6	0.2	2030.0	10.6	1950	10.6	96.1	95.0	Pass
37	24+50	944.6	0.2	2030.0	10.6	2020.5	10.0	99.5	95.0	Pass
38	22+50	944.6	0.2	2030.0	10.6	2027.5	10.5	99.9	95.0	Pass
39	20+50	944.6	0.2	2030.0	10.6	2016.5	10.9	99.3	95.0	Pass
40	18+50	944.6	0.2	2030.0	10.6	1977	12.7	97.4	95.0	Pass
41	27+00	944.9	0.2	2030.0	10.6	2025.0	12.2	99.8	95.0	Pass
42	25+00	944.9	0.2	2030.0	10.6	1911.0	14.0	94.1	95.0	Fail
43	26+00	944.9	0.2	2030.0	10.6	1997.0	11.6	98.4	95.0	Pass
44	43+25	944.9	0.2	2030.0	10.6	2003.0	12.3	98.7	95.0	Pass
45	42+25	944.9	0.2	2030.0	10.6	2030.0	11.7	100.0	95.0	Pass
46	41+25	944.9	0.2	2030.0	10.6	2070.0	10.3	102.0	95.0	Pass
47	40+25	944.9	0.2	2030.0	10.6	2041.0	10.9	100.5	95.0	Pass
48	43+40	944.9	0.2	2030.0	10.6	2014.0	10.5	99.2	95.0	Pass
49	44+50	945.2	0.2	2030.0	10.6	1976.0	12.4	97.3	95.0	Pass
50	42+25	945.2	0.2	2030.0	10.6	2047.0	11.8	100.8	95.0	Pass
51	43+25	945.2	0.2	2030.0	10.6	2166.0	9.7	106.7	95.0	Pass
52	44+50	945.5	0.2	2030.0	10.6	2074.0	10.5	102.2	95.0	Pass
53	41+00	945.5	0.2	2030.0	10.6	2055.0	9.6	101.2	95.0	Pass
54	43+00	945.5	0.2	2030.0	10.6	2140.0	8.8	105.4	95.0	Pass
55	25+00	944.9	0.2	2030.0	10.6	2012.0	10.4	99.1	95.0	Pass
56	24+60	945	0.2	2030.0	10.6	2001.0	10.4	98.6	95.0	Pass

Knight Piésold CONSULTING		FIELD COMPACTION TESTS NUCLEAR GAUGE					PROJECT NO.: <u>101-01/10</u>		
TEST NO.	LOCATION	LABORATORY			FIELD DESIGN				Pass or Fail
		Elevation (m)	Test Depth (m)	Max. Dry Density (kg/m³)	Optimum Moisture (%)	Dry Density (kg/m³)	Moisture Content (%)	Compaction (%)	
57	45+25	944	0.2	2030.0	10.6	1949.0	13.5	96.0	95.0 Pass
58	23+60	944.9	0.2	2030.0	10.6	2064.0	10.1	101.7	95.0 Pass
59	21+60	944.9	0.2	2030.0	10.6	2059.0	9.1	101.4	95.0 Pass
60	19+60	944.9	0.2	2030.0	10.6	2015.0	9.5	99.3	95.0 Pass
61	45+30	946	0.2	2030.0	10.6	2067.0	10.7	101.8	95.0 Pass
62	44+10	946	0.2	2030.0	10.6	2090.0	9.1	103.0	95.0 Pass
63	43+62	946	0.2	2030.0	10.6	2044.0	9.7	100.7	95.0 Pass
64	18+00	945	0.2	2030.0	10.6	2052.0	9.2	101.1	95.0 Pass
65	37+50	945.2	0.2	2030.0	10.6	2027.0	11.4	99.9	95.0 Pass
66	36+50	944.9	0.2	2030.0	10.6	2119.0	7.8	104.4	95.0 Pass
67	35+50	944.9	0.2	2030.0	10.6	2100.0	8.0	103.4	95.0 Pass
68	33+50	944.9	0.2	2030.0	10.6	2169.0	6.5	106.8	95.0 Pass
69	32+00	944.6	0.2	2030.0	10.6	2105.0	8.5	103.7	95.0 Pass
70	27+00	945.2	0.2	2030.0	10.6	2030.0	10.8	100.0	95.0 Pass
71	25+50	945.2	0.2	2030.0	10.6	1999.0	11.6	98.5	95.0 Pass
72	23+50	945.2	0.2	2030.0	10.6	1993.0	9.3	98.2	95.0 Pass
73	20+00	945.4	0.2	2030.0	10.6	2051.0	8.7	101.0	95.0 Pass
74	18+00	945.2	0.2	2030.0	10.6	2034.0	9.0	100.2	95.0 Pass
75	16+00	945.2	0.2	2030.0	10.6	2067.0	8.7	101.8	95.0 Pass
76	45+25	946	0.2	2030.0	10.6	2054.0	9.0	101.2	95.0 Pass
77	45+45	946	0.2	2030.0	10.6	2050.0	11.9	101.0	95.0 Pass
78	45+30	946	0.2	2030.0	10.6	1983.0	12.4	97.7	95.0 Pass
79	41+00	946	0.2	2030.0	10.6	2100.0	10.7	103.4	95.0 Pass
80	39+75	946	0.2	2030.0	10.6	2045.0	11.5	100.7	95.0 Pass
81	38+50	946	0.2	2030.0	10.6	1994.0	12.1	98.2	95.0 Pass
82	34+00	945.2	0.2	2030.0	10.6	2014.0	12.1	99.2	95.0 Pass
83	34+00	945.5	0.2	2030.0	10.6	2090.0	10.6	103.0	95.0 Pass
84	32+00	944.6	0.2	2030.0	10.6	1989.0	12.3	98.0	95.0 Pass
85	32+50	944.6	0.2	2030.0	10.6	2048.0	11.0	100.9	95.0 Pass
86	32+00	944.6	0.2	2030.0	10.6	2021.0	12.5	99.6	95.0 Pass
87	32+50	944.6	0.2	2030.0	10.6	2047.0	10.2	100.8	95.0 Pass
88	23+00	945.8	0.2	2030.0	10.6	2063.0	10.3	101.6	95.0 Pass
89	15+75	944.6	0.2	2030.0	10.6	2017.0	7.3	99.4	95.0 Pass
90	28+50	945.5	0.2	2030.0	10.6	2014.0	11.2	99.2	95.0 Pass
91	29+50	945.8	0.2	2030.0	10.6	2058.0	9.9	101.4	95.0 Pass
92	32+00	945.8	0.2	2030.0	10.6	2093.0	9.4	103.1	95.0 Pass
93	35+00	946	0.2	2030.0	10.6	2166.0	8.5	106.7	95.0 Pass
94	32+25	944.6	0.2	2030.0	10.6	2020.0	11.6	99.5	95.0 Pass
95	22+50	945.8	0.2	2030.0	10.6	2041.0	11.4	100.5	95.0 Pass
96	23+50	945.8	0.2	2030.0	10.6	2040.0	10.8	100.5	95.0 Pass
97	25+50	945.3	0.2	2030.0	10.6	2109.0	9.2	103.9	95.0 Pass
98	25+50	945.6	0.2	2030.0	10.6	2047.0	11.3	100.8	95.0 Pass
99	25+00	944.5	0.2	2030.0	10.6	1972.0	11.7	97.1	95.0 Zone U
100	39+20	945.5	0.2	2030.0	10.6	2022.0	13.5	99.6	95.0 Pass
101	40+00	945.8	0.2	2030.0	10.6	1993.0	11.6	98.2	95.0 Pass
102	15+75	945	0.2	2030.0	10.6	1747.0	15.7	86.1	95.0 Zone U
103	18+00	945.8	0.2	2030.0	10.6	1913.0	13.4	94.2	95.0 Fail
104	43+50	946.5	0.2	2030.0	10.6	2004.0	9.9	98.7	95.0 Pass
105	41+50	946.5	0.2	2030.0	10.6	2115.0	9.4	104.2	95.0 Pass
106	39+50	946.5	0.2	2030.0	10.6	1988.0	11.3	97.9	95.0 Pass
107	38+50	946.5	0.2	2030.0	10.6	2016.0	12.5	99.3	95.0 Pass
108	37+00	945.5	0.2	2030.0	10.6	2045.0	10.8	100.7	95.0 Pass
109	32+00	944.6	0.2	2030.0	10.6	2101.0	10.2	103.5	95.0 Pass
110	33+00	946	0.2	2030.0	10.6	2035.0	10.1	100.2	95.0 Pass
111	40+00	946	0.2	2030.0	10.6	2171.0	10.7	106.9	95.0 Pass
112	30+00	944.8	0.2	2030.0	10.6	1996.0	11.7	98.3	95.0 Pass

Knight Piésold CONSULTING		FIELD COMPACTION TESTS NUCLEAR GAUGE					PROJECT NO.: <u>101-01/10</u>			
TEST NO.	LOCATION	Elevation (m)	Test Depth (m)	LABORATORY		FIELD DESIGN				
				Max. Dry Density (kg/m ³)	Optimum Moisture (%)	Dry Density (kg/m ³)	Moisture Content (%)	Compaction (%)	Compaction Specification (%)	
113	34+00	946	0.2	2030.0	10.6	2018.0	10.5	99.4	95.0	Pass
114	32+80	946.1	0.2	2030.0	10.6	1925.0	13.9	94.8	95.0	Fail
115	34+00	946.3	0.2	2030.0	10.6	1914.0	13.8	94.3	95.0	Fail
116	18+50	945.5	0.2	2030.0	10.6	1981.0	11.4	97.6	95.0	Pass
117	7+05	945.5	0.2	2030.0	10.6	2140.0	9.4	105.4	95.0	Pass
118	7+20	945.5	0.2	2030.0	10.6	2069.0	10.0	101.9	95.0	Pass
119	Test Canceled		0.2	2030.0	10.6			-	95.0	Pass
120	18+50	947.5	0.2	2030.0	10.6	2147.0	8.2	105.8	95.0	Pass
121	20+00	947.5	0.2	2030.0	10.6	2069.0	9.7	101.9	95.0	Pass
122	23+00	947.3	0.2	2030.0	10.6	1985.0	12.0	97.8	95.0	Pass
123	17+50	948	0.2	2030.0	10.6	2067.0	10.8	101.8	95.0	Pass
124	22+90	947.5	0.2	2030.0	10.6	2070.0	8.1	102.0	95.0	Pass
125	22+80	947.5	0.2	2030.0	10.6	2106.0	10.3	103.7	95.0	Pass
126	20+70	947.5	0.2	2030.0	10.6	2041.0	8.3	100.5	95.0	Pass
127	19+00	948	0.2	2030.0	10.6	2020.0	11.7	99.5	95.0	Pass
128	17+25	947.2	0.2	2030.0	10.6	2052.0	10.4	101.1	95.0	Pass
129	19+00	948	0.2	2030.0	10.6	2010.0	11.4	99.0	95.0	Pass
130	Borrow Pit 3		0.2	2030.0	10.6	1994.0	12.8	98.2	95.0	Pass
131	22+00	947.2	0.2	2030.0	10.6	2073.0	8.9	102.1	95.0	Pass
132	23+20	947	0.2	2030.0	10.6	2041.0	9.7	100.5	95.0	Pass
133	24+00	946.8	0.2	2030.0	10.6	2017.0	11.2	99.4	95.0	Pass
134	24+90	946.5	0.2	2030.0	10.6	2072.0	11.7	102.1	95.0	Pass
135	25+80	946.5	0.2	2030.0	10.6	1969.0	13.1	97.0	95.0	Pass
136	26+20	946	0.2	2030.0	10.6	1947.0	14.0	95.9	95.0	Pass
137	26+20	946	0.2	2030.0	10.6	2008.0	12.2	98.9	95.0	Pass
138	25+80	946+50	0.2	2030.0	10.6	2039.0	11.0	100.4	95.0	Pass
139	20+20	947.8	0.2	2030.0	10.6	1949.0	8.2	96.0	95.0	Pass
140	21+20	947.8	0.2	2030.0	10.6	1983.0	8.5	97.7	95.0	Pass
141	22+10	947.8	0.2	2030.0	10.6	1695.0	20.0	83.5	95.0	Fail
142	22+00	947.7	0.2	2030.0	10.6	2055.0	11.3	101.2	95.0	Pass
143	23+00	947	0.2	2030.0	10.6	2123.0	10.4	104.6	95.0	Pass
144	24+10	946.5	0.2	2030.0	10.6	2075.0	10.0	102.2	95.0	Pass
145	25+50	946	0.2	2030.0	10.6	2015.0	10.6	99.3	95.0	Pass
146	25+70	946	0.2	2030.0	10.6	2048.0	10.1	100.9	95.0	Pass
147	This is a retest for test 141		0.2	2030.0	10.6	1740.0	18.8	85.7	95.0	Fail
148	26+50	946.5	0.2	2030.0	10.6	1984.0	10.8	97.7	95.0	Pass
149	27+00	946.2	0.2	2030.0	10.6	2093.0	8.7	103.1	95.0	Pass
150	27+50	946	0.2	2030.0	10.6	2107.0	8.7	103.8	95.0	Pass
151	27+80	946	0.2	2030.0	10.6	2058.0	8.5	101.4	95.0	Pass
152	26+00	946.8	0.2	2030.0	10.6	2076.0	10.4	102.3	95.0	Pass
153	25+50	946.8	0.2	2030.0	10.6	2031.0	10.8	100.0	95.0	Pass
154	25+00	946.8	0.2	2030.0	10.6	2169.0	9.6	106.8	95.0	Pass
155	24+80	946.8	0.2	2030.0	10.6	2011.0	10.8	99.1	95.0	Pass
156	27+80	946.3	0.2	2030.0	10.6	2075.0	9.9	102.2	95.0	Pass
157	27+10	946.3	0.2	2030.0	10.6	2119.0	9.9	104.4	95.0	Pass
158	26+50	946.8	0.2	2030.0	10.6	2024.0	10.0	99.7	95.0	Pass
159	26+00	946.8	0.2	2030.0	10.6	2028.0	10.1	99.9	95.0	Pass
160	25+70	946.7	0.2	2030.0	10.6	2060.0	10.5	101.5	95.0	Pass
161	24+70	946.8	0.2	2030.0	10.6	2118.0	9.9	104.3	95.0	Pass
162	24+00	946.5	0.2	2030.0	10.6	2120.0	10.0	104.4	95.0	Pass
163	27+00	946.8	0.2	2030.0	10.6	2054.0	10.8	101.2	95.0	Pass
164	26+80	946.8	0.2	2030.0	10.6	2080.0	9.3	102.5	95.0	Pass
165	27+50	946.8	0.2	2030.0	10.6	2089.0	9.9	102.9	95.0	Pass
166	27+50	946.5	0.2	2030.0	10.6	2102.0	10.3	103.5	95.0	Pass
167	26+80	946.5	0.2	2030.0	10.6	2087.0	10.2	102.8	95.0	Pass
168	26+50	946.5	0.2	2030.0	10.6	2118.0	10.2	104.3	95.0	Pass

Knight Piésold CONSULTING		FIELD COMPACTION TESTS NUCLEAR GAUGE					PROJECT NO.: <u>101-01/10</u>			
TEST NO.	LOCATION	Elevation (m)	Test Depth (m)	LABORATORY		FIELD DESIGN			Pass or Fail	
				Max. Dry Density (kg/m ³)	Optimum Moisture (%)	Dry Density (kg/m ³)	Moisture Content (%)	Compaction (%)		
169	26+50	946.5	0.2	2030.0	10.6	2094.0	10.1	103.2	95.0	Pass
170	25+50	946.8	0.2	2030.0	10.6	2077.0	11.2	102.3	95.0	Pass
171	25+20	946.8	0.2	2030.0	10.6	2047.0	12.0	100.8	95.0	Pass
172	25+00	946.8	0.2	2030.0	10.6	2092.0	10.5	103.1	95.0	Pass
173	24+50	946.8	0.2	2030.0	10.6	2054.0	11.7	101.2	95.0	Pass
174	27+50	947.4	0.2	2030.0	10.6	2027.0	12.2	99.9	95.0	Pass
175	27+25	947.4	0.2	2030.0	10.6	2032.0	11.5	100.1	95.0	Pass
176	27+00	947.3	0.2	2030.0	10.6	2063.0	11.5	101.6	95.0	Pass
177	26+80	947.5	0.2	2030.0	10.6	1938.0	12.0	95.5	95.0	Pass
178	26+50	947.5	0.2	2030.0	10.6	2042.0	11.0	100.6	95.0	Pass
179	26+20	947.5	0.2	2030.0	10.6	2087.0	10.6	102.8	95.0	Pass
180	25+50	947.4	0.2	2030.0	10.6	1972.0	11.6	97.1	95.0	Pass
181	25+00	947.5	0.2	2030.0	10.6	1956.0	13.4	96.4	95.0	Pass
182	24+00	947.4	0.2	2030.0	10.6	1968.0	13.1	96.9	95.0	Pass
183	24+00	947.5	0.2	2030.0	10.6	2016.0	11.5	99.3	95.0	Pass
184	24+50	947.5	0.2	2030.0	10.6	1956.0	13.8	96.4	95.0	Pass
185	23+80	947.5	0.2	2030.0	10.6	1958.0	12.3	96.5	95.0	Pass
186	23+00	947.5	0.2	2030.0	10.6	1940.0	13.4	95.6	95.0	Pass
187	22+50	947.5	0.2	2030.0	10.6	2035.0	11.5	100.2	95.0	Pass
188	22-00	947.5	0.2	2030.0	10.6	2087.0	11.4	102.8	95.0	Pass
189	21+50	947.5	0.2	2030.0	10.6	1922.0	13.4	94.7	95.0	Fail
190	21+00	947.5	0.2	2030.0	10.6	1940.0	15.4	95.6	95.0	Pass
191	20+50	947.5	0.2	2030.0	10.6	2053.0	12.0	101.1	95.0	Pass
192	20+00	947.5	0.2	2030.0	10.6	1962.0	13.9	96.7	95.0	Pass
193	20+10	947.5	0.2	2030.0	10.6	2118.0	11.0	104.3	95.0	Pass
194	21+20	947.5	0.2	2030.0	10.6	2009.0	11.9	99.0	95.0	Pass
195	22+50	947.6	0.2	2030.0	10.6	2042.0	11.7	100.6	95.0	Pass
196	23+50	947.4	0.2	2030.0	10.6	2052.0	10.0	101.1	95.0	Pass
197	25+50	947.7	0.2	2030.0	10.6	2059.0	9.4	101.4	95.0	Pass
198	26+50	947.6	0.2	2030.0	10.6	1961.0	9.8	96.6	95.0	Pass
199	20+50	947.2	0.2	2030.0	10.6	2133.0	6.7	105.1	95.0	Pass
200	20+00	947.2	0.2	2030.0	10.6	1948.0	7.4	96.0	95.0	Pass
201	21+00	948	0.2	2090.0	10.6	2089.0	10.5	100.0	95.0	Pass
202	22+30	948	0.2	2090.0	10.6	2002.0	10.9	95.8	95.0	Pass
203	23+30	948	0.2	2090.0	10.6	2035.0	11.9	97.4	95.0	Pass
204	24+20	948	0.2	2090.0	10.6	2064.0	11.9	98.8	95.0	Pass
205	43+50	947.3	0.2	2090.0	10.6	2062.0	12.6	98.7	95.0	Pass
206	Borrow 3	946.4	0.2	2090.0	10.6	2151.0	10.3	102.9	95.0	Pass
207	44+00	946.4	0.2	2090.0	10.6	2090.0	9.7	100.0	95.0	Pass
208	41+00	946.4	0.2	2090.0	10.6	2101.0	10.7	100.5	95.0	Pass
209	42+50	947.7	0.2	2090.0	10.6	2068.0	11.4	98.9	95.0	Pass
210	41+50	947.4	0.2	2090.0	10.6	2087.0	11.1	99.9	95.0	Pass
211	40+00	947	0.2	2090.0	10.6	2025.0	12.5	96.9	95.0	Pass
212	Borrow Pit 3 control	947	0.2	2090.0	10.6	2004.0	13.4	95.9	95.0	Pass
213	39+00	946.2	0.2	2090.0	10.6	2089.0	11.8	100.0	95.0	Pass
214	Perimeter Embankment 29+00	946.7	0.2	2070.0	10.6	2045.0	11.1	98.8	95.0	Pass
215	Perimeter Embankment 31+50	946.5	0.2	2070.0	10.6	2105.0	9.7	101.7	95.0	Pass
216	Perimeter Embankment 32+00	947	0.2	2070.0	10.6	2147.0	9.8	103.7	95.0	Pass
217	Perimeter Embankment 32+50	947	0.2	2070.0	10.6	1964.0	11.6	94.9	95.0	Fail
218	Perimeter Embankment 32+70	947	0.2	2070.0	10.6	2067.0	11.3	99.9	95.0	Pass
219	Perimeter Embankment 37+60	946.5	0.2	2170.0	10.6	2093.0	10.7	96.5	95.0	Pass
220	Perimeter Embankment 38+00	946.5	0.2	2170.0	10.6	2077.0	11.0	95.7	95.0	Pass
221	Perimeter Embankment 38+20	946.5	0.2	2170.0	10.6	2100.0	10.6	96.8	95.0	Pass
222	Perimeter Embankment 38+40	946.3	0.2	2170.0	10.6	2066.0	9.9	95.2	95.0	Pass
223	Perimeter Embankment 28+00	946.5	0.2	2090.0	10.6	2181.0	7.9	104.4	95.0	Pass
224	Perimeter Embankment 38+75	947	0.2	2170.0	10.6	2076.0	10.8	95.7	95.0	Pass

Knight Piésold CONSULTING		FIELD COMPACTION TESTS NUCLEAR GAUGE					PROJECT NO.: <u>101-01/10</u>			
TEST NO.	LOCATION	Elevation (m)	Test Depth (m)	LABORATORY		FIELD DESIGN				
				Max. Dry Density (kg/m ³)	Optimum Moisture (%)	Dry Density (kg/m ³)	Moisture Content (%)	Compaction (%)	Compaction Specification (%)	
225	Perimeter Embankment 39+70	947	0.2	2170.0	10.6	2104.0	10.1	97.0	95.0	Pass
226	Perimeter Embankment 28+00	947	0.2	2090.0	10.6	2084.0	10.4	99.7	95.0	Pass
227	Perimeter Embankment 33+13	948	0.2	2170.0	10.6	2272.0	14.5	104.7	95.0	Pass
228	Perimeter Embankment 33+25	948	0.2	2170.0	10.6	2313.0	12.0	106.6	95.0	Pass
229	Perimeter Embankment 32+75	948	0.2	2170.0	10.6	2249.0	10.5	103.6	95.0	Pass
230	Perimeter Embankment 29+00	948	0.2	2090.0	10.6	2016.0	12.1	96.5	95.0	Pass
231	Perimeter Embankment 29+13	948	0.2	2090.0	10.6	2044.0	10.9	97.8	95.0	Pass
232	Perimeter Embankment 37+75	948	0.2	2170.0	10.6	2310.0	10.8	106.5	95.0	Pass
233	Perimeter Embankment 37+60	948	0.2	2170.0	10.6	2305.0	11.9	106.2	95.0	Pass
234	Perimeter Embankment 37+50	948	0.2	2170.0	10.6	2254.0	11.5	103.9	95.0	Pass
235	Perimeter Embankment 37+80	947.7	0.2	2170.0	10.6	2272.0	8.1	104.7	95.0	Pass
236	Main Embankment 26+75	947.7	0.2	2090.0	10.6	2020.0	11.4	96.7	95.0	Pass
237	Main Embankment 26+80	947.7	0.2	2090.0	10.6	1895.0	11.5	90.7	95.0	Fail
238	Main Embankment 26+80	947.7	0.2	2090.0	10.6	2063.0	11.6	98.7	95.0	Pass
239	Main Embankment 26+85	947.7	0.2	2090.0	10.6	1997.0	11.4	95.6	95.0	Pass
240	Main Embankment 26+90	947.7	0.2	2090.0	10.6	2033.0	11.7	97.3	95.0	Pass
241	Main Embankment 27+00	948.0	0.2	2090.0	10.6	2022.0	8.8	96.7	95.0	Pass
242	Main Embankment 26+00	948.0	0.2	2090.0	10.6	2191.0	8.0	104.8	95.0	Pass
243	Main Embankment 25+00	948.0	0.2	2090.0	10.6	2110.0	8.5	101.0	95.0	Pass
244	Main Embankment 24+00	948.0	0.2	2090.0	10.6	2186.0	8.2	104.6	95.0	Pass
245	Main Embankment 23+00	948.0	0.2	2090.0	10.6	2163.0	8.1	103.5	95.0	Pass
246	Main Embankment 21+75	948.0	0.2	2090.0	10.6	2094.0	9.0	100.2	95.0	Pass
247	Main Embankment 21+00	948.0	0.2	2090.0	10.6	2109.0	9.9	100.9	95.0	Pass
248	Main Embankment 17+00	948.0	0.2	2090.0	10.6	2093.0	9.9	100.1	95.0	Pass
	Min			2030.0	10.6	1695.0	6.5	83.5		
	Max			2170.0	10.6	2313.0	20.0	106.9		
	Median			2030.0	10.6	2041.0	10.8	99.9		
	Std Dev.			35.5	0.0	83.1	1.8	3.6		
	Average			2045.4	10.6	2038.4	10.9	99.7		
Comments:		Proctor No.:		Proctor Description:						
1.	KP06-ZS-04C	2030	10.5	95%	Kg/m ³	M.C.	95%			
2.	KP06-ZS-05C	2140	8.5							
3.	KP06-ZS-06C	2090	9.5							
4.	KP06-01-C	2090	9.7							
5.	KP06-02-C	2060	10.6							
6.	KP05-88	2090	11.0							
7.	KP05-93	2130	9.1							
8.	KP05-79	1930	14.7							
9.	KP05-74	2070	10.8							
10	KP05-60	2160	8.8							
11	KP05-61	2170	8.6							
12	KP05-58	2040	11.4							
Technician: <u>MB/ALS</u>	DS: <u>45553</u>	MS: <u>9437</u>	Gauge No: <u>MD50808091</u>	Daily Rep.#						

APPENDIX D

PHOTOGRAPHS

(Pages D1 to D18)




PHOTO 1 – Mount Polley Mine Site. Tailings Storage Facility in the background.



PHOTO 2 – Mount Polley Mine Site. Tailings Storage Facility in the foreground.

**MOUNT POLLEY MINING CORPORATION
MOUNT POLLEY MINE**




PHOTO 3 – Geotextile placed on the Perimeter Embankment prior to placement of the shell zone.




PHOTO 4 – Geotextile placed on the Perimeter Embankment prior to placement of the shell zone.

**MOUNT POLLEY MINING CORPORATION
MOUNT POLLEY MINE**




PHOTO 5 – CBL placement on the tailings beach at the Main Embankment.



PHOTO 6 –CBL placement on the tailings beach at the Perimeter Embankment.

**MOUNT POLLEY MINING CORPORATION
MOUNT POLLEY MINE**



PHOTO 7 – South Embankment after the Stage 4 CBL was placed.



PHOTO 8 – South Embankment sand cell.

**MOUNT POLLEY MINING CORPORATION
MOUNT POLLEY MINE**



PHOTO 9 – Spigoting tailings into the sand cell at the South Embankment.



PHOTO 10 – Using a dozer in the sand cell at the South Embankment to distribute and compact the tailings sand.

**MOUNT POLLEY MINING CORPORATION
MOUNT POLLEY MINE**



PHOTO 11 – Using a dozer in the sand cell at the South Embankment to distribute and compact the tailings sand.



PHOTO 12 – 0.3 m of sand was placed in 7.5 hours in the first sand cell at the South Embankment.

**MOUNT POLLEY MINING CORPORATION
MOUNT POLLEY MINE**




PHOTO 13 – Typical sand cell drains, which are raised as the sand elevation rises.



PHOTO 14 – Sand cell on the Perimeter Embankment.

**MOUNT POLLEY MINING CORPORATION
MOUNT POLLEY MINE**



PHOTO 15 – Sand Cell on the Perimeter Embankment.



PHOTO 16 – Sand cell on the Perimeter Embankment. Tailings are discharged at the far end and exit into the TSF through culverts installed at the opposite end of the cell.

**MOUNT POLLEY MINING CORPORATION
MOUNT POLLEY MINE**



PHOTO 17 – Comleted sand cell on the Perimeter Embankment.




PHOTO 18 – Sand from the Cyclone sand stock pile was also used as Zone U material on the Perimeter Embankment.

**MOUNT POLLEY MINING CORPORATION
MOUNT POLLEY MINE**



PHOTO 19 – Placing sand from the Cyclone sand stock pile on the Perimeter Embankment as Zone U.




PHOTO 20 – Scarifying the Zone S material at the Perimeter Embankment with a dozer prior to placing the next lift.

**MOUNT POLLEY MINING CORPORATION
MOUNT POLLEY MINE**



PHOTO 21 – Scarifying the Zone S material at the South Embankment with a sheepfoot prior to placing the next lift.



PHOTO 22 – Placing till on the Perimeter Embankment.

**MOUNT POLLEY MINING CORPORATION
MOUNT POLLEY MINE**



PHOTO 23 – Nuclear densometer testing on the Perimeter Embankment.



PHOTO 24 – The vibratory smooth drum compacting Zone S material on the Main Embankment.

**MOUNT POLLEY MINING CORPORATION
MOUNT POLLEY MINE**




PHOTO 25 – 0.3 m lift of Zone S placed on the Perimeter Embankment.




PHOTO 26 – 0.3 m lift of Zone S placed on the Perimeter Embankment.

**MOUNT POLLEY MINING CORPORATION
MOUNT POLLEY MINE**



PHOTO 27 –Till ramps were set up to minimize the traffic on the Zone S material with the 777 haul trucks.



PHOTO 28 – Placing Zone S material with a 777 haul truck on the Perimeter Embankment.

**MOUNT POLLEY MINING CORPORATION
MOUNT POLLEY MINE**



PHOTO 29 – Perimeter Embankment looking up towards the mine.




PHOTO 30 – Placement of Zone U material on the Main Embankment. The Zone U material for the Main Embankment was sourced from Borrow Area No. 3.

**MOUNT POLLEY MINING CORPORATION
MOUNT POLLEY MINE**



PHOTO 31 – Completed Zone U and Zone S lift on the Main Embankment.




PHOTO 32 – Perimeter Embankment. The Zone U was completed using sand cell construction.

**MOUNT POLLEY MINING CORPORATION
MOUNT POLLEY MINE**



PHOTO 33 – A “poorboy” was used to ensure that there were no “pinch points” in the inclinometers.



PHOTO 34 – The Mount Polley TSF facing the Main Embankment.

**MOUNT POLLEY MINING CORPORATION
MOUNT POLLEY MINE**



PHOTO 35 – The Mount Polley Tailings Storage Facility.

**MOUNT POLLEY MINING CORPORATION
MOUNT POLLEY MINE**