



**MOUNT POLLEY MINING CORPORATION  
MOUNT POLLEY MINE  
TAILINGS STORAGE FACILITY**

**REPORT ON STAGE 4 CONSTRUCTION  
(REF.NO. VA101-1/10-1)**

Rev. No.	Revision	Date	Approved
0	Issued in Final	March 13 2007	<i>KIB</i>

***Knight Piésold Ltd.***

*Suite 1400  
750 West Pender Street  
Vancouver, British Columbia  
Canada V6C 2T8*

*Telephone: (604) 685-0543*

*Facsimile: (604) 685-0147*

*E-mail: kpl@knightpiesold.com*

***Knight Piésold***  
CONSULTING

**MOUNT POLLEY MINING CORPORATION  
MOUNT POLLEY MINE  
TAILINGS STORAGE FACILITY**

**REPORT ON STAGE 4 CONSTRUCTION  
(REF.NO. VA101-1/10-1)**

**EXECUTIVE SUMMARY**

The Mount Polley gold and copper mine is owned by Mount Polley Mining Corporation (MPMC). It is located 56 kilometres northeast of Williams Lake, in central British Columbia. Mount Polley Mine started production in 1997 and had milled approximately 27.5 million tonnes of ore prior to stopping production in October 2001. Mount Polley Mining Corporation commenced upgrading the mine facilities in the second half of 2004 and started production again in March 2005. MPMC has since been mining at an approximate rate of 18,000 tpd and received a permit on May 25, 2005 approving the Stage 4 construction of the Tailings Storage Facility, which involved raising the elevation of the Tailings Storage Facility embankments to an elevation of 948 m.

The Stage 4 construction program involved constructing an upstream cap on the Stage 3C embankment crests thereby raising the TSF embankments to an elevation of 948 m. The Stage 4 TSF construction program at Mount Polley Mine commenced in May 2005 and was completed in the first week of October 2006. Earthworks for the Stage 4 Tailings Storage Facility construction program comprised the following zones and materials:

- Zone S Fine grained glacial till.
- Zone U Upstream shell zone.
- Zone CBL Coarse Bearing Layer – rockfill.

Placement of Zone C material in the downstream Shell Zone commenced in April 2006. The shell zone construction is officially part of the Stage 5 construction and will be discussed in the Stage 5 construction report.

The results of the technical supervision and QA/QC testwork indicate that the fill materials placed and compacted on the tailings embankments were within the required material specifications and were in accordance with the Stage 4 design of the TSF.

A total of 22 of the functioning piezometers were accidentally damaged during Stage 4. MPMC and Knight Piésold attempted to locate and splice the damaged piezometers and successfully repaired five of them, leaving the total of functioning piezometers at 34. The results of the instrumentation monitoring show that no unexpected or anomalous pore pressures have developed. Additional piezometers will be installed during the Stage 5 construction program to compensate for those accidentally damaged during Stage 4. Details of the number and locations of the additional piezometers will be presented in the Stage 5 construction report.

Three new inclinometers were installed downstream of the Main Embankment through the Lacustrine unit during Stage 4. This brings the total number of inclinometers to four at the Main Embankment, as inclinometer SI01-01 was damaged during the placement of shell zone material and is no longer functioning. The new inclinometers were read with an inclinometer probe to establish baseline data and a schedule for on-going monitoring was established. There have been no significant deviations in the two inclinometer casings installed in 2001.

The monitoring frequency of the vibrating wire piezometers and inclinometers following the Stage 4 construction program should be completed as outlined in the Operations and Maintenance Manual. The tailings pond elevation is monitored on a weekly basis to ensure that the stormwater and freeboard requirements are maintained during operations.



**MOUNT POLLEY MINING CORPORATION  
MOUNT POLLEY MINE  
TAILINGS STORAGE FACILITY**

**REPORT ON STAGE 4 CONSTRUCTION  
(REF.NO. VA101-1/10-1)**

**TABLE OF CONTENTS**

	<b>PAGE</b>
EXECUTIVE SUMMARY .....	i
TABLE OF CONTENTS.....	i
SECTION 1.0 - INTRODUCTION .....	1
1.1    PROJECT DESCRIPTION.....	1
1.2    SCOPE OF REPORT.....	1
SECTION 2.0 - STAGE 4 CONSTRUCTION PROGRAM.....	2
2.1    GENERAL .....	2
2.2    QUALITY ASSURANCE/QUALITY CONTROL .....	3
2.3    STAGE 4 EARTHWORKS .....	4
2.3.1    General.....	4
2.3.2    Zone S.....	4
2.3.3    Zone U.....	5
2.3.4    Coarse Bearing Layer .....	6
2.4    INSTRUMENTATION MONITORING .....	6
2.4.1    Vibrating Wire Piezometers.....	6
2.4.2    Slope Inclinometers.....	7
2.4.3    Drain Flow Data.....	7
2.4.4    Survey Monuments .....	8
2.5    DESIGN MODIFICATIONS .....	8
SECTION 3.0 - SUMMARY AND RECOMMENDATIONS .....	9
SECTION 4.0 - CERTIFICATION .....	11

**TABLES**

Table 2.1 Rev 0	Zone S Control Samples - Summary
Table 2.2 Rev 0	Zone S Record Samples - Summary

## FIGURES

Figure 2.1 Rev 0	Zone S Control Samples – Particle Size Analyses
Figure 2.2 Rev 0	Zone S Record Samples – Particle Size Analyses
Figure 2.3 Rev 0	Zone S Records Tests – Field Dry Density
Figure 2.4 Rev 0	Zone S Records Tests - Percent Compaction
Figure 2.5 Rev 0	Zone S Records Tests - Moisture Content
Figure 2.6 Rev 0	Zone S Records Tests – Deviation from Optimum Moisture Content
Figure 2.7 Rev 0	Zone U Record Samples – Particle Size Analyses
Figure 2.8 Rev 0	Plane A Piezometers – Elevation Head vs. Time
Figure 2.9 Rev 0	Plane B Piezometers – Elevation Head vs. Time
Figure 2.10 Rev 0	Plane C Piezometers – Elevation Head vs. Time
Figure 2.11 Rev 0	Plane D Piezometers – Elevation Head vs. Time
Figure 2.12 Rev 0	Plane E Piezometers – Elevation Head vs. Time
Figure 2.13 Rev 0	Plane F Piezometers – Elevation Head vs. Time
Figure 2.14 Rev 0	Plane G Piezometers – Elevation Head vs. Time
Figure 2.15 Rev 0	Plane H Piezometers – Elevation Head vs. Time
Figure 2.16 Rev 0	Down Hole Inclinator Displacement - S101-01
Figure 2.17 Rev 0	Down Hole Inclinator Displacement- S101-02
Figure 2.18 Rev 0	Down Hole Inclinator Displacement - S106-01
Figure 2.19 Rev 0	Down Hole Inclinator Displacement - S106-02
Figure 2.20 Rev 0	Down Hole Inclinator Displacement - S106-03
Figure 2.21 Rev 0	Upstream Toe Drain Flows
Figure 2.22 Rev 0	Foundation Flow Drains

## DRAWINGS

Drawing VA101-1/10-100 Rev 1	Ultimate Tailings Embankment - Overall Site Plan
Drawing VA101-1/10-102 Rev 3	Stage 4 Tailings Embankment - General Arrangement
Drawing VA101-1/10-104 Rev 1	Ultimate Tailings Embankment - Material Specifications
Drawing VA101-1/10-210 Rev 1	Stage 4 Main Embankment - Plan
Drawing VA101-1/10-215 Rev 1	Stage 4 Main Embankment – Sections and Details
Drawing VA101-1/10-220 Rev 1	Stage 4 Perimeter Embankment - Plan
Drawing VA101-1/10-225 Rev 1	Stage 4 Perimeter Embankment – Sections
Drawing VA101-1/10-230 Rev 1	Stage 4 South Embankment – Plan
Drawing VA101-1/10-235 Rev 1	Stage 4 South Embankment – Sections
Drawing VA101-1/10-251 Rev 0	Stage 4 Main Embankment – Instrumentation Plan
Drawing VA101-1/10-252 Rev 0	Stage 4 Perimeter Embankment – Instrumentation Plan
Drawing VA101-1/10-254 Rev 0	Stage 4 South Embankment – Instrumentation Plan
Drawing VA101-1/10-256 Rev 0	Stage 4 - Instrumentation - Main Embankment – Planes A and B
Drawing VA101-1/10-257 Rev 0	Stage 4 - Instrumentation - Main Embankment – Planes C and E
Drawing VA101-1/10-258 Rev 0	Stage 4 - Instrumentation - Perimeter Embankment – Planes D, G and H

**APPENDICES**

APPENDIX A	Laboratory Tests Results
APPENDIX B	Inclinometer Installations
APPENDIX C	Nuclear Densometer Results
APPENDIX D	Photographs

**MOUNT POLLEY MINING CORPORATION  
MOUNT POLLEY MINE  
TAILINGS STORAGE FACILITY**

**REPORT ON STAGE 4 CONSTRUCTION  
(REF.NO. VA101-1/10-1)**

**SECTION 1.0 - INTRODUCTION**

**1.1 PROJECT DESCRIPTION**

The Mount Polley gold and copper mine is owned by Mount Polley Mining Corporation (MPMC). It is located 56 kilometres northeast of Williams Lake, in central British Columbia. The project site is accessible by paved road from Williams Lake to Morehead Lake and then by gravel road for the final 12 km. Mount Polley Mine started production in 1997 and had milled approximately 27.5 million tonnes of ore prior to stopping production in October 2001. Mount Polley Mining Corporation commenced upgrading the mine facilities in the second half of 2004 and started production again in March 2005. MPMC has since been mining at an approximate rate of 18,000 tpd and received a permit on May 25, 2005 approving the Stage 4 construction of the Tailings Storage Facility, which involved raising the elevation of the Tailings Storage Facility embankments to an elevation of 948 m. An overall site plan of the Mount Polley Mine is shown on Drawing 100.

**1.2 SCOPE OF REPORT**

This report documents the Stage 4 construction program for the TSF. The report includes a discussion of the construction methods used to complete the work, the results of quality assurance tests, and review of the instrumentation monitoring results. The report also includes a set of "As -Built" drawings corresponding to the Stage 4 construction program.



## SECTION 2.0 - STAGE 4 CONSTRUCTION PROGRAM

### 2.1 GENERAL

The Stage 4 TSF construction program at Mount Polley Mine commenced in May 2005 and was completed in the first week of October 2006. The construction program involved constructing a cap on the Stage 3C embankment crests thereby raising the TSF embankments to an elevation of 948 m. The construction of the tailings embankments has been an ongoing activity, and the Stage 4 construction program evolved into the Stage 5 construction program in October 2006 with a minimal break in the construction activities or construction supervision provided by Knight Piésold Ltd.

The general arrangement of the TSF is shown on Drawing 102. The material specifications are shown on Drawing 104. The Stage 4 Main Embankment Plan and Sections and Details are shown on Drawings 210 and 215 respectively. The Stage 4 Perimeter Embankment Plan and Section and Details are shown on Drawings 220 and 225 respectively. The Stage 4 South Embankment Plan and Section and Details are shown on Drawings 230 and 235 respectively. Select photographs of the construction program are included in Appendix D.

The main components of the TSF are as follows:

- The TSF embankments, which incorporate the following zones and materials:
  - Zone S Core zone - fine grained glacial till.
  - Zone CS Upstream shell - cycloned or spigotted tailings sand.
  - Zone B Embankment shell zones - fine grained glacial till.
  - Zone F Filter, drainage zones, and chimney drain - processed gravel and sand.
  - Zone T Transition filter zone - select well-graded fine-grained rockfill.
  - Zone C Downstream shell zone – rockfill.
  - Zone U Upstream shell zone – parameters vary depending on material availability.
  - Zone CBL Coarse Bearing Layer – rockfill.
- A low permeability basin liner (natural and constructed), which covers the base of the entire facility, at a nominal thickness of at least 2 m. The low permeability basin liner has proven to be effective in minimizing seepage from the TSF as there have been no indications of adverse water quality reporting to the groundwater monitoring wells (refer to Annual Reclamation Report for details).
- Embankment drainage provisions which include foundation drains, upstream toe drains, and chimney, longitudinal and outlet drains. The embankments drains have been incorporated into the design of the TSF to facilitate drainage of the tailings mass, dewater the foundation soils, and to control the phreatic surface within the embankments.
- Seepage collection ponds located downstream of the Main and Perimeter Embankments. These ponds were excavated in low permeability soils and store water collected from the embankment drains and from local runoff.
- Instrumentation in the tailings, earthfill embankments and embankment foundations. This includes vibrating wire piezometers, and slope inclinometers.

- A system of groundwater quality monitoring wells installed around the TSF.

The Stage 4 construction program involved raising the TSF embankments to an elevation of 948 m by constructing a 4.0 m cap on the Stage 3C crest elevation of 944 m. This involved placing Zone S and Zone U materials, and also included the placement of a coarse bearing layer on the tailings surface to create a suitable bearing surface to support the construction of the Zone U material. There was no placement of Zone F, Zone T, or Zone C materials during the Stage 4 construction program.

The Stage 4 program also involved installing three new inclinometers in the Lacustrine unit at the Main Embankment and the installation of piezometers in the tailings beaches beneath the coarse bearing layer.

Zone S material was also placed on the knoll between the South and Main Embankments to ensure that the basin liner in this area had a minimum thickness of 2.0 m.

## 2.2 QUALITY ASSURANCE/QUALITY CONTROL

Knight Piésold provided the Stage 4 design for the Tailings Embankments, prepared the Technical Specifications, provided technical assistance and performed quality assurance/quality control (QA/QC) testing during the construction Program. Key items addressed by Knight Piésold Ltd. included:

- Foundation inspection and approval prior to fill placement.
- Assessment of borrow material suitability.
- Inspection of fill placement procedures.
- In-situ testing of placed and compacted fill for moisture content and density.
- Collection and testing of Control and Record samples.
- Instrumentation monitoring.

Knight Piésold worked under the overall management and administration of MPMC. Lake Excavation and MPMC completed the construction work. The QA/QC procedures followed by Knight Piésold were similar to previous construction programs at the TSF. Material samples collected for laboratory testing during the construction program included Control and Record samples. The Control tests were carried out on materials collected from the borrow areas or from source locations to determine their suitability for use in the work. Record tests were performed on materials after placement and compaction to document the level of workmanship achieved and to ensure that the design objectives were met. The Control and Record test results are presented in Appendix A.

The Stage 4 construction program extended through the winter months of 2005/2006. The portion of the construction program that was completed during freezing conditions was monitored carefully by Knight Piésold to ensure that the work was carried out in accordance with the Technical Specifications.

## 2.3 STAGE 4 EARTHWORKS

### 2.3.1 General

Earthworks for the Stage 4 Tailings Storage Facility construction program comprised the following zones and materials:

- Zone S Fine grained glacial till.
- Zone U Upstream shell zone.
- Zone CBL Coarse Bearing Layer – rockfill.

The material specifications for the fill materials are shown on Drawing 104. The fill materials are discussed in the following sections.

### 2.3.2 Zone S

Zone S forms the low permeability core and seal zones for the Main, Perimeter and South Embankments. The material used in Zone S was fine grained glacial till from Borrow Area No. 2, which is located downstream of the left (East) abutment of the Main Embankment. The Control test results for the Zone S material are presented in Appendix A and summarized on Table 2.1. The results of the Control particle size analyses on the Zone S material are shown on Figure 2.1.

The Specification for Zone S material required placement and compaction in maximum 300 mm thick horizontal lifts. The compaction specification was 95 percent of the Standard Proctor maximum dry density. Each lift of Zone S was tested and approved prior to the placement of the subsequent lift. Areas that failed to meet the compaction requirements were re-compacted until the minimum compaction requirements were met. Material that did not meet the compaction requirements was typically too wet for use as construction material and was removed by pushing upstream of the crest onto the tailings beach.

Record tests on the compacted Zone S fill included the following:

- Moisture Content (ASTM D2216).
- Particle Size Distribution (ASTM D422).
- Laboratory Compaction (ASTM D698).
- Atterberg Limits (ASTM D4318).
- Field Density by Nuclear Methods (ASTM D2922).
- Field Moisture Content by Nuclear Methods (ASTM D3017).

A total of 23 Zone S Record samples were collected and tested in a soils laboratory during the Stage 4 construction program. A total of 15 of these samples were tested for atterberg limits, laboratory compaction, and moisture content, while all 23 of the record samples were tested for particle size distribution. The Record test results indicate that the well graded Zone S material is typically comprised of silty sand with some gravel and some clay. The Record test results for the Zone S material are presented in Appendix A and summarized on Table 2.2. The gradation curves of the Zone S Record Tests are shown on

Figure 2.2. The moisture content of the Record Samples ranged from 6.7 to 15.1 percent, with an average of 10.8 percent. The Standard Proctor Maximum Dry Density ranged from 1,950 to 2,100 kg/m<sup>3</sup>, with an average of 2,032 kg/m<sup>3</sup>. The plastic limits ranged from 13.7 to 19.1 percent, with an average of 16.2 percent. The liquid limits ranged from 21.6 to 29.1 percent, with an average of 24.7 percent. The plasticity index ranged from 5.6 to 11.4 percent, with an average of 8.6 percent. All of the Zone S Record test results were within the specified limits for the material. The results of the lab testing indicate that the Zone S material used for the Stage 4 construction program was consistent with the Zone S materials used in previous construction programs.

An additional 248 field density and moisture content tests were performed on the Zone S material using a nuclear densometer to assess the compacted density and moisture content. The compacted dry density ranged from 1,695 to 2,313 kg/m<sup>3</sup>, with an average of 2,038 kg/m<sup>3</sup>, with the compacted moisture content ranging from 6.5 to 20.0%, with an average of 10.9%. The percent compaction as compared to the Standard Proctor maximum dry density ranged from 83.5 to 106.9%, with an average of 99.7%. Compacted materials that failed to meet the compaction requirements were re-compacted until the minimum compaction requirements were met or the material was removed from the dam. The compacted dry density results are shown on Figure 2.3, with the percent compaction results shown on Figure 2.4. The compacted moisture content results are shown on Figure 2.5, with the deviation from the Standard Proctor optimum moisture content results shown on Figure 2.6. The nuclear densometer results are presented in Appendix C.

### 2.3.3 Zone U

Zone U forms the upstream shell zone immediately adjacent to Zone S and is required to provide upstream support of the Zone S material required for modified centerline construction. The material used for Zone U was random fill material from Borrow Area No. 3, which is located downstream of the left (East) abutment of the Main Embankment. Zone U was also constructed using sand cells along the Perimeter and South Embankments. The sand cells involved discharging tailings into constructed cells upstream of the embankment. The confining berms had culverts installed into them to allow for the water and fine materials to exit the cells and flow into the TSF. The coarse tailings sand that settled out into the cells was constantly worked with a dozer to ensure proper distribution within the cells, to compact the sand and to expedite the drainage of excess water through the culverts. This method of constructing Zone U proved to be effective if the required man-power was available. Attempts to construct the sand cells without a dozer working the material were not successful and the resulting material was not approved by the Engineer. This unapproved material was pushed into the TSF with a dozer and the sand cell process was restarted. Sand cells were constructed on the Perimeter Embankment as well as on the South Embankment between Ch. 6+50 and 9+75.

Lab testing was performed on 11 Zone U record samples to determine particle size distributions (ASTM D422). The Record Tests indicate that the Zone U material from Borrow Area No. 3 generally consisted of gravelly sand, with the fines content ranging

from 3 to 61%. The Zone U gradations from the sand cells indicate that this material generally consisted of fine sand. The gradation curves of the Zone U Record Tests are shown on Figure 2.7. The Photographs showing the construction of the sand cells are included in Appendix D.

#### 2.3.4 Coarse Bearing Layer

A Coarse Bearing Layer (CBL) was placed on top of the tailings beach adjacent to the embankments to provide a suitable bearing surface for the Zone U material. The material consisted of waste rock and was placed using 777 haul trucks. The speed of the fill placement was carefully monitored during the placement of the CBL to ensure that the tailings below the CBL did not liquefy.

### 2.4 INSTRUMENTATION MONITORING

#### 2.4.1 Vibrating Wire Piezometers

A total of 57 vibrating wire piezometers have been installed at the TSF along eight planes designated as Monitoring Plans A to H. The monitoring planes for the Main Embankment, the Perimeter Embankment, and the South embankment are shown on Drawings 251, 252, and 254 respectively. The piezometer locations for the monitoring planes are shown in section on Drawings 256 to 259. The piezometers are grouped into tailings, foundation, embankment fill and drain piezometers. The piezometers were discussed in detail in the Knight Piésold Ltd. "Report on 2005 Annual Inspection, (Ref. No. VA101-01/11-1).

Thirteen months of piezometer data is missing from July 30, 2003 to September 2, 2004, and no piezometer data was collected from Sept 22, 2005 to April 30 2006. The current gap in missing piezometer data was due to a malfunctioning readout box connector cable and the accidental destruction or burying of piezometer cables during the Stage 4 construction program.

There were 51 piezometers still functioning at the start of the Stage 4 construction program. A total of 22 piezometers were accidentally destroyed during the Stage 4 construction program. MPMC and Knight Piésold attempted to locate and splice the damaged piezometers and successfully repaired five of them. The piezometer readings were resumed for the piezometers that were damaged once the cables were repaired and the timeline plots updated. The piezometers that were not damaged during the construction program were read on a weekly basis. The number of functioning piezometers has now been reduced to 34. Additional piezometers will be installed during the Stage 5 construction program to compensate for those accidentally damaged during Stage 4.

No unexpected or anomalous pore pressures were observed while monitoring the vibrating wire piezometers during the construction program. The timeline plots for the

piezometers on planes A through H are shown on Figures 2.8 to 2.15 respectively. The timeline plots indicate that the pore pressures increased slightly in piezometers A2-PE2-03, B2-PE2-03, and B2-PE1-02, which are fill piezometers installed in the Zone S glacial till. These pore pressure increases were expected as these piezometers have shown similar trends in previous construction programs where the pore pressures have increased during fill placement activities and subsequently decreased following the construction programs as the pore pressures dissipate.

#### 2.4.2 Slope Inclinometers

A total of three new slope inclinometers were installed downstream of the toe of the Main Embankment during the Stage 4 construction program. One of the inclinometers installed in 2001 (SI01-01) was damaged during the placement of the shell zone material and is no longer functioning. The last reading for SI01-01 was March 2006. There are four functioning inclinometers installed at the Main Embankment. The drill logs, installation details, and lab results for the three new inclinometers are included in Appendix B.

A 'poor-boy' monitoring rod was also used twice a month during the construction program to ensure that casing deformation due to soil movement associated with settlement or instability could be identified. MPMC purchased an inclinometer probe in August 2006 and the slope inclinometers are now being read once per month with the new probe to monitor any movement in the Main Embankment and the underlying lacustrine unit.

The results of the inclinometer readings and 'poor-boy' measurements indicate that there have not been any significant deviations measured in the inclinometers since their installation. There were no measurable impacts on the inclinometers resulting from the Stage 4 construction program. The results of the readings for inclinometers SI01 to SI05 are shown on Figures 2.16 to 2.20 respectively.

#### 2.4.3 Drain Flow Data

The upstream toe drain and foundation drains at the Main Embankment flow into the sump at the Main Embankment Seepage Collection Pond where the flows are measured. The flow rates have been measured since July 2000; however the flow rates from the drains were not monitored during the Care and Maintenance Period as the drain outlets were submerged within the sump. This condition was anticipated as flow monitoring is only possible during operations when the seepage pond level has been pumped down. The seepage pond was pumped down in December 2005 and flow measurements were taken. The flow rates for the Main Embankment upstream toe drain are shown on Figure 2.1, which illustrates that the flows have increased since 2005, with the current flows ranging from 9 to over 13 l/s. The flow rates for the Main Embankment foundation drains are shown on Figure 2.22, which shows that flows have remained fairly constant since the flow measurements resumed in December 2005, and range from near 0 zero to about 1.8 l/s.

Samples from the Foundation Drains and the Upstream Toe Drain are collected by MPMC for water quality testing. The results are available from MPMC and are reported in the Annual Environmental Reports.

A new foundation drain was added at the South and Main Embankment junction between chainages 14+00 and 16+00 to intercept seepage in underlying fractured bedrock in this area and route it to the Main Embankment Seepage Collection and Recycle Pond.

#### 2.4.4 Survey Monuments

Six survey monuments were installed on the Stage 3B embankment crest following the 2001 construction. These have since been covered during subsequent construction programs. The initial plan was to install additional survey monuments on the embankment crests following the completion of the Stage 4 construction program; however, this was not practical due to the ongoing construction of the TSF embankments. Monuments will be established in the summer of 2006.

#### 2.5 DESIGN MODIFICATIONS

Knight Piésold Ltd. employs a strict procedure for making design modifications (changes or substitutions) in the field. All design change requests are submitted in writing by the Resident Engineer to the Knight Piésold Ltd. Vancouver Office for review and evaluation. If approved by the Design Engineer and Project Principal, the design change request is forwarded to the Owner and Contractor in a formal, written decision.

The design modifications implemented during the Stage 4 construction program were as follows:

- The fine limit of the Zone U material was adjusted to allow for the use of the coarse tailings sand as a construction material.
- A foundation drain was added at the approximate chainages of 14+00 and 16+00 to intercept seepage encountered at this area. The flows were routed to the Main Embankment Seepage Collection Pond.

### SECTION 3.0 - SUMMARY AND RECOMMENDATIONS

Stage 4 of the Mount Polley Mine Tailings Storage Facility was constructed between May 2005 and October 2006. The Stage 4 construction program involved raising the TSF embankments to an elevation of 948 m, which involved placing a 4 m cap on the existing Stage 3C crest of 944 m. This involved placing Zones S and Zone U materials within an upstream raise that extended partially on top of the sandy tailings beaches.

Coarse tailings sand was used as Zone U material in places by developing sand cells and discharging tailings directly into the cells. This proved to be an effective way of constructing Zone U but required a full time dozer to segregate the full tailings stream, otherwise the material had to be wasted into the TSF as it did not drain properly.

Low permeability glacial till or "Zone S material" was also placed on the knoll between the South and Main Embankments to ensure that the basin liner in this area had a minimum thickness of 2.0 m.

The results of the Stage 4 technical supervision and QA/QC testwork indicate that the fill materials placed and compacted on the tailings embankments were within the required material specifications and were in accordance with the Stage 4 design of the TSF.

Three new inclinometers were installed at the Main Embankment downstream of the ultimate toe to provide a means of measuring potential deflections in the Lacustrine unit. Inclinometer SI01-01, which was installed in 2001 was damaged during placement of the shell zone material and is no longer functioning. The total number of inclinometers at the Main Embankment is now four. There have been no significant deflections measured in any of the inclinometers.

Technical supervision of the work by Knight Piésold included QA/QC testing and monitoring the existing vibrating wire piezometers and inclinometers. The QA/QC testing included collecting and testing Record samples, and testing the compacted fill materials using a nuclear densometer. The results of the QA/QC testwork indicate that the fill materials placed and compacted on the tailings embankments were within the required material specifications and were in accordance with the Stage 4 design of the TSF.

The piezometers were measured on a weekly basis using a VWP Indicator readout box and the inclinometers were measured twice a month using a "poor boy" probe. The inclinometers were also read using a SINCO inclinometer probe to provide a more detailed assessment of any significant deviations in the inclinometer casing since their installation in 2001. The results of the instrumentation monitoring show that no unexpected or anomalous pore pressures were observed while monitoring the vibrating wire piezometers and there were no measurable impacts on the inclinometers during the construction program. MPMC has purchased an inclinometer probe and measurements are now completed on a monthly basis.

The vibrating wire piezometers, inclinometers, and survey monuments should be read continually throughout the year as outlined in the Operations and Maintenance Manual.



The TSF is required to have sufficient live storage capacity for containment of runoff from the 24-hour PMP, in addition to regular inflows from other precipitation runoff, including the spring freshet, while maintaining the minimum freeboard requirements. The tailings pond elevation should be monitored on a regular basis to ensure that the stormwater and freeboard requirements are maintained during operations.

SECTION 4.0 - CERTIFICATION

This report was prepared and approved by the undersigned.



Prepared by:

---

Les Galbraith, P.Eng.  
Senior Engineer

Approved by:



---

Ken J. Brouwer, P.Eng.  
Managing Director

This report was prepared by Knight Piésold Ltd. for the account of Mount Polley Mining Corporation. The material in it reflects Knight Piésold's best judgement in light of the information available to it at the time of preparation. Any use which a third party makes of this report, or any reliance on or decisions to be made based on it, is the responsibility of such third parties. Knight Piésold Ltd. accepts no responsibility for damages, if any, suffered by any third party as a result of decisions made or actions, based on this report. This numbered report is a controlled document. Any reproductions of this report are uncontrolled and may not be the most recent revision.

TABLE 2.1

MOUNT POLLEY MINING CORPORATION  
MOUNT POLLEY MINE  
STAGE 4 CONSTRUCTION PROGRAM

ZONE S CONTROL SAMPLES - SUMMARY

Print: 13-Mar-07 10:52 AM

Revised: 05-Mar-07

M:\11010000\110\AI\Report\1-Report on Stage 4 Construction\Tables\Lab Test Summary.xls\Control

Sample No.	Atterberg Limits		MC	Grain Size Analysis				Standard Proctor				MC
	L.L. (%)	P.L. (%)		P.I. (%)	Gravel	Sand	Silt	Clay	Uncorrected	Corrected	Deviation From Optimum (%)	
				> #4 (%)	#4 to #200 (%)	#200 to .002 (%)	< .002 (%)	Max (kg/m <sup>3</sup> )	Opt. M.C. (%)	Max (kg/m <sup>3</sup> )	Opt. M.C. (%)	
KP06-ZS-04C	18.9	18.0	2.9	10	19	58	13	1980	11.5	2030	10.5	3.7
KP06-ZS-05C	23.5	14.2	9.3	20	32	35	13	2040	10.5	2140	8.5	2.7
KP06-ZS-06C	23.3	14.2	9.1	18	30	39	13	2020	10.5	2090	9.5	0.9
KP06-01-C	25.0	15.7	9.3	16	40	27	17	2012	11.3	2092	9.7	3.5
KP06-02-C	31.9	20.0	11.9	18	34	31	18	1970	12.5	2059	10.6	5.2
KP05-88	25.2	16.9	8.3	8	34	58	58	2040	12.0	2085	11.0	0.3
KP05-93	23.4	14.6	8.8	19	34	47	47	2030	11.0	2131	9.1	-1.5
KP05-79	N/A	N/A	N/A	6	36	58	58	1900	15.5	1930	14.7	N/A
KP05-74	N/A	N/A	N/A	16	38	46	46	1990	12.5	2068	10.8	N/A
KP05-60	25.1	18.6	6.5	18	34	48	48	2080	10.5	2162	8.8	4.1
KP05-61	23.3	15.7	7.6	20	34	46	46	2080	10.5	2174	8.6	2.3
KP05-58	N/A	N/A	N/A	13	36	51	51	1970	13.0	2039	11.4	N/A
AVERAGE	24.4	16.4	8.2	15	33	42	15	2009	12	2083	10.3	2.4
MAXIMUM	31.9	20.0	11.9	20	40	58	18	2080	15.5	2174	14.7	5.2
MINIMUM	18.9	14.2	2.9	6	19	27	13	1900	10.5	1930	8.5	-1.5

TABLE 2.2


MOUNT POLLEY MINING CORPORATION  
MOUNT POLLEY MINE  
STAGE 4 CONSTRUCTION PROGRAM

ZONE S RECORD SAMPLES - SUMMARY

Print: 13-Mar-07 10:57 AM  
Revised: 05-Mar-07


M:\11010000\110A\Report\1-Report on Stage 4 Construction\Tables\Lab Test Summary.xls\Record


Sample No.	Atterberg Limits			MC		Grain Size Analysis				Standard Proctor				MC
	L.L. (%)	P.L. (%)	P.I. (%)	M.C. (%)		Gravel (%)	Sand (%)	Silt (%)	Clay (%)	Uncorrected	Corrected	Deviation From Optimum (%)		
						> #4 (%)	#4 to #200 (%)	#200 to .002 (%)	< .002 (%)	Max D.D. (kg/m <sup>3</sup> )	Opt. M.C. (%)	Max D.D. (kg/m <sup>3</sup> )	Opt. M.C. (%)	
KP-05-57	N/A	N/A	N/A	11.3		24	34	42		2100	10.5	2211	8.2	3.1
KP05-59	N/A	N/A	N/A	14.1		5	20	75		1960	12.0	1984	11.5	2.6
KP-05-62	23.6	15.6	8.0	12.3		22	30	48		2040	11.0	2145	8.9	3.4
KP05-63	26.3	14.9	11.4			18	30	52		2050	11.0	2133	9.3	2.1
KP05-64	24.3	13.7	10.6	11.9		14	34	52		2090	9.5	2153	8.3	3.6
KP05-65	25.9	15.9	10.6	10.7		18	32	50		2060	11.5	2142	9.7	1.0
KP05-66	22.0	15.8	6.2	10.4		20	32	48		2050	11.5	2139	9.6	0.8
KP05-67	25.7	17.9	7.8	10.3		15	33	52		2070	10.5	2141	9.1	1.2
KP05-68	21.6	16.0	5.6	9.6		19	34	47		2050	11.0	2140	9.1	0.5
KP-05-76	N/A	N/A	N/A	N/A		12	38	50		2010	12.0	2066	10.8	N/A
KP-05-77	N/A	N/A	N/A	N/A		12	39	49		2000	11.5	2056	10.3	N/A
KP-05-78	N/A	N/A	N/A	N/A		16	38	46		2040	11.0	N/A	N/A	N/A
KP05-80	N/A	N/A	N/A	N/A		12	36	52		2010	12	2069	10.7	N/A
KP-05-83	N/A	N/A	N/A	N/A		13	33	54		1990	11.5	2055	10.2	N/A
KP-05-84	N/A	N/A	N/A	N/A		10	32	58		1970	13.0	2024	11.8	N/A
KP05-85	26.8	17.3	9.5	11.1		11	32	57		2000	13.0	2054	11.7	-0.6
KP05-86	23.8	15.4	8.4	6.7		12	38	50		2060	10.5	2114	9.4	-2.7
KP05-87	26.6	17.8	8.8	8		10	33	57		2020	11.5	2070	10.4	-2.4
KP05-91	25.4	15.7	9.7	10.9		10	35	55		2010	12.5	2059	11.4	-0.5
KP05-92	23	15.7	7.4	8.7		24	31	45		2040	11.5	2078	10.7	-2.0
KP05-94	23.4	17.3	6.1	11.1		22	34	44		2080	9.5	2186	7.7	3.4
KP05-95	29.1	19.1	10	15.1		19	37	44		1950	13.0	2052	10.8	4.3
KP06-ZS-01R	23.7	14.3	9.4	10.1		19	33.9	47		2080	9.5	2170	8.0	2.1
AVERAGE	24.7	16.2	8.6	10.8		16	33	51		2032	11.3	2102	9.9	1.2
MAXIMUM	29.1	19.1	11.4	15.1		24	39	75		2100	13.0	2211	11.8	4.3
MINIMUM	21.6	13.7	5.6	6.7		5	20	42		1950	9.5	1984	7.7	-2.7



MOUNT POLLEY MINING CORPORATION  
 MOUNT POLLEY MINE  
 ZONE S CONTROL SAMPLES  
 PARTICLE SIZE ANALYSES  
 Knight Piesold  
 CONSULTING  
 PROJECT ASSIGNMENT NO. VA101-1/10  
 REF. NO. 1  
 FIGURE 2.1  
 REV. 0

- KP05-51
- KP05-58
- KP05-60
- KP05-61
- KP05-74
- KP05-79
- KP05-88
- KP05-93
- KP06-ZS-04C
- KP06-ZS-05C
- KP06-ZS-06C





Notes:  
1. The compacted dry density was measured using a nuclear densometer.


**MOUNT POLLEY MINING CORPORATION**  
MOUNT POLLEY MINE

**ZONE S RECORD TESTS**  
**DRY DENSITY**

***Knight Piésold***  
**CONSULTING**

PROJECT / ASSIGNMENT NO. VA101-1/10	REF NO. 1
<b>FIGURE 2.3</b>	
REV. 0	

Rev 0 - Issued for Report



Notes:  
 1. The field dry density was measured using a nuclear densometer. The nuclear densometer test results compared to Zone S control and record tests for comparison.

Rev 0 - Issued for Report

**Knight Piésold**  
 CONSULTING


PROJECT / ASSIGNMENT NO.  
 VA101-1/10

REF. NO.  
 1

FIGURE 2.4

REV.  
 0






FIELD MOISTURE CONTENT (%)

Notes:  
 1. The compacted moisture content was measured using a nuclear densometer.

MOUNT POLLEY MINING CORPORATION	
MOUNT POLLEY MINE	
ZONE S RECORD TESTS MOISTURE CONTENT	
	PROJECT / ASSIGNMENT NO. VA101-1/10
	REF NO. 1
<b>FIGURE 2.5</b>	
REV. 0	



**Notes:**

1. The Optimum Moisture Content refers to the Standard Proctor Optimum Moisture Content.
2. The compacted moisture content was measured using a nuclear densometer. The nuclear densometer test results compared to Standard Proctor Optimum Moisture Content for comparison.

Rev 0 - Issued for Report

MOUNT POLLEY MINING CORPORATION  
 MOUNT POLLEY MINE

**ZONE S RECORD TESTS  
 DEVIATION FROM OPTIMUM MOISTURE CONTENT**




PROJECT / ASSIGNMENT NO.  
 VA101-1/10

REF NO.  
 1



FIGURE 2.6

REV.  
 0



Rev 0 - Issued for Report

MOUNT POLLEY MINING CORPORATION	
MOUNT POLLEY MINE	
ZONE U RECORD SAMPLES PARTICLE SIZE ANALYSES	
<b>Knight Piésold</b> CONSULTING	PROJECT/ASSIGNMENT NO. VA10-F-170
REF. NO. 1	REV. 0
FIGURE 2.7	





MOUNT POLLEY MINING CORPORATION  
 MOUNT POLLEY MINE

PLANE A PIEZOMETERS  
 ELEVATION HEAD vs. TIME


*Knight Piésold*  
 CONSULTING

PROJECT NO.	REF. NO.	REV.
VA101-1/10	1	0

FIGURE 2.8



MOUNT POLLEY MINING CORPORATION	
MOUNT POLLEY MINE	
PLANE B PIEZOMETERS ELEVATION HEAD vs. TIME	
<i>Knight Piésold</i> CONSULTING	
PROJECT NO. VA 101-1/10	REF. NO. 1
REV. 0	REV. 0



Date

- Pond Level
- C1-PE1-01
- C1-PE1-02
- C2-PE2-01
- C2-PE2-02
- C2-PE2-03
- C0-PE1-01
- C0-PE2-01
- C0-PE2-02
- C1-PE1-04
- C2-PE1-01
- C2-PE1-02
- C2-PE1-06
- C2-PE2-05
- C2-PE2-06
- C2-PE2-07
- C2-PE2-08

MOUNT POLLEY MINING CORPORATION

MOUNT POLLEY MINE


PLANE C PIEZOMETERS  
ELEVATION HEAD vs. TIME

*Knight Piésold*  
CONSULTING

PROJECT NO.	REF. NO.	REV
VA 101-110	1	0

FIGURE 2.10



Rev 0 - Issued for Report



Date




MOUNT POLLEY MINING CORPORATION	
MOUNT POLLEY MINE	
PLANE D PIEZOMETERS ELEVATION HEAD vs. TIME	
<i>Knight Piésold</i> CONSULTING	
PROJECT NO. VA 101-1/10	REF. NO. 1
REV. 0	0



MOUNT POLLEY MINING CORPORATION	
MOUNT POLLEY MINE	
PLANE E PIEZOMETERS ELEVATION HEAD vs. TIME	
<i><b>Knight Piésold</b></i> <b>CONSULTING</b>	
PROJECT NO. VA101 - /10	REV. NO. 1
<b>FIGURE 2.12</b>	






Date

— Pond Level

— Fill Elevation

—□— F2-PE2-01

MOUNT POLLEY MINING CORPORATION	
MOUNT POLLEY MINE	
PLANE F PIEZOMETERS ELEVATION HEAD vs. TIME	
<b><i>Knight Piésold</i></b> CONSULTING	
PROJECT VA.101-1/10	REF. 1
RE 0	FIGURE 2.13




Date

— Pond Level  
— Fill Elevation  
-x- G1-PE1-01

MOUNT POLLEY MINING CORPORATION  
 MOUNT POLLEY MINE  
 PLANE G PIEZOMETERS  
 ELEVATION HEAD vs. TIME  
**Knight Piésold**  
 CONSULTING

PROJECT	REF.	REV.
VA101-1/10	1	0



**FIGURE 2.14**



Date

—▲— Pond Level  
— Fill Elevation  
—▲— H1-PE1-01



MOUNT POLLEY MINING CORPORATION	
MOUNT POLLEY MINE	
PLANE H PIEZOMETERS ELEVATION HEAD vs. TIME	
PROJECT / ASSIGNMENT NO. VA101-1/10	REF NO. 1
<b>Knight Piésold</b> CONSULTING	
FIGURE 2.15	
REV. 0	



SI01-01 no longer functioning.

MOUNT POLLEY MINING CORPORATION		
MOUNT POLLEY MINE		
DOWN HOLE INCLINOMETER DISPLACEMENT SI01-01		
<i><b>Knight Piésold</b></i> CONSULTING	PROJECT / ASSIGNMENT NO. VA101-1/10	REF NO. 1
	<b>FIGURE 2.16</b>	
		REV. 0

Rev 0 - Issued for Report



MOUNT POLLEY MINING CORPORATION

MOUNT POLLEY MINE

DOWN HOLE INCLINOMETER DISPLACEMENT  
SI01-02



**Knight Piésold**  
CONSULTING

PROJECT / ASSIGNMENT NO.  
VA101-1/10



REF NO.  
1

**FIGURE 2.17**

REV.  
0




MOUNT POLLEY MINING CORPORATION	
MOUNT POLLEY MINE	
DOWN HOLE INCLINOMETER DISPLACEMENT SI06-01	
<i>Knight Piésold</i> CONSULTING	PROJECT / ASSIGNMENT NO. VA101-1/10
	REF NO. 1
Rev 0 - Issued for Report	FIGURE 2.18
	REV. 0



Rev 0 - Issued for Report



MOUNT POLLEY MINING CORPORATION		
MOUNT POLLEY MINE		
DOWN HOLE INCLINOMETER DISPLACEMENT SI06-02		
	PROJECT/ASSIGNMENT NO. VA101-1/10	REF NO. 1
	FIGURE 2.19	
		REV. 0





MOUNT POLLEY MINING CORPORATION	
MOUNT POLLEY MINE	
DOWN HOLE INCLINOMETER DISPLACEMENT SI06-03	
<i><b>Knight Piésold</b></i> CONSULTING	PROJECT/ASSIGNMENT NO. VA101-1/10
REF NO. 1	REV. 0
<b>FIGURE 2.20</b>	

Rev 0 - Issued for Report





MOUNT POLLEY MINING CORPORATION	
MOUNT POLLEY MINE	
UPSTREAM TOE DRAIN FLOWS	
<b>Knight Piésold</b> CONSULTING	
PROJECT / ASSIGNMENT NO. VA101-1/10	REF. NO. 1
<b>FIGURE 2.21</b>	
REV. 0	



MOUNT POLLEY MINING CORPORATION  
MOUNT POLLEY MINE

FOUNDATION FLOW DRAINS


**Knight Piésold**  
CONSULTING

PROJECT / ASSIGNMENT NO.  
VA101-1/10

REF. NO.  
1

FIGURE 2.22

REV.  
0



**NOTES**

1. Open Pits and Waste Dumps are shown in their final configurations.
2. Topography at TSF generated from points and break lines sent from MPMC in July 1999. The topography outside the TSF area is from 1997 flyover. UTM, NAD83, ZONE 10.
3. Drawing is for reference only.

- DISCLAIMER -

THIS DRAWING WAS PREPARED BY KNIGHT PIESOLD S.L. FOR THE ACCOUNT OF THE CLIENT LISTED ON THIS DRAWING. THE MATERIAL ON IT REFLECTS KNIGHT PIESOLD'S BEST JUDGMENT IN THE LIGHT OF THE INFORMATION AVAILABLE TO IT AT THE TIME OF PREPARATION. ANY USE WHICH A THIRD PARTY MAKES OF THIS DRAWING, OR ANY RELIANCE ON OR DECISIONS TO BE MADE BASED ON IT, ARE THE RESPONSIBILITY OF SUCH THIRD PARTY. KNIGHT PIESOLD ACCEPTS NO RESPONSIBILITY FOR DAMAGES, IF ANY, SUFFERED BY THE THIRD PARTY AS A RESULT OF DECISIONS MADE OR ACTIONS BASED ON THIS DRAWING. COPIES RESULTING FROM ELECTRONIC TRANSFER OR REPRODUCTION OF THIS DRAWING ARE UNCONTROLLED AND MAY NOT BE THE MOST RECENT EDITION OF THIS DRAWING.

**Knight Piésold**  
CONSULTING

**MOUNT POLLEY MINING CORPORATION**

**MOUNT POLLEY MINE**


**TAILINGS STORAGE FACILITY  
ULTIMATE TAILINGS EMBANKMENT  
OVERALL SITE PLAN**

PROJECT/ASSIGNMENT NO. <b>VA101-1/10</b>	DRAWING NO. <b>100</b>	REVISION <b>1</b>
---	---------------------------	----------------------

XREF FILE : TSP090, Ultimate\_Plan


CAD FILE: M:\1\01\00001\10\VA\Coord\Draws\100\100.dwg 1--20000 PLOT 1=(P)5 Feb 23 2007 8:30am Time 0 14:23  
VANCOUVER B.C.

ORG. NO.	DESCRIPTION	REV.	DATE	DESIGN	DRAWN	CHK'D	APP'D
	REFERENCE DRAWINGS						
	REVISIONS						
	REVISIONS						



EMBANKMENT SETTING OUT POINTS			
Point	Northing	Easting	Chainage
S1	5 818 626.163	594 249.555	5+00.00
S4A	5 818 243.621	595 227.361	15+49.97
S4B	5 818 246.923	595 251.497	15+77.87
S4	5 818 238.539	595 240.350	15+63.92
S5A	5 818 951.971	596 188.906	27+50.83
S5B	5 818 986.958	596 193.873	28+00.78
S5	5 818 966.983	596 208.866	27+75.80
S6	5 819 304.035	595 955.881	31+97.23
S7	5 819 939.748	595 010.249	43+36.69
S8	5 820 053.034	594 396.471	49+60.83

- NOTES**
- Topography at TSF generated from points and break lines sent from MPMC in July 1999. The topography outside the TSF area is from 1997 flyover. UTM, NAD83, Zone 10.
  - Stage 4 crest El. 948.0.



DRG. NO.	DESCRIPTION	REV.	DATE	DESCRIPTION	DESIGN	DRAWN	CHK'D	APP'D
220	T.S.F. - STAGE 4 PERIMETER EMBANKMENT - PLAN							
210	T.S.F. - STAGE 4 MAIN EMBANKMENT - PLAN							
230	T.S.F. - STAGE 4 SOUTH EMBANKMENT - PLAN AND SECTION							
REFERENCE DRAWINGS								

REV.	DATE	DESCRIPTION	DESIGN	DRAWN	CHK'D	APP'D
3	15MAR'07	STAGE 4 AS BUILT				
2	15AUG'05	AS-BUILT				
1	27AUG'04	ISSUED FOR CONSTRUCTION				
0	31MAY'04	ISSUED FOR STAGE 3C TENDER				
REVISIONS						

REV.	DATE	DESCRIPTION	DESIGN	DRAWN	CHK'D	APP'D
3	15MAR'07	STAGE 4 AS BUILT	LJG	TAM	KJB	KJB
2	15AUG'05	AS-BUILT	FE	NSD		
1	27AUG'04	ISSUED FOR CONSTRUCTION	FE	WAL	MW	KJB
0	31MAY'04	ISSUED FOR STAGE 3C TENDER	FE	TAM	BB	KJB
REVISIONS						

**DISCLAIMER**

THIS DRAWING WAS PREPARED BY KNIGHT PIELSOLD CONSULTING FOR THE ACCOUNT OF THE CLIENT LISTED ON THIS DRAWING. THE MATERIAL ON IT REFLECTS KNIGHT PIELSOLD'S BEST JUDGMENT AT THE TIME OF PREPARATION. ANY USE WHICH A THIRD PARTY MAKES OF THIS DRAWING, OR ANY RELIANCE ON OR DECISIONS TO BE MADE BASED ON IT, ARE THE RESPONSIBILITY OF SUCH THIRD PARTY. KNIGHT PIELSOLD ACCEPTS NO RESPONSIBILITY FOR DAMAGES, IF ANY, SUFFERED BY THE THIRD PARTY AS A RESULT OF DECISIONS MADE OR ACTIONS BASED ON THIS DRAWING. COPIES REPRODUCED FROM ELECTRONIC TRANSFER OR REPRODUCTION OF THIS DRAWING ARE UNCONTROLLED AND MAY NOT BE THE MOST RECENT VERSION OF THIS DRAWING.

**PROFESSIONAL ENGINEER**  
**W. BALBRAITH**  
 25493  
 2007

**Knights Pielsoold CONSULTING**

**MOUNT POLLEY MINING CORPORATION**

**MOUNT POLLEY MINE**

**TAILINGS STORAGE FACILITY**  
**STAGE 4 TAILINGS EMBANKMENT**  
**GENERAL ARRANGEMENT**


PROJECT/ASSIGNMENT NO. **VA101-1/10**      DRAWING NO. **102**      REVISION **3**

XREF FILE: TOP0998\_STAGE3C

CADD FILE: M:\1\01\0000\10\VA\Kessel\Stage4\1023\_102 11-5000\_Plot\_1.rvt (P) Mar 15, 2007 10:41


UNIFIED SOIL CLASSIFICATION SYSTEM

ZONE S



UNIFIED SOIL CLASSIFICATION SYSTEM


ZONE T and ZONE C



ZONE	MATERIAL TYPE	LOCATION	PLACEMENT & COMPACTION REQUIREMENTS
S	Glacial till	Core Zone	Placed, moisture conditioned and spread in maximum 300 mm thick layers (after compaction). Vibratory compaction to 95% of Standard Proctor maximum dry density or as approved by the Engineer.
C	Rock	Shell Zone	Placed and spread in maximum 2000 mm thick layers and compacted by selective routing of mine haul trucks.
T	Rock	Transition Zone/ Confining Berm	Placed and spread in maximum 600 mm thick layers and compacted with minimum 4 passes of 10 ton smooth drum vibratory roller, or as approved by the Engineer.
F	Filter sand	Chimney Drain	Placed and spread in maximum 600 mm thick layers and compacted with minimum 4 passes of 10 ton smooth drum vibratory roller, or as approved by the Engineer.
U	Select Fill	Upstream Toe	Placement and compaction requirements to be determined based on material selection.
CBL	Select Coarse Rockfill	Upstream Toe	Placed to establish a firm foundation for subsequent fill placement.
D	Drainage Gravel	Drains	Placed around drainage pipes and wrapped with geotextile.


UNIFIED SOIL CLASSIFICATION SYSTEM

ZONE F



UNIFIED SOIL CLASSIFICATION SYSTEM


ZONE U



DRG. NO.	DESCRIPTION	REV.	DATE	DESCRIPTION	DESIGN	DRAWN	CHK'D	APP'D
250	INCLINOMETER EXTENSION - SECTIONS AND DETAILS							
235	STAGE 4 - SOUTH EMBANKMENT - SECTIONS							
225	STAGE 4 - PERIMETER EMBANKMENT - SECTIONS							
215	STAGE 4 - MAIN EMBANKMENT - SECTIONS AND DETAILS							
140	STAGE 4 - SOUTH EMBANKMENT - DRAIN - SECTIONS AND DETAILS							

REV.	DATE	DESCRIPTION	DESIGN	DRAWN	CHK'D	APP'D
1	09MAR'07	STAGE 4 AS-BUILT	LJC	WAL	KJB	KJB
0	13MAY'05	ISSUED FOR STAGE 4 CONSTRUCTION	AT	NSD	GJ	KJB

REV.	DATE	DESCRIPTION	DESIGN	DRAWN	CHK'D	APP'D
1	09MAR'07	STAGE 4 AS-BUILT	LJC	WAL	KJB	KJB
0	13MAY'05	ISSUED FOR STAGE 4 CONSTRUCTION	AT	NSD	GJ	KJB



**Knights Piésold**  
CONSULTING



**MOUNT POLLEY MINING CORPORATION**

**MOUNT POLLEY MINE**

**TAILINGS STORAGE FACILITY  
ULTIMATE TAILINGS EMBANKMENT  
MATERIAL SPECIFICATIONS**


PROJECT/ASSIGNMENT NO. **VA101-1/10**      DRAWING NO. **104**      REVISION **1**

W:\DRAWING B.L. CAD FILE: M:\1\01\00001\10\VA\Kess\Draw\104\104.dwg 1:1 PLOT 1:1 (PS) Mar 05 2007 by:WAL



- LEGEND**
- SI01-1 Existing Inclinometers
  - SI06-1 Stage 4 Inclinometers

- NOTES**
1. Topography from 2004 flyover
  2. All dimensions in millimetres and elevations in metres, unless noted otherwise.
  3. Existing inclinometer destroyed during Stage 4 construction.



**DISCLAIMER**

THIS DRAWING WAS PREPARED BY KNIGHT PIESOLD LTD FOR THE ACCOUNT OF THE CLIENT LISTED ON THIS DRAWING. THE MATERIAL ON IT REFLECTS KNIGHT PIESOLD'S BEST JUDGEMENT IN THE LIGHT OF THE INFORMATION AVAILABLE TO IT AT THE TIME OF PREPARATION. ANY USE WHEN A THIRD PARTY MAKES OF THIS DRAWING, OR ANY RELIANCE ON OR DECISIONS TO BE MADE BASED ON IT, ARE THE RESPONSIBILITY OF SUCH THIRD PARTY. KNIGHT PIESOLD ACCEPTS NO RESPONSIBILITY FOR DAMAGES, IF ANY, SUFFERED BY THE THIRD PARTY AS A RESULT OF DECISIONS MADE OR ACTIONS BASED ON THIS DRAWING. COPIES RESULTING FROM ELECTRONIC TRANSMISSION OR REPRODUCTION OF THIS DRAWING ARE UNCONTROLLED AND MAY NOT BE THE MOST RECENT VERSION OF THIS DRAWING.

**PROFESSIONAL ENGINEER**  
 L. G. GIBB  
 25493  
 C. BRITISH  
 10/09

**Knights Piesold CONSULTING**

**MOUNT POLLEY MINING CORPORATION**

**MOUNT POLLEY MINE**

**TAILINGS STORAGE FACILITY  
 STAGE 4 MAIN EMBANKMENT  
 PLAN**

PROJECT/ASSIGNMENT NO. **VA101-1/10** DRAWING NO. **210** REVISION **1**

DRG. NO.	DESCRIPTION	REV.	DATE	DESCRIPTION	DESIGN	DRAWN	CHK'D	APP'D
230	STAGE 4 SOUTH EMBANKMENT - PLAN							
220	STAGE 4 PERIMETER EMBANKMENT - PLAN							
215	STAGE 4 MAIN EMBANKMENT - SECTIONS AND DETAILS							
REFERENCE DRAWINGS								




REV.	DATE	DESCRIPTION	DESIGN	DRAWN	CHK'D	APP'D
1	09MAR'07	STAGE 4 AS-BUILT	LJG	WAL	KJB	KJB
0	13MAY'05	ISSUED FOR STAGE 4 CONSTRUCTION	AT	NSD	GJ	KJB
REVISIONS						

REV.	DATE	DESCRIPTION	DESIGN	DRAWN	CHK'D	APP'D
1	09MAR'07	STAGE 4 AS-BUILT	LJG	WAL	KJB	KJB
0	13MAY'05	ISSUED FOR STAGE 4 CONSTRUCTION	AT	NSD	GJ	KJB
REVISIONS						


REF. FILE: T:\2004\CA\_Stage4\_Plan

CAD FILE: VA101\00001\01\VA101\Head\Draw\210\210.dwg 1:2500 PLOT: 1=1(P5) Mar 15 2007 14:43

- NOTES**
1. For zone material specifications and legend see Drg. 104.
  2. All dimensions in millimetres and elevations in metres, unless noted otherwise.



**DISCLAIMER**  
 THIS DRAWING WAS PREPARED BY KNIGHT PIESOLD LTD. FOR THE ACCOUNT OF THE CLIENT LISTED ON THIS DRAWING. THE MATERIAL ON IT REFLECTS KNIGHT PIESOLD'S BEST JUDGMENT IN THE LIGHT OF THE INFORMATION AVAILABLE TO IT AT THE TIME OF PREPARATION. ANY USE WHICH A THIRD PARTY MAKES OF THIS DRAWING, OR ANY RELIANCE ON OR DECISIONS TO BE MADE BASED ON IT, ARE THE RESPONSIBILITY OF SUCH THIRD PARTY. KNIGHT PIESOLD ACCEPTS NO RESPONSIBILITY FOR DAMAGES, IF ANY, SUFFERED BY THE THIRD PARTY AS A RESULT OF DECISIONS MADE OR ACTIONS BASED ON THIS DRAWING. COPIES RESULTING FROM ELECTRONIC TRANSFER OR REPRODUCTION OF THIS DRAWING ARE UNCONTROLLED AND MAY NOT BE THE MOST REVISIONABLE OF THIS DRAWING.



**Knight Piesold**  
CONSULTING

**MOUNT POLLEY MINING CORPORATION**

**MOUNT POLLEY MINE**

**TAILINGS STORAGE FACILITY  
STAGE 4 MAIN EMBANKMENT  
SECTIONS AND DETAILS**

PROJECT/ASSIGNMENT NO.	DRAWING NO.	REVISION
VA101-1/10	215	1



DRG. NO.	DESCRIPTION	REV.	DATE	DESIGN	DRAWN	CHK'D	APP'D
210	STAGE 4 - MAIN EMBANKMENT - PLAN						
104	ULTIMATE TAILINGS EMBANKMENT - MATERIAL SPECIFICATIONS						
REFERENCE DRAWINGS							

REV.	DATE	DESCRIPTION	DESIGN	DRAWN	CHK'D	APP'D
1	09MAR'07	STAGE 4 AS-BUILT	EC	JY	KIB	KIB
0	13MAY'05	ISSUED FOR STAGE 4 CONSTRUCTION	AT	NSD		

REV.	DATE	DESCRIPTION	DESIGN	DRAWN	CHK'D	APP'D
1	09MAR'07	STAGE 4 AS-BUILT	EC	JY	KIB	KIB
0	13MAY'05	ISSUED FOR STAGE 4 CONSTRUCTION	AT	NSD		


XREF FILE -

V:\MCDUVER B.C. CAD FILE\M\1\01\00001\10\VA\Asset\Drawn\215\215.dwg 1=500 PLOT 1=1(P)S Feb 23 2007 by:jmg Time @ 14:56



EMBANKMENT SETTING OUT POINTS			
Point	Northing	Easting	Chainage
S1	5 818 626.163	594 249.555	5+00.00
S4A	5 818 243.621	595 227.361	15+49.97
S4B	5 818 246.923	595 251.497	15+77.87
S4	5 818 238.539	595 240.350	15+63.92
S5A	5 818 951.971	596 188.906	27+50.83
S5B	5 818 986.958	596 193.873	28+00.78
S5	5 818 966.983	596 208.866	27+75.80
S6	5 819 304.035	595 955.881	31+97.23
S7	5 819 939.748	595 010.249	43+36.69
S8	5 820 053.034	594 396.471	49+60.83

- NOTES**
1. Topography from 2004 flyover.
  2. All dimensions in millimetres and elevations in metres, unless noted otherwise.



230	STAGE 4 SOUTH EMBANKMENT - PLAN
225	STAGE 4 PERIMETER EMBANKMENT - SECTIONS
210	STAGE 4 MAIN EMBANKMENT - PLAN
DRG. NO.	DESCRIPTION
REFERENCE DRAWINGS	

REV.	DATE	DESCRIPTION	DESIGN	DRAWN	CHK'D	APP'D
REVISIONS						

1	14MAR'07	STAGE 4 AS-BUILT	EC	JY	JA	RIS
0	13MAY'05	ISSUED FOR STAGE 4 CONSTRUCTION	AT	NSD		
REV.	DATE	DESCRIPTION	DESIGN	DRAWN	CHK'D	APP'D
REVISIONS						

PROFESSIONAL ENGINEER  
 J. CALBRATH  
 25493  
 MARCH 14 2007

**Knight Piésold**  
 CONSULTING

MOUNT POLLEY MINING CORPORATION  
 MOUNT POLLEY MINE

TAILINGS STORAGE FACILITY  
 STAGE 4 PERIMETER EMBANKMENT  
 PLAN




PROJECT/ASSIGNMENT NO. VA101-1/10  
 DRAWING NO. 220  
 REVISION 1

REF. FILE: T:\2004\CA\_ShortA\_Plan

CAD FILE: M:\1\101\00001\101\A\Acad\Drawn\220\220.dwg 1=250 PLOT: 1=1(P5) Feb 23 2007 10:10:00 AM Time: 15:11 VANCOUVER B.C.



- NOTES**
1. For zone material specifications and legend see Drg. 104.
  2. All dimensions in millimetres and elevations in metres, unless noted otherwise.



**DISCLAIMER**

THIS DRAWING WAS PREPARED BY KNIGHT PIESOLD LTD. FOR THE ACCOUNT OF THE CLIENT LISTED ON THIS DRAWING. THE MATERIAL ON IT REFLECTS KNIGHT PIESOLD'S BEST JUDGEMENT IN THE LIGHT OF THE INFORMATION AVAILABLE TO IT AT THE TIME OF PREPARATION. ANY USE WHICH A THIRD PARTY MAKES OF THIS DRAWING OR ANY RELIANCE ON OR REFERENCE TO IT IS MADE BY SUCH PARTY AT THE RESPONSIBILITY OF SUCH THIRD PARTY. KNIGHT PIESOLD ACCEPTS NO RESPONSIBILITY FOR DAMAGES, IF ANY, SUFFERED BY THE THIRD PARTY AS A RESULT OF DECISIONS MADE OR ACTIONS BASED ON THIS DRAWING. COPIES RESULTING FROM ELECTRONIC TRANSFER OR REPRODUCTION OF THIS DRAWING ARE UNCONTROLLED AND MAY NOT BE THE MOST RECENT VERSION OF THIS DRAWING.

**PROFESSIONAL ENGINEER**  
**ALAN BRANTH**  
 25493  
 MONTREAL, QUEBEC  
 L4B 1A1  
 L.C.M.B.

**Knicht Piésold CONSULTING**

**MOUNT POLLEY MINING CORPORATION**

**MOUNT POLLEY MINE**



**TAILINGS STORAGE FACILITY  
 STAGE 4 PERIMETER EMBANKMENT  
 SECTIONS**

PROJECT/ASSIGNMENT NO. **VA101-1/10** DRAWING NO. **225** REVISION **1**


REF. FILE	DESCRIPTION
220	STAGE 4 - PERIMETER EMBANKMENT - PLAN
104	STAGE 4 - MATERIAL SPECIFICATIONS

REV.	DATE	DESCRIPTION	DESIGN	DRAWN	CHK'D	APP'D
1	09MAR'07	STAGE 4 AS-BUILT	EC	WAL	KJB	KJB
0	13MAY'05	ISSUED FOR STAGE 4 CONSTRUCTION	AT	NSD	GJ	KJB

REV.	DATE	DESCRIPTION	DESIGN	DRAWN	CHK'D	APP'D
1	09MAR'07	STAGE 4 AS-BUILT	EC	WAL	KJB	KJB
0	13MAY'05	ISSUED FOR STAGE 4 CONSTRUCTION	AT	NSD	GJ	KJB



**PLAN**



**NOTES**

1. Topography from 2004 flyover.
2. All dimensions in millimetres and elevations in metres, unless noted otherwise.

**DISCLAIMER**  
THIS DRAWING WAS PREPARED BY KNIGHT PIESOLD LTD. FOR THE ACCOUNT OF THE CLIENT LISTED ON THIS DRAWING. THE MATERIAL ON IT REFLECTS KNIGHT PIESOLD'S BEST JUDGEMENT ON THE BASIS OF THE INFORMATION AVAILABLE TO IT AT THE TIME OF PREPARATION. ANY USE WHICH A THIRD PARTY MAKES OF THIS DRAWING OR ANY RELIANCE ON OR DECISIONS TO BE MADE BASED ON IT, ARE THE RESPONSIBILITY OF SUCH THIRD PARTIES. KNIGHT PIESOLD ACCEPTS NO RESPONSIBILITY FOR DAMAGES, IF ANY, SUFFERED BY THE THIRD PARTY AS A RESULT OF DECISIONS MADE OR ACTIONS TAKEN ON THIS DRAWING. COPIES RESULTING FROM ELECTRONIC TRANSFER OR REPRODUCTION OF THIS DRAWING ARE UNCONTROLLED AND MAY NOT BE THE MOST RECENT VERSION OF THIS DRAWING.

**PROFESSIONAL ENGINEER**  
L. J. B. 5493  
M.A.S. 19/07

**Knicht Piésold CONSULTING**

**MOUNT POLLEY MINING CORPORATION**

**MOUNT POLLEY MINE**

**TAILINGS STORAGE FACILITY STAGE 4 SOUTH EMBANKMENT PLAN**

PROJECT/ASSIGNMENT NO. VA101-1/10 DRAWING NO. 230 REVISION 1

DRG. NO.	DESCRIPTION	REV.	DATE	DESIGN	DRAWN	CHK'D	APP'D
235	STAGE 4 SOUTH EMBANKMENT - SECTIONS						
220	STAGE 4 PERIMETER EMBANKMENT - PLAN						
210	STAGE 4 MAIN EMBANKMENT - PLAN						
104	ULTIMATE TAILINGS EMBANKMENT - MATERIAL SPECIFICATIONS						



REFERENCE DRAWINGS

REV.	DATE	DESCRIPTION	DESIGN	DRAWN	CHK'D	APP'D
1	09MAR'07	STAGE 4 AS-BUILT	EC	JY	J	ZJB
0	13MAY'05	ISSUED FOR STAGE 4 CONSTRUCTION	AT	NSD	GJ	KJB


REVISIONS

XREF FILE: Topo2004\_C4\_Stage4\_Plan

CAD FILE: M:\01\00001\01\VA\Asst\Draws\230.dwg 1=1500 PLOT: 1=(P) Feb 23 2007 8:30pm Time @ 15:46



- NOTES**
1. For zone material specifications and legend see Drg. 104.
  2. All dimensions in millimetres and elevations in metres, unless noted otherwise.
  3. Subgrade preparation comprised stripping of topsoil and organics, removal of saturated materials and proof rolling to establish a competent bearing surface for fill placement.



**Knight Piésold**  
CONSULTING

MOUNT POLLEY MINING CORPORATION

MOUNT POLLEY MINE

TAILINGS STORAGE FACILITY  
STAGE 4 SOUTH EMBANKMENT  
SECTIONS



PROJECT/ASSIGNMENT NO. VA101-1/10	DRAWING NO. 235	REVISION 1
--------------------------------------	--------------------	---------------

23D	STAGE 4 SOUTH EMBANKMENT - PLAN
104	ULTIMATE TAILINGS EMBANKMENT - MATERIAL SPECIFICATIONS
DRG. NO.	DESCRIPTION

REV.	DATE	DESCRIPTION	DESIGN	DRAWN	CHK'D	APP'D
1	09MAR'07	STAGE 4 AS-BUILT	LJG	JY	KJB	KJB
0	13MAY'05	ISSUED FOR STAGE 4 CONSTRUCTION	AT	NSD	CJ	KJB

REV.	DATE	DESCRIPTION	DESIGN	DRAWN	CHK'D	APP'D
1	09MAR'07	STAGE 4 AS-BUILT	LJG	JY	KJB	KJB
0	13MAY'05	ISSUED FOR STAGE 4 CONSTRUCTION	AT	NSD	CJ	KJB

CAD FILE: M:\1\01\00001\10\A\Acad\Draw\235\235.dwg 1=100 PLOT 1=1(P) Mar 13 2007 by rchier  
 VANCOUVER B.C.



- LEGEND**
- ⊗ GW96-9 Groundwater Monitoring Well
  - ▲ A1-PE1-01 Previously installed Piezometer
  - ◆ SI01-1 Existing Inclinometer
  - ⊙ SI06-1 Stage 4 Inclinometer

- NOTES**
1. Piezometers are vibrating wire type, SINCA Model 52611030 and RST Model 45005-0100 with a pressure rating of 100 psi or equivalent, connected to a readout panel via standard non-vented direct burial cable.
  2. All dimensions in millimetres and elevations in metres, unless noted otherwise.
  3. Existing inclinometer destroyed during Stage 4 construction.

ORG. NO.	DESCRIPTION	REV.	DATE	DESCRIPTION	DESIGN	DRAWN	CHK'D	APP'D
257	STAGE 4 INSTRUMENTATION - MAIN EMBANKMENT - PLANES C & E							
256	STAGE 4 INSTRUMENTATION - MAIN EMBANKMENT - PLANES A & B							
254	STAGE 4 INSTRUMENTATION - SOUTH EMBANKMENT - PLAN							
252	STAGE 4 INSTRUMENTATION - PERIMETER EMBANKMENT - PLAN							

REV.	DATE	DESCRIPTION	DESIGN	DRAWN	CHK'D	APP'D
0	15MAR'07	STAGE 4 AS BUILT	EC	WAL		

**DISCLAIMER**

THIS DRAWING WAS PREPARED BY KNIGHT PIESOLD LTD. FOR THE ACCOUNT OF THE CLIENT LISTED ON THIS DRAWING. THE MATERIAL ON IT REFLECTS KNIGHT PIESOLD'S BEST JUDGMENT IN THE LIGHT OF THE INFORMATION AVAILABLE TO IT AT THE TIME OF PREPARATION. ANY USE OTHER THAN THAT FOR WHICH IT WAS PREPARED OR ANY RELIANCE ON OR DECISIONS TO BE MADE BASED ON IT ARE THE RESPONSIBILITY OF SUCH THIRD PARTIES. KNIGHT PIESOLD ACCEPTS NO RESPONSIBILITY FOR DAMAGES, IF ANY, SUFFERED BY THE THIRD PARTY AS A RESULT OF DECISIONS MADE OR ACTIONS BASED ON THIS DRAWING. COPIES RECEIVED FROM ELECTRONIC TRANSFER OR REPRODUCTION OF THIS DRAWING ARE UNCONTROLLED AND MAY NOT BE THE MOST RECENT REVISION OF THIS DRAWING.

**PROFESSIONAL ENGINEER**  
 UJ MALHOTRA  
 25493  
 MARCH 19/07

**Knights Piesold CONSULTING**

**MOUNT POLLEY MINING CORPORATION**



**MOUNT POLLEY MINE**

**TAILINGS STORAGE FACILITY**  
**STAGE 4**  
**MAIN EMBANKMENT - INSTRUMENTATION PLAN**

PROJECT/ASSIGNMENT NO. **VA101-1/10** DRAWING NO. **251** REVISION **0**

XREF FILE: Topo2004\_CA\_Stage4\_Plan

VANCOUVER, B.C. CAD FILE: M:\1\01\00001\10\A\Mod\Comp\251\251.dwg 1:2500 PLOT 1-1(P)




**LEGEND**

⊗ GW96-9 Groundwater Monitoring Well

▲ A1-PE1-01 Previously installed Piezometer

**NOTES**

1. Chainage defined by Setting Out Point S1 at Ch. 5+00.
2. Topography generated from points and break lines provided by MPMC on July 20, 1999. Topography outside the TSF area is from 1997 flyover.
3. Piezometers are vibrating wire type, SINCA Model 52611030 and RST Model 45005-0100 with a pressure rating of 100 psi or equivalent, connected to a readout panel via standard non-vented direct burial cable.



258	STAGE 4 INSTRUMENTATION - PERIMETER EMBANKMENT - PLANES D, G AND H
257	STAGE 4 INSTRUMENTATION - MAIN EMBANKMENT - PLANES C & E
254	STAGE 4 INSTRUMENTATION - SOUTH EMBANKMENT - PLAN
251	STAGE 4 INSTRUMENTATION - MAIN EMBANKMENT - PLAN

DRG. NO.	DESCRIPTION	REV.	DATE	DESIGN	DRAWN	CHK'D	APP'D
REFERENCE DRAWINGS							

REV.	DATE	DESCRIPTION	DESIGN	DRAWN	CHK'D	APP'D
REVISIONS						

0	15MAR'07	SATGE 4 AS-BUILT	EC	WAL	2	ch
REVISIONS						

**DISCLAIMER**

THIS DRAWING WAS PREPARED BY KNIGHT PIESOLD LTD. FOR THE ACCOUNT OF THE CLIENT LISTED ON THIS DRAWING. THE MATERIAL ON IT REFLECTS KNIGHT PIESOLD'S BEST JUDGMENT ON THE BASIS OF THE INFORMATION AVAILABLE TO IT AT THE TIME OF PREPARATION. ANY USE WHICH A THIRD PARTY MAKES OF THIS DRAWING OR ANY RELIANCE ON OR DECISIONS TO BE MADE BASED ON IT ARE THE RESPONSIBILITY OF SUCH THIRD PARTY. KNIGHT PIESOLD ACCEPTS NO RESPONSIBILITY FOR DAMAGES, IF ANY, SUFFERED BY THE THIRD PARTY AS A RESULT OF DECISIONS MADE OR ACTIONS BASED ON THIS DRAWING. COPIES REPRODUCED FROM ELECTRONIC TRANSFER OR REPRODUCTION OF THIS DRAWING ARE UNAUTHORIZED AND MAY NOT BE THE MOST RECENT EDITION OF THIS DRAWING.

PROVINCIAL REGISTERED ENGINEER  
J.J. MALHOTRA  
15493  
March 19/07

**Knights Piesold CONSULTING**

**MOUNT POLLEY MINING CORPORATION**

**MOUNT POLLEY MINE**




**TAILINGS STORAGE FACILITY STAGE 4**

**PERIMETER EMBANKMENT - INSTRUMENTATION PLAN**

PROJECT/ASSIGNMENT NO. VA101-1/10 DRAWING NO. 252 REVISION 0

XREF FILE: Tsm2004\_Ca\_Stage4\_Plan

CAD FILE: M:\101\00001\101\VA\Asset\Drawn\3252\252.dwg 1-250 PLOT: 1-1 (IPS) March 15 2007 WOODBURY B.C.



- LEGEND**
- ⊗ GW96-9 Groundwater Monitoring Well
  - ▲ A1-PE1-01 Previously installed Piezometer

- NOTES**
- All dimensions in millimetres with elevations in metres, unless noted otherwise.
  - Piezometers are vibrating wire type, SINCA Model 52611030 and RST Model 45005-0100 with a pressure rating of 100 psi or equivalent, connected to a readout panel via standard non-vented direct burial cable.

- DISCLAIMER -

THIS DRAWING WAS PREPARED BY KNIGHT PIESOLD & CO. FOR THE ACCOUNT OF THE CLIENT LISTED ON THIS DRAWING. THE MATERIAL ON IT REFLECTS KNIGHT PIESOLD'S BEST JUDGMENT IN THE LIGHT OF THE INFORMATION AVAILABLE TO IT AT THE TIME OF PREPARATION. ANY USE WHICH A THIRD PARTY MAKES OF THIS DRAWING OR ANY RELIANCE ON OR DECISIONS TO BE MADE BASED ON IT, ARE THE RESPONSIBILITY OF SUCH THIRD PARTIES. KNIGHT PIESOLD ACCEPTS NO RESPONSIBILITY FOR DAMAGES, IF ANY, SUFFERED BY THE THIRD PARTY AS A RESULT OF DECISIONS MADE OR ACTIONS TAKEN ON THIS DRAWING. COPIES RESULTING FROM ELECTRONIC TRANSFER OR REPRODUCTION OF THIS DRAWING ARE UNCONTROLLED AND MAY NOT BE THE MOST RECENT REVISION OF THIS DRAWING.

**Knicht Piesold**  
CONSULTING

MOUNT POLLEY MINING CORPORATION

MOUNT POLLEY MINE

TAILINGS STORAGE FACILITY  
STAGE 4  
SOUTH EMBANKMENT - INSTRUMENTATION  
PLAN

PROJECT/ASSIGNMENT NO. VA101-1/10      DRAWING NO. 254      REVISION 0


DRG. NO.	DESCRIPTION	REV.	DATE	DESIGN	DRAWN	CHK'D	APP'D
259	STAGE 4 INSTRUMENTATION - SOUTH EMBANKMENT - PLANE F						
252	STAGE 4 INSTRUMENTATION - PERIMETER EMBANKMENT - PLAN						
251	STAGE 4 INSTRUMENTATION - MAIN EMBANKMENT - PLAN						
REFERENCE DRAWINGS							

REV.	DATE	DESCRIPTION	DESIGN	DRAWN	CHK'D	APP'D
REVISIONS						


REV.	DATE	DESCRIPTION	DESIGN	DRAWN	CHK'D	APP'D
0	15MAR'07	STAGE 4 AS-BUILT	EC	WAL		
REVISIONS						

REF. FILE: T:\2004\_CAD\_Stage4\_Plan

CAD FILE: M:\1\10\100001\10\1\Accel\Omega\254\254.dwg 1=1500 PLOT 1=(PE) Mar. 15 2007 VANCOUVER B.C.




PLANE A/251



PLANE B/251

**LEGEND**

- Plane I.D. (A, B etc.)
- Area (0-Tailings, 1-Drain, 2-Embankment)
- A0-PE1-01—Number I.D.
- Pressure Rating (1-Low, 2-High)
- Type of Instrumentation (PE—Piezometer electric, SM—Survey Monument)
- A2-PE2-03 ▲ Vibrating Wire Piezometer



DISCLAIMER  
THIS DRAWING WAS PREPARED BY KNIGHT PIESOLD LTD FOR THE ACCOUNT OF THE CLIENT LISTED ON THIS DRAWING. THE MATERIAL ON IT REFLECTS KNIGHT PIESOLD'S BEST JUDGMENT IN THE LIGHT OF THE INFORMATION AVAILABLE TO IT AT THE TIME OF PREPARATION. ANY USE WHICH A THIRD PARTY MAKES OF THIS DRAWING, OR ANY RELIANCE ON OR DECISIONS TO BE MADE BASED ON IT, ARE THE RESPONSIBILITY OF SUCH THIRD PARTIES. KNIGHT PIESOLD ACCEPTS NO RESPONSIBILITY FOR DAMAGES, IF ANY, SUFFERED BY THE THIRD PARTY AS A RESULT OF DECISIONS MADE OR ACTIONS BASED ON THIS DRAWING. COPIES RESULTING FROM ELECTRONIC TRANSMISSION OR REPRODUCTION OF THIS DRAWING ARE UNCONTROLLED AND MAY NOT BE THE MOST RECENT REVISION OF THIS DRAWING.

PROFESSIONAL ENGINEER  
BRITISH ENGINEERING COUNCIL  
25493  
19/03

**Knights Piesold CONSULTING**

MOUNT POLLEY MINING CORPORATION

MOUNT POLLEY MINE

TAILINGS STORAGE FACILITY  
STAGE 4 - INSTRUMENTATION  
MAIN EMBANKMENT  
PLANES A AND B


PROJECT/ASSIGNMENT NO. VA101-1/10 DRAWING NO. 256 REVISION 0

257	INSTRUMENTATION - MAIN EMBANKMENT - PLANES C AND E
251	INSTRUMENTATION - MAIN EMBANKMENT - PLAN
DRG. NO.	DESCRIPTION
REFERENCE DRAWINGS	


REV.	DATE	DESCRIPTION	DESIGN	DRAWN	CHK'D	APP'D
REVISIONS						

0	09MAR'07	STAGE 4 AS-BUILT	LJC	TAM	KJS	KJS
REV.	DATE	DESCRIPTION	DESIGN	DRAWN	CHK'D	APP'D
REVISIONS						

W:\PROJECTS\VA101-1\00001\VA101-1\Drawings\256\256.dwg 1=400 Plot 1=1 (PS) Aug 9, 2006 11:40 AM




PLANE C/251



PLANE E/251

**LEGEND**

- Plane I.D. (A, B etc.)
- Area (0-Tailings, 1-Drain, 2-Embankment)
- AO-PE1-01—Number I.D.
- Pressure Rating (1-Low, 2-High)
- Type of Instrumentation (PE—Piezometer electric, SM—Survey Monument)
- A2-PE2-03 ▲ Vibrating Wire Piezometer



— DISCLAIMER —  
 THIS DRAWING WAS PREPARED BY KNIGHT PIESOLD LTD. FOR THE ACCOUNT OF THE CLIENT LISTED ON THIS DRAWING. THE MATERIAL ON IT REFLECTS KNIGHT PIESOLD'S BEST JUDGMENT IN THE LIGHT OF THE INFORMATION AVAILABLE TO IT AT THE TIME OF PREPARATION. ANY USE WHICH A THIRD PARTY MAKES OF THIS DRAWING OR ANY RELIANCE ON OR DECISIONS TO BE MADE BASED ON IT ARE THE RESPONSIBILITY OF SUCH THIRD PARTIES. KNIGHT PIESOLD ACCEPTS NO RESPONSIBILITY FOR DAMAGES, IF ANY, SUFFERED BY THE THIRD PARTY AS A RESULT OF DECISIONS MADE OR ACTIONS BASED ON THIS DRAWING. COPIES RESULTING FROM ELECTRONIC TRANSFER OR REPRODUCTION OF THIS DRAWING ARE UNCONTROLLED AND MAY NOT BE THE MOST RECENT REVISION OF THIS DRAWING.

**Knight Piesold CONSULTING**

MOUNT POLLEY MINING CORPORATION

MOUNT POLLEY MINE

TAILINGS STORAGE FACILITY  
 STAGE 4 - INSTRUMENTATION  
 MAIN EMBANKMENT  
 PLANES C AND E

PROJECT/ASSIGNMENT NO. VA101-1/10  
 DRAWING NO. 257  
 REVISION 0




REV.	DATE	DESCRIPTION	DESIGN	DRAWN	CHK'D	APP'D	REV.	DATE	DESCRIPTION	DESIGN	DRAWN	CHK'D	APP'D
0	14 MAR '07	STAGE 4 AS-BUILT											

DRG. NO.	DESCRIPTION
256	INSTRUMENTATION - MAIN EMBANKMENT - PLANES A AND B
251	INSTRUMENTATION - MAIN EMBANKMENT - PLAN

REV.	DATE	DESCRIPTION


V:\PROJECTS\2007\VA101\Drawings\257\257.dwg 1-400 Plot=1 (PE) Mar, 9, 2007  
 VANCOUVER B.C.





**LEGEND**


- Plane I.D. (A, B etc.)
- Area (0-Tailings, 1-Drain, 2-Embankment)
- A0-PE1-01 - Number I.D.
- Pressure Rating (1-Low, 2-High)
- Type of Instrumentation (PE-Piezometer electric, SM-Survey Monument)
- A2-PE2-03 ▲ Vibrating Wire Piezometer



256	INSTRUMENTATION - MAIN EMBANKMENT - PLANES A AND B
252	INSTRUMENTATION - PERIMETER EMBANKMENT - PLAN
DRG. NO.	DESCRIPTION
REFERENCE DRAWINGS	

REV.	DATE	DESCRIPTION	DESIGN	DRAWN	CHK'D	APP'D
REVISIONS						

0	09MAR'07	STAGE 4 AS-BUILT	LJG	TAM	K16/K13	
REV.	DATE	DESCRIPTION	DESIGN	DRAWN	CHK'D	APP'D
REVISIONS						



**Knight Piésold**  
CONSULTING


MOUNT POLLEY MINING CORPORATION

MOUNT POLLEY MINE

TAILINGS STORAGE FACILITY  
STAGE 4 - INSTRUMENTATION  
PERIMETER EMBANKMENT  
PLANES D, G AND H

PROJECT/ASSIGNMENT NO. VA101-1/10	DRAWING NO. 258	REVISION 0
--------------------------------------	--------------------	---------------

W:\DRAWING\252\252.dwg  
 1=400 Plot 1=1(P) Mar. 9. 2007 WAL  
 VANDOVER B.C.





PLANE F/254

**LEGEND**

- Plane I.D. (A, B etc.)
- Area (0-Tailings, 1-Drain, 2-Embankment)
- AO-PE1-01—Number I.D.
- Pressure Rating (1-Low, 2-High)
- Type of Instrumentation (PE-Piezometer electric, SM-Survey Monument)

A2-PE2-03 ▲ Vibrating Wire Piezometer



***Knight Piésold***  
CONSULTING

MOUNT POLLEY MINING CORPORATION

MOUNT POLLEY MINE

TAILINGS STORAGE FACILITY  
STAGE 4 - INSTRUMENTATION  
SOUTH EMBANKMENT  
PLANE F

256	INSTRUMENTATION - MAIN EMBANKMENT - PLANES A AND B					0	09MAR'07	STAGE 4 AS-BUILT	LJG	TAM	KJB	KB			
254	INSTRUMENTATION - SOUTH EMBANKMENT - PLAN														
DRG. NO.	DESCRIPTION	REV.	DATE	DESCRIPTION	DESIGN	DRAWN	CHK'D	APP'D	REV.	DATE	DESCRIPTION	DESIGN	DRAWN	CHK'D	APP'D
REFERENCE DRAWINGS					REVISIONS					REVISIONS					
			PROJECT/ASSIGNMENT NO.			DRAWING NO.			REVISION						
			VA101-1/10			259			0						

**APPENDIX A**

LABORATORY TEST RESULTS

Appendix A1	Zone S Control Results
Appendix A2	Zone S Record Results
Appendix A3	Zone U Results




**APPENDIX A1**

**ZONE S CONTROL RESULTS**

(Pages A1-1 to A1-36)





<p><b>GEONORTH ENGINEERING LTD.</b>                  1301 Kellner Road                  Prince George, B.C. V2L 5S6                  Tel (250) 564-4304 Fax (250) 564-9323</p>	<p><b>MOUNT POLLEY MINING CORP.</b>                  M.P. CONSTRUCTION PROGRAM STAGE 4                  ATTERBERG LIMITS OF KP06-ZS-04C, TP06-18</p>		<p>SCALE: N.T.S.</p>	<p>DATE: 2006/07/27</p>
	<p>PROJECT NO: K-2036</p>		<p>DRAWING NO. 2036-E32</p>	

PROJECT NO. K 2036

CLIENT Mount Polley Mining Corp. Attn:  
c.c. Knight Piesold Consulting

TO  
Mount Polley Mining Corp. Attn:  
Knight Piesold  
P.O Box 12  
Likely, BC  
VOL -1N0


ATTN: Ron Martel @ 250-790-2268

PROJECT M.F. Construction Program Stage 4  
Materials Testing  
CONTRACTOR

Mount Polley Mining Corp.  
Likely

PROCTOR NO. 7      DATE TESTED 2006.Jul.05      DATE RECEIVED 2006.Jun.26      DATE SAMPLED 2006.Jun.21

INSITU MOISTURE	N/A %	COMPACTION STANDARD	Standard Proctor,
SAMPLED BY	CLIENT		ASTM D698
TESTED BY	RO	COMPACTION PROCEDURE	Λ: 101.6mm Mold,
SUPPLIER			Passing 4.75mm
SOURCE	KP06-43-04C, TP06-18	RAMMER TYPE	Manual
MATERIAL IDENTIFICATION		PREPARATION	Moist
MAJOR COMPONENT	TILL	OVERSIZE CORRECTION METHOD	ASTM 4718
SIZE		RETAINED 4.75mm SCREEN	10.1 %
DESCRIPTION		OVERSIZE SPECIFIC GRAVITY	2.67
ROCK TYPE		TOTAL NUMBER OF TRIALS	4



TRIAL NUMBER	WET DENSITY (kg/m <sup>3</sup> )	DRY DENSITY (kg/m <sup>3</sup> )	MOISTURE CONTENT (%)
1	1931	1832	5.4
2	2118	1947	8.8
3	2213	1955	13.2
4	2111	1812	16.5

	MAXIMUM DRY DENSITY (kg/m <sup>3</sup> )	OPTIMUM MOISTURE CONTENT (%)
CALCULATED	1980	11.5
OVERSIZE CORRECTED	2030	10.5

COMMENTS



PROJECT NO. K 2036

CLIENT Mount Polley Mining Corp. Attn:  
 c.c Knight Piesold Consulting

TO  
 Mount Polley Mining Corp. Attn:  
 Knight Piesold  
 P.O Box 12  
 Likely, BC  
 VOL -1N0

ATTN: Ron Martel @ 250-790-2268


PROJECT M.P. Construction Program Stage 4  
 Materials Testing  
 CONTRACTOR

Mount Polley Mining Corp.  
 Likely

SIEVE TEST NO. 7      DATE RECEIVED 2006.Jun.26      DATE TESTED 2006.Jun.30      DATE SAMPLED 2006.Jun.26

SUPPLIER  
 SOURCE KP06-ZS-04C, TP06-18  
 SPECIFICATION  
 MATERIAL TYPE TILL

SAMPLED BY CLIENT  
 TESTED BY RO  
 TEST METHOD WASHED



GRAVEL SIZES	PERCENT PASSING	GRADATION LIMITS
3"	75 mm	
2"	50 mm	
1 1/2"	37.5 mm	100.0
1"	25 mm	98.3
3/4"	19 mm	97.0
1/2"	12.5 mm	95.4
3/8"	9.5 mm	94.0


SAND SIZES AND FINES	PERCENT PASSING	GRADATION LIMITS
No. 4	4.75 mm	89.9
No. 10	2.00 mm	86.7
No. 20	850 µm	83.4
No. 40	425 µm	80.2
No. 60	250 µm	75.9
No. 100	150 µm	72.6
No. 200	75 µm	71.4

COMMENTS

**Hydrometer Analysis**

**GeoNorth Engineering**  
 Test Designation: ASTM D-422

Client: Mount Polley Mining Corp. ( Knight Piesold )																	
Project Name: MPCP - Stage 4																	
Source/Location: KP06-ZS-04C																	
Sample #:	Test #:	Hole #:	TP06-18	Depth:													
Sampled By: Client					Tested By: DJ												
Date Sampled: 06.21.06					Date Received: 06.26.06												
Starting Wt. (g)	% - #10	Elapsed Time (min)	Reading R	Temp (0C)	K	Corr. Reading R'	Zr (cm)	SQRT(Zr)/T (min)	D (mm)	N (%)	N' (%-#10)						
40.0	0.867	0.5	25.0	26.0	0.01272				0.063	62.5	54.2						
40.0	0.867	1	21.0	26.0	0.01272				0.046	52.5	45.5						
40.0	0.867	2	19.5	26.0	0.01272				0.033	48.8	42.3						
40.0	0.867	4	18.0	26.0	0.01272				0.023	45.0	39.0						
40.0	0.867	8	15.0	26.0	0.01272				0.017	37.5	32.5						
40.0	0.867	15	14.5	26.0	0.01272				0.012	36.3	31.5						
40.0	0.867	30	12.0	26.0	0.01272				0.009	30.0	26.0						
40.0	0.867	68	10.0	24.0	0.01301				0.006	25.0	21.7						
40.0	0.867	120	8.5	24.0	0.01301				0.005	21.3	18.5						
40.0	0.867	240	7.5	24.0	0.01301				0.003	18.8	15.3						
40.0	0.867	480	6.0	24.0	0.01301				0.002	15.0	13.0						
40.0	0.867	1409	5.5	24.0	0.01301				0.001	13.8	12.0						
Hydrometer #: 794968					Graduate #: 2	Dispersing Agent: Sodium Hex											
Density of Solids:					Amount: 125ml												
Description of Sample:																	
Hydrometer Sieve Analysis																	
Sieve No.	Weight Retained	Total Wt. Finer Than	Sieve Analysis		Sieve Analysis		Sieve Analysis		Initial Moisture Content								
			% Finer Than	% Finer Than Orig. Samp.	Weight Retained	Total Wt. Passing	% Finer Than Orig. Samp.	Tare No.	Wet Wt. & Tare	Dry Wt. & Tare	Water Wt.	Tare Wt.	Wt. of Dry Soil	Moisture Content	Dry Wt. of Sample from Initial Moisture		
10		40.0	100.0	86.7	38.1												
20	1.5		96.3	83.5	25.4												
40	1.6		92.3	80.0	19.0												
60	2.3		86.5	75.0	12.5												
100	2.8		79.5	68.9	9.5												
200	5.5		65.8	57.0	4.75												
Pan	26.3				10	<b>SEE WASHED SIEVE</b>											
Total	40.0																
Unwashed Wt. =																	
Tare =																	
			Wt. Passing #200 =		Total =							= (100xWet Soil Wt.)/(100 + Initial Moisture) =					



<b>GEONORTH ENGINEERING LTD.</b> 1301 Kellier Road Prince George, B.C. V2L 5S8 Tel. (250) 564-4304 Fax (250) 564-3123	SCALE: A.T.S. PROJECT NO: K-2036	DATE: 2006/07/07 DRAWING NO: 2036-B29
	MOUNT POLLEY MINING CORP. M.P. CONSTRUCTION PROGRAM STAGE 4 GRAIN SIZE ANALYSIS OF KP06-ZS-04C, TP06-18	

**GeoNorth Engineering Ltd.**

1301 Kelllher Road Prince George, BC V2L5S8

Phone (250)564-4304; fax (250)564-9323

**MOISTURE - DENSITY  
RELATIONSHIP REPORT**

PROJECT NO K 2036

CLIENT Mount Polley Mining Corp. Attn:  
c.c. Knight Piesold Consulting

TO  
Mount Polley Mining Corp. Attn:  
Knight Piesold  
P.O Box 12  
Likely, BC  
VOL -1N0

ATTN: Ron MarTel @ 250-790-2268

PROJECT M.P. Construction Program Stage 4  
Materials Testing

Mount Polley Mining Corp.  
Likely

CONTRACTOR

PROCTOR NO. 5


DATE TESTED 2006. Jun. 30

DATE RECEIVED 2006. Jun. 26

DATE SAMPLED 2006. Jun. 21

INSITU MOISTURE N/A %  
SAMPLED BY CLIENT  
TESTED BY BO  
SUPPLIER  
SOURCE KP06-25-05C, TP06-20  
MATERIAL IDENTIFICATION  
MAJOR COMPONENT TILL  
SIZE  
DESCRIPTION  
ROCK TYPE

COMPACTION STANDARD Standard Proctor,  
ASTM D698  
COMPACTION PROCEDURE A: 101.6mm Mold,  
Passing 4.75mm  
RAMMER TYPE Manual  
PREPARATION Moist  
OVERSIZE CORRECTION METHOD ASTM 4/18  
RETAINED 4.75mm SCREEN 19.9 %  
OVERSIZE SPECIFIC GRAVITY 2.67  
TOTAL NUMBER OF TRIALS 4



TRIAL NUMBER	WET DENSITY (kg/m <sup>3</sup> )	DRY DENSITY (kg/m <sup>3</sup> )	MOISTURE CONTENT (%)
1	2059	1914	7.6
2	2223	2026	9.7
3	2258	2020	11.8
4	2182	1907	14.4

	MAXIMUM DRY DENSITY (kg/m <sup>3</sup> )	OPTIMUM MOISTURE CONTENT (%)
CALCULATED	2040	10.5
OVERSIZE CORRECTED	2140	8.5

COMMENTS

PROJECT NO. K 2036

CLIENT Mount Polley Mining Corp. Attn:  
 c.c. Knight Piesold Consulting

TO  
 Mount Polley Mining Corp. Attn:  
 Knight Piesold  
 P.O Box 12  
 Likely, BC  
 VOL -1N0

ATTN: Ron Martel @ 250-190-2268


PROJECT M.P. Construction Program Stage 4  
 Materials Testing  
 CONTRACTOR

Mount Polley Mining Corp.  
 Likely

SIEVE TEST NO. 6      DATE RECEIVED 2006.Jun.26      DATE TESTED 2006.Jun.30      DATE SAMPLED 2006.Jun.21

SUPPLIER  
 SOURCE KP06-ZS-05C, TP06-20  
 SPECIFICATION  
 MATERIAL TYPE TILL

SAMPLED BY CLIENT  
 TESTED BY HJ  
 TEST METHOD WASHED



GRAVEL SIZES	PERCENT PASSING	GRADATION LIMITS
3"	75 mm	
2"	50 mm	100.0
1 1/2"	37.5 mm	99.1
1"	25 mm	95.7
3/4"	19 mm	93.2
1/2"	12.5 mm	88.3
3/8"	9.5 mm	86.4

SAND SIZES AND FINES	PERCENT PASSING	GRADATION LIMITS
No. 4	4.75 mm	80.1
No. 10	2.00 mm	74.9
No. 20	850 µm	70.1
No. 40	425 µm	66.2
No. 60	250 µm	60.8
No. 100	150 µm	55.4
No. 200	75 µm	48.5

COMMENTS

# Hydrometer Analysis

## GeoNorth Engineering

Test Designation: ASTM D-422

Client: Mount Palley Mining Corp. (Knight Pileolid)

Project Name: MPCP - Stage 4

Source/Location: KP06-ZS-05C

Sample #: \_\_\_\_\_

Test #: \_\_\_\_\_

Hole #: TP06-20

Depth: \_\_\_\_\_

Tested By: DJ

Date Received: 06.26.06

Checked By: NK

Date Tested: 07.06.06

Amount: 125ml


Dispersing Agent: Sodium Hex

Graduate #: 5

Density of Solids: \_\_\_\_\_

Description of Sample: \_\_\_\_\_


Starting Wt. (g)	% - #10	Elapsed Time (min)	Reading R	Temp (OC)	K	Corr. Reading R'	Zr (cm)	SQRT(Zr)/T (min)	D (mm)	N (%)	N*(%#10)
40.0	0.749	0.5	23.5	26.0	0.01272				0.063	58.8	44.0
40.0	0.749	1	21.0	26.0	0.01272				0.046	52.5	39.3
40.0	0.749	2	19.0	26.0	0.01272				0.033	47.5	35.6
40.0	0.749	4	17.5	26.0	0.01272				0.023	43.8	32.8
40.0	0.749	8	16.0	26.0	0.01272				0.017	40.0	30.0
40.0	0.749	15	15.0	26.0	0.01272				0.012	37.5	28.1
40.0	0.749	30	13.5	26.0	0.01272				0.009	33.8	25.3
40.0	0.749	68	10.0	24.0	0.01301				0.005	25.0	18.7
40.0	0.749	120	9.0	24.0	0.01301				0.005	22.5	16.9
40.0	0.749	240	8.0	24.0	0.01301				0.003	20.0	15.0
40.0	0.749	480	7.0	24.0	0.01301				0.002	17.5	13.1
40.0	0.749	1434	6.0	24.0	0.01301				0.001	15.0	11.2
Hydrometer #: 794968											Amount: 125ml
Density of Solids:											
Description of Sample:											
Hydrometer Sieve Analysis.											
Seive No.	Weight Retained	Total Wt. Finer Than	Sieve Analysis		Total Wt. Passing	% Finer Than Orig. Samp.	% Finer Than Orig. Samp.	Initial Moisture Content			
			Weight Retained	Seive No.				Moisture Content	Dry Wt. of Sample from Initial Moisture		
10	40.0	100.0	38.1	38.1	74.9	74.9	Tare No.				
20	2.1	94.8	25.4	25.4	71.0	71.0	Wet Wt. & Tare				
40	2.4	88.8	19.0	19.0	65.5	65.5	Dry Wt. & Tare				
60	3.0	81.3	12.5	12.5	60.9	60.9	Water Wt.				
100	2.8	74.3	9.5	9.5	55.7	55.7	Tare Wt.				
200	4.7	62.5	4.75	4.75	46.8	46.8	Wt. of Dry Soil		=W		
Pan	25.0		10	10			Moisture Content				
Total	40.0						Dry Wt. of Sample from Initial Moisture				
Unwashed Wt. =											
Tare =											
Total =											
Wt. Passing #200 =											
= (100 x Wet Soil Wt.)/(100 + Initial Moisture) =											



SCALE: N.T.S. DATE: 2006/07/07  
 PROJECT NO: X-2036 DRAWING NO: 2036-930

MOUNT POLLEY MINING CORP.  
 M.P. CONSTRUCTION PROGRAM STAGE 4  
 GRAIN SIZE ANALYSIS OF KP06-ZS-05C, TP06-20

**GEONORTH ENGINEERING LTD.**  
 1301 Kelliker Road  
 Prince George, BC V2L 5S8  
 Tel (250) 564-4304 Fax (250) 564-9323



**GEONORTH ENGINEERING LTD.**  
 1301 Keilber Road  
 Prince George, B.C. V2L 5S9  
 Tel (250) 564-4304 Fax (250) 564-9323

**MOUNT POLLEY MINING CORP.**  
 M.P. CONSTRUCTION PROGRAM STAGE 4  
 ATTERBERG LIMITS OF KP06-ZS-05C, TP06-20

SCALE:	K.T.S	DATE:	2006/07/07
PROJECT NO:	K-2036	DRAWING NO.:	2036-B33



PROJECT NO. K 2036

CLIENT Mount Polley Mining Corp. Attn:  
c.c. Knight Piesold Consulting

TO  
Mount Polley Mining Corp. Attn:  
Knight Piesold  
P.O Box 12  
Likely, BC  
VOL -1N0

ATTN: Ron Marlet @ 250-790-2268

PROJECT M.P. Construction Program Stage 4  
Materials Testing


Mount Polley Mining Corp.  
Likely

CONTRACTOR

SIEVE TEST NO. 8      DATE RECEIVED 2006. Jun. 26      DATE TESTED 2006. Jun. 30      DATE SAMPLED 2006. Jun. 20

SUPPLIER  
SOURCE KP06-2S-06C, TP06-04  
SPECIFICATION  
MATERIAL TYPE TILL

SAMPLED BY CLIENT  
TESTED BY GW  
TEST METHOD WASHED



GRAVEL SIZES	PERCENT PASSING	GRADATION LIMITS
3" 75 mm		
2" 50 mm		
1 1/2" 37.5 mm	100.0	
1" 25 mm	98.9	
3/4" 19 mm	97.5	
1/2" 12.5 mm	95.3	
3/8" 9.5 mm	93.4	

SAND SIZES AND FINES	PERCENT PASSING	GRADATION LIMITS
No. 4 4.75 mm	86.7	
No. 10 2.00 mm	82.3	
No. 20 850 µm	77.9	
No. 40 425 µm	75.0	
No. 60 250 µm	68.3	
No. 100 150 µm	62.3	
No. 200 75 µm	52.7	

COMMENTS

**MOISTURE - DENSITY  
RELATIONSHIP REPORT**

TO  
Mount Polley Mining Corp. Attn:  
Knight Piesold  
P.O Box 12  
Likely, BC  
VOL -1N0

PROJECT NO. K 2036  
CLIENT Mount Polley Mining Corp. Attn:  
c.c. Knight Piesold Consulting


ATTN: Ron Martel @ 250-790-2268

PROJECT M.P. Construction Program Stage 4  
Materials Testing  
CONTRACTOR

Mount Polley Mining Corp.  
Likely

PROCTOR NO. 6      DATE TESTED 2006.Jun.30      DATE RECEIVED 2006.Jun.26      DATE SAMPLED 2006.Jun.20

INSITU MOISTURE	N/A. %	COMPACTION STANDARD	Standard Proctor,
SAMPLED BY	CLIENT		ASTM D698
TESTED BY	BO	COMPACTION PROCEDURE	A: 101.6mm Mold,
SUPPLIER			Passing 4.75mm
SOURCE	KP06-ZS-06C, TP06-04	RAMMER TYPE	Manual
MATERIAL IDENTIFICATION		PREPARATION	Moist
MAJOR COMPONENT	TILL.	OVERSIZE CORRECTION METHOD	ASTM 4718
SIZE		RETAINED 4.75mm SCREEN	13.1 %
DESCRIPTION		OVERSIZE SPECIFIC GRAVITY	2.67
ROCK TYPE		TOTAL NUMBER OF TRIALS	4



TRIAL NUMBER	WET DENSITY (kg/m3)	DRY DENSITY (kg/m3)	MOISTURE CONTENT (%)
1	1999	1870	6.9
2	2161	1986	8.8
3	2250	2020	11.4
4	2210	1942	13.8

	MAXIMUM DRY DENSITY (kg/m3)	OPTIMUM MOISTURE CONTENT (%)
CALCULATED	2020	10.5
OVERSIZE CORRECTED	2090	9.5

COMMENTS

**Hydrometer Analysis**

**GeoNorth Engineering**

Test Designation: ASTM D-422


Client: Mount Polley Mining Corp. ( Knight Piesold )  
 Project Name: MPCP - Stage 4  
 Source/Location: KP06-ZS-06C  
 Date: July 7, 2006  
 Project #: K-2036  
 Type: Till  
 Time:  
 Checked By: NK  
 Date Tested: 07.06.06

Starting Wt. (g)	% - #10	Elapsed Time (min)	Reading R	Temp (OC)	K	Corr. Reading R'	Zr (cm)	SQRT(Zr)/T (min)	D (mm)	N (%)	N*(%#10)
40.0	0.823	0.5	24.0	26.0	0.01272				0.063	60.0	49.4
40.0	0.823	1	21.0	26.0	0.01272				0.046	52.5	43.2
40.0	0.823	2	19.5	26.0	0.01272				0.033	48.8	40.2
40.0	0.823	4	18.0	26.0	0.01272				0.023	45.0	37.0
40.0	0.823	8	16.0	26.0	0.01272				0.017	40.0	32.9
40.0	0.823	15	14.0	26.0	0.01272				0.012	35.0	28.8
40.0	0.823	30	12.5	26.0	0.01272				0.009	31.3	25.8
40.0	0.823	68	10.0	24.0	0.01301				0.006	25.0	20.6
40.0	0.823	120	8.5	24.0	0.01301				0.005	21.3	17.5
40.0	0.823	240	7.5	24.0	0.01301				0.003	18.8	15.5
40.0	0.823	480	6.5	24.0	0.01301				0.002	16.3	13.4
40.0	0.823	1400	5.0	24.0	0.01301				0.001	12.5	10.3
Hydrometer #: 794968											
Density of Solids:											
Dispersing Agent: Sodium Hex											
Amount: 125ml											


Description of Sample:

Seive No.	Hydrometer Sieve Analysis		Sieve Analysis		Initial Moisture Content
	Weight Retained	% Finer Than	Weight Retained	Total Wt. Passing	
10	40.0	100.0	38.1		Tare No.
20	1.8	95.5	25.4		Wet Wt. & Tare
40	2.1	90.3	19.0		Dry Wt. & Tare
60	2.8	83.3	12.5		Water Wt.
100	2.8	76.3	9.5		Tare Wt.
200	4.6	64.8	4.75		Wt. of Dry Soil
Pan	25.9		10		Moisture Content
Total	40.0				Dry Wt. of Sample from Initial Moisture
Unwashed Wt. =					= (100 x Wet Soil wt. / (100 + Initial Moisture) ) =
Tare =			Total =		

SEE WASHED SIEVE



<b>GEONORTH ENGINEERING LTD.</b> 1301 Keller Road Prince George, B.C. V2L 5S8 Tel: (250) 564-4304 Fax: (250) 564-9323	SCALE: N.T.S. PROJECT NO: K-2036	
	MOUNT POLLEY MINING CORP. M.P. CONSTRUCTION PROGRAM STAGE 4 GRAIN SIZE ANALYSIS OF KP05-ZS-06C, TP06-04	
DATE: 2006/07/06 DRAWING NO: 2036-B3		SCALE: N.T.S. PROJECT NO: K-2036



**GEONORTH ENGINEERING LTD.**

1301 Kelliker Road  
Prince George, B.C. V2L 5S8  
Tel (250) 564-4304 Fax (250) 564-9323

**MOUNT POLLEY MINING CORP.**  
M.P. CONSTRUCTION PROGRAM STAGE 4  
ATTERBERG LIMITS OF KP06-ZS-06C, TP06-04

SCALE: N.T.S.  
PROJECT NO: K-2036

DATE: 2006/07/10  
DRAWING NO: 2035-534

PROJECT NO. K 1587

CLIENT Mount Polley Mining Corp. Attn:  
 c.c. Knight Piesold

TO  
 Mount Polley Mining Corp. Attn:  
 Knight Piesold  
 P.O Box 12  
 Likely, BC  
 VOL -1N0


ATTN: Terry Isaacs @ 250-790-2268

PROJECT Construction Program - Mount Polley Mine  
 Testing Services

CONTRACTOR

SIEVE TEST NO. 19 DATE RECEIVED 2005.Jun.06 DATE TESTED 2005.Jun.08 DATE SAMPLED 2005.May.27


SUPPLIER SOURCE TP05-25, 0-5m  
 SPECIFICATION MATERIAL TYPE TILL  
 SAMPLED BY Client  
 TESTED BY DJ  
 TEST METHOD WASHED



GRAVEL SIZES	PERCENT PASSING	GRADATION LIMITS
3"	75 mm	100.0
2"	50 mm	99.2
1 1/2"	37.5 mm	97.2
1"	25 mm	93.9
3/4"	19 mm	92.4
1/2"	12.5 mm	87.2
3/8"	9.5 mm	84.8

SAND SIZES AND FINES	PERCENT PASSING	GRADATION LIMITS
No. 4	4.75 mm	80.1
No. 10	2.00 mm	75.2
No. 20	850 µm	71.0
No. 40	425 µm	66.8
No. 60	250 µm	61.2
No. 100	150 µm	55.4
No. 200	75 µm	46.8

COMMENTS  
 ID# KP05-50



**GEONORTH ENGINEERING LTD.**

1301 Keilber Road, Tel. (250) 554-4304  
Prince George, B.C. V2L 5S8, Fax (250) 564-9323

**MOUNT POLLEY MINE**  
ATTN: KNIGHT PIESOLD  
ATTERBERG LIMITS OF TPO5-25, 0 TO 5 m DEPTH

SCALE:		DATE:
UNITS		2005/06/08
PROJECT NO:		DRAWING NO.
K-1587		1587-823

**MOISTURE - DENSITY  
RELATIONSHIP REPORT**

PROJECT NO. K 1587

CLIENT Mount Polley Mining Corp. Attn:  
C.C. Knight Piesold

TO  
Mount Polley Mining Corp. Attn:  
Knight Piesold  
P.O Box 12  
Likely, BC  
VOL -1N0

ATTN: Terry Isaacs @ 250-790-2268

PROJECT Construction Program - Mount Polley Mine  
Testing Services

CONTRACTOR

PROCTOR NO. 18


NO OF TRIALS 4

DATE RECEIVED 2005.Jun.06

DATE SAMPLED 2005.May.27

INSITU MOISTURE N/A %  
SAMPLED BY Client - GJ  
TESTED BY NDS  
SUPPLIER  
SOURCE TP05-25, 0-5m  
MATERIAL IDENTIFICATION  
MAJOR COMPONENT TILL  
SIZE  
DESCRIPTION GRAVELLY  
ROCK TYPE

COMPACTION STANDARD Standard Proctor,  
ASTM D698  
COMPACTION PROCEDURE C: 152.4mm Mold,  
Passing 19mm  
RAMMER TYPE Manual  
PREPARATION Moist  
OVERSIZE CORRECTION METHOD ASTM 4718  
RETAINED 10mm SCREEN 7.5 %  
OVERSIZE SPECIFIC GRAVITY 2.65




TRIAL NUMBER	WET DENSITY (kg/m <sup>3</sup> )	DRY DENSITY (kg/m <sup>3</sup> )	MOISTURE CONTENT (%)
1	2109	1940	8.7
2	2185	1997	9.4
3	2228	1977	12.7
4	2256	2042	10.5

	MAXIMUM DRY DENSITY (kg/m <sup>3</sup> )	OPTIMUM MOISTURE CONTENT (%)
CALCULATED	2090	11.0
OVERSIZE CORRECTED	2124	10.3

COMMENTS  
ID# KP05-50





<p><b>GEONORTH ENGINEERING LTD.</b>                  : 351 Kelliker Road, Tel (250) 564-4364                  Prince George, B.C. V2L 5S8, Fax (250) 564-9323</p>		<p><b>MOUNT POLLEY MINE</b>                  ATTN: KNIGHT PIESOLD                  ATTERBERG LIMITS OF KP-05-93</p>		<p>SCALE: N.T.S.</p>	<p>DATE: 2005/09/23</p>
				<p>PROJECT NO: &lt;-1587</p>	<p>DRAWING NO. 1587-343</p>

PROJECT NO. K 1587

CLIENT Mount. Polley Mining Corp. Attn:  
cc. Knight Piesold

TO  
Mount Polley Mining Corp. Attn:  
Knight Piesold  
P.O Box 12  
Likely, BC  
VOL -1N0


ATTN: Terry Isaacs @ 250-790-2268

PROJECT Construction Program - Mount Polley Mine  
Testing Services

CONTRACTOR

SIEVE TEST NO. 58    DATE RECEIVED 2005.Sep.14    DATE TESTED 2005.Sep.20    DATE SAMPLED 2005.Sep.06

SUPPLIER SOURCE            KP05-93 SPECIFICATION MATERIAL TYPE    TILL	SAMPLED BY Client, Talib TESTED BY     DJ TEST METHOD    WASHED
---	---



GRAVEL SIZES	PERCENT PASSING	GRADATION LIMITS
3"	75 mm	100.0
2"	50 mm	97.9
1 1/2"	37.5 mm	96.0
1"	25 mm	91.9
3/4"	19 mm	90.2
1/2"	12.5 mm	86.9
3/8"	9.5 mm	85.1

SAND SIZES AND FINES	PERCENT PASSING	GRADATION LIMITS
No. 4	4.75 mm	80.9
No. 10	2.00 mm	75.7
No. 20	850 µm	70.9
No. 40	425 µm	66.3
No. 60	250 µm	60.6
No. 100	150 µm	54.8
No. 200	75 µm	47.2

COMMENTS  
LOCATION: BORROW 3  
CHAINAGE: CONTROL

~~TT~~  
TT  
10-1/10-03

PROJECT NO. K 1587  
CLIENT Mount Polley Mining Corp. Attn:  
c.c. Knight Piesold

TO  
Mount Polley Mining Corp. Attn:  
Knight Piesold  
P.O. Box 12  
Likely, BC  
VOL -1N0


ATTN: Terry Isaacs @ 250-790-2268

PROJECT Construction Program - Mount Polley Mine  
Testing Services

CONTRACTOR

PROCTOR NO. 53      DATE TESTED 2005.Sep.20      DATE RECEIVED 2005.Sep.14      DATE SAMPLED 2005.Sep.06


INSITU MOISTURE	N/A %	COMPACTION STANDARD	Standard Proctor,
SAMPLED BY	Client, Talib		ASTM D698
TESTED BY	DJ	COMPACTION PROCEDURE	A: 101.6mm Mold,
SUPPLIER			Passing 4.75mm
SOURCE	KP05-93	RAMMER TYPE	Manual
MATERIAL IDENTIFICATION		PREPARATION	Moist
MAJOR COMPONENT	T.T.L.L.	OVERSIZE CORRECTION METHOD	ASTM 4718
SIZE		RETAINED 4.75mm SCREEN	18.9 %
DESCRIPTION		OVERSIZE SPECIFIC GRAVITY	2.71
ROCK TYPE		TOTAL NUMBER OF TRIALS	3



TRIAL NUMBER	WET DENSITY (kg/m3)	DRY DENSITY (kg/m3)	MOISTURE CONTENT (%)
1	2128	1958	8.7
2	2250	2025	11.1
3	2247	2001	12.3

ZERO AIR VOIDS CURVE FOR ESTIMATED SPECIFIC GRAVITY OF 2.71	MAXIMUM DRY DENSITY (kg/m3)	OPTIMUM MOISTURE CONTENT (%)
CALCULATED	2030	11.0
OVERSIZE CORRECTED	2131	9.1

COMMENTS  
SPECIFIC GRAVITY = 2.71



GEONORTH ENGINEERING LTD.

1301 Kelliker Road, Tel (250) 564-4304  
Prince George, B.C., V2L 5S8, Fax (250) 564-9323

MOUNT POLLEY MINE  
ATTN: KNIGHT PIESOLD  
ALTERBERG LIMITS OF KP-05-88

SCALE:	DATE:
N.T.S.	2005/09/20
PROJECT NO:	DRAWING NO.
K-1587	1587-B40

A1-22

Handwritten notes: ~~79~~, 79, 101-1110.03

*TJS*  
*LG*  
*TT*  
 101-1/10.c.

PROJECT NO. K 1587  
 CLIENT Mount Polley Mining Corp. Attn:  
 C.C. Knight Piesold

TO  
 Mount Polley Mining Corp. Attn:  
 Knight Piesold  
 P.O. Box 12  
 Likely, BC  
 Vol. -1N0


ATTN: Terry Isaacs @ 250-790-2268

PROJECT Construction Program - Mount Polley Mine  
 Testing Services

CONTRACTOR

SIEVE TEST NO 55 DATE RECEIVED 2005.Sep.08 DATE TESTED 2005.Sep.15 DATE SAMPLED 2005.Aug.26

SUPPLIER SOURCE KP05-88  
 SPECIFICATION MATERIAL TYPE TILL  
 SAMPLED BY Client, Talib  
 TESTED BY DJ  
 TEST METHOD WASHED



GRAVEL SIZES	PERCENT PASSING	GRADATION LIMITS
3" 75 mm		
2" 50 mm		
1 1/2" 37.5 mm		
1" 25 mm	100.0	
3/4" 19 mm	99.1	
1/2" 12.5 mm	97.7	
3/8" 9.5 mm	96.2	

SAND SIZES AND FINES	PERCENT PASSING	GRADATION LIMITS
No. 4 4.75 mm	92.4	
No. 10 2.00 mm	88.3	
No. 20 850 micrometers	83.5	
No. 40 425 micrometers	79.2	
No. 60 250 micrometers	73.4	
No. 100 150 micrometers	67.5	
No. 200 75 micrometers	58.2	

COMMENTS  
 LOCATION: BORROW RECORD

PER. *TJS*

10-1/10.03

Sep. 19. 2005 4:33PM GeoNorth Engineering 564 9323

1301 Kellher Road Prince George, BC V2L5S5  
Phone (250)564-1304; fax (250)564-9323

No. 7912, P. 1, PORT  
SIEVE ANALYSIS REPORT  
10 20 40 60 SERIES

PROJECT NO. K 1587  
CLIENT Mount Polley Mining Corp. Attn:  
c.c. Knight Piesold

Mount Polley Mining Corp. Attn:  
Knight Piesold  
P.O Box 12  
Likely, BC  
V0J -1N0


ATTN: Terry Isaacs @ 250-790-2268

PROJECT Construction Program - Mount Polley Mine  
Testing Services

CONTRACTOR

SIEVE TEST NO. 55 DATE RECEIVED 2005.Sep.08 DATE TESTED 2005.Sep.15 DATE SAMPLED 2005.Aug.26

SUPPLIER SOURCE KP05-88  
SPECIFICATION MATERIAL TYPE TILL  
SAMPLED BY Client, Talib  
TESTED BY DJ  
TEST METHOD WASHED



GRAVEL SIZES	PERCENT PASSING	GRADATION LIMITS
3" 75 mm		
2" 50 mm		
1 1/2" 37.5 mm		
1" 25 mm	100.0	
3/4" 19 mm	99.1	
1/2" 12.5 mm	97.7	
3/8" 9.5 mm	96.2	

SAND SIZES AND FINES	PERCENT PASSING	GRADATION LIMITS
No. 4 4.75 mm	92.4	
No. 10 2.00 mm	88.3	
No. 20 850 µm	83.5	
No. 40 425 µm	79.2	
No. 60 250 µm	73.4	
No. 100 150 µm	67.5	
No. 200 75 µm	58.2	

REMARKS  
LOCATION: BORROW RECORD

PER. *[Signature]*

**GeoNorth Engineering Ltd.**

**GRAVIMETRIC ANALYSIS REPORT**

1301 Kelliher Road Prince George, BC V2L5S8

**10 20 40 60 SERIES**

Phone (250)564-4304; fax (250)564-9323

PROJECT NO K 1587

CLIENT Mount Polley Mining Corp. Attn:  
c.c. Knight Piesold

TO  
Knight Piesold  
1400-750 West Pender St.  
Vancouver, BC  
V6C -2T8


ATTN: Les Galbraith @ 604-685-0147

PROJECT Construction Program - Mount Polley Mine  
Testing Services

CONTRACTOR

SIEVE TEST NO. 47    DATE RECEIVED 2005.Aug.26    DATE TESTED 2005.Aug.31    DATE SAMPLED 2005.Aug.08

SUPPLIER  
SOURCE KP05-79    SAMPLED BY MB, Client  
SPECIFICATION    TESTED BY DJ  
MATERIAL TYPE VIRGIN TILL    TEST METHOD WASHED



GRAVEL SIZES	PERCENT PASSING	GRADATION LIMITS
3"      75 mm		
2"      50 mm		
1 1/2"    37.5 mm	100.0	
1"      25 mm	99.7	
3/4"     19 mm	99.1	
1/2"     12.5 mm	98.0	
3/8"     9.5 mm	97.1	

SAND SIZES AND FINES	PERCENT PASSING	GRADATION LIMITS
No. 4      4.75 mm	94.3	
No. 10     2.00 mm	89.5	
No. 20     850 µm	81.8	
No. 40     425 µm	80.2	
No. 60     250 µm	74.9	
No. 100    150 µm	69.0	
No. 200    75 µm	57.2	

COMMENTS  
LOCATION: SOUTH  
CHAINAGE: LOT 50  
ELEVATION: 944m

PER

**GeoNorth Engineering Ltd.**

1301 Kelliher Road Prince George, BC V2L5B8

Phone (250)564-4304; fax (250)564-9323

**MOISTURE - DENSITY  
RELATIONSHIP REPORT**

*101-1/10*

PROJECT NO. K 1587

CLIENT Mount Polley Mining Corp. Attn:  
c.c. Knight Piesold

TO  
Knight Piesold  
1400-750 West Pender St.  
Vancouver, BC  
V6C -2T8


ATTN: Les Galbraith @ 604-685-0147

PROJECT Construction Program - Mount Polley Mine  
Testing Services

CONTRACTOR

PROCTOR NO. 44      DATE TESTED 2005.Sep.01      DATE RECEIVED 2005.Aug.26      DATE SAMPLED 2005.Aug.08

INSITU MOISTURE	N/A %	COMPACTION STANDARD	Standard Proctor,
SAMPLED BY	MB, Client		ASTM D698
TESTED BY	DJ	COMPACTION PROCEDURE	A: 101.6mm Mold,
SUPPLIER			Passing 4.75mm
SOURCE	KP05-19	RAMMER TYPE	Manual
MATERIAL IDENTIFICATION		PREPARATION	Moist
MAJOR COMPONENT	VIRGIN TUFF	OVERSIZE CORRECTION METHOD	ASTM 4718
SIZE		RETAINED 4.75mm SCREEN	5.5 %
DESCRIPTION		OVERSIZE SPECIFIC GRAVITY	2.65
ROCK TYPE		TOTAL NUMBER OF TRIALS	4



TRIAL NUMBER	WET DENSITY (kg/m3)	DRY DENSITY (kg/m3)	MOISTURE CONTENT (%)
1	2043	1808	13.0
2	2161	1889	14.4
3	2153	1825	18.0
4	2085	1740	19.8

	MAXIMUM DRY DENSITY (kg/m3)	OPTIMUM MOISTURE CONTENT (%)
CALCULATED	1900	15.5
OVERSIZE CORRECTED	1930	14.7

COMMENTS  
LOCATION: SOUTH, CHAINAGE: LOT 50, ELEVATION: 944m



PROJECT NO. K 1587  
CLIENT Mount Polley Mining Corp. Attn:  
C.C. Knight Piesold


TO Knight Piesold  
1400-750 West Pender St.  
Vancouver, BC  
V6C -2T8

ATTN: Les Galbraith @ 604-685-0147

PROJECT Construction Program - Mount Polley Mine  
Testing Services  
CONTRACTOR

SIEVE TEST NO. 40 DATE RECEIVED 2005.Aug.26 DATE TESTED 2005.Aug.30 DATE SAMPLED 2005.Aug.03

SUPPLIER SOURCE SPECIFICATION MATERIAL TYPE  
KP05-74 SANDY TILL  
SAMPLED BY MB, Client  
TESTED BY DJ  
TEST METHOD WASHED



GRAVEL SIZES	PERCENT PASSING	GRADATION LIMITS
3"	75 mm	100.0
2"	50 mm	98.6
1 1/2"	37.5 mm	96.2
1"	25 mm	94.2
3/4"	19 mm	93.2
1/2"	12.5 mm	90.5
3/8"	9.5 mm	88.7

SAND SIZES AND FINES	PERCENT PASSING	GRADATION LIMITS
No. 4	4.75 mm	84.1
No. 10	2.00 mm	79.0
No. 20	850 micrometers	74.5
No. 40	425 micrometers	70.2
No. 60	250 micrometers	65.0
No. 100	150 micrometers	59.3
No. 200	75 micrometers	46.4

COMMENTS  
LOCATION: BORROW PIT 3 (control)  
ELEVATION: 946m

Sampled Aug 3

PER. *[Signature]*

PROJECT NO. K 1587

CLIENT Mount Polley Mining Corp. Attn:  
c.c. Knight Piesold

TO  
Knight Piesold  
1400-750 West Pender St.  
Vancouver, BC  
V6C -2T8


ATTN: Les Galbraith @ 604-685-0147

PROJECT Construction Program - Mount Polley Mine  
Testing Services

CONTRACTOR

PROCTOR NO. 38 DATE TESTED 2005. Aug. 30 DATE RECEIVED 2005. Aug. 26 DATE SAMPLED 2005. Aug. 03

INSITU MOISTURE	N/A %	COMPACTION STANDARD	Standard Proctor,
SAMPLED BY	MB, Client		ASTM D698
TESTED BY	DJ	COMPACTION PROCEDURE	A: 101.6mm Mold,
SUPPLIER			Passing 4.75mm
SOURCE	KP05-74	RAMMER TYPE	Manual
MATERIAL IDENTIFICATION		PREPARATION	Moist
MAJOR COMPONENT	TILL	OVERSIZE CORRECTION METHOD	ASTM 4718
SIZE		RETAINED 4.75mm SCREEN	15.1 %
DESCRIPTION	SANDY	OVERSIZE SPECIFIC GRAVITY	2.65
ROCK TYPE		TOTAL NUMBER OF TRIALS	4



TRIAL NUMBER	WET DENSITY (kg/m <sup>3</sup> )	DRY DENSITY (kg/m <sup>3</sup> )	MOISTURE CONTENT (%)
1	2027	1834	10.5
2	2200	1970	11.7
3	2180	1906	14.4
4	2137	1823	17.2

	MAXIMUM DRY DENSITY (kg/m <sup>3</sup> )	OPTIMUM MOISTURE CONTENT (%)
CALCULATED	1990	12.5
OVERSIZE CORRECTED	2068	10.8

COMMENTS  
LOCATION: BORROW PIT 3, ELEVATION: 946m

**MOISTURE - DENSITY  
RELATIONSHIP REPORT**

PROJECT NO. K 1587

CLIENT Mount Polley Mining Corp. Attn:  
c.c. Knight Piesold

TO  
Mount Polley Mining Corp. Attn:  
Knight Piesold  
P.O Box 12  
Likely, BC  
VOL -1N0


ATTN: Terry Isaacs @ 250-790-2268

PROJECT Construction Program - Mount Polley Mine  
Testing Services

CONTRACTOR

PROCTOR NO. 25      DATE TESTED 2005.Aug.18      DATE RECEIVED 2005.Aug.04      DATE SAMPLED 2005.Aug.04

INSITU MOISTURE	N/A %	COMPACTION STANDARD	Standard Proctor,
SAMPLED BY	Client, MB		ASTM D698
TESTED BY	BQ	COMPACTION PROCEDURE	A: 101.6mm Mold,
SUPPLIER			Passing 4.75mm
SOURCE	KP-05-61	RAMMER TYPE	Automatic
MATERIAL IDENTIFICATION		PREPARATION	Moist
MAJOR COMPONENT	TILL	OVERSIZE CORRECTION METHOD	ASTM 4718
SIZE	50MM	RETAINED 4.75mm SCREEN	20.0 %
DESCRIPTION	GRAVELLY	OVERSIZE SPECIFIC GRAVITY	2.65
ROCK TYPE		TOTAL NUMBER OF TRIALS	4



TRIAL NUMBER	WET DENSITY (kg/m3)	DRY DENSITY (kg/m3)	MOISTURE CONTENT (%)
1	2158	1994	8.2
2	2208	2031	8.7
3	2285	2038	12.1
4	2255	1983	13.7

	MAXIMUM DRY DENSITY (kg/m3)	OPTIMUM MOISTURE CONTENT (%)
CALCULATED	2080	10.5
OVERSIZE CORRECTED	2174	8.6

COMMENTS

PROJECT NO. K 1587

CLIENT Mount Polley Mining Corp. Attn:  
 c.c. Knight Piesold

TO  
 Mount Polley Mining Corp. Attn:  
 Knight Piesold  
 P.O Box 12  
 Likely, BC  
 VOL -1N0

ATTN: Terry Isaacs @ 250-790-2268


PROJECT Construction Program - Mount Polley Mine  
 Testing Services

CONTRACTOR

SIEVE TEST NO. 26 DATE RECEIVED 2005.Aug.04 DATE TESTED 2005.Aug.17 DATE SAMPLED 2005.Aug.04

SUPPLIER  
 SOURCE KP-05-61  
 SPECIFICATION  
 MATERIAL TYPE Till, Gravelly

SAMPLED BY Client, MR  
 TESTED BY BO  
 TEST METHOD WASHED




GRAVEL SIZES	PERCENT PASSING	GRADATION LIMITS
3" 75 mm		
2" 50 mm	100.0	
1 1/2" 37.5 mm	97.2	
1" 25 mm	96.5	
3/4" 19 mm	95.0	
1/2" 12.5 mm	92.5	
3/8" 9.5 mm	89.9	

SAND SIZES AND FINES	PERCENT PASSING	GRADATION LIMITS
No. 4 4.75 mm	79.9	
No. 10 2.00 mm	76.4	
No. 20 850 µm	72.5	
No. 40 425 µm	68.2	
No. 60 250 µm	62.6	
No. 100 150 µm	54.5	
No. 200 75 µm	45.5	

COMMENTS

LOCATION: CONTROL PERIMETER  
 CHAINAGE: 39+00  
 ELEVATION: 944.3m



SCALE:	V.T.S	DATE:	2005/08/17
PROJECT NO:	K-1597	DRAWING NO:	1587-629

MOUNT POLLEY MINE  
ATTN: KNIGHT PIESOLD  
ATTERBERG LIMITS OF KP-05-61

**GEONORTH ENGINEERING LTD.**  
1301 Keithier Road, Tel. (250) 564-4104  
Prince George, B.C. V2L 5S8, Fax (250) 564-9123

PROJECT NO K 1587

CLIENT Mount Polley Mining Corp. Attn:  
c.c. Knight Piesold

TO  
Mount Polley Mining Corp. Attn:  
Knight Piesold  
P.O Box 12  
Likely, BC  
VOL -1N0

ATTN: Terry Isaacs @ 250-790-2268


PROJECT Construction Program - Mount Polley Mine  
Testing Services

CONTRACTOR

SIEVE TEST NO 25 DATE RECEIVED 2005.Aug.04 DATE TESTED 2005.Aug.16 DATE SAMPLED 2005.Aug.04

SUPPLIER  
SOURCE KP-05-60  
SPECIFICATION  
MATERIAL TYPE Till, Gravelly

SAMPLED BY Client, MR  
TESTED BY BO  
TEST METHOD WASHED



GRAVEL SIZES	PERCENT PASSING	GRADATION LIMITS
3" 75 mm		
2" 50 mm	100.0	
1 1/2" 37.5 mm	98.6	
1" 25 mm	94.7	
3/4" 19 mm	92.3	
1/2" 12.5 mm	89.4	
3/8" 9.5 mm	87.2	

SAND SIZES AND FINES	PERCENT PASSING	GRADATION LIMITS
No. 4 4.75 mm	82.0	
No. 10 2.00 mm	78.1	
No. 20 850 µm	74.2	
No. 40 425 µm	70.0	
No. 60 250 µm	64.5	
No. 100 150 µm	56.8	
No. 200 75 µm	48.3	

COMMENTS

LOCATION: HORROW PIT 3  
CHAINAGE: 17+75  
ELEVATION: 944.9m

PER.

1301 Kelliher Road Prince George, BC V2L5S8  
 Phone (250)564-4304; fax (250)564-9323

**MOISTURE - DENSITY  
 RELATIONSHIP REPORT**

PROJECT NO. K 1587

CLIENT Mount Polley Mining Corp. Attn:  
 C.C. Knight Piesold

TO  
 Mount Polley Mining Corp. Attn:  
 Knight Piesold  
 P.O. Box 17  
 Likely, BC  
 VOL -1N0


ATTN: Terry Isaacs @ 250-790-2268

PROJECT Construction Program - Mount Polley Mine  
 Testing Services

CONTRACTOR

PROCTOR NO. 24 DATE TESTED 2005.Aug.17 DATE RECEIVED 2005.Aug.04 DATE SAMPLED 2005.Aug.04

INSITU MOISTURE	N/A %	COMPACTION STANDARD	Standard Proctor,
SAMPLED BY	Client, MB		ASTM D698
TESTED BY	BO	COMPACTION PROCEDURE	A: 101.6mm Mold,
SUPPLIER			Passing 4.75mm
SOURCE	KP-05-60	RAMMER TYPE	Manual
MATERIAL IDENTIFICATION		PREPARATION	Moist
MAJOR COMPONENT	TILL	OVERSIZE CORRECTION METHOD	ASTM 4718
SIZE	50MM	RETAINED 4.75mm SCREEN	17.6 %
DESCRIPTION	GRAVELLY	OVERSIZE SPECIFIC GRAVITY	2.65
ROCK TYPE		TOTAL NUMBER OF TRIALS	4



TRIAL NUMBER	WET DENSITY (kg/m <sup>3</sup> )	DRY DENSITY (kg/m <sup>3</sup> )	MOISTURE CONTENT (%)
1	2131	1962	8.6
2	2249	2054	9.5
3	2252	2013	11.9
4	2217	1926	15.1

	MAXIMUM DRY DENSITY (kg/m <sup>3</sup> )	OPTIMUM MOISTURE CONTENT (%)
CALCULATED	2080	10.5
OVERSIZE CORRECTED	2162	8.8

COMMENTS

1301 Kelliher Road Prince George, BC V2L5S8  
 Phone (250)564-4304; fax (250)564-9323

PROJECT NO K 1587

TO  
 Mount Polley Mining Corp. Attn:  
 Knight Piesold  
 P.O Box 12  
 Likely, BC  
 VOL -1NO

CLIENT Mount Polley Mining Corp. Attn:  
 c.c. Knight Piesold

ATTN: Terry Isaacs @ 250-790-2268


PROJECT Construction Program - Mount Polley Mine  
 Testing Services

CONTRACTOR

SIEVE TEST NO 25 DATE RECEIVED 2005.Aug.04 DATE TESTED 2005.Aug.16 DATE SAMPLED 2005.Aug.04

SUPPLIER  
 SOURCE KP-05-60  
 SPECIFICATION  
 MATERIAL TYPE Till, Gravelly

SAMPLED BY Client, MR  
 TESTED BY BO  
 TEST METHOD WASHED



GRAVEL SIZES	PERCENT PASSING	GRADATION LIMITS
3" 75 mm		
2" 50 mm	100.0	
1 1/2" 37.5 mm	98.6	
1" 25 mm	94.7	
3/4" 19 mm	92.3	
1/2" 12.5 mm	89.4	
3/8" 9.5 mm	87.2	


SAND SIZES AND FINES	PERCENT PASSING	GRADATION LIMITS
No. 4 4.75 mm	82.0	
No. 10 2.00 mm	78.1	
No. 20 0.85 mm	74.2	
No. 40 0.425 mm	70.0	
No. 60 0.25 mm	64.5	
No. 100 0.15 mm	56.8	
No. 200 0.075 mm	48.3	

COMMENTS

LOCATION: BORROW PIT 3  
 CHAINAGE: 17+75  
 ELEVATION: 944.9m

PER.





<p><b>GEONORTH ENGINEERING LTD.</b>                  1301 Kelliker Road, Tel. (250) 564-4304                  Prince George, B.C. V2L 5S8, Fax (250) 564-9323</p>	<p><b>MOUNT POLLEY MINE</b>                  ATTN: KNIGHT PIESOLD                  ATTERBERG LIMITS OF KP-05-60</p>		<p>SCALE: N.T.S.</p>	<p>DATE: 2005/08/17</p>
	<p>PROJECT NO: K-1587</p>		<p>DRAWING NO. 1587-82B</p>	

TO  
Mount Polley Mining Corp. Attn:  
Knight Piesold  
P.O Box 12  
Likely, BC  
VOL -1N0

PROJECT NO. K 1587  
CLIENT Mount Polley Mining Corp. Attn:  
c.c Knight Piesold


ATTN: Terry Isaacs @ 250-790-2268

PROJECT Construction Program - Mount Polley Mine  
Testing Services

CONTRACTOR

SIEVE TEST NO. 23 DATE RECEIVED 2005.Jul.22 DATE TESTED 2005.Jul.26 DATE SAMPLED 2005.Jul.19

SUPPLIER SOURCE KP05-58  
SPECIFICATION MATERIAL TYPE TILL, SANDY  
SAMPLED BY Client, MH  
TESTED BY DJ  
TEST METHOD WASHE1)



GRAVEL SIZES	PERCENT PASSING	GRADATION LIMITS
3" 75 mm	100.0	
2" 50 mm	97.5	
1 1/2" 37.5 mm	95.0	
1" 25 mm	94.0	
3/4" 19 mm	91.8	
1/2" 12.5 mm	90.5	
3/8" 9.5 mm	86.9	

SAND SIZES AND FINES	PERCENT PASSING	GRADATION LIMITS
No. 4 4.75 mm	86.9	
No. 10 2.00 mm	82.3	
No. 20 850 µm	77.9	
No. 40 425 µm	73.7	
No. 60 250 µm	68.3	
No. 100 150 µm	62.5	
No. 200 75 µm	52.7	

COMMENTS  
LOCATION; BORROW PITS

PER. *[Signature]*





**APPENDIX A2**

**ZONE S RECORD RESULTS**

(Pages A2-1 to A2-64)



PROJECT NO K 1587

CLIENT Mount Polley Mining Corp. Attn:  
c.c. Knight Piesold

TO  
Mount Polley Mining Corp. Attn:  
Knight Piesold  
P.O Box 12  
Likely, BC  
VOL -1N0


ATTN: Terry Isaacs @ 250-790-2268

PROJECT Construction Program - Mount Polley Mine  
Testing Services

CONTRACTOR

SIEVE TEST NO 60 DATE RECEIVED 2005.Sep.14 DATE TESTED 2005.Sep.26 DATE SAMPLED 2005.Sep.10

SUPPLIER SOURCE KP05-95  
SPECIFICATION MATERIAL TYPE TILL  
SAMPLED BY Client, Talib  
TESTED BY DJ  
TEST METHOD WASHED



GRAVEL SIZES	PERCENT PASSING	GRADATION LIMITS
3"	75 mm	
2"	50 mm	100.0
1 1/2"	37.5 mm	97.1
1"	25 mm	95.2
3/4"	19 mm	91.7
1/2"	12.5 mm	87.6
3/8"	9.5 mm	85.4

SAND SIZES AND FINES	PERCENT PASSING	GRADATION LIMITS
No. 4	4.75 mm	81.2
No. 10	2.00 mm	77.1
No. 20	850 µm	73.2
No. 40	425 µm	69.5
No. 60	250 µm	65.1
No. 100	150 µm	60.7
No. 200	75 µm	53.8

COMMENTS  
LOCATION: MAIN  
CHAINAGE: 24+50  
ELEVATION: 947.4

PROJECT NO. K 1587

CLIENT Mount Polley Mining Corp. Attn:  
 cc. Knight Piesold

TO  
 Mount Polley Mining Corp. Attn:  
 Knight Piesold  
 P.O. Box 12  
 Likely, BC  
 VOL -1N0


ATTN: Terry Isaacs @ 250-790-2268

PROJECT Construction Program - Mount Polley Mine  
 Testing Services

CONTRACTOR

PROCTOR NO. 55      DATE TESTED 2005.Sep.27      DATE RECEIVED 2005.Sep.14      DATE SAMPLED 2005.Sep.10

INSITU MOISTURE	N/A %	COMPACTION STANDARD	Standard Proctor,
SAMPLED BY	Client, Talib		ASTM D698
TESTED BY	DJ	COMPACTION PROCEDURE	A: 101.6mm Mold,
SUPPLIER			Passing 4.75mm
SOURCE	KP05-95	RAMMER TYPE	Manual
MATERIAL IDENTIFICATION		PREPARATION	Moist
MAJOR COMPONENT	TILL	OVERSIZE CORRECTION METHOD	ASTM 47.18
SIZE		RETAINED 4.75mm SCREEN	18.6 %
DESCRIPTION		OVERSIZE SPECIFIC GRAVITY	2.66
ROCK TYPE		TOTAL NUMBER OF TRIALS	4



TRIAL NUMBER	WET DENSITY (kg/m <sup>3</sup> )	DRY DENSITY (kg/m <sup>3</sup> )	MOISTURE CONTENT (%)
1	1997	1817	9.9
2	2174	1939	12.1
3	2204	1937	13.8
4	2170	1885	15.1

ZERO AIR VOIDS CURVE FOR ESTIMATED SPECIFIC GRAVITY OF 2.66	MAXIMUM DRY DENSITY (kg/m <sup>3</sup> )	OPTIMUM MOISTURE CONTENT (%)
CALCULATED	1950	13.0
OVERSIZE CORRECTED	2052	10.8

COMMENTS  
 SPECIFIC GRAVITY - 2.66



PROJECT NO. K 1587

CLIENT Mount Polley Mining Corp. Attn:  
cc Knight Piesold

TO  
Mount Polley Mining Corp. Attn:  
Knight Piesold  
P.O Box 12  
Likely, BC  
VOL -1N0

ATTN: Terry Isaacs @ 250-790-2268


PROJECT Construction Program - Mount Polley Mine  
Testing Services

CONTRACTOR

SIEVE TEST NO. 60 DATE RECEIVED 2005.Sep.14 DATE TESTED 2005.Sep.26 DATE SAMPLED 2005.Sep.10

SUPPLIER  
SOURCE KP05-95  
SPECIFICATION  
MATERIAL TYPE TILL

SAMPLED BY Client, Talib  
TESTED BY DJ  
TEST METHOD WASHED




GRAVEL SIZES	PERCENT PASSING	GRADATION LIMITS
3" 75 mm	100.0	
2" 50 mm	53.3	
1 1/2" 37.5 mm	52.2	
1" 25 mm	50.3	
3/4" 19 mm	48.1	
1/2" 12.5 mm	46.9	
3/8" 9.5 mm		

SAND SIZES AND FINES	PERCENT PASSING	GRADATION LIMITS
No. 4 4.75 mm	44.5	
No. 10 2.00 mm	42.3	
No. 20 850 µm	40.1	
No. 40 425 µm	38.1	
No. 60 250 µm	35.7	
No. 100 150 µm	33.3	
No. 200 75 µm	29.5	

COMMENTS  
LOCATION: MAIN  
CHAINAGE: 24+50  
ELEVATION: 947.4

PER



<p><b>GEONORTH ENGINEERING LTD.</b>                  1301 Kelliber Road, Tel (250) 564-4304                  Prince George, B.C. V2L 5S8, Fax (250) 564-9323</p>		<p><b>MOUNT POLLEY MINE</b>                  ATTN: KNIGHT PIESOLD                  ATTERBERG LIMITS OF KP-05-95</p>	
SCALE:	NTS	DATE:	2005/09/23
PROJECT NO:	K-1587	DRAWING NO:	1587-645

PROJECT NO K 1587

CLIENT Mount Polley Mining Corp. Attn:  
c.c. Knight Piesold

TO  
Mount Polley Mining Corp. Attn:  
Knight Piesold  
P.O Box 12  
Likely, BC  
VOL -1N0


ATTN: Terry Isaacs @ 250-790-2268

PROJECT Construction Program - Mount Polley Mine  
Testing Services

CONTRACTOR

PROCTOR NO. 54      DATE TESTED 2005.Sep.21      DATE RECEIVED 2005.Sep.14      DATE SAMPLED 2005.Sep.10

INSITU MOISTURE	N/A %	COMPACTION STANDARD	Standard Proctor, ASTM D698
SAMPLED BY	Client, Talib	COMPACTION PROCEDURE	A: 101.6tun Mold, Passing 4.75mm
TESTED BY	DJ	RAMMER TYPE	Manual
SUPPLIER		PREPARATION	Moist
SOURCE	KP05-94	OVERSIZE CORRECTION METHOD	ASTM 4718
MATERIAL IDENTIFICATION		RETAINED 4.75mm SCREEN	21.6 %
MAJOR COMPONENT	TILL	OVERSIZE SPECIFIC GRAVITY	2.68
SIZE		TOTAL NUMBER OF TRIALS	4
DESCRIPTION			
ROCK TYPE			



TRIAL NUMBER	WET DENSITY (kg/m3)	DRY DENSITY (kg/m3)	MOISTURE CONTENT (%)
1	2251	2069	8.8
2	2281	2057	10.9
3	2229	1976	12.8
4	2176	2024	7.5

ZERO AIR VOIDS CURVE FOR ESTIMATED SPECIFIC GRAVITY OF 2.68	MAXIMUM DRY DENSITY (kg/m3)	OPTIMUM MOISTURE CONTENT (%)
CALCULATED	2080	9.5
OVERSIZE CORRECTED	2186	7.7

COMMENTS  
SPECIFIC GRAVITY = 2.68

PROJECT NO. K 1587

CLIENT Mount Polley Mining Corp. Attn:  
C.C. Knight Piesold

TO  
Mount Polley Mining Corp. Attn:  
Knight Piesold  
P.O Box 17  
Likely, BC  
VOL -1N0


ATTN: Terry Isaacs @ 250-790-2268

PROJECT Construction Program - Mount Polley Mine  
Testing Services

CONTRACTOR

SIEVE TEST NO 59 DATE RECEIVED 2005.Sep.14 DATE TESTED 2005.Sep.26 DATE SAMPLED 2005.Sep.10


SUPPLIER SOURCE KP05-94  
SPECIFICATION MATERIAL TYPE TILL  
SAMPLED BY Client, Talib  
TESTED BY DJ  
TEST METHOD WASHED



GRAVEL SIZES	PERCENT PASSING	GRADATION LIMITS
3" 75 mm		
2" 50 mm		
1 1/2" 37.5 mm	100.0	
1" 25 mm	94.1	
3/4" 19 mm	90.0	
1/2" 12.5 mm	84.0	
3/8" 9.5 mm	81.1	

SAND SIZES AND FINES	PERCENT PASSING	GRADATION LIMITS
No. 4 4.75 mm	78.1	
No. 10 2.00 mm	72.0	
No. 20 850 µm	66.9	
No. 40 425 µm	61.9	
No. 60 250 µm	55.9	
No. 100 150 µm	50.1	
No. 200 75 µm	44.3	

COMMENTS  
LOCATION: MAIN  
CHAINAGE: 20+00  
ELEVATION: 947.5



MC = 11.1%  
 WL = 23.4  
 WP = 17.3  
 IP = 8.1

SCALE:	N.T.S.	DATE:	2005/09/23
PROJECT NO:	K-1567	DRAWING NO:	1567-344

MOUNT POLLEY MINE  
 ATTN: KNIGHT PIESOLD  
 ATTERBERG LIMITS OF KP-05-94

**GEONORTH ENGINEERING LTD.**  
 130: Kellner Road, Tel. (250) 564-4304  
 Prince George, B.C., V2: 5S8, Fax (250) 564-9323

PROJECT NO. K 1587

CLIENT Mount. Polley Mining Corp. Attn:  
c.c. Knight Piesold

Mount. Polley Mining Corp. Attn:  
Knight Piesold  
P.O. Box 12  
Likely, BC  
VOL -1N0


ATTN: Terry Isaacs @ 250-790-2268

PROJECT Construction Program - Mount Polley Mine  
Testing Services

CONTRACTOR

PROCTOR NO. 51      DATE TESTED 2005.Sep.17      DATE RECEIVED 2005.Sep.14      DATE SAMPLED 2005.Sep.06

INSITU MOISTURE	N/A %	COMPACTION STANDARD	Standard Proctor,
SAMPLED BY	Client, Talib		ASTM D698
TESTED BY	RO	COMPACTION PROCEDURE	A: 101.6mm Mold,
SUPPLIER			Passing 4.75mm
SOURCE	KP05-92	RAMMER TYPE	Manual
MATERIAL IDENTIFICATION		PREPARATION	Moist
MAJOR COMPONENT	TILL	OVERSIZE CORRECTION METHOD	ASTM 4/18
SIZE		RETAINED 4.75mm SCREEN	7.8 %
DESCRIPTION		OVERSIZE SPECIFIC GRAVITY	2.66
ROCK TYPE		TOTAL NUMBER OF TRIALS	3



TRIAL NUMBER	WET DENSITY (kg/m³)	DRY DENSITY (kg/m³)	MOISTURE CONTENT (%)
1	2230	2018	10.5
2	2286	2034	12.4
3	2206	1925	14.6

	MAXIMUM DRY DENSITY (kg/m³)	OPTIMUM MOISTURE CONTENT (%)
CALCULATED	2040	11.5
OVERSIZE CORRECTED	2078	10.7

COMMENTS

SPECIFIC GRAVITY = 2.66

PROJECT NO. K 1587  
 CLIENT Mount Polley Mining Corp. Attn:  
 CC Knight Piesold

TO  
 Mount Polley Mining Corp. Attn:  
 Knight Piesold  
 P.O. Box 12  
 Likely, BC  
 VOL -1N0


ATTN: Terry Isaacs @ 250-790-2268

PROJECT Construction Program - Mount Polley Mine  
 Testing Services

CONTRACTOR

SIEVE TEST NO 57 DATE RECEIVED 2005.Sep.14 DATE TESTED 2005.Sep.15 DATE SAMPLED 2005.Sep.06

SUPPLIER SOURCE KP05-92  
 SPECIFICATION MATERIAL TYPE TILL  
 SAMPLED BY Client, Talib  
 TESTED BY RO  
 TEST METHOD WASHED



GRAVEL SIZES	PERCENT PASSING	GRADATION LIMITS
3" 75 mm	100.0	
2" 50 mm	92.0	
1 1/2" 37.5 mm	89.4	
1" 25 mm	86.4	
3/4" 19 mm	83.3	
1/2" 12.5 mm	81.3	
3/8" 9.5 mm		

SAND SIZES AND FINES	PERCENT PASSING	GRADATION LIMITS
No. 4 4.75 mm	76.8	
No. 10 2.00 mm	72.6	
No. 20 850 µm	68.4	
No. 40 425 µm	64.3	
No. 60 250 µm	59.1	
No. 100 150 µm	53.6	
No. 200 75 µm	44.9	

COMMENTS  
 LOCATION: MAIN  
 CHAINAGE: 27+50  
 ELEVATION: 946

PER *[Signature]*

PROJECT NO K 1587

CLIENT Mount Polley Mining Corp. Attn:  
 C.C. Knight Piesold

TO  
 Mount Polley Mining Corp. Attn:  
 Knight Piesold  
 P.O Box 12  
 Bulkley, BC  
 VOL -1ND


ATTN: Terry Isaacs @ 250-790-2268

PROJECT Construction Program - Mount Polley Mine  
 Testing Services

CONTRACTOR

PROCTOR NO 51 DATE TESTED 2005.Sep.17 DATE RECEIVED 2005.Sep.14 DATE SAMPLED 2005.Sep.06

INSITU MOISTURE N/A %	COMPACTION STANDARD Standard Proctor,
SAMPLED BY Client, Talib	ASTM D698
TESTED BY RO	COMPACTION PROCEDURE A: 101.6mm Mold,
SUPPLIER	Passing 4.75mm
SOURCE KP05-92	RAMMER TYPE Manual
MATERIAL IDENTIFICATION	PREPARATION Moist
MAJOR COMPONENT TILL	OVERSIZE CORRECTION METHOD ASTM 4718
SIZE	RETAINED 4.75mm SCREEN 7.8 %
DESCRIPTION	OVERSIZE SPECIFIC GRAVITY 2.66
ROCK TYPE	TOTAL NUMBER OF TRIALS 3



TRIAL NUMBER	WET DENSITY (kg/m3)	DRY DENSITY (kg/m3)	MOISTURE CONTENT (%)
1	2230	2018	10.5
2	2286	2034	12.4
3	2206	1925	14.6

	MAXIMUM DRY DENSITY (kg/m3)	OPTIMUM MOISTURE CONTENT (%)
CALCULATED	2040	11.5
OVERSIZE CORRECTED	2078	10.7

COMMENTS  
 SPECIFIC GRAVITY = 2.66



PROJECT NO. K 1587

CLIENT Mount Polley Mining Corp. Attn:  
 c.c. Knight Piesold

Mount Polley Mining Corp. Attn:  
 Knight Piesold  
 P.O Box 12  
 Likely, BC  
 VOL -1N0


ATTN: Terry Isaacs @ 250-790-2268

PROJECT Construction Program - Mount Polley Mine  
 Testing Services

CONTRACTOR

SIEVE TEST NO. 57 DATE RECEIVED 2005.Sep.14 DATE TESTED 2005.Sep.15 DATE SAMPLED 2005.Sep.06

SUPPLIER SOURCE KP05-92  
 SPECIFICATION MATERIAL TYPE TILL  
 SAMPLED BY Client, Talib  
 TESTED BY RO  
 TEST METHOD WASHED




GRAVEL SIZES	PERCENT PASSING	GRADATION LIMITS
3" 75 mm	100.0	
2" 50 mm	92.0	
1 1/2" 37.5 mm	89.4	
1" 25 mm	86.4	
3/4" 19 mm	83.3	
1/2" 12.5 mm	81.3	
3/8" 9.5 mm		

SAND SIZES AND FINES	PERCENT PASSING	GRADATION LIMITS
No. 4 4.75 mm	76.8	
No. 10 2.00 mm	72.6	
No. 20 850 µm	68.4	
No. 40 425 µm	64.3	
No. 60 250 µm	59.1	
No. 100 150 µm	53.6	
No. 200 75 µm	44.9	

COMMENTS

ACATION: MAIN  
 CHAINAGE: 27+50  
 ELEVATION: 946

PER. *[Signature]*



<p><b>SCALE:</b> N. S.</p>		<p><b>DATE:</b> 2005/09/20</p>
<p><b>PROJECT NO.:</b> K-1587</p>		<p><b>DRAWING NO.:</b> 1587-B42</p>
<p><b>MOUNT POLLEY MINE</b> <b>ATTN: KNIGHT PIESOLD</b> <b>ATTERBERG LIMITS OF KP-05-92</b></p>		
<p><b>GEONORTH ENGINEERING LTD.</b> 1301 Kellner Road, Tel (250) 564-4304 Prince George, B.C., V2L 5S8, Fax (250) 564-9323</p>		

PROJECT NO. K 1587  
CLIENT Mount Polley Mining Corp. Attn:  
c.c. Knight Piesold

TO  
Mount Polley Mining Corp. Attn:  
Knight Piesold  
P.O Box 12  
Likely, BC  
VOL -1N0

ATTN: Terry Isaacs @ 250-790-2268


PROJECT Construction Program - Mount Polley Mine  
Testing Services

CONTRACTOR

SIEVE TEST NO. 56 DATE RECEIVED 2005.Sep.14 DATE TESTED 2005.Sep.16 DATE SAMPLED 2005.Sep.06

SUPPLIER  
SOURCE KP05-91  
SPECIFICATION  
MATERIAL TYPE TILL

SAMPLED BY Client, Talib  
TESTED BY RO  
TEST METHOD WASHED



GRAVEL SIZES	PERCENT PASSING	GRADATION LIMITS
3"	75 mm	
2"	50 mm	100.0
1 1/2"	37.5 mm	99.2
1"	25 mm	99.0
3/4"	19 mm	97.6
1/2"	12.5 mm	95.4
3/8"	9.5 mm	93.8

SAND SIZES AND FINES	PERCENT PASSING	GRADATION LIMITS
No. 4	4.75 mm	90.1
No. 10	2.00 mm	86.5
No. 20	850 µm	82.1
No. 40	425 µm	77.7
No. 60	250 µm	71.8
No. 100	150 µm	65.4
No. 200	75 µm	54.5

COMMENTS  
LOCATION: MAIN  
CHAINAGE: 26+50  
ELEVATION: 946.5

PER

PROJECT NO. K 1587

CLIENT Mount Polley Mining Corp. Attn:  
 C.C. Knight Piesold

TO  
 Mount Polley Mining Corp. Attn:  
 Knight Piesold  
 P.O. Box 12  
 Likely, BC  
 VOL -1N0

ATTN: Terry Isaacs @ 250-790-2268

PROJECT Construction Program - Mount Polley Mine  
 Testing Services  
 CONTRACTOR

PROCTOR NO. 52


DATE TESTED 2005.Sep.20

DATE RECEIVED 2005.Sep.14

DATE SAMPLED 2005.Sep.06

INSITU MOISTURE N/A %  
 SAMPLED BY Client, Talib  
 TESTED BY DJ  
 SUPPLIER  
 SOURCE KP05-91  
 MATERIAL IDENTIFICATION  
 MAJOR COMPONENT TILL  
 SIZE  
 DESCRIPTION  
 ROCK TYPE


COMPACTION STANDARD Standard Proctor,  
 ASTM D698  
 COMPACTION PROCEDURE A: 101.6mm Mold,  
 Passing 4.75mm  
 Manual  
 RAMMER TYPE Moist  
 PREPARATION  
 OVERSIZE CORRECTION METHOD ASTM 4718  
 RETAINED 4.75mm SCREEN 9.5 %  
 OVERSIZE SPECIFIC GRAVITY 2.68  
 TOTAL NUMBER OF TRIALS 4




TRIAL NUMBER	WET DENSITY (kg/m <sup>3</sup> )	DRY DENSITY (kg/m <sup>3</sup> )	MOISTURE CONTENT (%)
1	2079	1893	9.8
2	2224	1993	11.6
3	2210	1932	14.4
4	1983	1711	15.9

	MAXIMUM DRY DENSITY (kg/m <sup>3</sup> )	OPTIMUM MOISTURE CONTENT (%)
CALCULATED	2010	12.5
OVERSIZE CORRECTED	2059	11.4

COMMENTS  
 SPECIFIC GRAVITY = 2.68



SCALE:		DATE:	
N.T.S.		2005/09/20	
PROJECT NO:		DRAWING NO.	
K-1587		1587-841	
<b>GEONORTH ENGINEERING LTD.</b> 1301 Kelliner Road, Tel (250) 564-4304 Prince George, B.C. V2L 5S8, Fax (250) 564-9323		MOUNT POLLEY MINE ATTN: KNIGHT PIESOLD ATTERBERG LIMITS OF KP-05-91	



MC = 8.0%  
 WL = 26.6  
 WP = 17.8  
 IP = 8.8

SCALE: N.T.S.		DATE: 2005/09/18
PROJECT NO: K-1587		DRAWING NO. : 587-239
MOUNT POLLEY MINE ATTN: KNIGHT PIESOLD ATTERBERG LIMITS OF KP-05-87		
GEONORTH ENGINEERING LTD. 1301 Melrose Road, Tel. (250) 564-4334 Prince George, B.C. V2L 5S6, fax (250) 561-9323		

PROJECT NO. K 1587

CLIENT Mount Polley Mining Corp. Attn:  
 c.c. Knight Piesold

Mount Polley Mining Corp. Attn:  
 Knight Piesold  
 P.O Box 12  
 Likely, BC  
 VOL -1N0


ATTN: Terry Isaacs @ 250-790-2268

PROJECT Construction Program - Mount Polley Mine  
 Testing Services

CONTRACTOR

PROCTOR NO. 50 DATE TESTED 2005.Sep.15 DATE RECEIVED 2005.Sep.08 DATE SAMPLED 2005.Aug.26

INSITU MOISTURE N/A %	COMPACTION STANDARD	Standard Proctor,
SAMPLED BY Client, Talib		ASTM D698
TESTED BY DJ	COMPACTION PROCEDURE	A: 101.6mm Mold,
SUPPLIER		Passing 4.75mm
SOURCE KP05-87	RAMMER TYPE	Manual
MATERIAL IDENTIFICATION	PREPARATION	Moist
MAJOR COMPONENT TILL	OVERSIZE CORRECTION METHOD	ASTM 4718
SIZE	RETAINED 4.75mm SCREEN	10.1%
DESCRIPTION	OVERSIZE SPECIFIC GRAVITY	2.65
ROCK TYPE	TOTAL NUMBER OF TRIALS	4



TRIAL NUMBER	WET DENSITY (kg/m³)	DRY DENSITY (kg/m³)	MOISTURE CONTENT (%)
1	2069	1884	9.8
2	2254	2020	11.6
3	2206	1949	13.2
4	1970	1691	16.5

	MAXIMUM DRY DENSITY (kg/m³)	OPTIMUM MOISTURE CONTENT (%)
CALCULATED	2020	11.5
OVERSIZE CORRECTED	2070	10.4

COMMENTS

PER.

PROJECT NO. K 1587  
 CLIENT Mount Polley Mining Corp. Attn:  
 C.C. Knight Piesold

Mount Polley Mining Corp. Attn:  
 Knight Piesold  
 P.O. Box 12  
 Likely, BC  
 VOL -1N0


6850147  
 Galbraith

ATTN: Terry Isaacs @ 250-790-2268

PROJECT Construction Program - Mount Polley Mine  
 Testing Services  
 CONTRACTOR

SIEVE TEST NO. 54 DATE RECEIVED 2005.Sep.08 DATE TESTED 2005.Sep.14 DATE SAMPLED 2005.Aug.26

SUPPLIER SOURCE KP05-87  
 SPECIFICATION MATERIAL TYPE TILL  
 SAMPLED BY Client, Talib  
 TESTED BY DJ  
 TEST METHOD WASHED




GRAVEL SIZES	PERCENT PASSING	GRADATION LIMITS
3" 75 mm		
2" 50 mm		
1 1/2" 37.5 mm	100.0	
1" 25 mm	98.8	
3/4" 19 mm	97.7	
1/2" 12.5 mm	96.0	
3/8" 9.5 mm	94.0	

SAND SIZES AND FINES	PERCENT PASSING	GRADATION LIMITS
No. 4 4.75 mm	89.4	
No. 10 2.00 mm	84.8	
No. 20 850 µm	80.4	
No. 40 425 µm	76.1	
No. 60 250 µm	70.6	
No. 100 150 µm	65.2	
No. 200 75 µm	56.4	

COMMENTS  
 LOCATION: MAIN  
 CHAINAGE: 20+70  
 ELEVATION: 947.50

PER. *[Signature]*





<p><b>GEONORTH ENGINEERING LTD.</b>          1301 Keltner Road, Tel: (250) 564-4204          Prince George, B.C. V2L 5S6, Fax: (250) 564-9323</p>		<p><b>MOUNT POLLEY MINE</b>          ATTN: KNIGHT PIESOLD          ATTERBERG LIMITS OF KP-05-86</p>	
SCALE:	N.T.S.	DATE:	2005/09/14
PROJECT NO:	K-1587	DRAWING NO:	1597-338

*HJG*  
10-1/10.6

PROJECT NO. K 1587  
CLIENT Mount Polley Mining Corp. Attn:  
C.C. Knight Piesold

TO  
Knight Piesold  
1400-750 West Pender St.  
Vancouver, BC  
V6C -2Y8


ATTN: Les Galbraith @ 604-685-0147

PROJECT Construction Program - Mount Polley Mine  
Testing Services

CONTRACTOR

PROCTOR NO. 49 DATE TESTED 2005.Sep.14 DATE RECEIVED 2005.Sep.08 DATE SAMPLED 2005.Aug.26

INSITU MOISTURE	N/A %	COMPACTION STANDARD	Standard Proctor,
SAMPLED BY	Client, Talib		ASTM D698
TESTED BY	DJ	COMPACTION PROCEDURE	Λ: 101.6mm Mold,
SUPPLIER			Passing 4.75mm
SOURCE	KP05-86	RAMMER TYPE	Manual
MATERIAL IDENTIFICATION		PREPARATION	Moist
MAJOR COMPONENT	TILL	OVERSIZE CORRECTION METHOD	ASTM 4/18
SIZE		RETAINED 4.75mm SCREEN	11.5 %
DESCRIPTION		OVERSIZE SPECIFIC GRAVITY	2.65
ROCK TYPE		TOTAL NUMBER OF TRIALS	4



TRIAL NUMBER	WET DENSITY (kg/m3)	DRY DENSITY (kg/m3)	MOISTURE CONTENT (%)
1	1864	1749	6.6
2	2149	1981	8.5
3	2278	2052	11.0
4	2207	1965	12.3

	MAXIMUM DRY DENSITY (kg/m3)	OPTIMUM MOISTURE CONTENT (%)
CALCULATED	2060	10.5
OVERSIZE CORRECTED	2114	9.4

COMMENTS

PER *[Signature]*

PROJECT NO. K 1587  
 CLIENT Mount Polley Mining Corp. Attn:  
 c.c Knight Piesold

TO  
 Knight Piesold  
 1400-750 West Pender St.  
 Vancouver, BC  
 V6C -2T8


ATTN: Les Galbraith @ 604-685-0147

PROJECT Construction Program - Mount Polley Mine  
 Testing Services

CONTRACTOR

SIEVE TEST NO. 51 DATE RECEIVED 2005.Sep.08 DATE TESTED 2005.Sep.12 DATE SAMPLED 2005.Aug.26

SUPPLIER  
 SOURCE KP05-86  
 SPECIFICATION  
 MATERIAL TYPE TILL  
 SAMPLED BY Client, Talib  
 TESTED BY RO  
 TEST METHOD WASHED



GRAVEL SIZES	PERCENT PASSING	GRADATION LIMITS
3" 75 mm		
2" 50 mm		
1 1/2" 37.5 mm	100.0	
1" 25 mm	98.4	
3/4" 19 mm	98.0	
1/2" 12.5 mm	95.6	
3/8" 9.5 mm	93.3	

SAND SIZES AND FINES	PERCENT PASSING	GRADATION LIMITS
No. 4 4.75 mm	88.4	
No. 10 2.00 mm	82.7	
No. 20 850 µm	77.4	
No. 40 425 µm	72.6	
No. 60 250 µm	66.5	
No. 100 150 µm	60.4	
No. 200 75 µm	50.2	

COMMENTS  
 LOCATION: MAIN  
 CHAINAGE: 19+00  
 ELEVATION: 948

PER. *[Signature]*

*L. Galbraith*  
 10-1/10.03

PROJECT NO. K 1587

CLIENT Mount Polley Mining Corp. Attn: c.c. Knight Piesold


TO Knight Piesold  
 1400-150 West Pender St.  
 Vancouver, BC  
 V6C -2T8

ATTN: Les Galbraith @ 604-685-0147

PROJECT Construction Program - Mount Polley Mine  
 Testing Services  
 CONTRACTOR

SIEVE TEST NO. 50 DATE RECEIVED 2005.Sep.08 DATE TESTED 2005.Sep.17 DATE SAMPLED 2005.Aug.26

SUPPLIER SOURCE KP05-85  
 SPECIFICATION MATERIAL TYPE T111  
 SAMPLED BY Client, Talib  
 TESTED BY DJ  
 TEST METHOD WASHED




GRAVEL SIZES	PERCENT PASSING	GRADATION LIMITS
3" 75 mm		
2" 50 mm		
1 1/2" 37.5 mm	100.0	
1" 25 mm	98.3	
3/4" 19 mm	96.9	
1/2" 12.5 mm	94.7	
3/8" 9.5 mm	93.2	

SAND SIZES AND FINES	PERCENT PASSING	GRADATION LIMITS
No. 4 4.75 mm	89.1	
No. 10 2.00 mm	84.6	
No. 20 850 µm	80.3	
No. 40 425 µm	76.0	
No. 60 250 µm	70.5	
No. 100 150 µm	64.5	
No. 200 75 µm	55.8	

COMMENTS  
 LOCATION: MAIN  
 CHAINAGE: 18+50  
 ELEVATION: 947.60

PER. *KAS*



SCALE: N.T.S.		DATE: 2305/09/14
PROJECT NO: K-1587		DRAWING NO: 1587-837
MOUNT POLLEY MINE ATTN: KNIGHT PIESOLD ATTERBERG LIMITS OF KP-05-85		
GEONORTH ENGINEERING LTD. 1301 Kelliker Road, Tel. (250) 564-4304 Prince George, B.C. V2L 5S8, Fax (250) 564-9323		

GeoNorth Engineering Ltd.  
 1301 Kallihor Road Prince George, BC V2L5S8  
 Phone (250)564-4304; fax (250)564-9323

**MOISTURE - DENSITY  
 RELATIONSHIP REPORT**

PROJECT NO K 1587

CLIENT Mount Polley Mining Corp. Attn:  
 c.c. Knight Piesold

TO  
 Knight Piesold  
 1400-750 West Pender St.  
 Vancouver, BC  
 V6C -2T8


ATTN: Les Galbraith @ 604-685-0147

PROJECT Construction Program - Mount Polley Mine  
 Testing Services

CONTRACTOR

PROCTOR NO. 48      DATE TESTED 2005.Sep.14      DATE RECEIVED 2005.Sep.08      DATE SAMPLED 2005.Aug.26

INSITU MOISTURE	N/A %	COMPACTION STANDARD	Standard Proctor,
SAMPLED BY	Client, Talib		ASTM D698
TESTED BY	DJ	COMPACTION PROCEDURE	A: 101.6mm Mold,
SUPPLIER			Passing 4.75mm
SOURCE	KP05-85	RAMMER TYPE	Manual
MATERIAL IDENTIFICATION		PREPARATION	Moist
MAJOR COMPONENT	TILL	OVERSIZE CORRECTION METHOD	ASTM 4718
SIZE		RETAINED 4.75mm SCREEN	10.7 %
DESCRIPTION		OVERSIZE SPECIFIC GRAVITY	2.65
ROCK TYPE		TOTAL NUMBER OF TRIALS	3



TRIAL NUMBER	WET DENSITY (kg/m <sup>3</sup> )	DRY DENSITY (kg/m <sup>3</sup> )	MOISTURE CONTENT (%)
1	2015	1878	7.3
2	2196	1964	11.8
3	2150	1861	15.5

	MAXIMUM DRY DENSITY (kg/m <sup>3</sup> )	OPTIMUM MOISTURE CONTENT (%)
CALCULATED	2000	13.0
OVERSIZE CORRECTED	2054	11.7

COMMENTS

**GeoNorth Engineering Ltd.**

1301 Kelliher Road Prince George, BC V2L5S8

Phone (250)564-4304; fax (250)564-9323

**MOISTURE - DENSITY  
RELATIONSHIP REPORT**

PROJECT NO. K 1587

CLIENT Mount Polley Mining Corp. Attn:  
cc. Knight Piesold

TO  
Knight Piesold  
1400-750 West Pender St.  
Vancouver, BC  
V6C -2T8


ATTN: Les Galbraith @ 604-685-0147

PROJECT Construction Program - Mount Polley Mine  
Testing Services

CONTRACTOR

PROCTOR NO. 46      DATE TESTED 2005.Sep.01      DATE RECEIVED 2005.Aug.26      DATE SAMPLED 2005.Aug.24

INSITU MOISTURE	N/A %	COMPACTION STANDARD	Standard Proctor,
SAMPLED BY	MB, Client		ASTM D698
TESTED BY	DJ	COMPACTION PROCEDURE	A: 101.6mm Mold,
SUPPLIER			Passing 4.75mm
SOURCE	KP05-84	RAMMER TYPE	Manual
MATERIAL IDENTIFICATION		PREPARATION	Moist
MAJOR COMPONENT	TILL	OVERSIZE CORRECTION METHOD	ASTM 4718
SIZE		RETAINED 4.75mm SCREEN	10.4 %
DESCRIPTION		OVERSIZE SPECIFIC GRAVITY	2.65
ROCK TYPE		TOTAL NUMBER OF TRIALS	4



TRIAL NUMBER	WET DENSITY (kg/m <sup>3</sup> )	DRY DENSITY (kg/m <sup>3</sup> )	MOISTURE CONTENT (%)
1	1955	1785	9.5
2	2181	1947	12.0
3	2229	1952	14.2
4	2160	1862	16.0

	MAXIMUM DRY DENSITY (kg/m <sup>3</sup> )	OPTIMUM MOISTURE CONTENT (%)
CALCULATED	1970	13.0
OVERSIZE CORRECTED	2024	11.8

COMMENTS

LOCATION: MAIN, CHAINAGE: 19+00, ELEVATION: 947.5m

**GeoNorth Engineering Ltd.**

**SIEVE ANALYSIS REPORT**

1301 Kelliher Road Prince George, BC V2L5S8

**10 20 40 60 SERIES**

Phone (250)564-4304; fax (250)564-9323

PROJECT NO. K 1587

CLIENT Mount Polley Mining Corp. Attn:  
c.c. Knight Piesold

TO  
Knight Piesold  
1400-750 West Pender St.  
Vancouver, BC  
V6C -2T8

ATTN: Les Galbraith @ 604-685-0147

PROJECT Construction Program - Mount Polley Mine  
Testing Services

CONTRACTOR

SIEVE TEST NO. 49    DATE RECEIVED 2005.Aug.26    DATE TESTED 2005.Sep.01    DATE SAMPLED 2005.Aug.24

SUPPLIER SOURCE            KP05-84 SPECIFICATION MATERIAL TYPE    TILL	SAMPLED BY MB, Client TESTED BY DJ TEST METHOD WASHED
---	---

GRAVEL SIZES	PERCENT PASSING	GRADATION LIMITS	SAND SIZES AND FINES	PERCENT PASSING	GRADATION LIMITS
3"            75 mm			No. 4        4.75 mm	89.4	
2"            50 mm			No. 10       2.00 mm	81.6	
1 1/2"       37.5 mm	100.0		No. 20       850 µm	80.4	
1"            25 mm	99.3		No. 40       425 µm	76.3	
3/4"          19 mm	98.5		No. 60       250 µm	71.1	
1/2"          12.5 mm	96.6		No. 100      150 µm	65.7	
3/8"          9.5 mm	95.0		No. 200      75 µm	57.0	

COMMENTS  
 LOCATION: MAIN  
 CHAINAGE: 19+00  
 ELEVATION: 947.5m

Page 1 of 1                      2005.Sep.02    GeoNorth Engineering Ltd.                      PER. *[Signature]*



1301 Kallihor Road Prince George, BC V2L5S8  
 Phone (250)564-4304; fax (250)564-9323

PROJECT NO K 1587  
 CLIENT Mount Polley Mining Corp. Attn:  
 cc Knight Piesold

TO  
 Knight Piesold  
 1400-750 West Pender St.  
 Vancouver, BC  
 V6C -2T8


ATTN: Les Galbraith @ 604-685-0147

PROJECT Construction Program - Mount Polley Mine  
 Testing Services

CONTRACTOR

SIEVE TEST NO. 41 DATE RECEIVED 2005. Aug. 26 DATE TESTED 2005. Aug. 30 DATE SAMPLED 2005. Aug. 18

SUPPLIER SOURCE KP05-83  
 SPECIFICATION  
 MATERIAL TYPE TILL  
 SAMPLED BY MB, Client  
 TESTED BY DJ  
 TEST METHOD WASHED



GRAVEL SIZES	PERCENT PASSING	GRADATION LIMITS
3" 75 mm		
2" 50 mm	100.0	
1 1/2" 37.5 mm	98.6	
1" 25 mm	98.1	
3/4" 19 mm	95.8	
1/2" 12.5 mm	92.9	
3/8" 9.5 mm	91.2	

SAND SIZES AND FINES	PERCENT PASSING	GRADATION LIMITS
No. 4 4.75 mm	87.0	
No. 10 2.00 mm	80.6	
No. 20 850 µm	76.1	
No. 40 425 µm	72.1	
No. 60 250 µm	67.1	
No. 100 150 µm	61.9	
No. 200 75 µm	53.5	

COMMENTS  
 LOCATION: SOUTH EMBANKMENT  
 CHAINAGE: 0+75 ~ 8+75m  
 ELEVATION: 946.2m

Sampled Aug 19  
 Page 1 of 1

2005. Aug. 31 GeoNorth Engineering Ltd.

PER. *[Signature]*

**MOISTURE - DENSITY  
RELATIONSHIP REPORT**

PROJECT NO. K 1587

CLIENT Mount Polley Mining Corp. Attn:  
c.c. Knight Piesold

TO  
Knight Piesold  
1400-750 West Pender St.  
Vancouver, BC  
V6C -2T8


ATTN: Les Galbraith @ 604-685-0147

PROJECT Construction Program - Mount Polley Mine  
Testing Services

CONTRACTOR

PROCTOR NO. 39      DATE TESTED 2005.Aug.30      DATE RECEIVED 2005.Aug.26      DATE SAMPLED 2005.Aug.18

INSITU MOISTURE	N/A %	COMPACTION STANDARD	Standard Proctor,
SAMPLED BY	MB, Client		ASTM D698
TESTED BY	DJ	COMPACTION PROCEDURE	A: 10J, 6mm Mold,
SUPPLIER			Passing 4.75mm
SOURCE	KP05-83	RAMMER TYPE	Manual
MATERIAL IDENTIFICATION		PREPARATION	Moist
MAJOR COMPONENT	TILL	OVERSIZE CORRECTION METHOD	ASTM 4718
SIZE		RETAINED 4.75mm SCREEN	12.7 %
DESCRIPTION		OVERSIZE SPECIFIC GRAVITY	2.65
ROCK TYPE		TOTAL NUMBER OF TRIALS	4



TRIAL NUMBER	WET DENSITY (kg/m <sup>3</sup> )	DRY DENSITY (kg/m <sup>3</sup> )	MOISTURE CONTENT (%)
1	1954	1791	9.1
2	2198	1978	11.1
3	2212	1958	13.0
4	2151	1854	16.0

	MAXIMUM DRY DENSITY (kg/m <sup>3</sup> )	OPTIMUM MOISTURE CONTENT (%)
CALCULATED	1990	11.5
OVERSIZE CORRECTED	2055	10.2

COMMENTS

LOCATION: SOUTH EMBANKMENT, CHAINAGE: 0+75, ELEVATION: 946.2m

8+75

PROJECT NO. K 1587

CLIENT Mount Polley Mining Corp. Attn:  
 c.c Knight Picsold

TO  
 Knight Picsold  
 1400-750 West Pender St.  
 Vancouver, BC  
 V6C -2T8


ATTN: Les Galbraith @ 604-685-0147

PROJECT Construction Program - Mount Polley Mine  
 Testing Services

CONTRACTOR

PROCTOR NO. 45      DATE TESTED 2005.Sep.01      DATE RECEIVED 2005.Aug.26      DATE SAMPLED 2005.Aug.01

INSITU MOISTURE	N/A %	COMPACTION STANDARD	Standard Proctor,
SAMPLED BY	MB, Client		ASTM D698
TESTED BY	DJ	COMPACTION PROCEDURE	A: 101.6mm Mold, Passing 4.75mm
SUPPLIER		RAMMER TYPE	Manual
SOURCE	KP05-80	PREPARATION	Moist
MATERIAL IDENTIFICATION		OVERSIZE CORRECTION METHOD	ASTM 4718
MAJOR COMPONENT	TILL	RETAINED 4.75mm SCREEN	11.8 %
SIZE		OVERSIZE SPECIFIC GRAVITY	2.65
DESCRIPTION		TOTAL NUMBER OF TRIALS	4
ROCK TYPE			



TRIAL NUMBER	WET DENSITY (kg/m <sup>3</sup> )	DRY DENSITY (kg/m <sup>3</sup> )	MOISTURE CONTENT (%)
1	2136	1940	10.1
2	2250	2009	12.0
3	2208	1927	14.6
4	2145	1844	16.3

	MAXIMUM DRY DENSITY (kg/m <sup>3</sup> )	OPTIMUM MOISTURE CONTENT (%)
CALCULATED	2010	12.0
OVERSIZE CORRECTED	2069	10.7

COMMENTS  
 LOCATION: 10+50, ELEVATION: 943-946m

TO  
 Knight Piesold  
 1400-750 West Pender St.  
 Vancouver, BC  
 V6C -2T8


PROJECT NO. K 158 /  
 CLIENT Mount Polley Mining Corp. Attn:  
 cc. Knight Piesold

ATTN: Les Galbraith @ 604-685-0147

PROJECT Construction Program - Mount Polley Mine  
 Testing Services  
 CONTRACTOR

PROCTOR NO. 47      DATE TESTED 2005.Sep.01    DATE RECEIVED 2005.Aug.26    DATE SAMPLED 2005.Aug.08

INSITU MOISTURE	N/A %	COMPACTION STANDARD	Standard Proctor,
SAMPLED BY	MB, Client		ASTM D698
TESTED BY	DJ	COMPACTION PROCEDURE	A: 101.6mm Mold,
SUPPLIER			Passing 4.75mm
SOURCE	KP05-78	RAMMER TYPE	Manual
MATERIAL IDENTIFICATION		PREPARATION	Moist
MAJOR COMPONENT	TILL	OVERSIZE CORRECTION METHOD	None
SIZE		RETAINED 4.75mm SCREEN	%
DESCRIPTION		OVERSIZE SPECIFIC GRAVITY	
ROCK TYPE		TOTAL NUMBER OF TRIALS	4



TRIAL NUMBER	WET DENSITY (kg/m3)	DRY DENSITY (kg/m3)	MOISTURE CONTENT (%)
1	2263	2039	11.0
2	2247	1989	13.0
3	2108	1827	15.4
4	2176	1989	9.4

	MAXIMUM DRY DENSITY (kg/m3)	OPTIMUM MOISTURE CONTENT (%)
CALCULATED OVERSIZE CORRECTED	2040	11.0

COMMENTS

PROJECT NO. K 1587

CLIENT Mount Polley Mining Corp. Attn:  
cc. Knight Piesold

TO  
Knight Piesold  
1400-750 West Fender St.  
Vancouver, BC  
V6C -2T8


ATTN: Les Galbraith @ 604-685-0147

PROJECT Construction Program - Mount Polley Mine  
Testing Services

CONTRACTOR

SIEVE TEST NO. 44 DATE RECEIVED 2005. Aug. 26 DATE TESTED 2005. Aug. 30 DATE SAMPLED 2005. Aug. 03

SUPPLIER SOURCE KP05-18  
SPECIFICATION MATERIAL TYPE TILL  
SAMPLED BY MB, Client  
TESTED BY DJ  
TEST METHOD WASHED



GRAVEL SIZES	PERCENT PASSING	GRADATION LIMITS
3" 75 mm		
2" 50 mm	100.0	
1 1/2" 37.5 mm	99.2	
1" 25 mm	96.4	
3/4" 19 mm	94.7	
1/2" 12.5 mm	91.3	
3/8" 9.5 mm	89.1	

SAND SIZES AND FINES	PERCENT PASSING	GRADATION LIMITS
No. 4 4.75 mm	83.8	
No. 10 2.00 mm	78.7	
No. 20 850 µm	73.7	
No. 40 425 µm	69.1	
No. 60 250 µm	63.5	
No. 100 150 µm	57.3	
No. 200 75 µm	45.8	

COMMENTS  
LOCATION: 29+80  
ELEVATION: 946m

PROJECT NO. K 1587

CLIENT Mount Polley Mining Corp. Attn:  
c.c. Knight Piesold


TO  
Knight Piesold  
1400-750 West Pender St.  
Vancouver, BC  
V6C -2T8

ATTN: Les Galbraith @ 604-685-0147

PROJECT Construction Program - Mount Polley Mine  
Testing Services  
CONTRACTOR

PROCTOR NO. 41      DATE TESTED 2005 . Aug . 30      DATE RECEIVED 2005 . Aug . 26      DATE SAMPLED 2005 . Aug . 03

INSITU MOISTURE	N/A %	COMPACTION STANDARD	Standard Proctor,
SAMPLED BY	MB, Client		ASTM D698
TESTED BY	DJ	COMPACTION PROCEDURE	A: 101.6mm Mold, Passing 4.75mm
SUPPLIER		RAMMER TYPE	Manual
SOURCE	KP05-77	PREPARATION	Moist
MATERIAL IDENTIFICATION		OVERSIZE CORRECTION METHOD	ASTM 4718
MAJOR COMPONENT	FILL	RETAINED 4.75mm SCREEN	11.2 %
SIZE		OVERSIZE SPECIFIC GRAVITY	2.65
DESCRIPTION		TOTAL NUMBER OF TRIALS	4
ROCK TYPE			



TRIAL NUMBER	WET DENSITY (kg/m <sup>3</sup> )	DRY DENSITY (kg/m <sup>3</sup> )	MOISTURE CONTENT (%)
1	2115	1930	9.6
2	2237	2003	11.7
3	2201	1927	14.2
4	2148	1833	17.2

	MAXIMUM DRY DENSITY (kg/m <sup>3</sup> )	OPTIMUM MOISTURE CONTENT (%)
CALCULATED	2000	11.5
OVERSIZE CORRECTED	2056	10.3

COMMENTS  
LOCATION: PERIMETER, ELEVATION: 946.3m

32+00

PROJECT NO. K 1587  
CLIENT Mount Polley Mining Corp. Attn:  
c.c. Knight Piesold

TO  
Knight Piesold  
1400-750 West Pender St.  
Vancouver, BC  
V6C -2T8


ATTN: Les Galbraith @ 604-685-0147

PROJECT Construction Program - Mount Polley Mine  
Testing Services

CONTRACTOR

SIEVE TEST NO. 43 DATE RECEIVED 2005.Aug.26 DATE TESTED 2005.Aug.29 DATE SAMPLED 2005.Aug.03

SUPPLIER SOURCE KP05-77  
SPECIFICATION MATERIAL TYPE TILL  
SAMPLED BY MB, Client  
TESTED BY DJ  
TEST METHOD WASHED



GRAVEL SIZES	PERCENT PASSING	GRADATION LIMITS
3" 75 mm		
2" 50 mm		
1 1/2" 37.5 mm	100.0	
1" 25 mm	97.9	
3/4" 19 mm	96.6	
1/2" 12.5 mm	94.2	
3/8" 9.5 mm	92.2	

SAND SIZES AND FINES	PERCENT PASSING	GRADATION LIMITS
No. 4 4.75 mm	88.2	
No. 10 2.00 mm	82.4	
No. 20 850 µm	77.3	
No. 40 425 µm	72.3	
No. 60 250 µm	65.8	
No. 100 150 µm	59.2	
No. 200 75 µm	48.4	

COMMENTS  
LOCATION: PERIMETER  
ELEVATION: 946.3m

PER.

PROJECT NO. K 1587

CLIENT Mount Polley Mining Corp. Attn:  
 cc Knight Piesold

TO  
 Knight Piesold  
 1400-750 West Pender St.  
 Vancouver, BC  
 V6C -2T8


ATTN: Les Galbraith @ 604-685-0147

PROJECT Construction Program - Mount Polley Mine  
 Testing Services

CONTRACTOR

PROCTOR NO. 40 DATE TESTED 2005-Aug-29 DATE RECEIVED 2005-Aug-26 DATE SAMPLED 2005-Aug-03

INSITU MOISTURE	N/A %	COMPACTION STANDARD	Standard Proctor,
SAMPLED BY	MB, Client		ASTM D698
TESTED BY	DJ	COMPACTION PROCEDURE	A: 101.6mm Mold,
SUPPLIER			Passing 4.75mm
SOURCE	KP05-76	RAMMER TYPE	Manual
MATERIAL IDENTIFICATION		PREPARATION	Moist.
MAJOR COMPONENT	TILL	OVERSIZE CORRECTION METHOD	ASTM 4718
SIZE		RETAINED 4.75mm SCREEN	11.3 %
DESCRIPTION		OVERSIZE SPECIFIC GRAVITY	2.65
ROCK TYPE		TOTAL NUMBER OF TRIALS	4



TRIAL NUMBER	WET DENSITY (kg/m <sup>3</sup> )	DRY DENSITY (kg/m <sup>3</sup> )	MOISTURE CONTENT (%)
1	2182	1969	10.8
2	2240	2005	11.7
3	2168	1902	14.0
4	2092	1782	17.4

	MAXIMUM DRY DENSITY (kg/m <sup>3</sup> )	OPTIMUM MOISTURE CONTENT (%)
CALCULATED	2010	12.0
OVERSIZE CORRECTED	2066	10.8

COMMENTS

LOCATION: MAIN EMBANKMENT, CHAINAGE: 31+00, ELEVATION: 946m



PROJECT NO K 1587  
 CLIENT Mount Polley Mining Corp. Attn:  
 C.C. Knight Piesold

TO  
 Knight Piesold  
 1400-750 West Pender St.  
 Vancouver, BC  
 V6C -2T8


ATTN: Les Galbraith @ 604-685-0147

PROJECT Construction Program - Mount Polley Mine  
 Testing Services

CONTRACTOR

SIEVE TEST NO 42 DATE RECEIVED 2005. Aug. 26 DATE TESTED 2005. Aug. 29 DATE SAMPLED 2005. Aug. 03

SUPPLIER SOURCE KP05-76  
 SPECIFICATION MATERIAL TYPE TILL  
 SAMPLED BY MB, Client  
 TESTED BY DJ  
 TEST METHOD WASHED



GRAVEL SIZES	PERCENT PASSING	GRADATION LIMITS
3" 75 mm		
2" 50 mm	100.0	
1 1/2" 37.5 mm	99.2	
1" 25 mm	99.0	
3/4" 19 mm	97.5	
1/2" 12.5 mm	95.0	
3/8" 9.5 mm	93.1	

SAND SIZES AND FINES	PERCENT PASSING	GRADATION LIMITS
No. 4 4.75 mm	88.1	
No. 10 2.00 mm	82.9	
No. 20 850 µm	77.7	
No. 40 425 µm	72.9	
No. 60 250 µm	67.0	
No. 100 150 µm	60.7	
No. 200 75 µm	49.7	

COMMENTS  
 LOCATION: MAIN EMBANKMENT  
 CHAINAGE: 31+00  
 ELEVATION: 946m

PER.

PROJECT NO. K 1587

CLIENT Mount Polley Mining Corp. Attn:  
 c.c. Knight Piesold

TO  
 Mount Polley Mining Corp. Attn:  
 Knight Piesold  
 P.O Box 12  
 Bulkley, BC  
 VOL -1N0


ATTN: Terry Isaacs @ 250-790-2268

PROJECT Construction Program - Mount Polley Mine  
 Testing Services

CONTRACTOR

PROCTOR NO. 34 DATE TESTED 2005.Aug.23 DATE RECEIVED 2005.Aug.04 DATE SAMPLED 2005.Aug.03

INSITU MOISTURE	N/A %	COMPACTION STANDARD	Standard Proctor,
SAMPLED BY	MB, Client		ASTM D698
TESTED BY	BO	COMPACTION PROCEDURE	A: 101.6mm Mold,
SUPPLIER			Passing 4.75mm
SOURCE	KP05-68	RAMMER TYPE	Manual
MATERIAL IDENTIFICATION		PREPARATION	Moist
MAJOR COMPONENT	Fill	OVERSIZE CORRECTION METHOD	ASTM 4718
SIZE		RETAINED 4.75mm SCREEN	18.6 %
DESCRIPTION	GRAVELLY	OVERSIZE SPECIFIC GRAVITY	2.65
ROCK TYPE		TOTAL NUMBER OF TRIALS	4



TRIAL NUMBER	WET DENSITY (kg/m <sup>3</sup> )	DRY DENSITY (kg/m <sup>3</sup> )	MOISTURE CONTENT (%)
1	2086	1942	7.4
2	2222	2026	9.7
3	2282	2028	12.5
4	2202	1930	14.1

	MAXIMUM DRY DENSITY (kg/m <sup>3</sup> )	OPTIMUM MOISTURE CONTENT (%)
CALCULATED	2050	11.0
OVERSIZE CORRECTED	2140	9.1

COMMENTS

1301 Kelliher Road Prince George, BC V2L5S8  
 Phone (250)564-4304; fax (250)564-9323

PROJECT NO K 1587

CLIENT Mount Polley Mining Corp. Attn:  
 C.C. Knight Piesold

TO  
 Mount Polley Mining Corp. Attn:  
 Knight Piesold  
 P.O Box 12  
 Likely, BC  
 VOL -1N0


ATTN: Terry Isaacs @ 250-790-2268

PROJECT Construction Program - Mount Polley Mine  
 Testing Services

CONTRACTOR

SIEVE TEST NO. 35 DATE RECEIVED 2005.Aug.04 DATE TESTED 2005.Aug.23 DATE SAMPLED 2005.Aug.03


SUPPLIER SOURCE KP05-68  
 SPECIFICATION MATERIAL TYPE TILL  
 SAMPLED BY MB, Client  
 TESTED BY BO  
 TEST METHOD WASHED



GRAVEL SIZES	PERCENT PASSING	GRADATION LIMITS
3" 75 mm	100.0	
2" 50 mm	99.1	
1 1/2" 37.5 mm	96.4	
1" 25 mm	94.8	
3/4" 19 mm	91.0	
1/2" 12.5 mm	88.7	

SAND SIZES AND FINES	PERCENT PASSING	GRADATION LIMITS
No. 4 4.75 mm	81.2	
No. 10 2.00 mm	75.9	
No. 20 850 µm	71.1	
No. 40 425 µm	66.6	
No. 60 250 µm	61.1	
No. 100 150 µm	55.5	
No. 200 75 µm	46.2	

COMMENTS  
 CHAINAGE: 18+00  
 ELEVATION: 945.8m



<p><b>GEONORTH ENGINEERING LTD.</b>                  1303 Kelliker Road, Tel. (250) 564-4304                  Prince George, B.C., V2L 5S8, Fax (250) 564-9323</p>		<p><b>MOUNT POLLEY MINE</b>                  ATTN: KNIGHT PIESOLD                  ATTERBERG LIMITS OF KP-05-68</p>	
SCALE:	N.T.S.	DATE:	2005/05/16
PROJECT NO:	K-1567	DRAWING NO.	1587-236

PROJECT NO. K 1507

CLIENT Mount Polley Mining Corp, Attn:  
 C.C. Knight Piesold

TO  
 Mount Polley Mining Corp, Attn:  
 Knight Piesold  
 P.O Box 12  
 Likely, BC  
 VOL -1N0


ATTN: Terry Isaacs @ 250-790-2268

PROJECT Construction Program - Mount Polley Mine  
 Testing Services

CONTRACTOR

PROCTOR NO. 33      DATE TESTED 2005.Aug.23      DATE RECEIVED 2005.Aug.04      DATE SAMPLED 2005.Aug.03

INSITU MOISTURE	N/A %	COMPACTION STANDARD	Standard Proctor,
SAMPLED BY	MB, Client		ASTM D698
TESTED BY	HO	COMPACTION PROCEDURE	A: 101.6mm Mold,
SUPPLIER			Passing 4.75mm
SOURCE	KP05-67	RAMMER TYPE	Manual
MATERIAL IDENTIFICATION		PREPARATION	Moist
MAJOR COMPONENT	TILL	OVERSIZE CORRECTION METHOD	ASTM 4718
SIZE		RETAINED 4.75mm SCREEN	15.1 %
DESCRIPTION	GRAVELLY	OVERSIZE SPECIFIC GRAVITY	2.65
ROCK TYPE		TOTAL NUMBER OF TRIALS	4



TRIAL NUMBER	WET DENSITY (kg/m3)	DRY DENSITY (kg/m3)	MOISTURE CONTENT (%)
1	2067	1919	7.7
2	2211	2027	9.1
3	2295	2053	11.8
4	2245	1983	13.2

	MAXIMUM DRY DENSITY (kg/m3)	OPTIMUM MOISTURE CONTENT (%)
CALCULATED	2070	10.5
OVERSIZE CORRECTED	2141	9.1

COMMENTS

PROJECT NO. K 1587

CLIENT Mount Polley Mining Corp. Attn:  
cc Knight Piesold

TO  
Mount Polley Mining Corp. Attn:  
Knight Piesold  
P.O Box 12  
Likely, BC  
VOL -1N0


ATTN: Terry Isaacs @ 250-790-2268

PROJECT Construction Program - Mount Polley Mine  
Testing Services

CONTRACTOR

SIEVE TEST NO. 34 DATE RECEIVED 2005-Aug.01 DATE TESTED 2005-Aug.23 DATE SAMPLED 2005-Aug.03

SUPPLIER SOURCE KP05-67  
SPECIFICATION MATERIAL TYPE T.J.L.L.  
SAMPLED BY MB, Client  
TESTED BY BO  
TEST METHOD WASHED




GRAVEL SIZES	PERCENT PASSING	GRADATION LIMITS
3" 75 mm		
2" 50 mm	100.0	
1 1/2" 37.5 mm	99.6	
1" 25 mm	97.7	
3/4" 19 mm	96.3	
1/2" 12.5 mm	94.6	
3/8" 9.5 mm	93.0	

SAND SIZES AND FINES	PERCENT PASSING	GRADATION LIMITS
No. 4 4.75 mm	84.7	
No. 10 2.00 mm	79.8	
No. 20 850 µm	74.8	
No. 40 425 µm	70.5	
No. 60 250 µm	65.1	
No. 100 150 µm	59.6	
No. 200 75 µm	51.2	

COMMENTS  
CHAINAGE: 32+25  
ELEVATION: 944.6m

PER.



<p><b>GEONORTH ENGINEERING LTD.</b>          1301 Kellner Road, Tel (250) 564-4304          Prince George, B.C., V2L 5S8, Fax (250) 564-9323</p>		<p><b>MOUNT POLLEY MINE</b>          ATTN: KNIGHT PIESOLD          ATTERBERG LIMITS OF KP-05-67</p>	
<p>SCALE: N.T.S.</p>	<p>PROJECT NO: K-1567</p>	<p>DATE: 2005/06/ 8</p>	<p>DRAWING NO. 1567-935</p>

PROJECT NO. K 1587

CLIENT Mount Polley Mining Corp. Attn:  
 C.C. Knight Piesold

TO  
 Mount Polley Mining Corp. Attn:  
 Knight Piesold  
 P.O. Box 12  
 Likely, BC  
 VOL -1N0


ATTN: Terry Isaacs @ 250-790-2268

PROJECT Construction Program - Mount Polley Mine  
 Testing Services

CONTRACTOR

PROCTOR NO. 32      DATE TESTED 2005.Aug.22      DATE RECEIVED 2005.Aug.04      DATE SAMPLED 2005.Aug.03

INSITU MOISTURE N/A %	COMPACTION STANDARD	Standard Proctor,
SAMPLED BY MB, Client		ASTM D698
TESTED BY BO	COMPACTION PROCEDURE	A: 101.6mm Mold,
SUPPLIER		Passing 4.75mm
SOURCE KP05-66	RAMMER TYPE	Manual
MATERIAL IDENTIFICATION	PREPARATION	Moist
MAJOR COMPONENT TILL	OVERSIZE CORRECTION METHOD	ASTM 4718
SIZE	RETAINED 4.75mm SCREEN	18.3 %
DESCRIPTION GRAVELLY	OVERSIZE SPECIFIC GRAVITY	2.65
ROCK TYPE	TOTAL NUMBER OF TRIALS	4



TRIAL NUMBER	WET DENSITY (kg/m <sup>3</sup> )	DRY DENSITY (kg/m <sup>3</sup> )	MOISTURE CONTENT (%)
1	2115	1980	6.8
2	2161	1992	8.5
3	2285	2053	11.3
4	2254	1982	13.7

	MAXIMUM DRY DENSITY (kg/m <sup>3</sup> )	OPTIMUM MOISTURE CONTENT (%)
CALCULATED	2050	11.5
OVERSIZE CORRECTED	2139	9.6

COMMENTS



PROJECT NO. K 1587

CLIENT Mount Polley Mining Corp. Attn:  
C.C. Knight Piesold

TO  
Mount Polley Mining Corp. Attn:  
Knight Piesold  
P.O. Box 12  
Likely, BC  
VOL -1N0


ATTN: Terry Isaacs @ 250-790-2268

PROJECT Construction Program - Mount Polley Mine  
Testing Services

CONTRACTOR

SIEVE TEST NO. 33 DATE RECEIVED 2005. Aug. 04 DATE TESTED 2005. Aug. 23 DATE SAMPLED 2005. Aug. 03


SUPPLIER SOURCE KP05-66  
SPECIFICATION MATERIAL TYPE TILL  
SAMPLED BY MB, Client  
TESTED BY BO  
TEST METHOD WASHED



GRAVEL SIZES	PERCENT PASSING	GRADATION LIMITS
3" 75 mm	100.0	
2" 50 mm	100.0	
1 1/2" 37.5 mm	99.4	
1" 25 mm	97.8	
3/4" 19 mm	96.1	
1/2" 12.5 mm	92.7	
3/8" 9.5 mm	90.2	

SAND SIZES AND FINES	PERCENT PASSING	GRADATION LIMITS
No. 4 4.75 mm	81.5	
No. 10 2.00 mm	76.8	
No. 20 850 µm	72.4	
No. 40 475 µm	67.9	
No. 60 250 µm	62.3	
No. 100 150 µm	56.3	
No. 200 75 µm	47.4	

COMMENTS  
CHAINAGE: 39+00  
ELEVATION: 944.3m



<p><b>GEONORTH ENGINEERING LTD.</b>                  1301 Kellher Road, Tel (250) 564-4304                  Prince George, B.C. V2L 5S8, Fax (250) 564-9323</p>		<p><b>MOUNT POLLEY MINE</b>                  ATTN: KNIGHT PIESOLD                  ATTERBERG LIMITS OF KP-05-56</p>	
SCALE:	N.T.S.	DATE:	2005/08/18
PROJECT NO:	K-15B7	DRAWING NO.	1587-234

TO  
Knight Piesold  
1400-750 West Pender St.  
Vancouver, BC  
V6C 2T8

PROJECT NO. K 1587  
CLIENT Mount Polley Mining Corp. Attn:  
cc. Knight Piesold


ATTN: Les Galbraith @ 604-685-0147

PROJECT Construction Program - Mount Polley Mine  
Testing Services

CONTRACTOR

PROCTOR NO. 31      DATE TESTED 2005.Aug.23      DATE RECEIVED 2005.Aug.04      DATE SAMPLED 2005.Aug.03

INSITU MOISTURE	N/A %	COMPACTION STANDARD	Standard Proctor,
SAMPLED BY	MB, Client		ASTM D698
TESTED BY	BO	COMPACTION PROCEDURE	A: 101.6mm Mold,
SUPPLIER			Passing 4.75mm
SOURCE	KP05-65	RAMMER TYPE	Manual
MATERIAL IDENTIFICATION		PREPARATION	Moist
MAJOR COMPONENT	TILL	OVERSIZE CORRECTION METHOD	ASTM 4/18
SIZE		RETAINED 4.75mm SCREEN	17.1 %
DESCRIPTION	GRAVELLY	OVERSIZE SPECIFIC GRAVITY	2.65
ROCK TYPE		TOTAL NUMBER OF TRIALS	4



TRIAL NUMBER	WET DENSITY (kg/m³)	DRY DENSITY (kg/m³)	MOISTURE CONTENT (%)
1	2100	1966	6.8
2	2226	2033	9.5
3	2292	2063	11.1
4	2260	1986	13.8

	MAXIMUM DRY DENSITY (kg/m³)	OPTIMUM MOISTURE CONTENT (%)
CALCULATED	2060	11.5
OVERSIZE CORRECTED	2142	9.7

COMMENTS

101-1/10.03

PROJECT NO. K 1587

CLIENT Mount Polley Mining Corp. Attn:  
 C.C. Knight Piesold

TO

Knight Piesold  
 1400-750 West Pender St.  
 Vancouver, BC  
 V6C -2T8


ATTN: Les Galbraith @ 604-685-0147

PROJECT Construction Program - Mount Polley Mine  
 Testing Services

CONTRACTOR

SIEVE TEST NO 32 DATE RECEIVED 2005, Aug. 04 DATE TESTED 2005, Aug. 23 DATE SAMPLED 2005, Aug. 03

SUPPLIER SOURCE KP05-65  
 SPECIFICATION MATERIAL TYPE TILL  
 SAMPLED BY MB, Client  
 TESTED BY BO  
 TEST METHOD WASHED




GRAVEL SIZES	PERCENT PASSING	GRADATION LIMITS
3" 75 mm		
2" 50 mm	100.0	
1 1/2" 37.5 mm	98.6	
1" 25 mm	96.7	
3/4" 19 mm	93.5	
1/2" 12.5 mm	89.4	
3/8" 9.5 mm	87.3	

SAND SIZES AND FINES	PERCENT PASSING	GRADATION LIMITS
No. 4 4.75 mm	82.7	
No. 10 2.00 mm	78.2	
No. 20 850 µm	74.1	
No. 40 425 µm	69.9	
No. 60 250 µm	64.5	
No. 100 150 µm	59.0	
No. 200 75 µm	50.0	

COMMENTS

CHAINAGE: 43+25  
 ELEVATION: 945.8m

PER. *KPS*



SCALE:	NTS	DATE:	2005/09/18
PROJECT NO:	K-1587	DRAWING NO.	1587-B33

MOUNT POLLEY MINE  
 ATTN: KNIGHT PIESOLD  
 ATTERBERG LIMITS OF KP-05-65

**GEONORTH ENGINEERING LTD.**  
 1201 Kellher Road, Tel. (250) 564-4304  
 Prince George, B.C., V2L 5S8, Fax (250) 564-9323

TO  
 Knight Piesold  
 1400-750 West Pender St.  
 Vancouver, BC  
 V6C -2T8

PROJECT NO. K 1587  
 CLIENT Mount Polley Mining Corp. Attn:  
 c.c. Knight Piesold


ATTN: Les Calbraith @ 604-685-0141

PROJECT Construction Program - Mount Polley Mine  
 Testing Services

CONTRACTOR

PROCTOR NO. 30      DATE TESTED 2005.Aug.22      DATE RECEIVED 2005.Aug.04      DATE SAMPLED 2005.Aug.03

INSITU MOISTURE	N/A %	COMPACTION STANDARD	Standard Proctor, ASTM D698
SAMPLED BY	MH, Client	COMPACTION PROCEDURE	A: 101.6mm Mold, Passing 4.75mm
TESTED BY	BO	RAMMER TYPE	Manual
SUPPLIER		PREPARATION	Moist
SOURCE	KP05-64	OVERSIZE CORRECTION METHOD	ASTM 4718
MATERIAL IDENTIFICATION		RETAINED 4.75mm SCREEN	13.9 %
MAJOR COMPONENT	TILL	OVERSIZE SPECIFIC GRAVITY	2.65
SIZE	25MM	TOTAL NUMBER OF TRIALS	4
DESCRIPTION	GRAVELLY		
ROCK TYPE			



TRIAL NUMBER	WET DENSITY (kg/m3)	DRY DENSITY (kg/m3)	MOISTURE CONTENT (%)
1	2156	2017	6.9
2	2284	2092	9.2
3	2262	2040	10.9
4	2067	1963	5.3

	MAXIMUM DRY DENSITY (kg/m3)	OPTIMUM MOISTURE CONTENT (%)
CALCULATED	2090	9.5
OVERSIZE CORRECTED	2153	8.3

COMMENTS

PROJECT NO. K 1587  
 CLIENT Mount Polley Mining Corp. Attn:  
 C.C. Knight Piesold


TO  
 Knight Piesold  
 1400-750 West Pender St.  
 Vancouver, BC  
 V6C -2T8

ATTN: Les Galbraith @ 604-685-0147

PROJECT Construction Program - Mount Polley Mine  
 Testing Services  
 CONTRACTOR

SIEVE TEST NO. 31 DATE RECEIVED 2005. Aug. 04 DATE TESTED 2005. Aug. 22 DATE SAMPLED 2005. Aug. 03

SUPPLIER SOURCE KPO5-64  
 SPECIFICATION MATERIAL TYPE TILL  
 SAMPLED BY MB, Client  
 TESTED BY BO  
 TEST METHOD WASHED




GRAVEL SIZES	PERCENT PASSING	GRADATION LIMITS
3"	75 mm	
2"	50 mm	100.0
1 1/2"	37.5 mm	97.8
1"	25 mm	96.3
3/4"	19 mm	95.4
1/2"	12.5 mm	93.1
3/8"	9.5 mm	91.5

SAND SIZES AND FINES	PERCENT PASSING	GRADATION LIMITS
No. 4	4.75 mm	86.0
No. 10	2.00 mm	82.6
No. 20	850 µm	78.0
No. 40	425 µm	73.5
No. 60	250 µm	67.9
No. 100	150 µm	61.9
No. 200	75 µm	52.2

COMMENTS  
 CHAINAGE: 40150  
 ELEVATION: 945.9m

PER. *[Signature]*



<p><b>GEONORTH ENGINEERING LTD.</b>          1301 Kellner Road, Tel. (250) 564-4304          Prince George, B.C., V2L 5S8, Fax (250) 564-9323</p>		<p><b>MOUNT POLLEY MINE</b>          ATTN: KNIGHT PIESOLD          ATTERBERG LIMITS OF XP-05-64</p>	
<p>SCALE: N.T.S</p>	<p>PROJECT NO: K-1587</p>	<p>DATE: 2005/09/15</p>	<p>DRAWING NO. 1587-B32</p>



PROJECT NO. K 1587  
 CLIENT Mount Polley Mining Corp. Attn:  
 cc Knight Piesold


TO  
 Knight Piesold  
 1400-750 West Pender St.  
 Vancouver, BC  
 V6C -2T8

ATTN: Les Galbraith @ 604-685-0147

PROJECT Construction Program - Mount Polley Mine  
 Testing Services  
 CONTRACTOR

SIEVE TEST NO. 30 DATE RECEIVED 2005.Aug.04 DATE TESTED 2005.Aug.19 DATE SAMPLED 2005.Aug.03

SUPPLIER SOURCE KP05-63  
 SPECIFICATION MATERIAL TYPE TILL  
 SAMPLED BY MB, Client  
 TESTED BY BO  
 TEST METHOD WASHED




GRAVEL SIZES	PERCENT PASSING	GRADATION LIMITS
3"	75 mm	
2"	50 mm	100.0
1 1/2"	37.5 mm	99.5
1"	25 mm	97.1
3/4"	19 mm	95.2
1/2"	12.5 mm	92.3
3/8"	9.5 mm	89.8

SAND SIZES AND FINES	PERCENT PASSING	GRADATION LIMITS
No. 4	4.75 mm	82.8
No. 10	2.00 mm	78.8
No. 20	850 µm	74.8
No. 40	425 µm	70.9
No. 60	250 µm	65.7
No. 100	150 µm	60.4
No. 200	75 µm	51.8

COMMENTS  
 CHAINAGE: 37+00  
 ELEVATION: 945.5m

PER: *[Signature]*



SCALE:	NTS	DATE:	2005/08/17
PROJECT NO.:	K-1597	DRAWING NO.:	1587-B31

MOUNT POLLEY MINE  
 ATTN: KNIGHT PIESOLD  
 ATTERBERG LIMITS OF KP-05-63

**GEONORTH ENGINEERING LTD.**  
 1301 Keibler Road, Tel: (250) 564-4304  
 Prince George, B.C., V2L 5S8, Fax (250) 564-9323

PROJECT NO. K 1587

CLIENT Mount Polley Mining Corp. Attn:  
 c.c. Knight Piesold

TO  
 Mount Polley Mining Corp. Attn:  
 Knight Piesold  
 P.O. Box 12  
 Likely, BC  
 VOL -1N0

ATTN: Terry Isaacs @ 250-790-2268


PROJECT Construction Program - Mount Polley Mine  
 Testing Services

CONTRACTOR

SIEVE TEST NO. 27 DATE RECEIVED 2005.Aug.04 DATE TESTED 2005.Aug.17 DATE SAMPLED 2005.Aug.04

SUPPLIER  
 SOURCE KP-05-62  
 SPECIFICATION  
 MATERIAL TYPE Till, Gravelly

SAMPLED BY Client, MB  
 TESTED BY BO  
 TEST METHOD WASHED



GRAVEL SIZES	PERCENT PASSING	GRADATION LIMITS
3" 75 mm	100.0	
2" 50 mm	97.8	
1 1/2" 37.5 mm		
1" 25 mm	95.7	
3/4" 19 mm	93.4	
1/2" 12.5 mm	89.0	
3/8" 9.5 mm	86.3	

SAND SIZES AND FINES	PERCENT PASSING	GRADATION LIMITS
No. 4 4.75 mm	78.4	
No. 10 2.00 mm	74.5	
No. 20 850 µm	70.6	
No. 40 425 µm	66.7	
No. 60 250 µm	61.6	
No. 100 150 µm	56.2	
No. 200 75 µm	47.4	

COMMENTS  
 CHAINAGE: 42+25  
 ELEVATION: 944.9m

**MOISTURE - DENSITY  
RELATIONSHIP REPORT**

PROJECT NO K 1587

CLIENT Mount Polley Mining Corp. Attn:  
c.c. Knight Piesold

TO  
Mount Polley Mining Corp. Attn:  
Knight Piesold  
P.O Box 12  
Likely, BC  
VOL -1N0


ATTN: Torry Isaacs @ 250-190-2268

PROJECT Construction Program - Mount Polley Mine  
Testing Services

CONTRACTOR

PROCTOR NO. 26      DATE TESTED 2005.Aug.18      DATE RECEIVED 2005.Aug.04      DATE SAMPLED 2005.Aug.04


INSITU MOISTURE	N/A %	COMPACTION STANDARD	Standard Proctor,
SAMPLED BY	Client, MB		ASTM D698
TESTED BY	BO	COMPACTION PROCEDURE	A: 101.6mm Mold,
SUPPLIER			Passing 4.75mm
SOURCE	KP-05-62	RAMMER TYPE	Manual
MATERIAL IDENTIFICATION		PREPARATION	Moist
MAJOR COMPONENT	TILL	OVERSIZE CORRECTION METHOD	ASTM 4718
SIZE	50MM	RETAINED 4.75mm SCREEN	21.2 %
DESCRIPTION	GRAVELLY	OVERSIZE SPECIFIC GRAVITY	2.65
ROCK TYPE		TOTAL NUMBER OF TRIALS	4




TRIAL NUMBER	WET DENSITY (kg/m <sup>3</sup> )	DRY DENSITY (kg/m <sup>3</sup> )	MOISTURE CONTENT (%)
1	2095	1924	8.9
2	2216	2015	10.0
3	2264	2018	12.2
4	2226	1958	13.7

	MAXIMUM DRY DENSITY (kg/m <sup>3</sup> )	OPTIMUM MOISTURE CONTENT (%)
CALCULATED	2040	11.0
OVERSIZE CORRECTED	2145	8.9


COMMENTS



<p><b>GEONORTH ENGINEERING LTD.</b>                  1301 Kelliker Road, Tel. (250) 564-4304                  Prince George, B.C. V2L 5S8, Fax (250) 564-9323</p>	<p><b>MOUNT POLLEY MINE</b>                  ATTN: KNIGHT PIESOLD                  ATTERBERG LIMITS OF XP-05-62</p>		<p>SCALE: N.T.S.</p>	<p>DATE: 2005/08/17</p>
	<p>PROJECT NO: K-1587</p>		<p>DRAWING NO: 1597-33C</p>	



SCALE:	N.T.S.	DATE:	2005/07/26
PROJECT NO.:	K-587	DRAWING NO.:	1537-926
MOUNT POLLEY MINE ATTN: KNIGHT PIESOLD ATTERBERG LIMITS OF KP-05-59		GEONORTH ENGINEERING LTD. 1301 Kelliker Road, Tel (250) 564-4304 Prince George, B.C. V2L 5S8, Fax (250) 564-9323	



<p><b>SCALE:</b> N.T.S.</p> <p><b>PROJECT NO.:</b> K-1587</p>		<p><b>DATE:</b> 2005/07/26</p> <p><b>DRAWING NO.:</b> 1587-825</p>
<p><b>MOUNT POLLEY MINE</b>  <b>ATTN: KNIGHT PIESOLD</b>  <b>ATTERBERG LIMITS OF KP-05-57</b></p>		
<p><b>GEONORTH ENGINEERING LTD.</b>                  1301 Kelliker Road, Tel. (250) 564-0304                  Prince George, B.C., V2L 5S8, Fax (250) 564-9323</p>		

PROJECT NO. K 1587

CLIENT Mount Polley Mining Corp. Attn:  
c.c. Knight Piesold

TO  
Mount Polley Mining Corp. Attn:  
Knight Piesold  
P.O Box 12  
Likely, BC  
VOL -1N0


ATTN: Terry Isaacs @ 250-790-2268

PROJECT Construction Program - Mount Polley Mine  
Testing Services

CONTRACTOR

PROCTOR NO. 22 DATE TESTED 2005.Jul.27 DATE RECEIVED 2005.Jul.21 DATE SAMPLED 2005.Jul.19

INSITU MOISTURE	N/A %	COMPACTION STANDARD	Standard Proctor,
SAMPLED BY	Client, MB		ASTM DG98
TESTED BY	BO	COMPACTION PROCEDURE	A: 101.6mm Mold,
SUPPLIER			Passing 4.75mm
SOURCE	KP05-57	RAMMER TYPE	Manual
MATERIAL IDENTIFICATION		PREPARATION	Moist
MAJOR COMPONENT	TILL	OVERSIZE CORRECTION METHOD	ASTM 4718
SIZE		RETAINED 4.75mm SCREEN	24.2 %
DESCRIPTION	GRAVELLY	OVERSIZE SPECIFIC GRAVITY	2.65
ROCK TYPE		TOTAL NUMBER OF TRIALS	4



TRIAL NUMBER	WET DENSITY (kg/m3)	DRY DENSITY (kg/m3)	MOISTURE CONTENT (%)
1	2061	1928	6.9
2	2220	2044	8.6
3	2312	2096	10.3
4	2267	2017	12.4

	MAXIMUM DRY DENSITY (kg/m3)	OPTIMUM MOISTURE CONTENT (%)
CALCULATED	2100	10.5
OVERSIZE CORRECTED	2211	8.2

COMMENTS



1301 Kelliher Road Prince George, BC V2L3S8  
 Phone (250)564-4304; fax (250)564-9323

PROJECT NO. K 158/

CLIENT Mount Polley Mining Corp. Attn:  
 cc. Knight Piesold


TO  
 Mount Polley Mining Corp. Attn:  
 Knight Piesold  
 P.O Box 12  
 Likely, BC  
 VOI. -1N0

ATTN: Terry Isaacs @ 250-790-2268

PROJECT Construction Program - Mount Polley Mine  
 Testing Services  
 CONTRACTOR

SIEVE TEST NO 22 DATE RECEIVED 2005.Jul.21 DATE TESTED 2005.Jul.26 DATE SAMPLED 2005.Jul.19

SUPPLIER SOURCE KP05-57  
 SPECIFICATION MATERIAL TYPE TILL, GRAVELLY  
 SAMPLED BY Client, MB  
 TESTED BY DJ  
 TEST METHOD WASHED




GRAVEL SIZES	PERCENT PASSING	GRADATION LIMITS
3" / 75 mm	100.0	
2" / 50 mm	96.0	
1 1/2" / 37.5 mm	92.8	
1" / 25 mm	89.8	
3/4" / 19 mm	86.8	
1/2" / 12.5 mm	83.2	
3/8" / 9.5 mm	81.1	


SAND SIZES AND FINES	PERCENT PASSING	GRADATION LIMITS
No. 4 / 4.75 mm	75.6	
No. 10 / 2.00 mm	70.1	
No. 20 / 850 µm	65.3	
No. 40 / 425 µm	60.9	
No. 60 / 250 µm	55.3	
No. 100 / 150 µm	49.5	
No. 200 / 75 µm	41.2	

COMMENTS  
 LOCATION; PERIMETER EMBANKMENT  
 CHAINAGE; 44+00  
 ELEVATION; 944.3

PER. *[Signature]*



<b>GEONORTH ENGINEERING LTD.</b> 1301 Kelliker Road Prince George, B.C. V2L 5S8 Tel (250) 564-4304 Fax (250) 564-9323	MOUNT POLLEY MINING CORP. M.P. CONSTRUCTION PROGRAM STAGE 4 ATTERBERG LIMITS OF ZONE 5, BORROW PIT 3 KP06-ZS-01R		SCALE: N.T.S. PROJECT NO: K-2036	DATE: 2006/05/03 DRAWING NO. 2035-B1
	LIQUID LIMIT - $W_L$			



SCALE: N + S.  
 DATE: 2006/05/03  
 PROJECT NO: K-2036  
 DRAWING NO: 2036-32

MOUNT POLLEY MINING CORP.  
 M.P. CONSTRUCTION PROGRAM STAGE 4  
 GRAIN SIZE ANALYSIS OF ZONE S, BORROW PIT 3  
 KP06-ZS-01R

**GEONORTH ENGINEERING LTD.**  
 1301 Kelliker Road  
 Prince George, B.C. V2L 5S8  
 Tel: (250) 564-4304 Fax: (250) 564-9323

**Hydrometer Analysis**

**GeoNorth Engineering**

Test Designation: ASTM D-422

Client: Mount Polley Mining Corp. ( Knight Finesoid )											
Project Name: Mount Polley Construction Program - Stage 4											
Source/Location: KP06-ZS-01R - Borrow Pit 3 - Zone S											
Sample #:	Test #:	Hole #:	Depth:							Date: May 3, 2006	
Sampled By: Client				Tested By: DJ		Checked By: NS					
Date Sampled: 04.25.06				Date Received: 04.28.06		Date Tested: 05.02.06					
Starting Wt (g)	% - #10	Elapsed Time (min)	Reading R	Temp (OC)	K	Corr. Reading R'	Zr (cm)	SQRT(Zr)/T (min)	D (mm)	N (%)	N*(%*-#10)
40.0	0.759	0.5	24.0	20.0	0.01365				0.065	60.0	45.5
40.0	0.759	1	20.0	20.0	0.01365				0.047	50.0	38.0
40.0	0.759	2	19.0	20.0	0.01365				0.034	47.5	36.1
40.0	0.759	4	18.0	20.0	0.01365				0.024	45.0	34.2
40.0	0.759	8	15.5	20.0	0.01365				0.017	38.8	29.4
40.0	0.759	15	14.0	20.0	0.01365				0.013	35.0	26.6
40.0	0.759	30	12.5	20.0	0.01365				0.009	31.3	23.8
40.0	0.759	60	11.0	20.0	0.01365				0.006	27.5	20.9
40.0	0.759	120	9.0	20.0	0.01365				0.005	22.5	17.1
40.0	0.759	240	8.0	20.0	0.01365				0.003	20.0	15.2
40.0	0.759	480	7.5	21.0	0.01348				0.002	18.8	14.3
40.0	0.759	1440	6.5	21.0	0.01348				0.001	16.3	12.4
Hydrometer #: 794968										Dispersing Agent: Sodium Hex	
Density of Solids:										Amount: 125ml	
Description of Sample:											
Hydrometer Sieve Analysis						Sieve Analysis			Initial Moisture Content		
Seive No.	Weight Retained	Total Wt. Finer Than	% Finer Than	% Finer Than Orig Samp.	Seive No.	Weight Retained	Total Wt. Passing	% Finer Than Orig. Samp.	Tare No.	Initial Moisture Content	
10		40.0	100.0	75.9	38.1						
20	2.7	70.8	93.3	70.8	25.4						
40	2.5	66.0	87.0	66.0	19.0						
60	3.2	60.0	79.0	60.0	12.5						
100	3.3	53.7	70.8	53.7	9.5						
200	4.1	45.9	60.5	45.9	4.75						
Pan	24.2				10	<b>SEE WASHED SIEVE REPORT</b>					
Total	40.0										
Unwashed Wt. =											
Tare =		Wt. Passing #200 =			Total =						
										Moisture Content =W	
										Dry Wt. of Sample from Initial Moisture	
										=(100xWet Soil Wt.)/(100 + Initial Moisture) =	

PROJECT NO K 2036  
 CLIENT Mount Polley Mining Corp. Attn:  
 c.c. Knight Piesold

TO  
 Knight Piesold  
 1400-750 West Pender St.  
 Vancouver, BC  
 V6C -2T8

ATTN: Les Galbraith @ 604-685-0147


PROJECT M.P. Construction Program Stage 4  
 Materials Testing

Mount Polley Mining Corp.  
 Likely

CONTRACTOR

SIEVE TEST NO. 1      DATE RECEIVED 2006.Apr.28      DATE TESTED 2006.May.02      DATE SAMPLED 2006.Apr.26

SUPPLIER      BORROW PIT 3, ZONE 3      SAMPLED BY      Client  
 SOURCE      KP06-ZS-01R      TESTED BY      DJ  
 SPECIFICATION      TEST METHOD      WASHED  
 MATERIAL TYPE      TILL



GRAVEL SIZES	PERCENT PASSING	GRADATION LIMITS
3"      75 mm	100.0	
2"      50 mm	98.5	
1 1/2"    37.5 mm	97.0	
1"      25 mm	95.0	
3/4"    19 mm	92.4	
1/2"    12.5 mm	88.7	
3/8"    9.5 mm	86.5	

SAND SIZES AND FINES	PERCENT PASSING	GRADATION LIMITS
No. 4      4.75 mm	81.2	
No. 10     2.00 mm	75.9	
No. 20     850 µm	71.4	
No. 40     425 µm	66.9	
No. 60     250 µm	61.4	
No. 100    150 µm	55.2	
No. 200    75 µm	47.3	

COMMENTS  
 CHAINAGE: 3+275m  
 ELEVATION: 948m

PER.

TO  
 Knight Piesold  
 1400-750 West Pender St.  
 Vancouver, BC  
 V6C -2P8

PROJECT NO. <sup>(1098)</sup> K 2036  
 CLIENT Mount Polley Mining Corp. Attn:  
 c.c. Knight Piesold

MAY 3/06

101-1/10-03

Mount Polley Mining Corp.  
 Likely


ATTN: Les Galbraith @ 604-685-0147

PROJECT M.P. Construction Program Stage 4  
 Materials Testing  
 CONTRACTOR

PROCTOR NO. 1      DATE TESTED 2006.May.02      DATE RECEIVED 2006.Apr.28      DATE SAMPLED 2006.Apr.25

INSITU MOISTURE N/A %  
 SAMPLED BY CLIENT  
 TESTED BY RO  
 SUPPLIER BORROW PIT 3, ZONE S  
 SOURCE KP06-ZS-01R  
 MATERIAL IDENTIFICATION  
 MAJOR COMPONENT TILL  
 SIZE 50MM  
 DESCRIPTION  
 ROCK TYPE

COMPACTION STANDARD Standard Proctor,  
 ASTM D698  
 COMPACTION PROCEDURE A: 101.6mm Mold,  
 Passing 4.75mm  
 RAMMER TYPE Manual  
 PREPARATION Moist  
 OVERSIZE CORRECTION METHOD ASTM 471B  
 RETAINED 4.75mm SCREEN 18.8 %  
 OVERSIZE SPECIFIC GRAVITY 2.67  
 TOTAL NUMBER OF TRIALS 4



TRIAL NUMBER	WET DENSITY (kg/m <sup>3</sup> )	DRY DENSITY (kg/m <sup>3</sup> )	MOISTURE CONTENT (%)
1	2209	2042	8.2
2	2282	2075	10.0
3	2248	2014	11.6
4	2196	1925	14.1

ZERO AIR VOIDS CURVE FOR ESTIMATED SPECIFIC GRAVITY OF 2.67	MAXIMUM DRY DENSITY (kg/m <sup>3</sup> )	OPTIMUM MOISTURE CONTENT (%)
CALCULATED	2080	9.5
OVERSIZE CORRECTED	2170	8.0

COMMENTS

PER. *[Signature]*







**APPENDIX A3**

**ZONE U RESULTS**

(Pages A3-1 to A3-15)



TO  
 Knight Piesold  
 1400-750 West Pender St.  
 Vancouver, BC  
 V6C -2T8

PROJECT NO. K 1587  
 CLIENT Mount Polley Mining Corp. Attn:  
 c.c. Knight Piesold


ATTN: Les Galbraith @ 604-685-0147

PROJECT Construction Program - Mount Polley Mine  
 Testing Services

CONTRACTOR

SIEVE TEST NO 53 DATE RECEIVED 2005.Sep.08 DATE TESTED 2005.Sep.13 DATE SAMPLED 2005.Sep.01

SUPPLIER SOURCE KP05-90  
 SPECIFICATION  
 MATERIAL TYPE SAND  
 SAMPLED BY Client, Talib  
 TESTED BY RO  
 TEST METHOD WASHED



GRAVEL SIZES	PERCENT PASSING	GRADATION LIMITS
3"	75 mm	
2"	50 mm	100.0
1 1/2"	37.5 mm	97.4
1"	25 mm	97.0
3/4"	19 mm	96.0
1/2"	12.5 mm	93.2
3/8"	9.5 mm	91.7

SAND SIZES AND FINES	PERCENT PASSING	GRADATION LIMITS
No. 4	4.75 mm	88.3
No. 10	2.00 mm	84.7
No. 20	850 µm	79.7
No. 40	125 µm	73.9
No. 60	250 µm	64.4
No. 100	150 µm	52.9
No. 200	75 µm	35.6

COMMENTS  
 NATURAL MOISTURE CONTENT - 8.9%  
 LOCATION: HORROW CONTROL PIT 3, U-ZONE

PER.

PROJECT NO. K 1587

CLIENT Mount Polley Mining Corp. Attn:  
 c.c. Knight Piesold

TO  
 Knight Piesold  
 1400-750 West Pender St.  
 Vancouver, BC  
 V6C -2T8


ATTN: Les Galbraith @ 604-685-0147

PROJECT Construction Program - Mount Polley Mine  
 Testing Services

CONTRACTOR

SIEVE TEST NO. 52 DATE RECEIVED 2005.Sep.08 DATE TESTED 2005.Sep.14 DATE SAMPLED 2005.Aug.31

SUPPLIER SOURCE KP05-89  
 SPECIFICATION MATERIAL TYPE SAND  
 SAMPLED BY Client, Talib  
 TESTED BY DJ  
 TEST METHOD WASHED



GRAVEL SIZES	PERCENT PASSING	GRADATION LIMITS
3" 75 mm		
2" 50 mm		
1 1/2" 37.5 mm	100.0	
1" 25 mm	99.0	
3/4" 19 mm	97.3	
1/2" 12.5 mm	95.0	
3/8" 9.5 mm	93.5	

SAND SIZES AND FINES	PERCENT PASSING	GRADATION LIMITS
No. 4 4.75 mm	88.3	
No. 10 2.00 mm	80.4	
No. 20 850 µm	68.7	
No. 40 425 µm	51.9	
No. 60 250 µm	30.9	
No. 100 150 µm	18.7	
No. 200 75 µm	10.2	

COMMENTS  
 NATURAL MOISTURE CONTENT - 5.5%  
 LOCATION: MAIN, U-ZONE  
 CHAINAGE: 24+00, ELEVATION: 947

PER. *[Signature]*

PROJECT NO. K 1587

CLIENT Mount Polley Mining Corp. Attn:  
cc Knight Piesold

TO  
Knight Piesold  
1400-750 West Pender St.  
Vancouver, BC  
V6C -2T8


ATTN: Les Galbraith @ 604-685-0147

PROJECT Construction Program - Mount Polley Mine  
Testing Services

CONTRACTOR

PROCTOR NO 43 DATE TESTED 2005.Aug.31 DATE RECEIVED 2005.Aug.26 DATE SAMPLED 2005.Aug.03

INSITU MOISTURE N/A %	COMPACTION STANDARD	Standard Proctor,
SAMPLED BY MB, Client		ASTM D698
TESTED BY WL	COMPACTION PROCEDURE	A: 101.6mm Mold,
SUPPLIER		Passing 4.75mm
SOURCE KP05-82	RAMMER TYPE	Manual
MATERIAL IDENTIFICATION	PREPARATION	Moist
MAJOR COMPONENT SAND	OVERSIZE CORRECTION METHOD	ASTM 471.8
SIZE	RETAINED 4.75mm SCREEN	25.0 %
DESCRIPTION	OVERSIZE SPECIFIC GRAVITY	2.65
ROCK TYPE	TOTAL NUMBER OF TRIALS	4



TRIAL NUMBER	WET DENSITY (kg/m3)	DRY DENSITY (kg/m3)	MOISTURE CONTENT (%)
1	2090	1970	6.1
2	2182	2011	8.5
3	2262	2055	10.1
4	2247	1999	12.4

	MAXIMUM DRY DENSITY (kg/m3)	OPTIMUM MOISTURE CONTENT (%)
CALCULATED	2060	10.5
OVERSIZE CORRECTED	2181	8.1

COMMENTS

Zone V 19400 946m Main

PROJECT NO. K 1587

CLIENT Mount Polley Mining Corp. Attn:  
c.c. Knight Piesold

TO  
Knight Piesold  
1400-750 West Pender St.  
Vancouver, BC  
V6C -2T8

ATTN: Les Galbraith @ 604-685-0147


PROJECT Construction Program - Mount Polley Mine  
Testing Services

CONTRACTOR

SIEVE TEST NO. 46 DATE RECEIVED 2005.Aug.26 DATE TESTED 2005.Aug.31 DATE SAMPLED 2005.Aug.03

SUPPLIER  
SOURCE KP05-82  
SPECIFICATION  
MATERIAL TYPE SAND

SAMPLED BY MB, Client  
TESTED BY DJ  
TEST METHOD WASHED



GRAVEL SIZES	PERCENT PASSING	GRADATION LIMITS
3" 75 mm		
2" 50 mm	100.0	
1 1/2" 37.5 mm	97.2	
1" 25 mm	94.2	
3/4" 19 mm	90.1	
1/2" 12.5 mm	83.5	
3/8" 9.5 mm	79.2	

SAND SIZES AND FINES	PERCENT PASSING	GRADATION LIMITS
No. 4 4.75 mm	70.8	
No. 10 2.00 mm	63.1	
No. 20 850 µm	55.6	
No. 40 425 µm	48.0	
No. 60 250 µm	39.4	
No. 100 150 µm	31.7	
No. 200 75 µm	21.9	

COMMENTS

LOCATION: ZONE: M  
CHAINAGE: 19+00  
ELEVATION: 946m

PROJECT NO. K 1587  
CLIENT Mount Polley Mining Corp. Attn:  
c.c. Knight Piesold

TO  
Knight Piesold  
1400-750 West Pender St.  
Vancouver, BC  
V6C -2T8


ATTN: Les Calbraith @ 604-685-0147

PROJECT Construction Program - Mount Polley Mine  
Testing Services

CONTRACTOR

PROCTOR NO. 42      DATE TESTED 2005.Aug.30      DATE RECEIVED 2005.Aug.26      DATE SAMPLED 2005.Aug.03

INSITU MOISTURE	N/A %	COMPACTION STANDARD	Standard Proctor,
SAMPLED BY	MH, Client		ASTM D698
TESTED BY	DJ	COMPACTION PROCEDURE	Λ: 101.6mm Mold,
SUPPLIER			Passing 4.75mm
SOURCE	KP05-81	RAMMER TYPE	Manual
MATERIAL IDENTIFICATION		PREPARATION	Moist
MAJOR COMPONENT	SAND CELL.	OVERSIZE CORRECTION METHOD	None
SIZE		RETAINED 4.75mm SCREEN	%
DESCRIPTION		OVERSIZE SPECIFIC GRAVITY	
ROCK TYPE		TOTAL NUMBER OF TRIALS	3



TRIAL NUMBER	WET DENSITY (kg/m3)	DRY DENSITY (kg/m3)	MOISTURE CONTENT (%)
1	1940	1634	18.7
2	1968	1614	21.9
3	1920	1550	23.9

	MAXIMUM DRY DENSITY (kg/m3)	OPTIMUM MOISTURE CONTENT (%)
CALCULATED OVERSIZE CORRECTED	1640	19.5

COMMENTS

PER. *[Signature]*

KSB  
101-1/10.

PROJECT NO. K 1587

CLIENT Mount Polley Mining Corp. Attn:  
C.C. Knight Piesold

TO  
Mount Polley Mining Corp. Attn:  
Knight Piesold  
P.O. Box 12  
Likely, BC  
VOL -1N0


ATTN: Terry Isaacs @ 250-790-2268

PROJECT Construction Program - Mount Polley Mine  
Testing Services

CONTRACTOR

SIEVE TEST NO. 29 DATE RECEIVED 2005.Aug.04 DATE TESTED 2005.Aug.18 DATE SAMPLED 2005.Aug.04

SUPPLIER SOURCE KP-05-73  
SPECIFICATION MATERIAL TYPE Sand/Gravelly  
SAMPLED BY Client, MH  
TESTED BY DJ  
TEST METHOD WASHED



GRAVEL SIZES	PERCENT PASSING	GRADATION LIMITS
3"	75 mm	93.4
2"	50 mm	89.4
1 1/2"	37.5 mm	84.2
1"	25 mm	79.7
3/4"	19 mm	77.3
1/2"	12.5 mm	74.2
3/8"	9.5 mm	72.6

SAND SIZES AND FINES	PERCENT PASSING	GRADATION LIMITS
No. 4	4.75 mm	69.1
No. 10	2.00 mm	65.0
No. 20	850 μm	60.3
No. 40	425 μm	54.7
No. 60	250 μm	47.0
No. 100	150 μm	38.7
No. 200	75 μm	26.8

COMMENTS

LOCATION: ZONE U  
CHAINAGE: 25100  
ELEVATION: 944.5m

PER. *KSB*



TO  
 Mount Polley Mining Corp. Attn:  
 Knight Piesold  
 P.O Box 12  
 Likely, BC  
 VOL -1N0

PROJECT NO. K 1587  
 CLIENT Mount Polley Mining Corp. Attn:  
 c.c. Knight Piesold


ATTN: Terry Isaacs @ 250-790-2268

PROJECT Construction Program - Mount Polley Mine  
 Testing Services

CONTRACTOR

PROCTOR NO. 37      DATE TESTED 2005. Aug. 24      DATE RECEIVED 2005. Aug. 04      DATE SAMPLED 2005. Aug. 03

INSITU MOISTURE	N/A %	COMPACTION STANDARD	Standard Proctor,
SAMPLED BY	MB, Client		ASTM D698
TESTED BY	BO	COMPACTION PROCEDURE	A: 101.6mm Mold,
SUPPLIER			Passing 4.75mm
SOURCE	KP05-71	RAMMER TYPE	Manual
MATERIAL IDENTIFICATION		PREPARATION	Moist
MAJOR COMPONENT	CYCLONE SAND	OVERSIZE CORRECTION METHOD	None
SIZE		RETAINED 4.75mm SCREEN	%
DESCRIPTION		OVERSIZE SPECIFIC GRAVITY	
ROCK TYPE		TOTAL NUMBER OF TRIALS	5



TRIAL NUMBER	WET DENSITY (kg/m <sup>3</sup> )	DRY DENSITY (kg/m <sup>3</sup> )	MOISTURE CONTENT (%)
1	1593	1521	4.7
2	1645	1495	10.0
3	1726	1530	12.8
4	1924	1591	20.9
5	1891	1518	24.6

	MAXIMUM DRY DENSITY (kg/m <sup>3</sup> )	OPTIMUM MOISTURE CONTENT (%)
CALCULATED OVERSIZE CORRECTED	1600	19.5

COMMENTS  
 INITIAL MOISTURE CONTENT = 4.6%

PER.

1301 Kellher Road Prince George, BC V2L5S8  
 Phone (250)564-4304; fax (250)564-9323

PROJECT NO. K 1587

CLIENT Mount Polley Mining Corp. Attn:  
 c.c. Knight Piesold

TO  
 Mount Polley Mining Corp. Attn:  
 Knight Piesold  
 P.O Box 12  
 Likely, BC  
 VOL -1N0

ATTN: Terry Isaacs @ 250-790-2268


PROJECT Construction Program - Mount Polley Mine  
 Testing Services

CONTRACTOR

SIEVE TEST NO. 38      DATE RECEIVED 2005. Aug. 04      DATE TESTED 2005. Aug. 24      DATE SAMPLED 2005. Aug. 03

SUPPLIER  
 SOURCE KP05-71  
 SPECIFICATION  
 MATERIAL TYPE CYCLONE SAND

SAMPLED BY MB, Client  
 TESTED BY BO  
 TEST METHOD WASHED



GRAVEL SIZES	PERCENT PASSING	GRADATION LIMITS
3" 75 mm		
2" 50 mm		
1 1/2" 37.5 mm		
1" 25 mm		
3/4" 19 mm		
1/2" 12.5 mm		
3/8" 9.5 mm		

SAND SIZES AND FINES	PERCENT PASSING	GRADATION LIMITS
No. 4 4.75 mm		
No. 10 2.00 mm		
No. 20 850 µm	100.0	
No. 40 425 µm	100.0	
No. 60 250 µm	95.7	
No. 100 150 µm	44.1	
No. 200 75 µm	10.6	

COMMENTS

TO  
 Mount Polley Mining Corp. Attn:  
 Knight Piesold  
 P.O Box 12  
 Likely, BC  
 VOL -1N0

PROJECT NO K 1587  
 CLIENT Mount Polley Mining Corp. Attn:  
 c.c. Knight Piesold


ATTN: Terry Isaacs @ 250-790-2268

PROJECT Construction Program - Mount Polley Mine  
 Testing Services

CONTRACTOR

SIEVE TEST NO. 37 DATE RECEIVED 2005.Aug.04 DATE TESTED 2005.Aug.24 DATE SAMPLED 2005.Aug.03

SUPPLIER SOURCE KP05-70  
 SPECIFICATION SAND  
 MATERIAL TYPE SAND  
 SAMPLED BY MB, Client  
 TESTED BY BO  
 TEST METHOD WASHED



GRAVEL SIZES	PERCENT PASSING	GRADATION LIMITS
3" 75 mm		
2" 50 mm		
1 1/2" 37.5 mm	100.0	
1" 25 mm	97.1	
3/4" 19 mm	95.4	
1/2" 12.5 mm	93.8	
3/8" 9.5 mm	92.7	

SAND SIZES AND FINES	PERCENT PASSING	GRADATION LIMITS
No. 4 4.75 mm	89.1	
No. 10 2.00 mm	87.0	
No. 20 850 µm	84.8	
No. 40 425 µm	82.2	
No. 60 250 µm	78.6	
No. 100 150 µm	74.2	
No. 200 75 µm	61.6	

COMMENTS  
 LOCATION: ZONE U  
 CHAINAGE: 17+00  
 ELEVATION: 945m

PER. *[Signature]*

PROJECT NO. K 1587

CLIENT Mount Polley Mining Corp. Attn:  
c.c. Knight Piesold

TO  
Mount Polley Mining Corp. Attn:  
Knight Piesold  
P.O. Box 12  
Likely, BC  
VOL -1N0


ATTN: Terry Isaacs @ 250-790-2268

PROJECT Construction Program - Mount Polley Mine  
Testing Services

CONTRACTOR

PROCTOR NO. 36 DATE TESTED 2005.Aug.24 DATE RECEIVED 2005.Aug.04 DATE SAMPLED 2005.Aug.03

INSITU MOISTURE	N/A %	COMPACTION STANDARD	Standard Proctor,
SAMPLED BY	MB, Client		ASTM D698
TESTED BY	BO	COMPACTION PROCEDURE	A: 101.6mm Mold, Passing 4.75mm
SUPPLIER			Manual.
SOURCE	KP05-70	RAMMER TYPE	Moist
MATERIAL IDENTIFICATION		PREPARATION	ASTM 4718
MAJOR COMPONENT	SILTY SAND	OVERSIZE CORRECTION METHOD	9.9 %
SIZE		RETAINED 4.75mm SCREEN	2.65
DESCRIPTION		OVERSIZE SPECIFIC GRAVITY	4
ROCK TYPE		TOTAL NUMBER OF TRIALS	



TRIAL NUMBER	WET DENSITY (kg/m³)	DRY DENSITY (kg/m³)	MOISTURE CONTENT (%)
1	2137	1900	12.5
2	2122	1820	16.6
3	2128	1859	14.5
4	2015	1828	10.2

	MAXIMUM DRY DENSITY (kg/m³)	OPTIMUM MOISTURE CONTENT (%)
CALCULATED	1900	12.5
OVERSIZE CORRECTED	1955	11.4

COMMENTS  
INITIAL MOISTURE CONTENT = 12.6%

PROJECT NO K 1587

CLIENT Mount Polley Mining Corp. Attn:  
 c.c. Knight Piesold

TO  
 Mount Polley Mining Corp. Attn:  
 Knight Piesold  
 P.O Box 12  
 Likely, BC  
 VOL -1N0

ATTN: Terry Isaacs @ 250-790-2268


PROJECT Construction Program - Mount Polley Mine  
 Testing Services

CONTRACTOR

SIEVE TEST NO 36 DATE RECEIVED 2005.Aug.04 DATE TESTED 2005.Aug.23 DATE SAMPLED 2005.Aug.03

SUPPLIER  
 SOURCE KP05-69  
 SPECIFICATION  
 MATERIAL TYPE SAND

SAMPLED BY MB, Client  
 TESTED BY BO  
 TEST METHOD WASHED



GRAVEL SIZES	PERCENT PASSING	GRADATION LIMITS
3" 75 mm	96.4	
2" 50 mm	88.2	
1 1/2" 37.5 mm	83.7	
1" 25 mm	77.8	
3/4" 19 mm	74.7	
1/2" 12.5 mm	71.4	
3/8" 9.5 mm	69.2	

SAND SIZES AND FINES	PERCENT PASSING	GRADATION LIMITS
No. 4 4.75 mm	63.7	
No. 10 2.00 mm	57.4	
No. 20 850 µm	48.3	
No. 40 425 µm	38.3	
No. 60 250 µm	29.0	
No. 100 150 µm	21.8	
No. 200 75 µm	13.7	

COMMENTS

LOCATION: MAIN EMBANKMENT, ZONE U, BORROW PIT 3  
 ELEVATION: 944.5m.

PROJECT NO. K 1587

CLIENT Mount Polley Mining Corp. Attn:  
 cc. Knight Piesold

TO  
 Mount Polley Mining Corp. Attn:  
 Knight Piesold  
 P.O Box 12  
 Likely, BC  
 VOL -1N0


ATTN: Terry Isaacs @ 250-790-2268

PROJECT Construction Program - Mount Polley Mine  
 Testing Services

CONTRACTOR

PROCTOR NO. 35      DATE TESTED 2005.Aug.23      DATE RECEIVED 2005.Aug.04      DATE SAMPLED 2005.Aug.03

INSITU MOISTURE	N/A %	COMPACTION STANDARD	Standard Proctor,
SAMPLED BY	MB, Client		ASTM D698
TESTED BY	BO	COMPACTION PROCEDURE	A: 101.6mm Mold,
SUPPLIER			Passing 4.75mm
SOURCE	KP05-69	RAMMER TYPE	Manual
MATERIAL IDENTIFICATION		PREPARATION	Moist
MAJOR COMPONENT	SAND	OVERSIZE CORRECTION METHOD	ASTM 4718
SIZE		RETAINED 4.75mm SCREEN	30.0 %
DESCRIPTION	COARSE/GRAVELLY	OVERSIZE SPECIFIC GRAVITY	2.65
ROCK TYPE		TOTAL NUMBER OF TRIALS	4



TRIAL NUMBER	WET DENSITY (kg/m <sup>3</sup> )	DRY DENSITY (kg/m <sup>3</sup> )	MOISTURE CONTENT (%)
1	2124	1985	7.0
2	2217	2034	9.0
3	2262	2049	10.4
4	2222	1965	13.1

	MAXIMUM DRY DENSITY (kg/m <sup>3</sup> )	OPTIMUM MOISTURE CONTENT (%)
CALCULATED	2050	10.5
OVERSIZE CORRECTED	2199	7.7

COMMENTS  
 INITIAL MOISTURE CONTENT = 5.3%

PROJECT NO. K 1587  
 CLIENT Mount Polley Mining Corp. Attn:  
 c.c. Knight Piesold


TO  
 Knight Piesold  
 1400-750 West Pender St.  
 Vancouver, BC  
 V6C -2T8

ATTN: Les Galbraith @ 604-685-0147

PROJECT Construction Program - Mount Polley Mine  
 Testing Services  
 CONTRACTOR

SIEVE TEST NO. 39 DATE RECEIVED 2005, Aug. 04 DATE TESTED 2005, Aug. 25 DATE SAMPLED 2005, Aug. 03

SUPPLIER SOURCE KP05-71 SPECIFICATION MATERIAL TYPE CYCLONE SAND - 2ND TRIAL  
 SAMPLED BY MB, Client TESTED BY DJ TEST METHOD WASH(1)



GRAVEL SIZES	PERCENT PASSING	GRADATION LIMITS
3"	75 mm	
2"	50 mm	
1 1/2"	37.5 mm	
1"	25 mm	
3/4"	19 mm	
1/2"	12.5 mm	
3/8"	9.5 mm	

SAND SIZES AND FINES	PERCENT PASSING	GRADATION LIMITS
No. 4	4.75 mm	
No. 10	2.00 mm	100.0
No. 20	850 µm	100.0
No. 40	425 µm	99.1
No. 60	250 µm	57.4
No. 100	150 µm	30.6
No. 200	75 µm	10.5

COMMENTS

PROJECT NO K 1587

CLIENT Mount Polley Mining Corp. Attn:  
 c.c. Knight Piesold

TO  
 Mount Polley Mining Corp. Attn:  
 Knight Piesold  
 P.O Box 12  
 Likely, BC  
 VOL -1N0


ATTN: Terry Isaacs @ 250-790-2268

PROJECT Construction Program - Mount Polley Mine  
 Testing Services

CONTRACTOR

PROCTOR NO. 20 DATE TESTED 2005.Jul.22 DATE RECEIVED 2005.Jul.21 DATE SAMPLED 2005.Jul.19

INSITU MOISTURE	N/A %	COMPACTION STANDARD	Standard Proctor,
SAMPLED BY	Client, MB		ASTM D698
TESTED BY	RF	COMPACTION PROCEDURE	A: 101.6mm Mold,
SUPPLIER			Passing 4.75mm
SOURCE	KP05-54	RAMMER TYPE	Manual
MATERIAL IDENTIFICATION		PREPARATION	Moist
MAJOR COMPONENT	SAND	OVERSIZE CORRECTION METHOD	None
SIZE		RETAINED 4.75mm SCREEN	%
DESCRIPTION		OVERSIZE SPECIFIC GRAVITY	
ROCK TYPE		TOTAL NUMBER OF TRIALS	3



TRIAL NUMBER	WET DENSITY (kg/m3)	DRY DENSITY (kg/m3)	MOISTURE CONTENT (%)
1	1929	1672	15.4
2	1997	1698	17.6
3	1986	1662	19.5

	MAXIMUM DRY DENSITY (kg/m3)	OPTIMUM MOISTURE CONTENT (%)
CALCULATED OVERSIZE CORRECTED	1700	17.5

COMMENTS  
 FIELD MOISTURE CONTENT, UPON ARRIVAL IN LAB = 10.3%.

NO ATTERBURG LIMIT TEST PERFORMED DUE TO THE NATURE OF THE MATERIAL.



139  
ESB  
1017/1003

PROJECT NO. K 1587  
CLIENT Mount Polley Mining Corp. Attn:  
C.C. Knight Piesold

TO  
Mount Polley Mining Corp. Attn:  
Knight Piesold  
P.O Box 12  
Likely, BC  
VOL -1N0


ATTN: Terry Isaacs @ 250-790-7268

PROJECT Construction Program - Mount Polley Mine  
Testing Services

CONTRACTOR

SIEVE TEST NO. 21 DATE RECEIVED 2005.Jul.21 DATE TESTED 2005.Jul.22 DATE SAMPLED 2005.Jul.19

SUPPLIER SOURCE KP05-54  
SPECIFICATION MATERIAL TYPE Sand  
SAMPLED BY Client, MB  
TESTED BY RF  
TEST METHOD WASHED



GRAVEL SIZES	PERCENT PASSING	GRADATION LIMITS
3"	75 mm	
2"	50 mm	
1 1/2"	37.5 mm	
1"	25 mm	
3/4"	19 mm	
1/2"	12.5 mm	
3/8"	9.5 mm	

SAND SIZES AND FINES	PERCENT PASSING	GRADATION LIMITS
No. 4	4.75 mm	100.0
No. 10	2.00 mm	99.8
No. 20	850 µm	99.6
No. 40	425 µm	96.0
No. 60	250 µm	74.0
No. 100	150 µm	43.5
No. 200	75 µm	17.0

COMMENTS  
LOCATION; PERIMETER EMBANKMENT  
CHAINAGE; 30+00  
ELEVATION; 944.3m

PER



**APPENDIX B**

**INCLINOMETER INSTALLATIONS**

Appendix B1	Drill Logs
Appendix B2	Laboratory Test Results



**APPENDIX B1**

**DRILL LOGS**

(Pages B1-1 to B1-9)




**Project:** Mount Polley      **Drill Hole No.:** SI06-1      Page 1 of 2  
**Drilling Co.:** Geotech Drilling      **In-Situ Sampler:** SPT      **Date Started:** 9 May 06  
**Drilling Method:** DDH      **Elevation:** 917 m      **Date Completed:** 11 May 06  
**Location:** 20+00      **Total Depth:** 42.2 m      **Logged by:** MW  
**Azimuth, Inclination:** 0, -90      **Reviewed by:** LJG

DEPTH (ft)	DEPTH (m)	GRAPHIC LOG	DESCRIPTION	DRILL RUN RECOVERY (%)	SAMPLE RECOVERY (%)	SAMPLES	SAMPLE NO.	BLOW COUNT	SPT 'N' VALUE	SPT TEST DATA				NOTES
										Uncorrected 'N' values vs. depth (●)				
										20	40	60	80	
1	0.3	[Cross-hatched pattern]	Rock Fill											1. Air percussion drilling. 2. Split spoon sampling. (1 1/2" diameter samples) 3. Inclinator casing was installed in the hole immediately after the hole was drilled. 4. Some sampling may contain no SPT 'N' values due to very stiff material or possible gravel obstruction
5	1.5	[Cross-hatched pattern]												
10	3.0	[Cross-hatched pattern]												
15	4.5	[Cross-hatched pattern]												
20	6.0	[Cross-hatched pattern]												
25	7.5	[Cross-hatched pattern]												
30	9.0	[Dotted pattern]	Dark grey to greyish brown SILT, trace clay, trace sand				SI06-1-1	15/29/39	68					
35	10.5	[Dotted pattern]					SI06-1-2	14/20/27	47					
40	12.0	[Dotted pattern]					SI06-1-3	6/9/13	22					
45	13.5	[Dotted pattern]					SI06-1-Shelby	//						
50	15.0	[Dotted pattern]					SI06-1-4	7/10/15	25					
55	16.5	[Dotted pattern]	Brownish grey SAND, trace silt				SI06-1-5	11/15/32	47					
60	18.0	[Stippled pattern]	Fine to coarse gravel, some sand				SI06-1-6	17//						
65	19.5	[Stippled pattern]	Dark grey to greyish brown sand SILT, trace gravel, low plasticity (Glacial Till)				SI06-1-7	76/38/57	95					
70	21.0	[Stippled pattern]					SI06-1-8	80//						

SOILS LOG 3INCL0S.GPJ TEMPLATE.GDT 8 Mar 07

**Mount Polley Mining Corporation**  
**Mount Polley**  
**Overburden Log For SI06-1**



Project No.	Ref. No.	Rev.
101-1/10	1	0

**Figure B1**

Rev. 0 - Issued for Report

M:\11010000\1170\DATA\INCLIN-1\3INCL0S.GPJ

Date Revised: 20 Feb 07  
B1-1

<b>Project:</b> <u>Mount Polley</u>	<b>Drill Hole No.:</b> <u>SI06-1</u>	<b>Page:</b> <u>2 of 2</u>
<b>Drilling Co.:</b> <u>Geotech Drilling</u>	<b>In-Situ Sampler:</b> <u>SPT</u>	<b>Date Started:</b> <u>9 May 06</u>
<b>Drilling Method:</b> <u>DDH</u>	<b>Elevation:</b> <u>917 m</u>	<b>Date Completed:</b> <u>11 May 06</u>
<b>Location:</b> <u>20+00</u>	<b>Total Depth:</b> <u>42.2 m</u>	<b>Logged by:</b> <u>MW</u>
<b>Azimuth, Inclination:</b> <u>0, -90</u>		<b>Reviewed by:</b> <u>LJG</u>

DEPTH (ft)	DEPTH (m)	GRAPHIC LOG	DESCRIPTION	DRILL RUN RECOVERY (%)	SAMPLE RECOVERY (%)	SAMPLES	SAMPLE NO.	BLOW COUNT	SPT 'N' VALUE	SPT TEST DATA Uncorrected 'N' values vs. depth				NOTES
										20	40	60	80	
75	23				100		SI06-1-9	22/80//	80					
80	24				100		SI06-1-10	53//						
85	25				100		SI06-1-11	62/80//	80					
90	26				100		SI06-1-12	29/80//	80					
95	27				0		SI06-1-13	80//						
100	28				100		SI06-1-14	80//						
105	29													
110	30													
115	31													
120	32			Reddish grey VOLCANIC CONGLOMERATE, highly weathered bedrock										
125	33				100		SI06-1-15	45/59/80	139					
130	34				100		SI06-1-16	80//						
135	35				100		SI06-1-17	39/41/80	121					
140	36			End of hole at 42.2 m	100		SI06-1-18	80//						

SOILS LOG 3INCLOS.GPJ TEMPLATE.GDT 8 Mar 07

<b>Mount Polley Mining Corporation</b> <b>Mount Polley</b> <b>Overburden Log For SI06-1</b>				
		Project No. 101-1/10	Ref. No. 1	Rev. 0
Rev. 0 - Issued for Report		<b>Figure B1</b>		



**Project:** Mount Polley      **Drill Hole No.:** SI06-2      **Page:** 1 of 2  
**Drilling Co.:** Geotech Drilling      **In-Situ Sampler:** SPT      **Date Started:** 12 May 06  
**Drilling Method:** DDH      **Elevation:** 917 m      **Date Completed:** 13 May 06  
**Location:** 21+00      **Total Depth:** 34.7 m      **Logged by:** MW  
**Azimuth, Inclination:** 0, -90      **Reviewed by:** LJG

DEPTH (ft)	DEPTH (m)	GRAPHIC LOG	DESCRIPTION	DRILL RUN RECOVERY (%)	SAMPLE RECOVERY (%)	SAMPLES	SAMPLE NO.	BLOW COUNT	SPT 'N' VALUE	SPT TEST DATA				NOTES
										Uncorrected 'N' values vs. depth				
										20	40	60	80	
1	0.3		Rock Fill											1. Air percussion drilling. 2. Split spoon sampling. (1 1/2" diameter samples) 3. Inclinator casing was installed in the hole immediately after the hole was drilled.
5	1.5													
2	0.6													
10	3.0													
4	1.2													
15	4.5													
20	6.0													
7	2.1													
30	9.1		Grey to brownish grey SILT, trace clay, occasional sand seems, low plasticity	100			SI06-2-1	3/7/9	16					
35	10.7		100			SI06-2-2	6/12/16	28						
40	12.1		100			SI06-2-Shelby1	//							
45	13.7		100			SI06-2-3	6/11/17	28						
50	15.2		100			SI06-2-4	7/12/17	29						
55	16.8			Dark grey SAND, trace silt	100			SI06-2-Shelby2	//					
60	18.3			100			SI06-2-5	9/16/22	38					
65	19.8													

SOILS LOG 3\INCLOS.GPJ TEMPLATE.GDT 8 Mar 07

<b>Mount Polley Mining Corporation</b> <b>Mount Polley</b> <b>Overburden Log For SI06-2</b>				
		Project No. 101-1/10	Ref. No. 1	Rev. 0
<b>Rev. 0 - Issued for Report</b>		<b>Figure B2</b>		

M:\10\100001\10\DATA\INCLIN-1\3\INCLOS.GPJ

Date Revised: 20 Feb 07  
B1-3

<b>Project:</b> Mount Polley	<b>Drill Hole No.:</b> SI06-2	<b>Page:</b> 2 of 2
<b>Drilling Co.:</b> Geotech Drilling	<b>In-Situ Sampler:</b> SPT	<b>Date Started:</b> 12 May 06
<b>Drilling Method:</b> DDH	<b>Elevation:</b> 917 m	<b>Date Completed:</b> 13 May 06
<b>Location:</b> 21+00	<b>Total Depth:</b> 34.7 m	<b>Logged by:</b> MW
<b>Azimuth, Inclination:</b> 0, -90		<b>Reviewed by:</b> LJG

DEPTH (ft)	DEPTH (m)	GRAPHIC LOG	DESCRIPTION	DRILL RUN RECOVERY (%)	SAMPLE RECOVERY (%)	SAMPLES	SAMPLE NO.	BLOW COUNT	SPT 'N' VALUE	SPT TEST DATA Uncorrected 'N' values vs. depth				NOTES	
										20	40	60	80		
70	21		Dark gray to greyish brown sandy SILT, trace gravel, low plasticity (Glacial Till)	100			SI06-2-6	33/27/80	107						
75	22				100			SI06-2-7	13/35/80	115					
80	23														
85	24			Greyish brown SAND, some silt, trace gravel (Glacial Till)											
85	25				100			SI06-2-8	32/80/80	160					
90	26														
95	27			Reddish gray VOLCANIC CONGLOMERATE, highly weathered bedrock											
95	28				100			SI06-2-9	22/29/53	82					
100	29														
105	30				100			SI06-2-10	70/80/	80					
110	31														
115	32			100			SI06-2-11	80/80/	80						
115	33		End of hole at 34.7 m												
120	34														
125	35														
130	36														
	37														
	38														
	39														

SOILS LOG 3INCL05.GPJ TEMPLATE.GDT 8 Mar 07

<b>Mount Polley Mining Corporation</b> <b>Mount Polley</b> <b>Overburden Log For SI06-2</b>				
		Project No. 101-1/10	Ref. No. 1	Rev. 0
Rev. 0 - Issued for Report		Figure B2		

M:\1101\00001\10\DATA\INCLIN-1\3INCL05.GPJ

Date Revised: 20 Feb 07



**Project:** Mount Polley      **Drill Hole No.:** SI06-3      Page 2 of 2  
**Drilling Co.:** Geotech Drilling      **In-Situ Sampler:** SPT      **Date Started:** 15 May 06  
**Drilling Method:** DDH      **Elevation:** 918 m      **Date Completed:** 16 May 06  
**Location:** 22+00      **Total Depth:** 40.6 m      **Logged by:** MW  
**Azimuth, Inclinatn:** 0, -90      **Reviewed by:** LJG

DEPTH (ft)	DEPTH (m)	GRAPHIC LOG	DESCRIPTION	DRILL RUN RECOVERY (%)	SAMPLE RECOVERY (%)	SAMPLES	SAMPLE NO.	BLOW COUNT	SPT 'N' VALUE	SPT TEST DATA Uncorrected 'N' values vs. depth				NOTES
										20	40	60	80	
70	22				100				35					
75	23		Brownish grey SILT, trace sand, trace gravel, poorly graded, subangular to subrounded (Glacial Till)		100		SI06-3-10	18/27/33	60					
80	24				100		SI06-3-11	15/22/30	52					
85	25						SI06-3-12	#	#					
90	26													
95	27													
100	28													
105	29				100		SI06-3-13	14/25/34	59					
110	30													
115	31													
120	32				100		SI06-3-14	25/60/80	140					
125	33													
130	34		GRAVEL, trace sand, some clay		100		SI06-3-15	30/21/80	101					
135	35													
140	36													
145	37		Reddish grey VOLCANIC CONGLOMERATE, highly weathered bedrock		100		SI06-3-16	70/80/	80					
150	38													
155	39													
160	40													
165	41		End of hole at 40.6 m		100		SI06-3-17	40/80/	80					

SOILS LOG 3INCLOS.GPJ TEMPLATE.GDT 8 Mar 07

**Mount Polley Mining Corporation**  
**Mount Polley**  
**Overburden Log For SI06-3**

*Knight Piésold*  
 CONSULTING

Project No. 101-1/10	Ref. No. 1	Rev. 0
-------------------------	---------------	-----------

Figure B3

Rev. 0 - Issued for Report

M:\1101\00001\10\DATA\INCLIN-13\INCLOS.GPJ

Date Revised: 20 Feb 07

**Project:** Mount Polley

Drill Hole No.: SI06-1

Page 1 of 1

Hole Depth: 138.4 ft / 42.2 m

Hole Diameter: 96 mm

Date Started: 9 May 06

Date Completed: 11 May 06


Collar Elev: 3008.8 ft / 917.1 m PVC Pipe I.D.: 51 mm

Logged by: MW

Reviewed by: LJG

Water Level Readings: Depth to Water / Date Measured

Well 1: /



WELL\_SINCLOS.GPJ DRILL.GDT 9 Mar 07

Rev. 0 - Issued for Report

Mount Polley Mining Corporation  
Mount Polley  
Well Completion Details For SI06-1

**Knight Piésold**  
CONSULTING

Project No. 101-1/10	Ref. No. 1	Rev. 0
-------------------------	---------------	-----------

**Figure B4**

M:\1101100001\110\DATA\INCLIN~1\3\INCLOS.GPJ

Date Revised: 20 Feb 07  
B1-7

**Project: Mount Polley**

Drill Hole No.: **SI06-2** Page **1 of 1**

Hole Depth: **114 ft / 34.7 m** Hole Diameter: **96 mm**


Date Started: **12 May 06** Date Completed: **13 May 06**

Collar Elev: **3008.8 ft / 917.1 m** PVC Pipe I.D.: **51 mm**

Logged by: **MW** Reviewed by: **LJG**

Water Level Readings: Depth to Water / Date Measured

Well 1:



WELL\_3INCLOS.GPJ DRILL\_GDT\_9 Mar 07

Rev. 0 - Issued for Report

**Mount Polley Mining Corporation**  
**Mount Polley**  
**Well Completion Details For SI06-2**  
***Knight Piésold***  
**CONSULTING**

Project No. 101-1/10	Ref. No. 1	Rev. 0
-------------------------	---------------	-----------

Figure B5

M:\1\101\00001\110\DATA\INCLIN-1\3INCLOS.GPJ

Date Revised: 20 Feb 07  
 B1-8

**Project:** Mount Polley

Drill Hole No.: **SI06-3**

Page **1** of **1**

Hole Depth: **133.3 ft / 40.6 m** Hole Diameter: **96 mm**


Date Started: **15 May 06** Date Completed: **16 May 06**

Collar Elev: **3010.8 ft / 917.7 m** PVC Pipe I.D.: **51 mm**

Logged by: **MW** Reviewed by: **LJG**

Water Level Readings: Depth to Water / Date Measured

Well 1:



WELL 3INCLOS.GPJ DRILL.GDT 9 Mar 07

Rev. 0 - Issued for Report

Mount Polley Mining Corporation  
Mount Polley  
Well Completion Details For SI06-3

**Knight Piésold**  
CONSULTING

Project No. 101-1/10	Ref. No. 1	Rev. 0
-------------------------	---------------	-----------

Figure B6


M:\1101\00001\1101\DATA\INCLIN~1\3INCLOS.GPJ

Date Revised: 20 Feb 07  
B1-9









**APPENDIX B2**

LABORATORY TEST RESULTS

(Pages B2-1 to B2-38)



**Hydrometer Analysis**

**GeoNorth Engineering**

Test Designation: ASTM D-422

S106-1 - Shelby


Client: Mount Peley Mining Corp. (Knight Plesold)  
 Project Name: MPCP - Stage 4  
 Source/Location: Tailings Storage Facility  
 Sample #: S403-1 (22+00)  
 Sampled By: Client  
 Date Sampled: 05.09.06  
 Hole #: (Shelby)  
 Depth: 43.0'  
 Test #: \_\_\_\_\_  
 Tested By: DJ  
 Date Received: \_\_\_\_\_  
 Checked By: NK  
 Date Tested: 06.26.06

Starting Wt. (g)	% - #10	Elapsed Time (min)	Reading R	Temp (0C)	K	Corr. Reading R'	Zr (cm)	SQRT(Zr)/π (min)	D (mm)	N (%)	N*(%#10)
40.0	0.000	0.5	39.5	23.0	0.01317				0.058	98.7	0.0
40.0	0.000	1	38.5	23.0	0.01317				0.042	96.3	0.0
40.0	0.000	2	37.0	23.0	0.01317				0.029	92.5	0.0
40.0	0.000	4	36.0	23.0	0.01317				0.021	90.0	0.0
40.0	0.000	8	35.0	23.0	0.01317				0.015	87.5	0.0
40.0	0.000	15	30.0	23.0	0.01317				0.011	75.0	0.0
40.0	0.000	30	23.0	23.0	0.01317				0.008	57.5	0.0
40.0	0.000	60	16.5	23.0	0.01317				0.006	41.3	0.0
40.0	0.000	120	11.0	23.0	0.01317				0.004	27.5	0.0
40.0	0.000	240	7.0	23.0	0.01317				0.003	17.5	0.0
40.0	0.000	480	5.0	23.0	0.01317				0.002	12.5	0.0
40.0	0.000	1440	3.0	23.0	0.01317				0.001	7.5	0.0

Hydrometer #: 794968  
 Density of Solids: \_\_\_\_\_  
 Description of Sample: \_\_\_\_\_  
 Dispersing Agent: Sodium Hex  
 Amount: 125ml

Hydrometer Sieve Analysis				Sieve Analysis			Initial Moisture Content		
Seive No.	Weight Retained	Total Wt. Finer Than	% Finer Than	Seive No.	Weight Retained	Total Wt. Passing	% Finer Than Orig. Samp.	Tare No.	Initial Moisture Content
10		40.0	100.0	38.1				Wet Wt. & Tare	
20	0.1		99.8	25.4				Dry Wt. & Tare	
40	0.1		99.5	19.0				Water Wt.	
60	0.1		99.3	12.5				Tare Wt.	
100	0.1		99.0	9.5				Wt. of Dry Soil	=W
200	0.1		98.8	4.75				Moisture Content	30.7%
Pan	39.5			10				Dry Wt. of Sample from Initial Moisture	
Total	40.0			Total =					
Unwashed Wt. =									
Tare =									

Wt. Passing #200 = \_\_\_\_\_  
 = (100 x Wet Soil Wt.) / (100 + Initial Moisture) = \_\_\_\_\_




**GEONORTH ENGINEERING LTD.**  
 1301 Kellin Road  
 Prince George, B.C. V2L 5S8  
 Tel. (750) 564-4304 Fax (750) 564-9323

**MOUNT POLLEY MINING CORP.**  
 M.P. CONSTRUCTION PROGRAM STAGE 4  
 TAILINGS STORAGE FACILITY  
 GRAIN SIZE ANALYSIS OF S103-15(22+06)

SCALE: N.T.S.  
 PROJECT NO: K-2036  
 DATE: 2006/06/27  
 DRAWING NO: Z036-B20

S106-1-Shelby I



<p><b>GEONORTH ENGINEERING LTD.</b>                  1501 Kellier Road                  Prince George, BC V2L 5S8                  Tel: (250) 564-4304 Fax: (250) 564-9323</p>	<p><b>MOUNT POLLEY MINING CORP.</b>                  M.P. CONSTRUCTION PROGRAM STAGE 4                  TAILINGS STORAGE FACILITY                  ATTERBERG LIMITS OF 5103-1-5<sub>6</sub>(22+00)</p>		<p>SCALE: N.T.S.</p>	<p>DATE: 2006/05/27</p>
	<p>PROJECT NO: K-2036</p>		<p>DRAWING NO: 2036-B16</p>	

5100-1-5<sub>6</sub>(67)

**Hydrometer Analysis**


**GeoNorth Engineering**

Test Designation: ASTM D-422

S106-1-2

Client: Mount Polley Mining Corp. (Knight Piesold)											
Project Name: M.P. Construction Program - Stage 4											
Source/Location: Tailings Storage Facility											
Sample #: S106-1-2		Test #:		Hole #:		Depth: 33'		Date: June 20, 2006			
Sampled By:		Tested By: DJ		Checked By: NK		Date Tested: 06.19.06		Project #: K-2036			
Date Sampled: 05.09.06		Date Received:		Type:		Time:		Amount: 125ml			
Starting Wt. (g)	% #10	Elapsed Time (min)	Reading R	Temp (OC)	K	Corr. Reading R'	Zr (cm)	SQRT(Zr)/T (min)	D (mm)	N (%)	N* (%-#10)
40.0	0.991	0.5	25.0	22.0	0.01332				0.064	62.5	61.9
40.0	0.991	1	20.0	22.0	0.01332				0.047	50.0	49.6
40.0	0.991	2	18.0	22.0	0.01332				0.033	45.0	44.6
40.0	0.991	4	17.0	22.0	0.01332				0.024	42.5	42.1
40.0	0.991	8	15.5	22.0	0.01332				0.017	38.8	38.5
40.0	0.991	15	14.5	22.0	0.01332				0.012	36.3	36.0
40.0	0.991	30	13.0	21.0	0.01348				0.009	32.5	32.2
40.0	0.991	60	12.5	21.0	0.01348				0.006	31.3	31.0
40.0	0.991	120	11.0	21.0	0.01348				0.005	27.5	27.3
40.0	0.991	240	9.0	21.0	0.01348				0.003	22.5	22.3
40.0	0.991	480	7.0	21.0	0.01348				0.002	17.5	17.3
40.0	0.991	1440	6.0	22.0	0.01332				0.001	15.0	14.9
Hydrometer #: 794968											
Density of Solids:											
Dispersing Agent: Sodium Hex											
Graduate #: 2											
Description of Sample:											
Hydrometer Sieve Analysis						Sieve Analysis			Initial Moisture Content		
Seive No.	Weight Retained	Total Wt. Finer Than	% Finer Than	% Finer Than Orig. Samp.	Seive No.	Weight Retained	Total Wt. Passing	% Finer Than Orig. Samp.	Tare No.	Initial Moisture Content	
10		40.0	100.0	99.1	38.1						
20	0.1	99.9	99.8	98.9	25.4						
40	0.1	99.8	99.5	98.6	19.0						
60	0.8	99.0	97.5	96.6	12.5						
100	2.9	96.9	90.3	89.5	9.5		280.6	100.0			
200	7.2	93.7	72.3	71.6	4.75	1.1		99.6			
Pan	28.9				10	1.3		99.1			
Total	40.0										
Unwashed Wt. =											
Tare =		Wt. Passing #200 =			Total =						






Gravel 0.9%  
 Sand 27.5%  
 Silt 54.3%  
 Clay 17.3%

GRAVEL MEDIUM FINE COARSE SAND MEDIUM FINE COARSE SILTY MEDIUM FINE CLAY

<p><b>GEONORTH ENGINEERING LTD.</b>                  1301 Kellner Road                  Prince George, BC V2L 5S8                  Tel. (250) 564-4304 Fax (250) 564-9323</p>	<p><b>MOUNT POLLEY MINING CORP.</b>                  M.P. CONSTRUCTION PROGRAM STAGE 4                  TAILINGS STORAGE FACILITY                  GRAIN SIZE ANALYSIS OF <del>883-2</del> (22+00)</p>	<p>SCALE: N.T.S.                  PROJECT NO: X-2036</p>	<p>DATE: 2006/06/121                  DRAWING NO. 2036-B13</p>
	<p>5106-1-2</p>		



**GEONORTH ENGINEERING LTD.**

1301 Ketterer Road  
 Prince George, B.C. V2L 5S8  
 Tel: (250) 564-4301 Fax: (250) 564-6123

**MOUNT POLLEY MINING CORP.**  
 M.P. CONSTRUCTION PROGRAM STAGE 4  
 TAILINGS STORAGE FACILITY  
 ATTERBERG LIMITS OF 5103-2

SCALE: N.T.S.

DATE: 2005/06/15

PROJECT NO: K-2035

DRAWING NO. 2035-29

5106-1-2

**GeoNorth Engineering**

Test Designation: ASTM D-422

5106-2-1

**Hydrometer Analysis**

Client: Mount Peley Mining Corp. ( Knight Piesold)  
 Project Name: M.P. Construction Program - Stage 4  
 Source/Location: Tailings Storage Facility  
 Date: June 16, 2006  
 Project #: K-2036  
 Type:  
 Time:  
 Checked By: NK  
 Date Tested: June 15, 2006  
 Sample #: S104-1(21-00) Hole #: Depth: 28.0'  
 Tested By: DJ  
 Date Received:  
 Date Sampled: 05.12.06


Starting Wt. (g)	% - #10	Elapsed Time (min)	Reading R	Temp (OC)	K	Corr. Reading R'	Zr (cm)	SQRT(Zr)/T (min)	D (mm)	N (%)	N*(%#10)
40.0	0.000	0.5	36.5	23.0	0.01317				0.057	91.3	0.0
40.0	0.000	1	35.0	23.0	0.01317				0.041	87.5	0.0
40.0	0.000	2	34.5	23.0	0.01317				0.029	86.3	0.0
40.0	0.000	4	34.0	23.0	0.01317				0.021	85.0	0.0
40.0	0.000	8	33.0	23.0	0.01317				0.015	82.5	0.0
40.0	0.000	15	32.5	23.0	0.01317				0.011	81.3	0.0
40.0	0.000	30	30.0	23.0	0.01317				0.008	75.0	0.0
40.0	0.000	60	27.5	23.0	0.01317				0.006	68.8	0.0
40.0	0.000	120	24.5	23.0	0.01317				0.004	61.3	0.0
40.0	0.000	240	20.0	23.0	0.01317				0.003	50.0	0.0
40.0	0.000	480	15.0	23.0	0.01317				0.002	37.5	0.0
40.0	0.000	1440	9.5	23.0	0.01317				0.001	23.8	0.0

Hydrometer #: 794968  
 Density of Solids:  
 Dispersing Agent: Sodium Hex  
 Amount: 125ml

Hydrometer Sieve Analysis				Sieve Analysis			
Seive No.	Weight Retained	Total Wt. Finer Than	% Finer Than	Seive No.	Weight Retained	Total Wt. Passing	% Finer Than Orig. Samp.
10		40.0	100.0	38.1			
20	0.1		99.8	25.4			
40	0.1		99.5	19.0			
60	0.1		99.3	12.5			
100	0.1		99.0	9.5			
200	0.0		98.8	4.75			
Pan	39.5			10			
Total	40.0						
Unwashed Wt. =							
Tare =		Wt. Passing #200 =		Total =			

Initial Moisture Content  
 Tare No.  
 Wet Wt. & Tare  
 Dry Wt. & Tare  
 Water Wt.  
 Tare Wt.  
 Wt. of Dry Soil = W  
 Moisture Content %  
 Dry Wt. of Sample from Initial Moisture  
 = (100 x Wet Soil Wt.) / (100 + Initial Moisture) =  
 Net G

VA101-1/10-A.03




**GEONORTH ENGINEERING LTD.**  
 1301 Keltner Road  
 Prince George, B.C. V2L 5S8  
 Tel (250) 564-1304 Fax (250) 564-3323

**MOUNT POLLEY MINING CORP.**  
 M.P. CONSTRUCTION PROGRAM STAGE 4  
 TAILINGS STORAGE FACILITY  
 GRAIN SIZE ANALYSIS OF S104-1 (21-00)

SCALE: N.T.S.  
 PROJECT NO: K-ZC36  
 DATE: 2005/06/16  
 DRAWING NO. 2036-B10

S106-2-1



<b>GEONORTH ENGINEERING LTD.</b> 1301 Kellifer Road Prince George, B.C. V2L 5S9 Tel (250) 564-4304 Fax (250) 564-9323	<b>MOUNT POLLEY MINING CORP.</b> M.P. CONSTRUCTION PROGRAM STAGE 4 TAILINGS STORAGE FACILITY ATTERBERG LIMITS OF SIB4-1-1		SCALE: N.T.S. PROJECT NO: 4-2036	DATE: 2006/06/15 DRAWING NO. 2036-B3
	S106-2-1			

**Hydrometer Analysis**

**GeoNorth Engineering**

S106-2-5-hw161


Test Designation: ASTM D-422  
 Client: Mount Polley Mining Corp. ( Knight Pileold )  
 Project Name: MPCP - Stage 4  
 Source/Location: Tailings Storage Facility  
 Sample #: S104-5(24+00)  
 Sampled By: Client  
 Date Sampled: 05.12.06  
 Date: June 26, 2006  
 Project #: K-2036  
 Type:  
 Time:  
 Checked By: NK  
 Date Tested: 06.26.06  
 Hole #: (shebly) Depth: 38.5  
 Tested By: DJ  
 Date Received:


Starting Wt. (g)	% - #10	Elapsed Time (min)	Reading R	Temp (°C)	K	Corr. Reading R'	Zr (cm)	SQRT(Zr)/π (min)	D (mm)	N (%)	N' (%-#10)
40.0	0.000	0.5	39.5	23.0	0.01317				0.008	98.0	0.0
40.0	0.000	1	38.0	23.0	0.01317				0.042	95.0	0.0
40.0	0.000	2	37.0	23.0	0.01317				0.029	92.5	0.0
40.0	0.000	4	36.0	23.0	0.01317				0.021	90.0	0.0
40.0	0.000	8	35.5	23.0	0.01317				0.014	88.8	0.0
40.0	0.000	15	34.5	23.0	0.01317				0.011	86.3	0.0
40.0	0.000	30	33.5	23.0	0.01317				0.008	83.8	0.0
40.0	0.000	60	31.5	23.0	0.01317				0.005	78.8	0.0
40.0	0.000	120	28.0	23.0	0.01317				0.004	70.0	0.0
40.0	0.000	240	25.0	23.0	0.01317				0.003	62.5	0.0
40.0	0.000	480	21.0	23.0	0.01317				0.002	52.5	0.0
40.0	0.000	1440	15.0	23.0	0.01317				0.001	37.5	0.0

Hydrometer #: 794968 Graduate #: 2 Dispersing Agent: Sodium Hex Amount: 125ml

Density of Solids:

Description of Sample:				Sieve Analysis				Initial Moisture Content							
Seive No.	Weight Retained	Hydrometer Sieve Analysis		Weight Retained	Total Wt. Passing	% Finer Than Orig. Samp.	% Finer Than Orig. Samp.	Tare No.	Wet Wt. & Tare	Dry Wt. & Tare	Water Wt.	Tare Wt.	Wt. of Dry Soil	Moisture Content	Dry Wt. of Sample from Initial Moisture
		Total Wt. Finer Than	% Finer Than												
10		40.0	100.0	38.1											
20	0.1		99.8	25.4											
40	0.1		99.5	19.0											
60	0.1		99.3	12.5											
100	0.2		98.8	9.5											
200	0.4		97.8	4.75											
Pan	39.1			10											
Total	40.0														
Unwashed Wt. =															
Tare =				Total =											





SCALE:	N.T.S.	DATE:	2006/06/27
PROJECT NO.:	K-2035	DRAWING NO.:	2035-B19

MOUNT POLLEY MINING CORP.  
M.P. CONSTRUCTION PROGRAM STAGE 4  
TAILINGS STORAGE FACILITY  
ATTERBERG LIMITS OF STAGE 4 (21+00)

**GEONORTH ENGINEERING LTD.**  
1301 Kelliker Road  
Prince George, B.C. V2L 5S8  
Tel (250) 564-4304 Fax (250) 564-9323

Site-2-sha (b)




**Hydrometer Analysis**

**GeoNorth Engineering**


Test Designation: ASTM D-422

S166-2-Skully Z

Client: Mount Polley Mining Corp. ( Knight Piesold )		Date: June 26, 2006									
Project Name: MPCP - Stage 4		Project #: K-2036									
Source/Location: Tailings Storage Facility		Type:									
Sample #: S164-2(21+00)		Hole #: ( Shelby )									
Test #:		Depth: 53.5-55.5'									
Sampled By: Client		Tested By: DJ									
Date Sampled: 05.12.06		Date Received:									
Checked By: NK		Date Tested: 06.26.06									
Starting Wt. (g)	% - #10	Elapsed Time (min)	Reading R	Temp (OC)	K	Corr. Reading R'	Zr (cm)	SQRT(Zr)/T (min)	D (mm)	N (%)	N*(%#10)
40.0	0.000	0.5	35.5	23.0	0.01317				0.060	88.8	0.0
40.0	0.000	1	28.0	23.0	0.01317				0.045	70.0	0.0
40.0	0.000	2	24.0	23.0	0.01317				0.033	60.0	0.0
40.0	0.000	4	15.0	23.0	0.01317				0.025	37.5	0.0
40.0	0.000	8	12.0	23.0	0.01317				0.018	30.0	0.0
40.0	0.000	15	11.0	23.0	0.01317				0.013	27.5	0.0
40.0	0.000	30	6.0	23.0	0.01317				0.009	15.0	0.0
40.0	0.000	60	4.0	23.0	0.01317				0.007	10.0	0.0
40.0	0.000	120	2.5	23.0	0.01317				0.005	6.3	0.0
40.0	0.000	240	2.0	23.0	0.01317				0.003	5.0	0.0
40.0	0.000	480	1.0	23.0	0.01317				0.002	3.0	0.0
40.0	0.000	1440	1.0	23.0	0.01317				0.001	3.0	0.0
Hydrometer #: 794968		Graduate #: 3		Dispersing Agent: Sodium Hex		Amount: 125ml					
Density of Solids:											
Description of Sample:											
Hydrometer Sieve Analysis						Sieve Analysis					
Seive No.	Weight Retained	Total Wt. Finer Than	% Finer Than	% Finer Than Orig. Samp.	Seive No.	Weight Retained	Total Wt. Passing	% Finer Than Orig. Samp.	Initial Moisture Content		
10					38.1				Tare No.		
20		40.0	100.0		25.4				Wet Wt. & Tare		
40	0.1		99.8		19.0				Dry Wt. & Tare		
60	0.1		99.5		12.5				Water Wt.		
100	0.1		99.3		9.5				Tare Wt.		
200	0.1		99.0		4.75				Wt. of Dry Soil	=W	
Pan	39.6				10				Moisture Content	27.3%	
Total	40.0								Dry Wt. of Sample from Initial Moisture		
Unwashed Wt. =									=(100xWet Soil Wt.)/(100 + Initial Moisture) =		
Tare =		Wt. Passing #200 =			Total =						



<b>GEONORTH ENGINEERING LTD.</b> 1301 Kelliker Road Prince George, BC V2L 5S8 Tel (250) 564-4304 Fax (250) 564-9323	<b>MOUNT POLLEY MINING CORP.</b> M.P. CONSTRUCTION PROGRAM STAGE 4 TAILINGS STORAGE FACILITY GRAIN SIZE ANALYSIS OF S104-25(211+00)		SCALE: N.T.S. PROJECT NO: K-2036	DATE: 2006/06/27 DRAWING NO: 2C36-B22
	S104-25-Shaly 2			



SCALE: NTS  
 PROJECT NO: K-2036  
 DRAWING NO. 2036-317  
 DATE: 2006/06/25

**MOUNT POLLEY MINING CORP.**  
 M.P. CONSTRUCTION PROGRAM STAGE 4  
 TAILINGS STORAGE FACILITY  
 ATTERBERG LIMITS OF S106-2

**GEONORTH ENGINEERING LTD.**  
 1331 Kehner Road  
 Prince George, B.C. V2L 5S8  
 Tel: (250) 554-4304 Fax (250) 564-9323

S106-2-shelley 2

**GeoNorth Engineering**

Test Designation: ASTM D-422

S106-3-29


**Hydrometer Analysis**

Client: Mount Polley Mining Corp. (Knight Pilesold)  
 Project Name: M.P. Construction Program - Stage 4  
 Source/Location: Tailings Storage Facility  
 Sample #: S106-2a (2006)  
 Sampled By: Client  
 Date Sampled: 05.15.06  
 Test #:   
 Hole #:   
 Depth: 28.0'  
 Tested By: DJ  
 Date Received:   
 Date: June 21, 2006  
 Project #: K-2036  
 Type:   
 Time:   
 Checked By: NK  
 Date Tested: 06.19.06

Starting Wt. (g)	% - #10	Elapsed Time (min)	Reading R	Temp (°C)	K	Corr. Reading R'	Zr (cm)	SQRT(Zr)/T (min)	D (mm)	N (%)	N* (% #10)
40.0	0.810	0.5	28.0	22.0	0.01332				0.062	70.0	56.7
40.0	0.810	1	23.0	22.0	0.01332				0.045	57.5	46.6
40.0	0.810	2	21.0	22.0	0.01332				0.033	52.5	42.5
40.0	0.810	4	20.0	22.0	0.01332				0.023	50.0	40.5
40.0	0.810	8	17.5	22.0	0.01332				0.017	43.8	35.5
40.0	0.810	15	16.0	22.0	0.01332				0.012	40.0	32.4
40.0	0.810	30	13.5	21.0	0.01348				0.009	33.8	27.4
40.0	0.810	60	11.5	21.0	0.01348				0.006	28.8	23.3
40.0	0.810	120	9.5	21.0	0.01348				0.005	23.8	19.3
40.0	0.810	240	7.5	21.0	0.01348				0.003	18.8	15.2
40.0	0.810	480	6.5	21.0	0.01348				0.002	16.3	13.2
40.0	0.810	1440	6.0	21.0	0.01348				0.001	15.0	12.2
Hydrometer #: 794968					Graduate #: 3	Dispersing Agent: Sodium Hex		Amount: 125ml			

Description of Sample:

Hydrometer Sieve Analysis				Sieve Analysis			Initial Moisture Content		
Seive No.	Weight Retained	Total Wt. Finer Than	% Finer Than	Seive No.	Weight Retained	Total Wt. Passing	% Finer Than Orig. Samp.	Tare No.	Initial Moisture Content
10		40.0	100.0	38.1					
20	1.4		96.5	25.4				Wet Wt. & Tare	
40	0.9		94.3	19.0	382.1	382.1	100.0	Dry Wt. & Tare	
60	1.8		89.8	12.5	22.9		94.0	Water Wt.	
100	1.8		85.3	9.5				Tare Wt.	
200	3.5		76.5	4.75	12.9		90.6	Wt. of Dry Soil	=Wt
Pan	30.5			10	36.8		81.0	Moisture Content	%
Total	40.0							Dry Wt. of Sample from Initial Moisture	
Unwashed Wt. =				Total =				= (100 x Wet Soil Wt.) / (100 + Initial Moisture) =	
Tare =		Wt. Passing #200 =							




SCALE: N.T.S.  
 DATE: 2006/06/121  
 PROJECT NO: X-2036  
 DRAWING NO: 2036-E14

MOUNT POLLEY MINING CORP.  
 M.P. CONSTRUCTION PROGRAM STAGE 4  
 TAILINGS STORAGE FACILITY  
 GRAIN SIZE ANALYSIS OF S165-2a (20+00)

**GEONORTH ENGINEERING LTD.**  
 1301 Kellher Road  
 Prince George, B.C. V2T 5S8  
 Tel: (250) 564-4304 Fax: (250) 564-9323

S166-3a-2a



**GEONORTH ENGINEERING LTD.**  
 1301 Kellier Road  
 Prince George, B.C. V2L 5S8  
 Tel. (250) 564-4396 Fax (250) 564-9323

**MOUNT POLLEY MINING CORP.**  
 M.P. CONSTRUCTION PROGRAM STAGE 4  
 TAILINGS STORAGE FACILITY  
 ATTERBERG LIMITS OF S104-20

SCALE: N.T.S.  
 PROJECT NO: K-2036  
 DATE: 2006/06/15  
 DRAWING NO: 2036-B4

S106-3-29

**Hydrometer Analysis**

**GeoNorth Engineering**


Test Designation: ASTM D-422

S106-2-2-b


Client: Mount Polley Mining Corp. (Knight Piesold)  
 Project Name: M.P. Construction Program - Stage 4  
 Source/Location: Tailings Storage Facility  
 Sample #: S105-25 (20+00) — Test #: \_\_\_\_\_ Hole #: \_\_\_\_\_ Depth: 28.75'  
 Sampled By: Client Tested By: DJ  
 Date Sampled: 05.15.06 Date Received: \_\_\_\_\_  
 Date: June 20, 2006  
 Project #: K-2036  
 Type: \_\_\_\_\_  
 Time: \_\_\_\_\_  
 Checked By: NK  
 Date Tested: 06.20.06

Starting Wt. (g)	% - #10	Elapsed Time (min)	Reading R	Temp (°C)	K	Corr. Reading R'	Zr (cm)	SCRT(Zr)/T (min)	D (mm)	N (%)	N*(%#10)
40.0	0.957	0.5	35.0	22.0	0.01332				0.590	87.5	83.7
40.0	0.957	1	33.0	22.0	0.01332				0.420	82.5	79.0
40.0	0.957	2	32.0	22.0	0.01332				0.300	80.0	76.6
40.0	0.957	4	30.0	22.0	0.01332				0.220	75.0	71.8
40.0	0.957	8	29.0	22.0	0.01332				0.150	72.5	69.4
40.0	0.957	15	26.5	21.0	0.01348				0.120	66.3	63.4
40.0	0.957	30	24.5	21.0	0.01348				0.008	61.3	58.7
40.0	0.957	60	21.0	21.0	0.01348				0.006	52.5	50.2
40.0	0.957	120	17.0	21.0	0.01348				0.004	42.5	40.7
40.0	0.957	240	12.5	21.0	0.01348				0.003	31.3	30.0
40.0	0.957	480	9.5	21.0	0.01348				0.002	23.8	22.8
40.0	0.957	1440	7.0	22.0	0.01332				0.001	17.5	16.7
Hydrometer #: 794968										Dispersing Agent: Sodium Hex	
Density of Solids:										Graduate #: 3	
Description of Sample:										Amount: 125ml	

Seive No.	Hydrometer Sieve Analysis			Sieve Analysis			Initial Moisture Content	
	Weight Retained	% Finer Than	% Finer Than Orig. Samp.	Weight Retained	Total Wt. Passing	% Finer Than Orig. Samp.		
10	40.0	100.0	95.7	38.1			Tare No.	
20	0.2	99.5	95.2	25.4			Wet Wt. & Tare	
40	0.1	99.3	95.0	19.0	347.7	100.0	Dry Wt. & Tare	
60	0.3	98.5	94.3	12.5	13.7	96.1	Water Wt.	
100	0.6	97.0	92.8	9.5			Tare Wt.	
200	1.3	93.8	89.7	4.75	0.9	95.6	Wt. of Dry Soil	
Pan	37.5			10	0.2	95.7	Moisture Content	
Total	40.0						Dry Wt. of Sample from Initial Moisture	
Unwashed Wt. =								
Tare =								
Total =								=(100xWet Soil Wt.)/(100 + Initial Moisture) =







**GEONORTH ENGINEERING LTD.**

130: Kelliker Road  
 Prince George, B.C. V2L 5S8  
 Tel: (250) 564-1304 Fax: (250) 564-9323

**MOUNT POLLEY MINING CORP.**  
 M.P. CONSTRUCTION PROGRAM STAGE 4  
 TAILINGS STORAGE FACILITY  
 ATTERBERG LIMITS OF SIOG-2b

SCALE: N.T.S.  
 PROJECT NO: K-2036  
 DRAWING NO: 2036-B5  
 DATE: 2006/05/15

S106-3-2b

# GeoNorth Engineering

Test Designation: ASTM D-422

# Hydrometer Analysis

Date: June 16, 2006  
 Project #: K-2036  
 Type:  
 Time:  
 Checked By: NK  
 Date Tested: 06.15.06

S106-3-4


Client: Mount Pooley Mining Corp. (Knight Pileolid)  
 Project Name: M.F. Construction Program - Stage 4  
 Source/Location: Tailings Storage Facility  
 Sample #: S105-5(20+00) Hole #: Depth: 38.0'  
 Sampled By: Client Test #: Tested By: DJ  
 Date Sampled: 05.15.06 Date Received:

Starting Wt. (g)	% - #10	Elapsed Time (min)	Reading R	Temp (0C)	K	Corr. Reading R'	Zr (cm)	SCRT(Zr)/T (min)	D (mm)	N (%)	N*(%#10)
40.0	0.987	0.5	35.0	23.0	0.01317				0.058	87.5	86.4
40.0	0.987	1	33.5	23.0	0.01317				0.042	83.8	82.7
40.0	0.987	2	33.0	23.0	0.01317				0.030	82.5	81.4
40.0	0.987	4	32.5	23.0	0.01317				0.021	81.3	80.2
40.0	0.987	8	31.5	23.0	0.01317				0.013	78.8	77.8
40.0	0.987	15	30.5	23.0	0.01317				0.011	76.3	75.3
40.0	0.987	30	28.0	23.0	0.01317				0.008	70.0	69.1
40.0	0.987	60	24.5	23.0	0.01317				0.006	61.3	60.5
40.0	0.987	120	20.5	23.0	0.01317				0.004	51.3	50.6
40.0	0.987	240	14.5	23.0	0.01317				0.003	36.3	35.8
40.0	0.987	480	11.0	23.0	0.01317				0.002	27.5	27.1
40.0	0.987	1440	6.0	23.0	0.01317				0.001	15.0	14.8

Hydrometer #: 794968 Graduate #: 3  
 Density of Solids: Dispersing Agent: Sodium Hex Amount: 125ml

Description of Sample:		Hydrometer Sieve Analysis				Sieve Analysis				Initial Moisture Content	
Seive No.	Weight Retained	Total Wt. Finer Than	% Finer Than	% Finer Than Orig. Samp.	Seive No.	Weight Retained	Total Wt. Passing	% Finer Than Orig. Samp.	Tare No.	Initial Moisture Content	
10	40.0	100.0	100.0	98.7	38.1						
20	0.2	99.5	98.5	98.2	25.4				Wet Wt. & Tare		
40	0.2	99.0	98.0	97.7	19.0				Dry Wt. & Tare		
60	0.2	98.5	97.5	97.2	12.5	380.0	100.0	100.0	Water Wt.		
100	0.8	96.5	95.5	95.2	9.5	2.3	99.4	99.4	Tare Wt.		
200	0.9	94.3	93.3	93.1	4.75	1.5	99.0	99.0	Wt. of Dry Soil	=W	
Pan	37.7				10	1.3	98.7	98.7	Molsture Content	%	
Total	40.0								Dry Wt. of Sample from Initial Moisture		
Unwashed Wt. =											
Tare =		Wt. Passing #200 =			Total =						

NOTE: = (100xWet Soil Wt.)/(100 + Initial Moisture)




**GEONORTH ENGINEERING LTD.**  
 1301 Keller Road  
 Ponce George, B.C. V2L 5S8  
 Tel: (250) 564-1304 Fax: (250) 564-3323

**MOUNT POLLEY MINING CORP.**  
 M.P. CONSTRUCTION PROGRAM STAGE 4  
 TAILINGS STORAGE FACILITY  
 GRAIN SIZE ANALYSIS OF S105-5 (20+00)

SCALE: N.T.S.  
 PROJECT NO: K-2036  
 DATE: 2005/06/16  
 DRAWING NO: 2036-B1

S106-2-4



**GEONORTH ENGINEERING LTD.**

1301 Kelmher Road  
Prince George, B.C. V2L 5S6  
Tel. (250) 564-9304 Fax (250) 564-9323

**MOUNT POLLEY MINING CORP.**  
M.P. CONSTRUCTION PROGRAM STAGE 4  
TAILINGS STORAGE FACILITY  
ATTERBERG LIMITS OF SIDA

SCALE:

ILL. S:

PROJECT NO:

K-2036

DATE:

2006/09/15

DRAWING NO.

2036-66

S106-3-4

# Hydrometer Analysis

# GeoNorth Engineering

Test Designation: ASTM D-422

Site: 5106-3-6

Client: Mount Polley Mining Corp. (Knight Piesold)  
 Project Name: M.P. Construction Program - Stage 4  
 Source/Location: Tailings Storage Facility  
 Sample #: S405-S(20\*00) --- Test #: \_\_\_\_\_ Hole #: \_\_\_\_\_ Depth: 48.0'  
 Sampled By: Client  
 Tested By: DJ  
 Date Sampled: 05.15.06  
 Date Received: \_\_\_\_\_  
 Checked By: NK  
 Date Tested: 06.15.06

Starting Wt. (g)	% - #10	Elapsed Time (min)	Reading R	Temp (°C)	K	Corr. Reading R'	Zr (cm)	SQRT(Zr)/T (min)	D (mm)	N (%)	N* (%-#10)
40.0	0.000	0.5	37.0	23.0	0.01317				0.057	92.5	0.0
40.0	0.000	1	36.0	23.0	0.01317				0.041	90.0	0.0
40.0	0.000	2	35.0	23.0	0.01317				0.029	87.5	0.0
40.0	0.000	4	34.0	23.0	0.01317				0.021	85.0	0.0
40.0	0.000	8	33.0	23.0	0.01317				0.015	82.5	0.0
40.0	0.000	15	32.5	23.0	0.01317				0.011	81.3	0.0
40.0	0.000	30	30.0	23.0	0.01317				0.008	75.0	0.0
40.0	0.000	60	26.0	23.0	0.01317				0.006	65.0	0.0
40.0	0.000	120	22.5	23.0	0.01317				0.004	56.3	0.0
40.0	0.000	240	16.0	23.0	0.01317				0.003	40.0	0.0
40.0	0.000	480	12.0	23.0	0.01317				0.002	30.0	0.0
40.0	0.000	1440	7.0	23.0	0.01317				0.001	17.5	0.0


Hydrometer #: 794968 Graduate #: 2 Dispersing Agent: Sodium Hex

Density of Solids: \_\_\_\_\_ Amount: 125ml

Description of Sample: \_\_\_\_\_

Hydrometer Sieve Analysis				Sieve Analysis			Initial Moisture Content	
Seive No.	Weight Retained	Total Wt. Finer Than	% Finer Than	Seive No.	Weight Retained	Total Wt. Passing	% Finer Than Orig. Samp.	Tare No.
10		40.0	100.0	38.1				Wel Wt. & Tare
20	0.1	99.8	99.8	25.4				Dry Wt. & Tare
40	0.1	99.5	99.5	19.0				Water Wt.
60	0.0	99.5	99.5	12.5				Tare Wt.
100	0.1	99.3	99.3	9.5				Wt. of Dry Soil
200	0.2	98.8	98.8	4.75				Moisture Content
Pan	39.5			10				Dry Wt. of Sample from Initial Moisture
Total	40.0			Total =				= (100 x Wet Soil Wt.) / (100 + Initial Moisture) =
Unwashed Wt. =								
Tare =								

NEG-60




**GEONORTH ENGINEERING LTD.**  
 1301 Kellner Road  
 Ponce George, S.C. VZL 558  
 Tel: (250) 564-4304 Fax: (250) 564-9323

**MOUNT POLLEY MINING CORP.**  
 M.P. CONSTRUCTION PROGRAM STAGE 4  
 TAILINGS STORAGE FACILITY  
 GRAIN SIZE ANALYSIS OF S105-6-(20+00)

SCALE: N.T.S.  
 PROJECT NO: K-2036

DATE: 2006/05/16  
 DRAWING NO: 2036-B12

S106-2-6



**GEONORTH ENGINEERING LTD.**  
 1301 Keltner Road  
 Prince George, B.C. V2L 5S8  
 Tel (250) 564-4304 Fax (250) 564-9323

**MOUNT POLLEY MINING CORP.**  
 M.P. CONSTRUCTION PROGRAM STAGE 4  
 TAILINGS STORAGE FACILITY  
 ATTERBERG LIMITS OF ~~500~~ 564-8

SCALE: N.T.S.  
 PROJECT NO: K-2036  
 DATE: 2005/06/15  
 DRAWING NO: 2036-E7

S106-3-6

**GeoNorth Engineering**

Test Designation: ASTM D-422

**Hydrometer Analysis**

Side - 3 - 8

Client: Mount Polley Mining Corp. (Knight Piesold)  
 Project Name: M.P. Construction Program - Stage 4  
 Source/Location: Tailings Storage Facility  
 Sample #: S-105-8 (20-06) - Test #:  
 Sampled By: Client  
 Date Sampled: 05.16.06  
 Tested By: DJ  
 Date Received:  
 Date: June 21, 2006  
 Project #: K-2036  
 Type:  
 Time:  
 Checked By: NK  
 Date Tested: 06.19.06  
 Hole #: Depth: 58'

Starting Wt. (g)	% - #10	Elapsed Time (min)	Reading R	Temp (OC)	K	Corr. Reading R'	Zr (cm)	SQR(zr)/t (mln)	D (mm)	N (%)	N* (%-#10)
40.0	0.000	0.5	33.5	21.0	0.01348				0.066	83.8	0.0
40.0	0.000	1	26.5	21.0	0.01348				0.045	65.3	0.0
40.0	0.000	2	22.5	21.0	0.01348				0.033	56.3	0.0
40.0	0.000	4	16.5	21.0	0.01348				0.024	41.3	0.0
40.0	0.000	8	11.0	21.0	0.01348				0.018	27.5	0.0
40.0	0.000	15	7.5	21.0	0.01348				0.013	18.8	0.0
40.0	0.000	30	5.5	21.0	0.01348				0.009	13.8	0.0
40.0	0.000	60	3.0	21.0	0.01348				0.007	7.5	0.0
40.0	0.000	120	2.5	21.0	0.01348				0.005	6.3	0.0
40.0	0.000	240	2.0	21.0	0.01348				0.003	5.0	0.0
40.0	0.000	480	1.0	21.0	0.01348				0.002	2.5	0.0
40.0	0.000	1440	0.5	21.0	0.01348				0.001	1.3	0.0

Hydrometer #: 794968  
 Density of Solids:  
 Dispersing Agent: Sodium Hex  
 Amount: 125ml  
 Graduate #: 4


Description of Sample:

Hydrometer Sieve Analysis				Sieve Analysis			Initial Moisture Content		
Seive No.	Weight Retained	Total Wt. Finer Than	% Finer Than	Seive No.	Weight Retained	Total Wt. Passing	% Finer Than Orig. Samp.	Tare No.	Initial Moisture Content
10		40.0	100.0	38.1					
20	0.1		99.8	25.4					
40	0.1		99.5	19.0					
60	0.1		99.3	12.5					
100	0.1		99.0	9.5					
200	0.1		98.8	4.75					
Pan	39.5			10					
Total	40.0								
Unwashed Wt. =									
Tare =		Wt. Passing #200 =		Total =					

Dry Wt. of Sample from Initial Moisture =  
 = (100 x Wet Soil Wt.) / (100 + Initial Moisture) =







<b>GEONORTH ENGINEERING LTD.</b> 130: Keilmer Road Prince George, B.C. V2L 5S8 Tel: (250) 561-4304 Fax: (250) 564-9323		<b>MOUNT POLLEY MINING CORP.</b> M.P. CONSTRUCTION PROGRAM STAGE 4 TAILINGS STORAGE FACILITY ATTERBERG LIMITS OF <del>3058</del>		SCALE: N.T.S. PROJECT NO: K-2036	DATE: 2005/05/15 DRAW'NG NO: 2036-B5
---	--	---	--	-------------------------------------	---

S106-2-8

# GEONORTH ENGINEERING LTD.

## CONSOLIDATION TEST - PARAMETERS & CALCULATIONS

Job No.: K-2036

CLIENT: Mount Polley Mining Corporation

PROJECT: MCPC Stage 4

HOLE NO: S104-S1

REPORTING BY: DHG

DEPTH: 38.5'


DATE OF REPORTING: 2006/07/07

2006/07/07

### APPARATUS:

RING HT:	20.12	mm	LOAD FACTOR:	10	
RING DIA:	63.5	mm	UNIT PRESSURE:	31.0	kPa / kg
RING AREA (A):	31.67	cm <sup>2</sup>			

EQUATIONS	
$G_s = 2.68$	$r_w = 1.0 \text{ g/cm}^3$
$H_s = M_s / (A \cdot G_s \cdot r_w)$	$H_s = 9.63 \text{ mm}$
$e_1 = (H_1 - H_0) / H_0 = (H_1 / H_0) - 1$	
$C_v = 0.848 \cdot H^2 / t_{50}$	$C_v = 0.196 \cdot H^2 / t_{50}$
$M_s = (1/H_0) \cdot ((H_0 - H_1) / (\sigma_1 - \sigma_0))$	



**GEONORTH ENGINEERING LTD.**

CLIENT: Mount Polley Mining Corporation  
 PROJECT: MCPC Stage 4

HOLE: S104-S1  
 DEPTH: 38.5'

START DATE:  
 END DATE:

PROJECT NO: K-2036


LOAD NO.	APPLIED LOAD	PRESSURE	FINAL DIAL (m)	FINAL DIAL (mm)	CHANGE (mm)	SAMPLE HEIGHT (H)	AH (H <sub>0</sub> -H <sub>1</sub> )	VOID HEIGHT (mm)	VOID RATIO	FITTING TIME		AVERAGE THICKNESS PER DRAINAGE SURFACE (1/2) (mm)	COEFFICIENT OF CONSOLIDATION, C <sub>v</sub>		CORRICIENT OF VOLUME COMPRESSIBILITY M
										t <sub>50</sub> (min)	t <sub>90</sub> (min)		t <sub>50</sub> (cm <sup>2</sup> /sec)	t <sub>90</sub> (cm <sup>2</sup> /sec)	
0	0.0	0	0.19356	4.916	0.945	20.120	0.945	10.494	1.09	12.22		9.824	0.0011		0.0015
1	1.0	31.0	0.15636	3.972	0.400	19.175	1.345	9.549	0.99	27.83		9.488	0.00046		0.0023
2	2.0	61.9	0.14062	3.572	0.641	18.775	1.985	9.149	0.95	25.64		9.228	0.00047		0.0017
3	4.0	123.9	0.11540	2.931	0.719	18.135	2.704	8.509	0.88	15.61		8.888	0.00072		0.0012
4	8.0	247.7	0.08709	2.212	0.785	17.416	3.489	7.790	0.81	14.83		8.512	0.00069		0.0008
5	16.0	495.4	0.05619	1.427	0.495	16.651	3.984	7.005	0.73	5.88		8.192	0.0016		0.0010
6	24.0	743.1	0.03670	0.932	-0.188	16.136	3.797	6.510	0.68	N/A		8.115	N/A		N/A
7	8.0	247.7	0.04409	1.120	-0.151	16.323	3.646	6.697	0.70	N/A		8.199	N/A		N/A
8	4.0	123.9	0.05003	1.271	-0.347	16.474	3.298	6.848	0.71	N/A		8.324	N/A		N/A
9	1.0	31.0	0.06570	1.618		16.822		7.195	0.75						

**GEONORTH ENGINEERING LTD.**

CLIENT: Mount Polley Mining Corporation  
PROJECT: MCPC Stage 4

HOLE: S104-S1  
DEPTH: 38.5'  
START DATE: 2006/06/22  
END DATE: 2006/07/04  
PROJECT NO: K-2036

**Void Ratio vs. Applied Stress**



**GEONORTH ENGINEERING LTD.**

**CONSOLIDATION TEST - SAMPLE INFORMATION SHEET**

JOB NO.: K-2036

CLIENT: Mount Polley Mining Corporation

PROJECT: MCPC Stage 4

HOLE NO: S104-S1 PREPARED BY: DHG  
 DEPTH: 38.5' DATE OF PREP.: 2006/06/22

COMPLETE SOIL DESCRIPTION: Clayey silt and silty clay, mixed.  
 SWELL  
 NO REBOUND UNIFIED CLASSIFICATION: ML to CH

**RING PARAMETERS:**

RING NO: GNEL HEIGHT: 20.12 mm WEIGHT: 63.9 g  
 DIAMETER: 63.5 mm AREA: 63.7E-6 m<sup>2</sup>

**DATA GATHERED DURING SAMPLE PREPARATION:**

7. Wt. of Ring: 63.9 g  
 4. Wt. of Ring + Soil + Water: 180.0 g  
 - Pocket penetrometer\* = kPa  
 - Torvane\* = 230 kPa  
 (\* conduct on adjacent, undisturbed material)

**NATURAL MOISTURE CONTENT:  
 (OF ADJACENT MATERIAL)**

Tare 194.9 g  
 Tare + Wet Soil 663.7 g  
 Tare + Dry Soil 529.0 g  
 Wt. Dry Soil 334.1 g  
 Wt. Water 134.7 g  
 Moisture Content 40.3 %

All data above this line should be complete BEFORE starting consolidation!

**DATA GATHERED AT THE END OF CONSOLIDATION:**

1A. Wt. of Tare = 13.8 g  
 1. Wt. of Tare + Ring + Wet Soil = 184.8 g  
 2. Wt. of Tare + Ring + Dry Soil = 159.4 g  
 - Pocket Penetrometer = 250.0 kPa  
 - Torvane = kPa

**CALCULATED PARAMETERS:**

3. Wt. of Water (end) (1.-2.) = 25.4 g  
 5. Wt. of Ring + Soil (2.-1A.) = 145.6 g  
 6. Wt. of Water (start) (4.-5.) = 34.4 g  
 8. Wt. of Oven Dry Soil (5.-7.) = 81.7 g  
 - Water Content (start) (6./8. x 100) = 42.1 %  
 - Water Content (end) (3./8. x 100) = 31.1 %

**REMARKS:**

Shelby tube sample partially disturbed due to shipping conditions. Tube contained 50 cm of soil: starting at the top, approximately 12 cm of soft, wet silt or clay (assumed to be drill cuttings) over 8 cm of fissured silt and clay, over approximately 30 cm of layered silty sand. MC carried out on sand in addition to MC as part of Atterberg limits on fine-grained sample.

**GEONORTH ENGINEERING LTD.**

**CONSOLIDATION TEST - SAMPLE INFORMATION SHEET**

JOB NO.: K-2036

CLIENT: Mount Polley Mining Corporation

PROJECT: MCPC Stage 4

HOLE NO: S104-S1

PREPARED BY: DHG

DEPTH: 38.5'

DATE OF PREP.: 2006/06/22

COMPLETE SOIL DESCRIPTION: Clayey silt and silty clay, mixed.  
 SWELL.  
 NO REBOUND UNITED CLASSIFICATION: ML to CH

**RING PARAMETERS:**

RING NO: GNE1 HEIGHT: 20.12 mm WEIGHT: 63.9 g  
 DIAMETER: 63.5 mm VOLUME: 0.0000637 m<sup>3</sup>

**DATA GATHERED DURING SAMPLE PREPARATION:**

7. Wt. of Ring: 63.9 g  
 4. Wt. of Ring + Soil + Water: 180.0 g  
 - Pocket penetrometer\*      kPa  
 - Torvane\* 230 kPa  
 (\* conduct on adjacent, undisturbed material)

INITIAL WET DENSITY:  
1822 kg/m<sup>3</sup>

**NATURAL MOISTURE CONTENT:  
 (OF ADJACENT MATERIAL)**

Tare 194.9 g  
 Tare + Wet Soil 663.7 g  
 Tare + Dry Soil 529.0 g  
 Wt. Dry Soil 334.1 g  
 Wt. Water 134.7 g  
 Moisture Content 40.3 %

All data above this line should be complete BEFORE starting consolidation!

**DATA GATHERED AT THE END OF CONSOLIDATION:**

1A. Wt. of Tare 13.8 g  
 1. Wt. of Tare + Ring + Wet Soil 184.8 g  
 2. Wt. of Tare + Ring + Dry Soil 159.4 g  
 - Pocket Penetrometer 250.0 kPa  
 - Torvane      kPa

**CALCULATED PARAMETERS:**

3. Wt. of Water (end) (1.-2.) 25.4 g  
 5. Wt. of Ring + Soil (2.-1A.) 145.6 g  
 6. Wt. of Water (start) (4.-5.) 34.4 g  
 8. Wt. of Oven Dry Soil (5.-7.) 81.7 g  
 - Water Content (start) (6./8. x 100) 42.1 %  
 - Water Content (end) (3./8. x 100) 31.1 %

**REMARKS:**

Shelby tube sample partially disturbed due to shipping conditions. Tube contained 50 cm of soil: starting at the top, approximately 12 cm of soft, wet silt or clay (assumed to be drill cuttings) over 8 cm of fissured silt and clay, over approximately 30 cm of layered silty sand. MC carried out on sand in addition to MC as part of Atterberg limits on fine-grained sample

**GEONORTH ENGINEERING LTD.**

**CONSOLIDATION TEST - LOAD INCREMENT DATA SHEET**

SHEET NO.: 1 of 3

CLIENT: Mount Polley Mining Corporation

JOB NO: K-2036

PROJECT: MCPC Stage 4

TESTED BY:

HOLE NO: S104-S1

START DATE: 2006/06/23

MACHINE NO.: C230-A

DEPTH: 38.5'

DIAL NO. Baly

DIAL UNITS: Inches

CLOCK TIME (24:00:00)	ELAPSED TIME (min)	DIAL READING
8:43:00	0	0.19356
8:43:06	0.1	0.18060
8:43:15	0.25	0.17930
8:43:30	0.5	0.17810
8:43:45	0.75	0.17730
8:44:00	1	0.17660
8:44:30	1.5	0.17540
8:45:00	2	0.17460
8:47:00	4	0.17180
8:51:30	8.5	0.16723
8:58:00	15	0.16465
9:15:00	32	0.16110
9:43:00	60	0.15941
10:43:00	120	0.15839
12:43:00	240	0.15769
16:41:00	478	0.15721
16:36:00	1913	0.15636

Load No.: 1 Load Applied (kg): 1.0  
Date: 2006/06/23 Total Load (kg): 1.0

CLOCK TIME (24:00:00)	ELAPSED TIME (min)	DIAL READING
8:43:00	0	0.15636
8:43:06	0.1	0.15530
8:43:15	0.25	0.15480
8:43:30	0.5	0.15430
8:43:45	0.75	0.15398
8:44:00	1	0.15360
8:44:30	1.5	0.15313
8:45:00	2	0.15268
8:47:00	4	0.15169
8:51:00	8	0.14990
8:58:00	15	0.14811
9:24:00	41	0.14551
9:56:00	73	0.14423
10:43:00	120	0.14333
13:08:00	265	0.14229
17:08:00	505	0.14148
8:27:00	1424	0.14062

Load No.: 2 Load Applied (kg): 1.0  
Date: 2006/06/26 Total Load (kg): 2.0

CLOCK TIME (24:00:00)	ELAPSED TIME (min)	DIAL READING
8:32:00	0	0.14062
8:32:06	0.1	0.13851
8:32:15	0.25	0.13738
8:32:30	0.5	0.13688
8:32:45	0.75	0.13615
8:33:00	1	0.13549
8:33:30	1.5	0.13453
8:34:00	2	0.13372
8:36:00	4	0.13120
8:40:00	8	0.12803
8:47:00	15	0.12492
9:02:00	30	0.12173
9:32:00	60	0.11945
10:33:00	121	0.11799
12:32:00	240	0.11699
16:32:00	480	0.11622
8:14:00	1422	0.11540

Load No. 3 Load Applied (kg): 2.0  
Date: 2006/06/27 Total Load (kg): 4.0

CLOCK TIME (24:00:00)	ELAPSED TIME (min)	DIAL READING
8:19:00	0	0.11540
8:19:06	0.1	0.11250
8:19:15	0.25	0.11130
8:19:30	0.5	0.11010
8:19:45	0.75	0.10920
8:20:00	1	0.10850
8:20:30	1.5	0.10710
8:21:00	2	0.10615
8:23:00	4	0.10315
8:27:00	8	0.09975
8:34:00	15	0.09636
8:49:00	30	0.09302
9:19:00	60	0.09105
10:19:00	120	0.08975
12:19:00	240	0.08864
16:19:00	480	0.08795
8:16:00	1437	0.08709

Load No. 4 Load Applied (kg): 4.0  
Date: 2006/06/28 Total Load (kg): 8.0



### GEONORTH ENGINEERING LTD.

**CONSOLIDATION TEST - LOAD INCREMENT DATA SHEET**

SHEET NO.: 2 of 3

CLIENT: Mount Polley Mining Corporation

JOB NO: K-2036

PROJECT: MCPC Stage 4

TESTED BY:

HOLE NO: S104-S1

START DATE

2006/06/23

MACHINE NO.:

C230-A

DEPTH: 38.5'

DIAL NO.

Baby

DIAL UNITS:

Inches

CLOCK TIME (24:00:00)	ELAPSED TIME (min)	DIAL READING
8:19:00	0	0.08709
8:19:06	0.1	0.08220
8:19:15	0.25	0.08103
8:19:30	0.5	0.07972
8:19:45	0.75	0.07889
8:20:00	1	0.07800
8:20:30	1.5	0.07681
8:21:00	2	0.07560
8:23:00	4	0.07220
8:27:00	8	0.06810
8:34:00	15	0.06482
8:51:00	32	0.06199
9:19:00	60	0.06018
10:19:00	120	0.05885
12:20:00	241	0.05788
16:19:00	480	0.05709
8:21:00	1442	0.05619

Load No. 5 Load Applied (kg): 8.0  
Date: 2006/06/29 Total Load (kg): 16.0

CLOCK TIME (24:00:00)	ELAPSED TIME (min)	DIAL READING
8:26:00	0	0.05619
8:26:06	0.1	0.05370
8:26:15	0.25	0.05280
8:26:30	0.5	0.05205
8:26:45	0.75	0.05150
8:27:00	1	0.05105
8:27:30	1.5	0.05040
8:28:00	2	0.04980
8:30:00	4	0.04827
8:34:00	8	0.04643
8:41:00	15	0.04463
8:56:00	30	0.04290
9:26:00	60	0.04135
10:26:00	120	0.04010
12:30:00	244	0.03901
17:19:00	533	0.03810
17:54:00	2008	0.03688

Load No. 6 Load Applied (kg): 8.0  
Date: 2006/06/30 Total Load (kg): 24.0

CLOCK TIME (24:00:00)	ELAPSED TIME (min)	DIAL READING
10:47:00	0	0.03670
10:47:30	0.5	0.04135
10:48:00	1	0.04209
10:49:00	2	0.04250
10:51:00	4	0.04297
11:02:00	15	0.04338
11:49:30	62.5	0.04372
12:48:00	121	0.04385

Load No. 7 Load Applied (kg): -16.0  
Date: 2006/07/04 Total Load (kg): 8.0

CLOCK TIME (24:00:00)	ELAPSED TIME (min)	DIAL READING
13:21:00	0	0.04409
13:21:30	0.5	0.04633
13:22:00	1	0.04672
13:23:00	2	0.04731
13:25:00	4	0.04796
13:37:00	16	0.04905
14:23:00	62	0.04976
15:22:30	121.5	0.05003

Load No. 8 Load Applied (kg): -4.0  
Date: 2006/07/04 Total Load (kg): 4.0



**APPENDIX C**

**NUCLEAR DENSOMETER RESULTS**

(Pages C1 to C5)



<b>Knight Piesold CONSULTING</b>		<b>FIELD COMPACTION TESTS NUCLEAR GAUGE</b>					PROJECT NO.: 101-01/10		DATE:		
TEST NO.	LOCATION	Elevation (m)	Test Depth (m)	LABORATORY		FIELD DESIGN					
				Max. Dry Density (kg/m <sup>3</sup> )	Optimum Moisture (%)	Dry Density (kg/m <sup>3</sup> )	Moisture Content (%)	Compaction (%)	Compaction Specification (%)	Pass or Fail	
1	Perimeter Embankment 32+00	944.3	0.2	2030.0	10.6	1910.5	11.6	94.1	95.0	Fail	
2	Perimeter Embankment 31+00	944.3	0.2	2030.0	10.6	1987.5	10.7	97.9	95.0	Pass	
3	Perimeter Embankment 30+00	944.3	0.2	2030.0	10.6	1958.0	10.5	95.5	95.0	Pass	
4	Perimeter Embankment 29+00	944.3	0.2	2030.0	10.6	1961.0	13.1	96.6	95.0	Pass	
5	Perimeter Embankment 33+00	944.3	0.2	2030.0	10.6	2008	10.0	98.9	95.0	Pass	
6	Perimeter Embankment 34+00	944.3	0.2	2030.0	10.6	1921.5	12.8	94.7	95.0	Fail	
7	Perimeter Embankment 35+00	944.3	0.2	2030.0	10.6	1935	11.7	95.3	95.0	Pass	
8	Perimeter Embankment 36+00	944.3	0.2	2030.0	10.6	1979	12.1	97.5	95.0	Pass	
9	Perimeter Embankment 37+00	944.3	0.2	2030.0	10.6	2036	10.3	100.3	95.0	Pass	
10	Perimeter Embankment 38+00	944.3	0.2	2030.0	10.6	2011	10.2	99.1	95.0	Pass	
11	Perimeter Embankment 45+00	944.3	0.2	2030.0	10.6	1873	13.1	92.3	95.0	Fail	
12	Perimeter Embankment 45+00	944.3	0.2	2030.0	10.6	1923	12.1	94.7	95.0	Fail	
13	Perimeter Embankment 44+00	944.3	0.2	2030.0	10.6	1969.5	12.3	97.0	95.0	Pass	
14	Perimeter Embankment 44+00	944.6	0.2	2030.0	10.6	2040	11.3	100.5	95.0	Pass	
15	Perimeter Embankment 40+00	944.3	0.2	2030.0	10.6	2025.5	11.2	99.8	95.0	Pass	
16	39+00	944.3	0.2	2030.0	10.6	2047.5	9.9	100.9	95.0	Pass	
17	Borrow Pit 3		0.2	2030.0	10.6	1983.5	12.3	97.7	95.0	Pass	
18	30+00	944.3	0.2	2030.0	10.6	1965	11.3	96.8	95.0	Pass	
19	43+00	944.6	0.2	2030.0	10.6	1984.5	10.1	97.8	95.0	Pass	
20	29+00	944.6	0.2	2030.0	10.6	2009	11.4	99.0	95.0	Pass	
21	30+00	944.6	0.2	2030.0	10.6	2043	11.6	100.6	95.0	Pass	
22	32+00	944.9	0.2	2030.0	10.6	1955.5	11.6	96.3	95.0	Pass	
23	31+00	944.9	0.2	2030.0	10.6	1979	12.5	97.5	95.0	Pass	
24	30+00	944.9	0.2	2030.0	10.6	2019	11.5	99.5	95.0	Pass	
25	28+00	944.9	0.2	2030.0	10.6	2007	11.4	98.9	95.0	Pass	
26	28+00	944.6	0.2	2030.0	10.6	1931	12.9	95.1	95.0	Pass	
27	29+00	944.6	0.2	2030.0	10.6	1754.5	16.4	86.4	95.0	Fail	
28	29+00	944.6	0.2	2030.0	10.6	1898.5	12.9	93.5	95.0	Fail	
29	30+00	944.6	0.2	2030.0	10.6	1894	15.6	93.3	95.0	Fail	
30	27+00	944.3	0.2	2030.0	10.6	2035	10.8	100.2	95.0	Pass	
31	25+00	944.3	0.2	2030.0	10.6	1976.0	12.7	97.3	95.0	Pass	
32	16+00	944.6	0.2	2030.0	10.6	1982	11.3	97.6	95.0	Pass	
33	17+00	944.3	0.2	2030.0	10.6	2050.5	8.6	101.0	95.0	Pass	
34	18+00	944.3	0.2	2030.0	10.6	1989.5	9.1	98.0	95.0	Pass	
35	19+00	944.3	0.2	2030.0	10.6	1953	11.7	96.2	95.0	Pass	
36	26+50	944.6	0.2	2030.0	10.6	1950	10.6	96.1	95.0	Pass	
37	24+50	944.6	0.2	2030.0	10.6	2020.5	10.0	99.5	95.0	Pass	
38	22+50	944.6	0.2	2030.0	10.6	2027.5	10.5	99.9	95.0	Pass	
39	20+50	944.6	0.2	2030.0	10.6	2016.5	10.9	99.3	95.0	Pass	
40	18+50	944.6	0.2	2030.0	10.6	1977	12.7	97.4	95.0	Pass	
41	27+00	944.9	0.2	2030.0	10.6	2025.0	12.2	99.8	95.0	Pass	
42	25+00	944.9	0.2	2030.0	10.6	1911.0	14.0	94.1	95.0	Fail	
43	26+00	944.9	0.2	2030.0	10.6	1997.0	11.6	98.4	95.0	Pass	
44	43+25	944.9	0.2	2030.0	10.6	2003.0	12.3	98.7	95.0	Pass	
45	42+25	944.9	0.2	2030.0	10.6	2030.0	11.7	100.0	95.0	Pass	
46	41+25	944.9	0.2	2030.0	10.6	2070.0	10.3	102.0	95.0	Pass	
47	40+25	944.9	0.2	2030.0	10.6	2041.0	10.9	100.5	95.0	Pass	
48	43+40	944.9	0.2	2030.0	10.6	2014.0	10.5	99.2	95.0	Pass	
49	44+50	945.2	0.2	2030.0	10.6	1976.0	12.4	97.3	95.0	Pass	
50	42+25	945.2	0.2	2030.0	10.6	2047.0	11.8	100.8	95.0	Pass	
51	43+25	945.2	0.2	2030.0	10.6	2166.0	9.7	106.7	95.0	Pass	
52	44+50	945.5	0.2	2030.0	10.6	2074.0	10.5	102.2	95.0	Pass	
53	41+00	945.5	0.2	2030.0	10.6	2055.0	9.6	101.2	95.0	Pass	
54	43+00	945.5	0.2	2030.0	10.6	2140.0	8.8	105.4	95.0	Pass	
55	25+00	944.9	0.2	2030.0	10.6	2012.0	10.4	99.1	95.0	Pass	
56	24+60	945	0.2	2030.0	10.6	2001.0	10.4	98.6	95.0	Pass	

<b>Knight Piésold CONSULTING</b>		<b>FIELD COMPACTION TESTS NUCLEAR GAUGE</b>						PROJECT NO.: 101-01/10		DATE:	
TEST NO.	LOCATION	Elevation (m)	Test Depth (m)	LABORATORY		FIELD DESIGN					
				Max. Dry Density (kg/m <sup>3</sup> )	Optimum Moisture (%)	Dry Density (kg/m <sup>3</sup> )	Moisture Content (%)	Compaction (%)	Compaction Specification (%)	Pass or Fail	
57	45+25	944	0.2	2030.0	10.6	1949.0	13.5	96.0	95.0	Pass	
58	23+60	944.9	0.2	2030.0	10.6	2064.0	10.1	101.7	95.0	Pass	
59	21+60	944.9	0.2	2030.0	10.6	2059.0	9.1	101.4	95.0	Pass	
60	19+60	944.9	0.2	2030.0	10.6	2015.0	9.5	99.3	95.0	Pass	
61	45+30	946	0.2	2030.0	10.6	2067.0	10.7	101.8	95.0	Pass	
62	44+10	946	0.2	2030.0	10.6	2090.0	9.1	103.0	95.0	Pass	
63	43+62	946	0.2	2030.0	10.6	2044.0	9.7	100.7	95.0	Pass	
64	18+00	945	0.2	2030.0	10.6	2052.0	9.2	101.1	95.0	Pass	
65	37+50	945.2	0.2	2030.0	10.6	2027.0	11.4	99.9	95.0	Pass	
66	36+50	944.9	0.2	2030.0	10.6	2119.0	7.8	104.4	95.0	Pass	
67	35+50	944.9	0.2	2030.0	10.6	2100.0	8.0	103.4	95.0	Pass	
68	33+50	944.9	0.2	2030.0	10.6	2169.0	6.5	106.8	95.0	Pass	
69	32+00	944.6	0.2	2030.0	10.6	2105.0	8.5	103.7	95.0	Pass	
70	27+00	945.2	0.2	2030.0	10.6	2030.0	10.8	100.0	95.0	Pass	
71	25+50	945.2	0.2	2030.0	10.6	1999.0	11.6	98.5	95.0	Pass	
72	23+50	945.2	0.2	2030.0	10.6	1993.0	9.3	98.2	95.0	Pass	
73	20+00	945.4	0.2	2030.0	10.6	2051.0	8.7	101.0	95.0	Pass	
74	18+00	945.2	0.2	2030.0	10.6	2034.0	9.0	100.2	95.0	Pass	
75	16+00	945.2	0.2	2030.0	10.6	2067.0	8.7	101.8	95.0	Pass	
76	45+25	946	0.2	2030.0	10.6	2054.0	9.0	101.2	95.0	Pass	
77	45+45	946	0.2	2030.0	10.6	2050.0	11.9	101.0	95.0	Pass	
78	45+30	946	0.2	2030.0	10.6	1983.0	12.4	97.7	95.0	Pass	
79	41+00	946	0.2	2030.0	10.6	2100.0	10.7	103.4	95.0	Pass	
80	39+75	946	0.2	2030.0	10.6	2045.0	11.5	100.7	95.0	Pass	
81	38+50	946	0.2	2030.0	10.6	1994.0	12.1	98.2	95.0	Pass	
82	34+00	945.2	0.2	2030.0	10.6	2014.0	12.1	99.2	95.0	Pass	
83	34+00	945.5	0.2	2030.0	10.6	2090.0	10.6	103.0	95.0	Pass	
84	32+00	944.6	0.2	2030.0	10.6	1989.0	12.3	98.0	95.0	Pass	
85	32+50	944.6	0.2	2030.0	10.6	2048.0	11.0	100.9	95.0	Pass	
86	32+00	944.6	0.2	2030.0	10.6	2021.0	12.5	99.6	95.0	Pass	
87	32+50	944.6	0.2	2030.0	10.6	2047.0	10.2	100.8	95.0	Pass	
88	23+00	945.8	0.2	2030.0	10.6	2063.0	10.3	101.6	95.0	Pass	
89	15+75	944.6	0.2	2030.0	10.6	2017.0	7.3	99.4	95.0	Pass	
90	28+50	945.5	0.2	2030.0	10.6	2014.0	11.2	99.2	95.0	Pass	
91	29+50	945.8	0.2	2030.0	10.6	2058.0	9.9	101.4	95.0	Pass	
92	32+00	945.8	0.2	2030.0	10.6	2093.0	9.4	103.1	95.0	Pass	
93	35+00	946	0.2	2030.0	10.6	2166.0	8.5	106.7	95.0	Pass	
94	32+25	944.6	0.2	2030.0	10.6	2020.0	11.6	99.5	95.0	Pass	
95	22+50	945.8	0.2	2030.0	10.6	2041.0	11.4	100.5	95.0	Pass	
96	23+50	945.8	0.2	2030.0	10.6	2040.0	10.8	100.5	95.0	Pass	
97	25+50	945.3	0.2	2030.0	10.6	2109.0	9.2	103.9	95.0	Pass	
98	25+50	945.6	0.2	2030.0	10.6	2047.0	11.3	100.8	95.0	Pass	
99	25+00	944.5	0.2	2030.0	10.6	1972.0	11.7	97.1	95.0	Zone U	
100	39+20	945.5	0.2	2030.0	10.6	2022.0	13.5	99.6	95.0	Pass	
101	40+00	945.8	0.2	2030.0	10.6	1993.0	11.6	98.2	95.0	Pass	
102	15+75	945	0.2	2030.0	10.6	1747.0	15.7	86.1	95.0	Zone U	
103	18+00	945.8	0.2	2030.0	10.6	1913.0	13.4	94.2	95.0	Fail	
104	43+50	946.5	0.2	2030.0	10.6	2004.0	9.9	98.7	95.0	Pass	
105	41+50	946.5	0.2	2030.0	10.6	2115.0	9.4	104.2	95.0	Pass	
106	39+50	946.5	0.2	2030.0	10.6	1988.0	11.3	97.9	95.0	Pass	
107	38+50	946.5	0.2	2030.0	10.6	2016.0	12.5	99.3	95.0	Pass	
108	37+00	945.5	0.2	2030.0	10.6	2045.0	10.8	100.7	95.0	Pass	
109	32+00	944.6	0.2	2030.0	10.6	2101.0	10.2	103.5	95.0	Pass	
110	33+00	946	0.2	2030.0	10.6	2035.0	10.1	100.2	95.0	Pass	
111	40+00	946	0.2	2030.0	10.6	2171.0	10.7	106.9	95.0	Pass	
112	30+00	944.8	0.2	2030.0	10.6	1996.0	11.7	98.3	95.0	Pass	


<b>Knight Piesold CONSULTING</b>		<b>FIELD COMPACTION TESTS NUCLEAR GAUGE</b>						PROJECT NO.: 101-01/10		
								DATE:		
TEST NO.	LOCATION	Elevation (m)	Test Depth (m)	LABORATORY		FIELD DESIGN				
				Max. Dry Density (kg/m <sup>3</sup> )	Optimum Moisture (%)	Dry Density (kg/m <sup>3</sup> )	Moisture Content (%)	Compaction (%)	Compaction Specification (%)	Pass or Fail
113	34+00	946	0.2	2030.0	10.6	2018.0	10.5	99.4	95.0	Pass
114	32+80	946.1	0.2	2030.0	10.6	1925.0	13.9	94.8	95.0	Fail
115	34+00	946.3	0.2	2030.0	10.6	1914.0	13.8	94.3	95.0	Fail
116	16+50	945.5	0.2	2030.0	10.6	1981.0	11.4	97.6	95.0	Pass
117	7+05	945.5	0.2	2030.0	10.6	2140.0	9.4	105.4	95.0	Pass
118	7+20	945.5	0.2	2030.0	10.6	2069.0	10.0	101.9	95.0	Pass
119	Test Canceled		0.2	2030.0	10.6				95.0	Pass
120	18+50	947.5	0.2	2030.0	10.6	2147.0	8.2	105.8	95.0	Pass
121	20+00	947.5	0.2	2030.0	10.6	2069.0	9.7	101.9	95.0	Pass
122	23+00	947.3	0.2	2030.0	10.6	1985.0	12.0	97.8	95.0	Pass
123	17+50	948	0.2	2030.0	10.6	2067.0	10.8	101.8	95.0	Pass
124	22+90	947.5	0.2	2030.0	10.6	2070.0	8.1	102.0	95.0	Pass
125	22+80	947.5	0.2	2030.0	10.6	2106.0	10.3	103.7	95.0	Pass
126	20+70	947.5	0.2	2030.0	10.6	2041.0	8.3	100.5	95.0	Pass
127	19+00	948	0.2	2030.0	10.6	2020.0	11.7	99.5	95.0	Pass
128	17+25	947.2	0.2	2030.0	10.6	2052.0	10.4	101.1	95.0	Pass
129	19+00	948	0.2	2030.0	10.6	2010.0	11.4	99.0	95.0	Pass
130	Borrow Pit 3		0.2	2030.0	10.6	1994.0	12.8	98.2	95.0	Pass
131	22+00	947.2	0.2	2030.0	10.6	2073.0	8.9	102.1	95.0	Pass
132	23+20	947	0.2	2030.0	10.6	2041.0	9.7	100.5	95.0	Pass
133	24+00	946.8	0.2	2030.0	10.6	2017.0	11.2	99.4	95.0	Pass
134	24+90	946.5	0.2	2030.0	10.6	2072.0	11.7	102.1	95.0	Pass
135	25+80	946.5	0.2	2030.0	10.6	1969.0	13.1	97.0	95.0	Pass
136	26+20	946	0.2	2030.0	10.6	1947.0	14.0	95.9	95.0	Pass
137	26+20	946	0.2	2030.0	10.6	2008.0	12.2	98.9	95.0	Pass
138	25+80	946+50	0.2	2030.0	10.6	2039.0	11.0	100.4	95.0	Pass
139	20+20	947.8	0.2	2030.0	10.6	1949.0	8.2	96.0	95.0	Pass
140	21+20	947.8	0.2	2030.0	10.6	1983.0	8.5	97.7	95.0	Pass
141	22+10	947.8	0.2	2030.0	10.6	1895.0	20.0	83.5	95.0	Fail
142	22+00	947.7	0.2	2030.0	10.6	2055.0	11.3	101.2	95.0	Pass
143	23+00	947	0.2	2030.0	10.6	2123.0	10.4	104.6	95.0	Pass
144	24+10	946.5	0.2	2030.0	10.6	2075.0	10.0	102.2	95.0	Pass
145	25+50	946	0.2	2030.0	10.6	2015.0	10.6	99.3	95.0	Pass
146	25+70	946	0.2	2030.0	10.6	2048.0	10.1	100.9	95.0	Pass
147	This is a retest for test 141		0.2	2030.0	10.6	1740.0	18.8	85.7	95.0	Fail
148	26+50	946.5	0.2	2030.0	10.6	1984.0	10.8	97.7	95.0	Pass
149	27+00	946.2	0.2	2030.0	10.6	2093.0	8.7	103.1	95.0	Pass
150	27+50	946	0.2	2030.0	10.6	2107.0	8.7	103.8	95.0	Pass
151	27+80	946	0.2	2030.0	10.6	2058.0	8.5	101.4	95.0	Pass
152	26+00	946.8	0.2	2030.0	10.6	2076.0	10.4	102.3	95.0	Pass
153	25+50	946.8	0.2	2030.0	10.6	2031.0	10.8	100.0	95.0	Pass
154	25+00	946.8	0.2	2030.0	10.6	2169.0	9.6	106.8	95.0	Pass
155	24+80	946.8	0.2	2030.0	10.6	2011.0	10.8	99.1	95.0	Pass
156	27+80	946.3	0.2	2030.0	10.6	2075.0	9.9	102.2	95.0	Pass
157	27+10	946.3	0.2	2030.0	10.6	2119.0	9.9	104.4	95.0	Pass
158	26+50	946.8	0.2	2030.0	10.6	2024.0	10.0	99.7	95.0	Pass
159	26+00	946.8	0.2	2030.0	10.6	2028.0	10.1	99.9	95.0	Pass
160	25+70	946.7	0.2	2030.0	10.6	2060.0	10.5	101.5	95.0	Pass
161	24+70	946.8	0.2	2030.0	10.6	2118.0	9.9	104.3	95.0	Pass
162	24+00	946.5	0.2	2030.0	10.6	2120.0	10.0	104.4	95.0	Pass
163	27+00	946.8	0.2	2030.0	10.6	2054.0	10.8	101.2	95.0	Pass
164	26+80	946.8	0.2	2030.0	10.6	2080.0	9.3	102.5	95.0	Pass
165	27+50	946.8	0.2	2030.0	10.6	2089.0	9.9	102.9	95.0	Pass
166	27+50	946.5	0.2	2030.0	10.6	2102.0	10.3	103.5	95.0	Pass
167	26+80	946.5	0.2	2030.0	10.6	2087.0	10.2	102.8	95.0	Pass
168	26+50	946.5	0.2	2030.0	10.6	2118.0	10.2	104.3	95.0	Pass

<b>Knight Piésold</b> CONSULTING		<b>FIELD COMPACTION TESTS</b> <b>NUCLEAR GAUGE</b>						PROJECT NO.: 101-01/10	DATE:		
TEST NO.	LOCATION	Elevation (m)	Test Depth (m)	LABORATORY				FIELD DESIGN			
				Max. Dry Density (kg/m <sup>3</sup> )	Optimum Moisture (%)	Dry Density (kg/m <sup>3</sup> )	Moisture Content (%)	Compaction (%)	Compaction Specification (%)	Pass or Fail	
169	26+50	945.5	0.2	2030.0	10.6	2094.0	10.1	103.2	95.0	Pass	
170	25+50	946.8	0.2	2030.0	10.6	2077.0	11.2	102.3	95.0	Pass	
171	25+20	946.8	0.2	2030.0	10.6	2047.0	12.0	100.8	95.0	Pass	
172	25+00	946.8	0.2	2030.0	10.6	2092.0	10.5	103.1	95.0	Pass	
173	24+50	946.8	0.2	2030.0	10.6	2054.0	11.7	101.2	95.0	Pass	
174	27+50	947.4	0.2	2030.0	10.6	2027.0	12.2	99.9	95.0	Pass	
175	27+25	947.4	0.2	2030.0	10.6	2032.0	11.5	100.1	95.0	Pass	
176	27+00	947.3	0.2	2030.0	10.6	2063.0	11.5	101.6	95.0	Pass	
177	26+80	947.5	0.2	2030.0	10.6	1938.0	12.0	95.5	95.0	Pass	
178	26+50	947.5	0.2	2030.0	10.6	2042.0	11.0	100.6	95.0	Pass	
179	26+20	947.5	0.2	2030.0	10.6	2087.0	10.6	102.8	95.0	Pass	
180	25+50	947.4	0.2	2030.0	10.6	1972.0	11.6	97.1	95.0	Pass	
181	25+00	947.5	0.2	2030.0	10.6	1956.0	13.4	96.4	95.0	Pass	
182	24+00	947.4	0.2	2030.0	10.6	1968.0	13.1	96.9	95.0	Pass	
183	24+00	947.5	0.2	2030.0	10.6	2016.0	11.5	99.3	95.0	Pass	
184	24+50	947.5	0.2	2030.0	10.6	1956.0	13.8	96.4	95.0	Pass	
185	23+80	947.5	0.2	2030.0	10.6	1958.0	12.3	96.5	95.0	Pass	
186	23+00	947.5	0.2	2030.0	10.6	1940.0	13.4	95.6	95.0	Pass	
187	22+50	947.5	0.2	2030.0	10.6	2035.0	11.5	100.2	95.0	Pass	
188	22-00	947.5	0.2	2030.0	10.6	2087.0	11.4	102.8	95.0	Pass	
189	21+50	947.5	0.2	2030.0	10.6	1922.0	13.4	94.7	95.0	Fail	
190	21+00	947.5	0.2	2030.0	10.6	1940.0	15.4	95.6	95.0	Pass	
191	20+50	947.5	0.2	2030.0	10.6	2053.0	12.0	101.1	95.0	Pass	
192	20+00	947.5	0.2	2030.0	10.6	1962.0	13.9	96.7	95.0	Pass	
193	20+10	947.5	0.2	2030.0	10.6	2118.0	11.0	104.3	95.0	Pass	
194	21+20	947.5	0.2	2030.0	10.6	2009.0	11.9	99.0	95.0	Pass	
195	22+50	947.6	0.2	2030.0	10.6	2042.0	11.7	100.6	95.0	Pass	
196	23+50	947.4	0.2	2030.0	10.6	2052.0	10.0	101.1	95.0	Pass	
197	25+50	947.7	0.2	2030.0	10.6	2059.0	9.4	101.4	95.0	Pass	
198	26+50	947.6	0.2	2030.0	10.6	1961.0	9.8	96.6	95.0	Pass	
199	20+50	947.2	0.2	2030.0	10.6	2133.0	6.7	105.1	95.0	Pass	
200	20+00	947.2	0.2	2030.0	10.6	1948.0	7.4	96.0	95.0	Pass	
201	21+00	948	0.2	2090.0	10.6	2089.0	10.5	100.0	95.0	Pass	
202	22+30	948	0.2	2090.0	10.6	2002.0	10.9	95.8	95.0	Pass	
203	23+30	948	0.2	2090.0	10.6	2035.0	11.9	97.4	95.0	Pass	
204	24+20	948	0.2	2090.0	10.6	2064.0	11.9	98.8	95.0	Pass	
205	43+50	947.3	0.2	2090.0	10.6	2062.0	12.6	98.7	95.0	Pass	
206	Borrow 3	946.4	0.2	2090.0	10.6	2151.0	10.3	102.9	95.0	Pass	
207	44+00	946.4	0.2	2090.0	10.6	2090.0	9.7	100.0	95.0	Pass	
208	41+00	946.4	0.2	2090.0	10.6	2101.0	10.7	100.5	95.0	Pass	
209	42+50	947.7	0.2	2090.0	10.6	2068.0	11.4	98.9	95.0	Pass	
210	41+50	947.4	0.2	2090.0	10.6	2087.0	11.1	99.9	95.0	Pass	
211	40+00	947	0.2	2090.0	10.6	2025.0	12.5	96.9	95.0	Pass	
212	Borrow Pit 3 control	947	0.2	2090.0	10.6	2004.0	13.4	95.9	95.0	Pass	
213	39+00	946.2	0.2	2090.0	10.6	2089.0	11.8	100.0	95.0	Pass	
214	Perimeter Embankment 29+00	946.7	0.2	2070.0	10.6	2045.0	11.1	98.8	95.0	Pass	
215	Perimeter Embankment 31+50	946.5	0.2	2070.0	10.6	2105.0	9.7	101.7	95.0	Pass	
216	Perimeter Embankment 32+00	947	0.2	2070.0	10.6	2147.0	9.8	103.7	95.0	Pass	
217	Perimeter Embankment 32+50	947	0.2	2070.0	10.6	1964.0	11.6	94.9	95.0	Fail	
218	Perimeter Embankment 32+70	947	0.2	2070.0	10.6	2067.0	11.3	99.9	95.0	Pass	
219	Perimeter Embankment 37+60	946.5	0.2	2170.0	10.6	2093.0	10.7	96.5	95.0	Pass	
220	Perimeter Embankment 38+00	946.5	0.2	2170.0	10.6	2077.0	11.0	95.7	95.0	Pass	
221	Perimeter Embankment 38+20	946.5	0.2	2170.0	10.6	2100.0	10.6	96.8	95.0	Pass	
222	Perimeter Embankment 38+40	946.3	0.2	2170.0	10.6	2066.0	9.9	95.2	95.0	Pass	
223	Perimeter Embankment 28+00	946.5	0.2	2090.0	10.6	2181.0	7.9	104.4	95.0	Pass	
224	Perimeter Embankment 38+75	947	0.2	2170.0	10.6	2076.0	10.8	95.7	95.0	Pass	



<b>Knight Piesold CONSULTING</b>		<b>FIELD COMPACTION TESTS NUCLEAR GAUGE</b>						PROJECT NO.: 101-01/10		
								DATE:		
TEST NO.	LOCATION	Elevation (m)	Test Depth (m)	LABORATORY				FIELD DESIGN		
				Max Dry Density (kg/m <sup>3</sup> )	Optimum Moisture (%)	Dry Density (kg/m <sup>3</sup> )	Moisture Content (%)	Compaction (%)	Compaction Specification (%)	Pass or Fail
225	Perimeter Embankment 39+70	947	0.2	2170.0	10.6	2104.0	10.1	97.0	95.0	Pass
226	Perimeter Embankment 28+00	947	0.2	2090.0	10.6	2084.0	10.4	99.7	95.0	Pass
227	Perimeter Embankment 33+13	948	0.2	2170.0	10.6	2272.0	14.5	104.7	95.0	Pass
228	Perimeter Embankment 33+25	948	0.2	2170.0	10.6	2313.0	12.0	106.6	95.0	Pass
229	Perimeter Embankment 32+75	948	0.2	2170.0	10.6	2249.0	10.5	103.6	95.0	Pass
230	Perimeter Embankment 29+00	948	0.2	2090.0	10.6	2016.0	12.1	96.5	95.0	Pass
231	Perimeter Embankment 29+13	948	0.2	2090.0	10.6	2044.0	10.9	97.8	95.0	Pass
232	Perimeter Embankment 37+75	948	0.2	2170.0	10.6	2310.0	10.8	106.5	95.0	Pass
233	Perimeter Embankment 37+60	948	0.2	2170.0	10.6	2305.0	11.9	106.2	95.0	Pass
234	Perimeter Embankment 37+50	948	0.2	2170.0	10.6	2254.0	11.5	103.9	95.0	Pass
235	Perimeter Embankment 37+80	947.7	0.2	2170.0	10.6	2272.0	8.1	104.7	95.0	Pass
236	Main Embankment 26+75	947.7	0.2	2090.0	10.6	2020.0	11.4	96.7	95.0	Pass
237	Main Embankment 26+80	947.7	0.2	2090.0	10.6	1895.0	11.5	90.7	95.0	Fail
238	Main Embankment 26+80	947.7	0.2	2090.0	10.6	2063.0	11.6	98.7	95.0	Pass
239	Main Embankment 26+85	947.7	0.2	2090.0	10.6	1997.0	11.4	95.6	95.0	Pass
240	Main Embankment 26+90	947.7	0.2	2090.0	10.6	2033.0	11.7	97.3	95.0	Pass
241	Main Embankment 27+00	948.0	0.2	2090.0	10.6	2022.0	8.8	96.7	95.0	Pass
242	Main Embankment 26+00	948.0	0.2	2090.0	10.6	2191.0	8.0	104.8	95.0	Pass
243	Main Embankment 25+00	948.0	0.2	2090.0	10.6	2110.0	8.5	101.0	95.0	Pass
244	Main Embankment 24+00	948.0	0.2	2090.0	10.6	2186.0	8.2	104.6	95.0	Pass
245	Main Embankment 23+00	948.0	0.2	2090.0	10.6	2163.0	8.1	103.5	95.0	Pass
246	Main Embankment 21+75	948.0	0.2	2090.0	10.6	2094.0	9.0	100.2	95.0	Pass
247	Main Embankment 21+00	948.0	0.2	2090.0	10.6	2109.0	9.9	100.9	95.0	Pass
248	Main Embankment 17+00	948.0	0.2	2090.0	10.6	2093.0	9.9	100.1	95.0	Pass
	Min			2030.0	10.6	1695.0	6.5	83.5		
	Max			2170.0	10.6	2313.0	20.0	106.9		
	Median			2030.0	10.6	2041.0	10.8	99.9		
	Std Dev.			35.5	0.0	83.1	1.8	3.6		
	Average			2045.4	10.6	2038.4	10.9	99.7		
Comments:		Proctor No.:		Proctor Description:						
				Kg/m <sup>3</sup>	M.C.	95%				
1.		KP05-ZS-04C		2030	10.5	1980				
2.		KP06-ZS-05C		2140	8.5	2040				
3.		KP06-ZS-06C		2090	9.5	2020				
4.		KP06-01-C		2090	9.7	2012				
5.		KP06-02-C		2060	10.6	1970				
6.		KP05-88		2090	11.0	2040				
7.		KP05-93		2130	9.1	2030				
8.		KP05-79		1930	14.7	1900				
9.		KP05-74		2070	10.8	1990				
10.		KP05-60		2160	8.8	2080				
11.		KP05-61		2170	8.6	2080				
12.		KP05-58		2040	11.4	1970				
Technician: MB/ALS		DS: 45553		MS: 9437		Gauge No: MD50808091		Daily Rep.#		





**APPENDIX D**  
**PHOTOGRAPHS**  
(Pages D1 to D18)






**PHOTO 1** – Mount Polley Mine Site. Tailings Storage Facility in the background.




**PHOTO 2** – Mount Polley Mine Site. Tailings Storage Facility in the foreground.

**MOUNT POLLEY MINING CORPORATION  
MOUNT POLLEY MINE**




**PHOTO 3** – Geotextile placed on the Perimeter Embankment prior to placement of the shell zone.




**PHOTO 4** – Geotextile placed on the Perimeter Embankment prior to placement of the shell zone.

**MOUNT POLLEY MINING CORPORATION  
MOUNT POLLEY MINE**



**PHOTO 5** – CBL placement on the tailings beach at the Main Embankment.



**PHOTO 6** –CBL placement on the tailings beach at the Perimeter Embankment.

**MOUNT POLLEY MINING CORPORATION  
MOUNT POLLEY MINE**



**PHOTO 7** – South Embankment after the Stage 4 CBL was placed.



**PHOTO 8** – South Embankment sand cell.

**MOUNT POLLEY MINING CORPORATION  
MOUNT POLLEY MINE**



**PHOTO 9** – Spigoting tailings into the sand cell at the South Embankment.




**PHOTO 10** – Using a dozer in the sand cell at the South Embankment to distribute and compact the tailings sand.

**MOUNT POLLEY MINING CORPORATION  
MOUNT POLLEY MINE**






**PHOTO 11** – Using a dozer in the sand cell at the South Embankment to distribute and compact the tailings sand.



**PHOTO 12** – 0.3 m of sand was placed in 7.5 hours in the first sand cell at the South Embankment.

**MOUNT POLLEY MINING CORPORATION  
MOUNT POLLEY MINE**



**PHOTO 13** – Typical sand cell drains, which are raised as the sand elevation rises.



**PHOTO 14** – Sand cell on the Perimeter Embankment.

**MOUNT POLLEY MINING CORPORATION  
MOUNT POLLEY MINE**



**PHOTO 15** – Sand Cell on the Perimeter Embankment.




**PHOTO 16** – Sand cell on the Perimeter Embankment. Tailings are discharged at the far end and exit into the TSF through culverts installed at the opposite end of the cell.

**MOUNT POLLEY MINING CORPORATION  
MOUNT POLLEY MINE**



**PHOTO 17** – Completed sand cell on the Perimeter Embankment.



**PHOTO 18** – Sand from the Cyclone sand stock pile was also used as Zone U material on the Perimeter Embankment.

**MOUNT POLLEY MINING CORPORATION  
MOUNT POLLEY MINE**



**PHOTO 19** – Placing sand from the Cyclone sand stock pile on the Perimeter Embankment as Zone U.



**PHOTO 20** – Scarifying the Zone S material at the Perimeter Embankment with a dozer prior to placing the next lift.

**MOUNT POLLEY MINING CORPORATION  
MOUNT POLLEY MINE**



**PHOTO 21** – Scarifying the Zone S material at the South Embankment with a sheepsfoot prior to placing the next lift.



**PHOTO 22** – Placing till on the Perimeter Embankment.

**MOUNT POLLEY MINING CORPORATION  
MOUNT POLLEY MINE**




**PHOTO 23** – Nuclear densometer testing on the Perimeter Embankment.



**PHOTO 24** – The vibratory smooth drum compacting Zone S material on the Main Embankment.

**MOUNT POLLEY MINING CORPORATION  
MOUNT POLLEY MINE**



**PHOTO 25** – 0.3 m lift of Zone S placed on the Perimeter Embankment.



**PHOTO 26** – 0.3 m lift of Zone S placed on the Perimeter Embankment.

**MOUNT POLLEY MINING CORPORATION  
MOUNT POLLEY MINE**





**PHOTO 27** –Till ramps were set up to minimize the traffic on the Zone S material with the 777 haul trucks.




**PHOTO 28** – Placing Zone S material with a 777 haul truck on the Perimeter Embankment.

**MOUNT POLLEY MINING CORPORATION  
MOUNT POLLEY MINE**



**PHOTO 29** – Perimeter Embankment looking up towards the mine.




**PHOTO 30** – Placement of Zone U material on the Main Embankment. The Zone U material for the Main Embankment was sourced from Borrow Area No. 3.

**MOUNT POLLEY MINING CORPORATION  
MOUNT POLLEY MINE**



**PHOTO 31** – Completed Zone U and Zone S lift on the Main Embankment.



**PHOTO 32** – Perimeter Embankment. The Zone U was completed using sand cell construction.

**MOUNT POLLEY MINING CORPORATION  
MOUNT POLLEY MINE**



**PHOTO 33** – A “poorboy” was used to ensure that there were no “pinch points” in the inclinometers.



**PHOTO 34** – The Mount Polley TSF facing the Main Embankment.

**MOUNT POLLEY MINING CORPORATION  
MOUNT POLLEY MINE**



**PHOTO 35** – The Mount Polley Tailings Storage Facility.

**MOUNT POLLEY MINING CORPORATION  
MOUNT POLLEY MINE**