

12745-40/MTPO/01



Province of
British Columbia

MINISTRY OF ENVIRONMENT,
LANDS AND PARKS

BC
Environment

WATER MANAGEMENT
DIVISION


MEMORANDUM

MP00055

To:

Date: July 14, 1995
File: 76915-09/Tailings

George Headley, P. Eng.
Senior Geotechnical Engineer
Mine Review & Permitting Branch
4th Floor 1810 Blanshard Street
Victoria BC V8V 1X4



Re: Mt. Polley Project

Sorry to have missed you this morning. In discussing the project briefly with Tim Eaton, he suggested I put something in writing to you :

I have read the report by Knight Piesold entitled " Imperial Metals Corp. Mt. Polley Project Tailings Storage Facility Design Report (Ref. No. 1625/1) Volume I - Report. April 7, 1995".

My comments should be considered preliminary at this time. I want to discuss the project with Bob Bugslag before finalizing them.

In my review I wish to advise I found nothing significantly "wrong" or anything Water Management should be concerned with.

The overall concept plan seems well thought out. The fact that the waste rock/tailings will not be acid producing simplifies the reclamation effort in that there will not be any water retaining structures of significance, in perpetuity, to be concerned with. I do not consider the pond left at closure to be a significant hazard.

The fact that the TSF storage volume at all times through the operational life of the mining development is sized to absorb the PMF, also simplifies the project, in that no spillway is required.

The design of the tailings pond meets the guidelines of the Canadian Dam Safety Association, as near as I can determine, with respect to good design practice and earthquake criteria.

A concern could be with the construction supervision/inspection. The structure utilizes foundation drains, toe drains and chimney drains. Care will be required during construction to ensure these will actually function as designed. I couldn't find an analysis in the report which assesses dam stability should these drains plug

up. The borrow pit material proposed to be used to form the impervious zone fill appears to have a natural moisture content higher than desirable to achieve maximum compaction. I don't know the significance of this. I note the consultant proposes to place the material in 300 mm lifts and disc it to reduce the moisture content. In order for this to happen there needs to be properly trained technical people around during construction to ensure this is done. The fact that the TSF requires an embankment over 2 1/2 miles long draws attention to the importance of quality supervision/inspection during construction.

I would assume our Regional WM staff will assess the water licencing requirements.

I will provide you with our "final" comments when I have had the opportunity to review the project with Bob.

A handwritten signature in black ink, appearing to read 'L.A. Bergman', with a horizontal line extending to the right.

L.A. Bergman, P. Eng.
Senior Engineer
Water Resources Branch

DAM PLANS REVIEW

CHECK LIST FOR PROPOSED NEW DAMS

DAM NAME: Mount Polley REVIEW DATE: July 12 /95
 DAM OWNER: Imperial Metal Corp LOCATION: NE Williams Lake 56 km
 LICENCE STATUS: None REVIEWED BY: LAB
 WATER RIGHTS FILE NUMBER: ?
 ENGINEERING CONSULTANT: Knight Piesold

This checklist is intended only to assist the reviewer to consider all aspects of the proposed dam design and should be used in conjunction with approved guidelines and texts.

Dam Safety Policy Manual
Volume 6, Section &.07.01.00

I Size Classification -

Height - Crest to Lowest Point of Foundation 960 - 915 = 45 m = 148'
 Crest Length 4.25 km = 2.64 miles
 Maximum Spillway Discharge No emergency spillway during op.
 Reservoir Volume PMF and 1:200 year return period
Water ≈ 2.55 × 10⁶ m³ ≈ 2000 ac.ft

Note: A Regional Water Management Office can request that any dam be designated as a "major" dam to be the responsibility of the Victoria Dam Safety Unit. See the Policy and Procedures Manual for the definitions of "major" and "minor" dams.

RESPONSIBILITY A. DESIGN REVIEW Victoria _____ Region _____
 B. CONSTRUCTION REVIEW Victoria _____ Region _____
 C. LONG TERM AUDIT Victoria _____ Region _____

II Disaster Potential Classification -

Extreme Event	Flood			Seismic		
	High	Sign.	Low	High	Sign.	Low
Incremental Hazard Classification Factors						
Loss of Life Expected			✓			✓
Economic Loss Expected			✓			✓
Social/Environmental Impact			✓			✓

1/BE 1/275 year return period
(rec. NBC standard)
 $M = 6.5$ $A_{max} = 0.937g$

Comments:

On closure, structure designed for HIGH consequence category; MISE = 50% MCE | page 20
 - designed to accommodate the PMF event
 - on post 25 top of spill prod designed to receive water from 24 hour PMF event on capture channel area, assuming ditcher and 95% runoff coefficient, should have 1m freeboard left no spillway during operations.

des, is apparently based on
advice from MEMPR - p. 19

III Hydrology

1. Design Flood (Return Period)

Inflow Design Flood Proposed
 Inflow Design Flood Required
 Probable Maximum Precipitation
 Design Flood Outflow (spillway)
 Design Flood Outflow (spillways & outlets)

PMF

 ?

 ?

 designed to absorb PMF without spilling

 N.A.

2. Freeboard

Dam Crest Elevation
 Principle Spillway Sill Elevation
 Design Flood Surge Elevation
 Net Freeboard
 Gross Freeboard
 Spillway Width
 Wave Run-Up Calculation

960 m

 ?

 ?

 1 m

 ?

 ?

 ?

IV Spillway Design

Gates on Spillway Crest
 Alternate Power for Gates
 Flashboard Provision
 Crest Type (Ogee, Drop, etc.)
 Energy Dissipation at toe
 Erosion Control - Downstream Channel
 Log Boom (see Section V Reservoir)
 Dam Embankment Protection
 from Spillway Flows
 Concrete Design Specifications

No

 N.A.

 N.A.

 No

 ?

 ?

 ?

 N.A.

plus emergency storage
 $0.55 \text{ m}^3 = 445.5 \text{ ac-ft}$

V Reservoir

Watershed Area 340 ha (TSE 230 WLA area 110)
 Storage Capacity; Live _____ Dead $2 \times 10^6 \text{ m}^3$
 Surface Area _____ = 1620 ac-ft
 Clearing Required 230
 Clearing Proposed 230
 Debris Removal Proposed _____
 Log Booms: Reservoir _____
 Spillway Forebay _____
 Logs: Length _____
 Diameter _____
 Species _____
 Connections: Type _____
 (chain, cable, etc.) Size (dia.) _____

Landslide Potential H _____ M _____ L _____
 Diversions into: / out of ✓

VI Seismicity

Seismic Zone (National Building Code) M = 6.5
Seismic Risk Calculation:
 Peak Horizontal Ground Acceleration (PHGA)
 with annual exceedence probability of .0021 (1/475)
 (from Pacific Geoscience Centre, Energy, Mines and Resources Canada)
 = Design Basis Earthquake (DBE) $A_{max} = 0.037 g$
 Approximate Maximum Credible
 Earthquake (MCE) = 2 x DBE $A_{max} = 0.065 g$
From Dam Design:
 Maximum Credible Earthquake)
 Maximum Design Earthquake)
 Design Basis Earthquake)

VII Embankment

Type: (Earthfill, Rock-fill)

Crest Width

Crest Material

Crest Elevation

Impervious Core (or Membrane)

Top Elevation

Seepage Control Provisions

(filter, drain pipes, etc.)

Seepage Measurement (Weirs)

Foundation Material

Foundation Seepage Control

Wave Protection

Material Compaction Specified

Embankment Slopes: U/S & D/S

Embankment Liquefaction Potential

- zoned
Staged, earth, rock and tailings

8 m

✓

✓

✓ (drains); toe drains
necessary?

SS² Proctor; 300 mm lifts

u/s = 2:1 to elev. 931m; 1.5:1 above

d/s = 2:1

- Embankment will be raised by a combination of
centrifuge and modified centrifuge methods

VIII Concrete Dam

Type

Stability Analysis

Uplift Pressures

Drainage

Ice Forces

Overtopping Provisions

IX Foundations

Investigation Undertaken

Foundation Type

Key Trench

Slopes of Trench

Special Compaction Specifications

Grouting Required

✓

None

IX Foundations Cont'd

Liquefaction Potential	_____
Preparation	_____
Concrete Infilling	_____
Removing Over Hangs	_____
Special Compaction Specifications	_____

X Dam Construction

Construction Supervision	<i>not stated</i>
Engineering Supervision	" "
As-built Plans to be sent to Dam Safety	?
Key Inspection Times Identified	_____
Progress Reports - Weekly	_____

XI Outlet Sluice

Location of control gate	<i>None</i>
Pipe diameter - inspectability	_____
Outlet pipe material	_____
Pipe bedding or casement	_____
Compaction around pipe	_____
Seepage reduction measures	_____
Trashracks	_____
Venting required	_____

XII Outlet Sluice Gate Control

Type of control	<i>None</i>
Gate stem diameter	_____
Gate stem guides	_____
Anchoring for gate stem	_____

XII Outlet Sluice Gate Control Cont'd

~~Secure from:~~

- ~~Vandalism~~
- ~~Wave Action~~
- ~~Ice Action~~

XIII Other Works

- Penstocks
- Sedimentation Pass Outlet
- Riparian Outlet
- Fisheries Outlet

- basin liner of low permeability fill

- partial basin groundwater under drain & seepage conveyer

XIV Instrumentation

Deformation Measurements:

- Settlement
- Transverse Horizontal
- Longitudinal Horizontal
- Reference Monuments

Piezometers:

- Standpipe
- Pneumatic
- Electric

- groundwater monitoring wells for evaluating seepage

Weirs & Relief Wells

Reservoir Level Indicator

Purpose of Instrumentation:

- Purpose Identified?
- Expected Results Identified
- Acceptable Limits Identified

XIV Instrumentation Cont'd

Instrumentation Schedule:

- Construction Schedule _____
- Post-Construction Schedule _____
- Long Term Goals _____
- Instrumentation Termination _____

XV Operation and Maintenance Manual

report states will have one

- Manual included with plans _____
- Indepth review required _____
- Emergency Plan included _____
- Dam Break Study _____
- Inundation Mapping _____
- Completion Date For Draft Manual _____
- Completion Date For Working Manual _____
- "As-Constructed" Plans Required By..... _____



new file

June 5, 1995

14745-40/MTPO/01

Howard Plewes, P. Eng.
Klohn-Crippen
10200 Shellbridge Way
Richmond, B. C. V6X 2W7

Dear Howard:

Re: Mt. Polley Tailings Dam Inspection

Could you please submit a revised cost estimate for construction monitoring at Mt. Polley tailings facility project to Tim Eaton, Manager, Geotechnical Section.

Tim will handle the contract.

At present the project is awaiting confirmation of financing by the Japanese partner and which could occur about the end of June 1995. Therefore our contract award and timing will depend on the company proceeding with the project.

The scope of work would consist of site monitoring for 6 weeks starting about July 1 and possibly one week in late September. The object of the monitoring is to comment on conformance of the dam construction to design requirements, to communicate concerns about construction or design modifications and site conditions to MEMPR.

Please tabulate costs in detail and as a summary of fees and expenses by tasks. The budget is limited to a maximum of \$25,000.

The following list of tasks is revised from our original discussion.

Task 1 - Site Monitoring by Junior Engineer: A total of 1 three day initial site visit and 5 or 6 two day site visits. The work would include visual monitoring, photography of activities, attendance at construction meetings, daily reporting to MEMPR of any concerns. If any concerns or questions occur the engineer would be expected to obtain advice from Senior Engineers.

Task 2 - Site Monitoring by Senior Engineer: A total of 2 two day site visits by Howard Plewes P. Eng. at critical points of dam construction. These would likely occur in July and would coincide with inspections by MEMPR staff.

Task 3 - Advice on Concerns or Questions During Construction: Please allow up to 8 hours for advice to the Junior Engineer or to MEMPR.

Task 4 - Reporting: Weekly reports including the daily reports, photographs, a listing of construction activities, concerns and observations would be submitted in triplicate to MEMPR. A summary report would include the conclusions on the conformance of the dam construction based on observations made. The report should be presented in a binder to allow inclusion of the weekly reports.

I will be available to meet you in Vancouver in late June to review the design and construction. We can arrange the details when I return or earlier by telephone.

Please contact Tim Eaton P. Eng. Manager, Geotechnical Section at 952-0485 if you have any questions.

Yours sincerely;

A handwritten signature in black ink, appearing to read "G. Headley". The signature is fluid and cursive, with a long horizontal stroke extending to the left.

**George S. Headley, M. Eng., P. Eng.
Senior Geotechnical Engineer**

cc: T. Eaton
J. C. Errington
S. Van Zalingen

Attachment