

**From:** Mark Burke  
**Sent:** Wednesday, August 24, 2005 8:48 AM  
**To:** Ken Brouwer  
**Subject:** Mount Polley Progress  
**Attachments:** 08-22-05(1) weekly schedule.xls

Ken,

I have shown Tailb his responsibilities here at Mount Polley. Things are going very well here. We are completing the job at half the budgeted costs thus far. The south embankment is at 946.5m. 600m of the main is at 947.8m (with Zone U in place), the remainder of the main embankment is at 946m with Zone U placement in progress. The perimeter embankment is at 946m+ elevation. We currently place till during the day and Zone U at night. I noticed the seepage near 32+00 has been wet the entire time I have been here, even after several weeks without rain (it was the only puddle around).

Our sand cells have been producing good quality sand, however the equipment unavailability has halted production. So far we only have 2 cells on the perimeter which are 95% complete.

I noticed on the attached weekly schedule sent out by Yvonne that she has me down for 2 days in lieu on Thursday and Friday. Do you know if this is correct?

Regards,  
Mark Burke