

**From:** Mark Burke  
**Sent:** Wednesday, February 22, 2006 12:15 PM  
**To:** Les Galbraith  
**CC:** Ken Brouwer  
**Subject:** Mount Polley Update: Frozen till

Les and Ken,

-Today the frost was measured on the Till at chainage 44+00. The till was frozen and frost was present to a depth of 0.5 meters. According section 7.2.6 g in the technical specifications fill may be placed on previously frozen fill materials that have passed. Does this mean that all we need to do is remove the snow and the top inch or two of till before the next lift is placed? MPMC is trying to determine how much till must be wasted in order to estimate costs.

-Zone C is being placed on the existing Zone T haulroad on the Perimeter Embankment. The remainder of the ultimate footprint on the Perimeter Embankment is currently being stripped as well.

Regards,  
Mark Burke