

From: Les Galbraith
Sent: Tuesday, May 03, 2005 9:02 AM
To: 'rmartel@mountpolley.com'
CC: Ken Brouwer; Greg Johnston; Les Galbraith
Subject: Updated quantities
Attachments: Stage 4 Construction volume estimate.xls

Ron:

Attached are the updated quantities for the Stage 4 embankment raise at the TSF. The quantities include the following:

- Zone S, Zone U, Zone C and CBL materials required to raise the TSF embankments from 944 to 948m.
- The Zone U minimum width at elevation 948m has been extended to 9m for trafficking purposes for the 777 trucks. Upstream slope is 1.3:1.
- Drain material requirements for installing the foundation drains at the South Embankment.
- Extending the berm at the Main Embankment (Zone C material) and installing the three inclinometers through the lacustrine unit below the Main Embankment.

The Stage 4 drawings should be ready by the end of the week/early next week. Call me if you have any questions.

Les Galbraith, P.Eng.
Senior Engineer

*Knight Pii ½sold Ltd.
1400 - 750 West Pender
Vancouver, B.C.
Canada V6C 2T8
Phone: +1 604 685 0543
Fax: +1 604 685 0147*

<http://www.knightpiesold.com> (new web site)

This communication, including any attachments, is intended only for the use of the intended recipient(s) and is confidential. If the reader of this communication is not the intended recipient, any dissemination, distribution or copying of this communication is strictly prohibited. Knight Pii ½sold does not warrant the accuracy of this communication. If you receive this communication in error, please notify the sender by return e-mail and delete this communication from your system.

<<...>>